


Clermont 32, ODOT 210591, JRJ 10571

<div></div> <div>TWO WEEK LOOK-AHEAD</div>			JRJ Project #	010571	Previous Week PPC Week of 9/20/23				Week's Planning Accuracy Total Activities Planned 0 Activities Completed 0 Percent Planned Complete #DIV/0!			(tentative)																
			DOT #	210591																								
			Job Name	Clermont 32																								
			Date	9/27/2023																								
			Project Average: #DIV/0!			Week Of: 10/2/2023			Week Of: 10/9/23																			
Phase	Operation	Foreman	Material Qty Notes	Resources Select from Drop-down			9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	DONE?	Category	10/9	10/10	10/11	10/12	10/13	10/14	10/15	
						Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	YES	NO		Mon	Tue	Wed	Thu	Fri	Sat	Sun	
Part 1 32/Bach Buxton Interchange																												
	MSE epoxy sealing	HH	wall 15 done, 11 90% and need repairs									X	X	X	X	X												
	R/W fence, Holman fence next thrs	Security																										
	Asphalt paving @ apartment complex @ 74 cul-de-sac	KIRK										X																
	cement stabilization, ramp n	Danny														X	O	O				O	O	O				
	underdrain, ramp n																											
	304 agg base, ramp n																								X			
	Traffic Switch		Ramp N closes, elick right lane only closes																									
	Set message board @ EB 32		Use fayard ramp board																									
	Jack & Bore laterals	Capitol	currently on last bore			X	X	X		X	X	X																
Part 3, Bach Buxton																												
	cement stabilization, bach buxton north of clepper														X	O	O	O	O			O			X	X		
	underdrain																											
	304 agg base																											
Part 2, SR 32																												
	cement stabilization, center median											X	X	O	O	O	O	O										
	underdrain																					X	X	X				
	304 agg base																											
NOTES:						Day Day Trucks Night Trucks Total Trucks				M		T		W		H		F		S		S						