


Clermont 32, ODOT 210591, JRJ 10571

<div></div> <div>TWO WEEK LOOK-AHEAD</div>			JRJ Project #	010571	<div>Previous Week PPC</div> <div>Week of 4/3/24</div> <div>Project Average: #DIV/0!</div>										<div>Week's Planning Accuracy</div> <div>Total Activities Planned</div> <div>0</div> <div>Activities Completed</div> <div>0</div> <div>Percent Planned Complete</div> <div>#DIV/0!</div> <div>(tentative)</div>												
			DOT #	210591											Week Of: 4/15/2024		Week Of: 4/22/24										
			Job Name	Clermont 32																							
			Date	4/10/2024																							
Phase	Operation	Foreman	Material Qty Notes	Resources <i>Select from Drop-down</i>		4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	DONE?		Category	4/22	4/23	4/24	4/25	4/26	4/27	4/28
						Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	YES	NO		Mon	Tue	Wed	Thu	Fri	Sat	Sun
Part 2 SR 32 Median Work																											
	Pavement removal										X	X	X	X	X												
	D-wall removal																										
	Excavation (waste to Sunesis project)										X	X	X	X	X						X	X	X	X	X		
	Box Truss Removal	Security	RFI submitted to ODOT 15 min closures, message board																								
	Stabilization		schedule trucks/cement 24-Apr																								
	Underdrain, 304 agg base																										
	Paving center median	Troy	May 13 tentative date																								
	Jack & Bore Laterals	Capitol	4/24/2024, update from Adam																								
	Surface paving bach buxton?																										
	Pot hole patching, partial depth paving																										
NOTES:												Day Day Trucks Night Trucks Total Trucks				M	T	W	H	F	S	S					