


Clermont 32, ODOT 210591, JRJ 10571

<div></div> <div>TWO WEEK LOOK-AHEAD</div>			JRJ Project #	010571	Previous Week PPC Week of 8/9/23			Week's Planning Accuracy Total Activities Planned0 Activities Completed0 Percent Planned Complete#DIV/0!				(tentative)															
			DOT #	210591																							
			Job Name	Clermont 32																							
			Date	8/16/2023																							
					Project Average: #DIV/0!		Week Of: 8/21/2023						Week Of: 8/28/23														
Phase	Operation	Foreman	Material Qty Notes	Resources Select from Drop-down		8/16 Wed	8/17 Thu	8/18 Fri	8/19 Sat	8/20 Sun	8/21 Mon	8/22 Tue	8/23 Wed	8/24 Thu	8/25 Fri	8/26 Sat	8/27 Sun	DONE? YES NO	Category	8/28 Mon	8/29 Tue	8/30 Wed	8/31 Thu	9/1 Fri	9/2 Sat	9/3 Sun	
Part 1 32/Bach Buxton Interchange																											
	strippping deck	CGC	eb/wb lane closures			x	x																				
	Sealing under bridge deck	Twin Rivers									x	x	x	x													
											x	x	x	x	x						x	x	x	x	x		
	Storm Sewer @ center median	Tim & Danny				x	x	x			x	x	x	x	x						x	x	x				
	Jack & Bores STA 184+00	Capitol				x	x	x			x	x	x	x	x						x	x	x	x	x		
	Epoxy Sealing MSE Walls	Heavy Highway									x	x	x	x	x						x	x	x	x	x		
	Traffic Swtich WB 32, Pt. 1 Ph 2		tentatively Sept. 5																								
Part 3, Bach Buxton																											
	72in conduit/culvert																										
	Concrete coring sawcutting										x																
	Digout/prep for stabilization																										
Part 2, SR 32																											
	Stabilization center median		TBD																								
NOTES:					Day Day Trucks Night Trucks Total Trucks						M	T	W	H	F	S	S										