


Clermont 32, ODOT 210591, JRJ 10571

<div></div> <div>TWO WEEK LOOK-AHEAD</div>			JRJ Project #	010571	Previous Week PPC Week of 8/16/23			Week's Planning Accuracy Total Activities Planned 0 Activities Completed 0 Percent Planned Complete #DIV/0!			(tentative)																
			DOT #	210591																							
			Job Name	Clermont 32																							
			Date	8/23/2023																							
					Project Average: #DIV/0!		Week Of: 8/28/2023				Week Of: 9/4/23																
Phase	Operation	Foreman	Material Qty Notes	Resources Select from Drop-down		8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	DONE?	Category	9/4	9/5	9/6	9/7	9/8	9/9	9/10	
						Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	YES	NO		Mon	Tue	Wed	Thu	Fri	Sat	Sun
Part 1 32/Bach Buxton Interchange																											
	stripping deck	CGC	eb/wb lane closures			X	X																				
	Sealing under bridge deck	Twin Rivers	TBD, possibly next week								X	X		X	X												
	Watermain conflict	Tim M.				?	?	?			X	X	X								X	X	X	X	X		
	Storm Sewer @ center median	Tim M.												X	X						X						
	Jack & Bores STA 184+00	Capitol				X	X	X			X	X	X	X	X												
	Epoxy Sealing MSE Walls	Heavy Highway	review humidity during day								X	X	X	X	X						X	X	X	X	X		
	Traffic Swtich WB 32, Pt. 1 Ph 2		tentatively Sept. 8																								
			send PIO notice of traffic switch																								
	need to figure out bore pit @ wendy's																										
Part 3, Bach Buxton																											
	72in conduit/culvert																										
	Digout/prep for stabilization										X	X	X	X	X												
Part 2, SR 32																											
	prep for stabilization	zorb				X	X																				
NOTES:					Day Day Trucks Night Trucks Total Trucks				M T W H F S S																		