


Clermont 32, ODOT 210591, JRJ 10571

<div></div> <div>TWO WEEK LOOK-AHEAD</div>				JRJ Project # DOT # Job Name Date	010571 210591 Clermont 32 9/27/2023	Previous Week PPC Week of 9/20/23  Project Average: #DIV/0!				Week's Planning Accuracy Total Activities Planned Activities Completed Percent Planned Complete		0 0 #DIV/0!	(tentative)														
								Week Of: 10/2/2023				Week Of: 10/9/23															
Phase	Operation	Foreman	Material Qty Notes	Resources Select from Drop-down		9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	DONE?	Category	10/9	10/10	10/11	10/12	10/13	10/14	10/15	
						Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	YES	NO	Mon	Tue	Wed	Thu	Fri	Sat	Sun	
Part 1 32/Bach Buxton Interchange																											
	MSE epoxy sealing	HH	wall 15 done, 11 90% and need repairs									X	X	X	X	X											
	R/W fence, Holman fence next thrs	Security																									
	Asphalt paving @ apartment complex @ 74 cul-de-sac	KIRK									X																
	cement stabilization, ramp n	Danny													X	O	O				O	O	O				
	underdrain, ramp n																										
	304 agg base, ramp n																							X			
	Traffic Switch		Ramp N closes, elick right lane only closes																								
	Set message board @ EB 32		Use fayard ramp board																								
	Jack & Bore laterals	Capitol	currently on last bore			X	X	X		X	X	X															
Part 3, Bach Buxton																											
	cement stabilization, bach buxton north of clepper											X	O	O	O	O				O			X	X			
	underdrain																										
	304 agg base																										
Part 2, SR 32																											
	cement stabilization, center median										X	X	O	O	O	O	O										
	underdrain																			X	X	X					
	304 agg base																										
NOTES:				Day Day Trucks Night Trucks Total Trucks						M		T	W	H	F	S	S										