

Initial Project Schedule - Q4 FY2029			
	Milestone	Date	
PE-ENV (FY2026)	Project Initiation Package	10/2/2025	
	Initial Project Scope Complete	10/24/2025	
	Authorized Design Consultant	5/22/2026	4.5 months for consultant (Jan. 2026 programmatic)
	Stage 1 Plans - Submitted	1/25/2027	8 months for stage 1 design
	NEPA Start Date	2/8/2027	
	Stage 1 Plans - Complete	3/5/2027	
	Preliminary R/W Plans - Submitted	4/2/2027	
	Preliminary R/W Plans - Approved	5/3/2027	
	Stage 2 Plans - Submitted	8/6/2027	5 months for stage 2 design
	Compliance R/W Plans - Submitted	8/6/2027	
ROW (FY2028)	Stage 2 Plans - Complete	9/17/2027	
	Compliance R/W Plans - Approved	9/17/2027	
	Environmental Document Submitted	10/4/2027	
	Final R/W Plan Submission - Approved	10/18/2027	
PE-DD (FY2028)	Environmental Document Approved	11/5/2027	9 months to approve enviro doc
	R/W Authorized	12/10/2027	
	Stage 3 Plans - Submitted	6/16/2028	6 months for stage 3 design
	Stage 3 Plans - Complete	7/28/2028	
	Final Tracings - Submitted	10/27/2028	3 months to address stage 3 comments
	R/W Acquisition Complete	12/8/2028	12 months for R/W acquisition
	Final Tracings - Complete	12/11/2028	
	Utility Note Complete	12/20/2028	
	District R/W Certification	12/22/2029	
	Plan Package Submitted to C.O.	12/29/2028	
CC/CE (FY2029)	Plan Package Received in C.O.	1/1/2029	
	Sale	4/1/2029	
	Award	4/1/2029	
	Estimated Begin Construction	6/11/2029	
	Estimated End Construction	5/24/2030	