


Clermont 32, ODOT 210591, JRJ 10571

<div></div> <div>TWO WEEK LOOK-AHEAD</div>			JRJ Project #	010571	Previous Week PPC Week of 11/22/23				Week's Planning Accuracy																				
			DOT #	210591					Total Activities Planned	0																			
			Job Name	Clermont 32					Activities Completed	0																			
			Date	11/29/2023					Percent Planned Complete	#DIV/0!																			
					Project Average: #DIV/0!			Week Of: 12/4/2023			Week Of: 12/11/23																		
Phase	Operation	Foreman	Material Qty Notes	Resources Select from Drop-down	11/29 Wed	11/30 Thu	12/1 Fri	12/2 Sat	12/3 Sun	12/4 Mon	12/5 Tue	12/6 Wed	12/7 Thu	12/8 Fri	12/9 Sat	12/10 Sun	DONE? YES NO	Category	12/11 Mon	12/12 Tue	12/13 Wed	12/14 Thu	12/15 Fri	12/16 Sat	12/17 Sun				
Part 1 32/Bach Buxton Interchange																													
	RPM's	zorb										X	X	X															
	Setting PCB	Zach								X	X	X	X	X															
	clearing noise wall area and WB 32 @ church	Complete																											
	Guardrail	Security				X																							
	Canitlever signs, misc signs for ramps?	Security				X																							
	temp seeders	Landview	waiting until everything is ready																										
	switching bach buxton @ retirement home		need schedule LEO's			X																							
	Traffic Switch Part 2 Phase 1, Part 1 Phase 3	Souder	A&A water blaster & striper			X																							
Part 3, Bach Buxton																													
	prep for curb										X	X	X																
	curb											X	X																
	Milling asphalt						X																						
Part 2, SR 32																													
	Elex- foundations		TBD																										
	Center Median Paving	Elleman																											
NOTES:				Day Day Trucks Night Trucks Total Trucks		<div>M T W H F S S</div>																							