

## Project Information

<b>PID</b>	114201	<b>Project Name</b>	SHE-SPRUC-02270
<b>District</b>	7	<b>Locale</b>	Shelby
<b>Project / Letting Type</b>	Let / ODOT Let	<b>Status</b>	Active

## Milestones

Milestone	Commit Date	Actual Date	Baseline Date
Initial Project Scope Complete	01/05/2021	01/05/2021	
Feasibility Study - Approved	09/15/2021	09/15/2021	
Feasibility Study - Submitted	09/30/2022	09/30/2022	
Stage 1 Plans - Submitted	11/04/2022	11/04/2022	
Preliminary R/W Plans - Submitted	11/04/2022	11/04/2022	
Stage 1 Plans - Complete	12/16/2022	12/16/2022	
Preliminary R/W Plans - Approved	12/16/2022	12/16/2022	
Stage 2 Plans - Submitted	05/30/2023		
Final R/W Plans Submitted	05/30/2023		
Environmental Document Approved	07/28/2023		
Stage 2 Plans - Complete	07/31/2023		
R/W Authorized	07/31/2023		
Final R/W Plans - Approved	07/31/2023		
Stage 3 Plans - Submitted	11/15/2023		
Stage 3 Plans - Complete	01/15/2024		
Tracings Complete	03/01/2024		
District R/W Certification	07/30/2024		
Plan Package Received in C.O.	09/01/2024		
Sale	12/01/2024		
Award	01/01/2025		
Estimated Begin Construction	05/01/2025		
Estimated End Construction	08/15/2025		