



OHIO DEPARTMENT OF TRANSPORTATION

Mike DeWine, Governor

Jack Marchbanks, Ph.D., Director

District 8

505 S. State Route 741, Lebanon, OH 45036

513-933-6568

transportation.ohio.gov

April 25, 2023

Nick Yeretzian, P.E.
The Kleingers Group, Inc.
6219 Centre Park Drive
West Chester, Ohio 45069

Re: PID# 119069, HAM CR 251 0.11 Blue Ash Rd Ph 2 - Stage 2 Review Comments

Mr. Yeretzian,

ODOT District 8 has reviewed the Stage 2 submission for the above referenced project. All comments have been provided electronically in PDF format with the word "REVIEWED" added to the file name. The disposition of comments has been completed in PDF format using either Blue Beam or Adobe. Instructions below on how to respond and add your comments to the PDF have been followed per the instructions provided below.

Responding to Comments in Blue Beam

The comment summary table in Blue Beam will be used to respond to comments.

- If a comment has been complied with, toggle the checkmark box for that comment.
- If the comment requires a response or further explanation, write your comments in the disposition column for that comment. Your name or initials should be added after your comment to track who typed the response. Do not toggle the checkmark box for comments with dispositions.

Responding to Comments in Adobe

The comments feature in Adobe will be used to respond to comments.

- If a comment has been complied with, toggle the checkmark box for that comment.
- If the comment requires a response or further explanation, add your written response to the comment you are responding to. This can be done by double clicking in the box with the given comment then typing enter twice to add space, then write your response. The text color for your response should be changed to red. Your name or initials should be added after your comment to track who typed the response. Do not toggle the checkmark box for comments with dispositions.

The Stage 2 submission is approved by District 8, provided our comments are appropriately addressed prior to submission of Stage 3 Plans. Per L&D, Vol. 3, Section 1406.4.3, please provide a formal written disposition to all of the Stage 3 comments with the submission of the Final Tracings plans. If you have any questions or comments please contact me by phone at 513-933-6583 or by email at Katherine.DeStefano@dot.ohio.gov.

Sincerely,

A handwritten signature in blue ink that reads "Katherine DeStefano".

Katherine DeStefano, P.E.
Senior Transportation Engineer/Project Manager

Excellence in Government

ODOT is an Equal Opportunity Employer and Provider of Services

INTERIM CONSULTANT FEEDBACK

PID Number: 119069

Project Name: HAM CR 251 0.11 Blue Ash Rd Ph 2

Consultant: The Kleingers Group, Inc.

Consultant Project Manager: Nick Yeretjian, P.E.

ODOT Project Manager (completing form): Katherine DeStefano

Review Submission: Stage 2

CONSULTANT EVALUATION





















































































On a scale of 1 to 10 (low to high), ODOT is providing the following interim evaluation feedback. If you have any concerns with the feedback please contact the ODOT Project Manager.

Rating		Rate 1 to 10
1	Project Management	7
2	Adherence to Project Schedule	7
3	Adherence to Project Budget (Design, R/W, and Construction)	7
4	Quality of Work Product (Reports, Plans, etc.)	7*
5	Responsiveness	7
6	Quality of Technical Performance	7

Comments:

A rating of 7 above indicates that district expectations have been met.

*Still waiting on the geotechnical report. Project will require RW plans. The project schedule has been revised to reflect this requirement. See below.

Milestone 		Date 	Completed	SFY (Qtr)	Other Milestone Information
 Field Review		09/06/2023		2024 (Q1)	
 Initial Project Scope Complete		09/06/2023		2024 (Q1)	
 Stage 2 Plans - Submitted		02/14/2025		2025 (Q3)	
 NEPA Start Date		03/31/2025 		2025 (Q3)	
 Stage 2 Plans - Complete		04/25/2025		2025 (Q4)	
 Preliminary R/W Review Submission - Submitted		06/02/2025		2025 (Q4)	
 Preliminary R/W Review Submission - Approved		07/01/2025		2026 (Q1)	
 Environmental Document Submitted		07/25/2025		2026 (Q1)	
 Compliance R/W Review Submission- Submitted		08/01/2025		2026 (Q1)	
 Environmental Document Approved		08/29/2025		2026 (Q1)	
 Compliance R/W Review Submission - Approved		08/29/2025		2026 (Q1)	
 Final R/W Plan Submission - Approved		09/15/2025		2026 (Q1)	
 R/W Authorized		10/01/2025		2026 (Q2)	
 Stage 3 Plans - Submitted		04/15/2026		2026 (Q4)	
 Stage 3 Plans - Complete		05/29/2026		2026 (Q4)	
 R/W Acquisition Complete		10/01/2026		2027 (Q2)	
 Final Tracings - Submitted		10/30/2026		2027 (Q2)	
 Local R/W Certification		11/03/2026		2027 (Q2)	
 District R/W Certification		11/10/2026		2027 (Q2)	
 Final Tracings - Complete		11/10/2026		2027 (Q2)	
 Utility Note Complete		11/20/2026		2027 (Q2)	
 Plan Package Submitted to District		12/01/2026		2027 (Q2)	
 Plan Package Submitted to C.O.		01/11/2027		2027 (Q3)	
 Plan Package Received in C.O.		01/11/2027		2027 (Q3)	
 Sale		04/01/2027		2027 (Q4)	
 Award		04/01/2027		2027 (Q4)	Reservoir Year:
 Begin Construction		07/01/2027		2028 (Q1)	