

Clermont 32, ODOT 210591, JRJ 10571

 TWO WEEK LOOK-AHEAD			JRJ Project #	010571	Previous Week PPC Week of 10/11/23				Week's Planning Accuracy																		
			DOT #	210591					Total Activities Planned	0																	
			Job Name	Clermont 32					Activities Completed	0																	
			Date	10/18/2023					Percent Planned Complete	#DIV/0!	(tentative)																
					Project Average: #DIV/0!			Week Of:		10/23/2023				DONE?		Category		Week Of:		10/30/23							
Phase	Operation	Foreman	Material Qty	Resources	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	YES	NO		10/30	10/31	11/1	11/2	11/3	11/4	11/5	
			Notes	Select from Drop-down	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun				Mon	Tue	Wed	Thu	Fri	Sat	Sun	
Part 1 32/Bach Buxton Interchange																											
	Ramp O- Underdrain, 304	JRJ									X	X	X	X	X												
	Ramp O- stabilization	JRJ	ask odot for 2 days off cure time				X	0	0	0																	
	Ramp O- concrete pavement, D-wall	KOKO																		X	X	X	X	X			
	Ramp N- 304 agg base/fine grade	JRJ			X																						
	Ramp N- Concrete Pavement, D-wall, Paved gutter	KOKO																		X	X	X	X	X			
	Ramp N/O- asphalt paving	JRJ								X	X	X	X							X	X	X					
	Traffic Switch, Opening Ramp N & O		11/30/2023 tentative																								
Part 3, Bach Buxton																											
	Underdrain bach buxton				X	X	X																				
	304 agg base								X	X	X																
	Curb																										
Part 2, SR 32																											
	Underdrain center median																										
	304 agg base				X	X	X	X																			
	Elex- foundations		TBD																								
	Center Median Paving	JRJ												?	?												
NOTES:												Day															
												Day Trucks															
												Night Trucks															
												Total Trucks															