





# Regular Work Change Order

Alan Stone Co., Inc. Change Order

Cont Ln	Proj Nbr	Proj Ln	Item Code	Unit	Quantity	Unit Price	Additions	Non-Performance
<b>Grand Totals</b>								
<b>Change Order Total</b>								<b>\$0.00</b>

Cont Ln	Proj Nbr	Explanation of Necessity
---------	----------	--------------------------

**Explanation of Necessity**

This Change Order #7 is intended for a time extension due to the Extra Work described in Change Order #1 & #3. To recap, Change Order #1 dealt with the Force Account work from cutting and welding of the 42" permanent casing. Change Order #3 dealt with the added 42" permanent casing length. Both the cutting and welding of 42" casing as well as the added 42" casing length both delayed the project or reduced production. Each Day of delay or reduced production are detailed below.

\*See Change Order #1 and #3 for more details.

- 7/8 & 7/9 - Began having issues on site regarding Water and Cave-ins. Delayed production for both of these days due to this issue.
- 7/10 & 7/11 - Could not perform critical path work until 42" casings were lengthened. Brought in crew to cut and weld 42" casing on Monday (7/14).
- 7/14, 7/15, 7/16, 7/17, 7/18 - Performed cutting and welding of 42" Casing.
- 7/21, 7/22, 7/23 - Performed cutting and welding of 42" Casing.
- 7/24 & 7/25 - Slowed down critical path work due to added casing length.
- 7/28, 7/29, 7/30, 7/31, 8/1 - Slowed down critical path work due to added casing length.

According to spec 108.06 a 5-day work week the factor is 1.4. 19 days X 1.4 = 26.6 days which rounds to 27 days.

This Change Order #7 is intended for a time extension due to the Extra Work described in Change Order #4. To recap, Change Order #4 dealt with Added Asphalt Base for Leveling and Changes to the Pavement Repairs. Each Day of delay or reduced production are detailed below.

\*See Change Order #4 for more details.

- 8/11, 8/12, 8/14 - Worked on Added Pavement Repairs and Asphalt Leveling.
- 8/18, 8/19, 8/20, 8/21, 8/22 - Worked on Asphalt Leveling.

According to spec 108.06 a 5-day work week the factor is 1.4. 8 days X 1.4 = 11.2 days. which rounds to 11 days.

Total Days added to this Change Order = 38 days  
 That will extend the original Completion date of 7/1/2025 to 8/8/2025.  
 8/8/2025 is the new adjusted completion date.

Change Order Reason Codes	Change Order Description
35	Rev To Completion Date-Due To Excuse/Com