

PROGRESS MEETING # 9 Minutes

Project 21-0591

CLE-32-3.50

Feb 9th, 2023

Attendees: **Green** in attendance

Scott Nicely – ODOT

Adam Treiber-ODOT

Jason Haus -ODOT

Richard Shelley -WSP

Paul Cain- JRJ

Josh Nichols – JRJ

Josh Burns – JRJ

David Massimo-JRJ

DRB Board

George Hall- WSP

Kyle Smally- JRJ

Josh Carter-JRJ

Chris Kunz – JRJ

Amanda Beiting- CCEO

Josh Bradford-ODOT

Agenda Topic:	Action/Discussion Items:
1. Corrections to last Progress Meeting Minutes:	NONE
2. Partnering:	Discussions on Old 74 Intersection at Bach Buxton
3. Work in Progress:	Winter shut down Maintaining SWPPP Elex in on pole foundations and boxes working on Ramps O,Q and Marian
4. Progress Schedule/Upcoming Work: Confirm Weather Days:	January schedule needs to be submitted.
5. Estimates:	Est # 22 processed and paid # 23 up next.
6. Delays (work on critical path):	Signal poles have been ordered No other issues currently.
7. Interferences (work NOT on critical path):	None currently.

8. Time Extensions:	October 30, 2024
9. Change Orders	14 and 15 Eastgate Woods striping pending 16 is conduit 17 adjustments 19 Fuel tanks and service lines (working) 25 Asbestos Delay settlement (working) 27 PN520 Fuel Price Adjustment PC1 28 PN520 Fuel Price Adjustment inflation 29 Significant Change Order
10. Environmental:	SWPPP
11. R/W Utilities:	
12. Public Relations/Safety:	
13. Testing/Materials:	Need about 3 pages worth of deficient materials.
14. Submittals:	31 Submittals to date. No issues
15. Requests for Information:	49 of 49 resolved
16. Outstanding Issues:	48' conduit Seep collars
17. EEO/DBE Wages:	none
18. Contractor Issues:	None currently
19. ODOT Issues:	None currently
20. Open Discussion:	None currently

21. Next Meeting: <ul style="list-style-type: none">a) Date: March 9th 2023b) Next: April 13th, 2023c) Date: DRB #3 February 21st, 2023d) Location: Project office meeting roome) Time: 1:00 pm	