



AMERICAN
STRUCTUREPOINT
INC.



GRE-US 68-12.65/ PID 115388

Weekly Status Update

Current Progress – (08-11-25 to 08-15-25)

1. Eagle Bridge wrecked the forms on all the substructure footers.
2. Eagle Bridge worked on setting up the pier forms and installing their form-liner.
3. Twin Rivers was on site applying anti-graffiti coating on the test section.
4. Blackswamp Steel was on site installing reinforcing steel for the piers.

Two Week Look Ahead – (08-18-25 to 08-30-25)

1. Eagle Bridge will continue forming up and setting up the form-liner for the substructure pours.
2. Blackswamp Steel will continue installing reinforcing steel for the pier columns and abutments.
3. Eagle Bridge will work on pouring the piers and abutments.

Traffic Impacts.

1. All entrances to the Interpretive Center are open.
2. The bike path remains fully open. Construction fencing is present on the backside of the forward abutment to protect the public.
3. Occasional flagging operations will be taking place on US-68 for the contractor to move equipment across the road.

Approximate project complete: 9.7%

Current Progress

Eagle Bridge working on the forward abutment of the bridge.



Blackswamp working on installing galvanized reinforcing in the piers.

