



AMERICAN  
**STRUCTUREPOINT**  
INC.



## **GRE-US 68-12.65/ PID 115388**

### **Weekly Status Update**

#### **Current Progress – (08-18-25 to 08-20-25)**

1. Eagle Bridge worked on setting up the pier forms and installing their form-liner.
2. Blackswamp Steel finished up tying all of the pier reinforcing steel.
3. Eagle Bridge worked on forming up the seismic pedestals

#### **Two Week Look Ahead – (08-21-25 to 09-05-25)**

1. Eagle Bridge will continue forming up and setting up the form-liner for the substructure pours.
2. Blackswamp Steel will work on tying the additional reinforcing steel for the abutments.
3. Eagle Bridge will work on pouring the pier columns with QC1 concrete.
4. Eagle Bridge will work on forming up the forward and rear abutments.

#### **Traffic Impacts.**

1. All entrances to the Interpretive Center are open.
2. The bike path remains fully open. Construction fencing is present on the backside of the forward abutment to protect the public.
3. Occasional flagging operations will be taking place on US-68 for the contractor to move equipment across the road.

Approximate project complete: 10.0%

## Current Progress

Pier 2 formed up.





Galvanized reinforcing cage for Pier 1.

