Ohio Bridge Inspection Summary Report

LAK-00535-0469 (4301862)

21: Major Maint A/B 01 225 Routine Main A/B 01	NESVILLE TWP (LAK county) - State Highway Agency / - State Highway Agency / - State Highway Agency / ICT 12	5A: Inventory Route 1 00535 7: Facility On SR535 6: Feature Ints SR 2 (LAK-2-1752) 9: Location 1.1 MI E GRAND RIVER Lat, Lon 41.746894 ,-81.216119					
	Condition	Structure Type					
58: Deck	5 - Fair Condition	43: Bridge Type 4 - Steel continuous					
58.01 Wearing Surface	5 - Fair (10-15%, 2% asphalt patch)	02 - Stringer/Multi-beam or Girder					
58.02 Joint	5- Fair (obvious leaking, 1" offset)	N- Not Applicable					
59: Superstructure	5 - Fair Condition	45: Spans Main / Approach 5 / 0					
59.01 Paint & PCS	4 - Poor PCS (15-20% corr.)	107: Deck Type 1 - Concrete Cast-in-Place					
60: Substructure	6 - Satisfactory Condition	408: Composite Deck N - Non-composite Construction					
61: Channel	N	414A Joint Type 1 2 - Sliding Metal Plate Angle					
61.01 Scour	N - Not Applicable	414B: Joint Type 2 N - None					
62: Culverts	N - Not Applicable	108A: Wearing Surface 3 - Latex Concrete or similar					
67.01 GA	5	additive N- Not Applicable					
		422: WS Date 10/31/2004					
0.55	Appraisal	423: WS Thick (in) 1.2					
Sufficiency Rating	65.8 SD/FO 2 - FO	482: Protective Coating 0 - Other Paint					
36: Rail, Tr, Gd, Term Std	1 0 1 1	483: PCS Date 01/01/1992					
72: Approach Alignment	8 - Equal to present desirable criteria	453: Bearing Type 1 3 - Sliding (Bronze)					
113: Scour Critical	N - Not over waterway	455: Bearing Type 2 N - None					
71: Waterway Adequacy	N - Not Applicable	528: Foundn: Abut Fwd 1 - Steel H Piles (Other size)					
	Geometric	533: Foundn: Abut Rear 1 - Steel H Piles (Other Size)					
48: Max Span Length (ft)	76.0	536: Foundn: Pier 1 1 - Steel H Piles (Other size)					
49: Structure Length (ft)	314.0	539: Foundn: Pier 2 0 - Other					
52: Deck Width, Out-To-Ou	t (ft) 36.9	Age and Service					
424: Deck Area (sf)	11586.6						
32: Appr Roadway Width (ft	30.0	27: Year Built/ 106 Rehab 1964 / 0000					
51: Road Width, Curb-Curb	(ft) 30.0	42A: Service On 5 - Highway-pedestrian					
50A: Curb/SW Width: Left (,	42B: Service Under 1 - Highway, with or w/out pedestrian					
50A: Curb/SW Width: Right	(ft) 2.0	28A: Lanes on 02					
34: Skew (deg)	36	28B: Lanes Under 04					
33: Bridge Median	0 - No median	19: Bypass Length 2					
54B: Min Vert Underclearar	nce (ft) 14.97	29: ADT 5209					
336A: Min Vert Clrnce IR C	` '	109: % Trucks (%) 11					
336B: Min V Clr IR Non-Cardinal (ft) 0		Inspections					
578: Culvert Length (ft)	0	Months					
	Load Posting	90: Routine Insp. 12 09/01/2021					
41: Op/Post/Closed	A - Open	92A: FCM Insp. N					
70: Posting 5 - Equal to	or above legal loads	92B: Dive Insp. N					
70.01: Date		92C: Special Insp. N					
70.02: Sign Type		92D: UBIT Insp. N					
734: Percent Legal (%)	150	92E: Drone Insp.					
704: Analysis Date	07/01/1973	Inspector Gerstenslager, Michael					
63: Analysis Method	6 - Load Factor (LF) rating reported by rating factor (RF) method using MS18 loading.						

Inspector:Michael GerstenslagerStructure Number:4301862Inspection Date:09/01/2021Facility Carried:SR535

Bridge Inspection Report

Element Inspection

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4		
12 - Reinforced Concrete Deck	3 - Mod.	11591	sq. ft.	10079	1100	50	362		
	CS 4: Spalls with 4 or more exposed rebar with section loss.								
	CS 3: Spalls with exposed rebar to right edge of floor over Westbound lanes. Delaminations.								
	CS 2: Leaching cracks, some with stalactites. Epoxy injected areas. Rust stains from rebar chairs throughout.								
805 - Wearing Surface - Monolithic Concrete		9420	sq. ft.	0	9420	0	0		
	CS 2:								
	1		ı		ı				
107 - Steel Open Girder/Beam		1545	ft.	1239	275	30	1		
	CS 4: 2" rusting through hole in web of beam 1 at forward. CS 3: Heavy rusted section loss at beam ends. Deep gouge with 1/2" tear in lower flange to right fascia over Westbound lane 2.								
	CS 2: Minor section loss to flanges throughout.								
515 - Steel Protective Coating	<u> </u>	13905	sq. ft.	0	12155	1300	450		
	CS 4: Areas of paint failure at beam ends and to flanges throughout. CS 3: Peeling and cracking to finish and primer coats. Areas of surface rust throughout.								
	CS 2: Chalking and faded paint.								
205 - Reinforced Concrete Column	3 - Mod.	16	each	10	6	0	0		
	CS 2: Delaminations as large as 8 sf to P1C3 &4, P2C1,P3C1 & 3, and P4C3 and cracks.								
215 - Reinforced Concrete Abutment	3 - Mod.	91	ft.	67	22	2	0		
	CS 3: 2' spall in ba CS 2: Cracks, rust		r.						

Inspector:Michael GerstenslagerStructure Number:4301862Inspection Date:09/01/2021Facility Carried:SR535

Bridge Inspection Report

Element Inspection

			I					
234 - Reinforced Concrete Pier Cap		183	ft.	163	20	0	0	
	CS 2:							
	Cracks and rust stains to P3 cap.							
305 - Assembly Joint without Seal		60	ft.	0	47	0	13	
	CS 4:			_	_	_	_	
	Rusted through hole to rear-left curb plate. Asphalt patch to forward							
	joint in Northbound lane.							
	CS 2:							
	A few gouges in armor. Section loss to armor. Cracks and concrete							
	break up to both headers. Evidence of leakage down both backwalls.							
311 - Movable Bearing		25	each	0	15	0	10	
	CS 4:							
	Abutment bearings have pack rust and are engulfed in debris.							
	CS 2:							
	Rust.							
313 - Fixed Bearing	3 - Mod.	5	each	0	5	0	0	
	CS 2:		•					
	Rust.							
321 - Reinforced Concrete Approach Slab	3 - Mod.	1500	sq. ft.	733	733	34	0	
	CS 3:							
	Concrete break up along both approach pavements.							
	CS 2:							
	Long diagonal cracks to both. Map cracking.							
331 - Reinforced Concrete Bridge Railing		628	ft.	537	85	6	0	
	CS 3:	I	l		ı			
	Spalls to inside of left rail.							
	00.0							
	CS 2: Cracks, rust stains and small delaminations.							
815 - Drainage		16	each	0	15	0	1	
510 Pramage	CS 4:	1	0	<u> </u>		<u> </u>	'	
	1 plugged scupper at forward.							
	CS 2:							
000 Aboutonant Barlina	Partially plugged scuppers. Rusted section loss to grates.							
830 - Abutment Backwall		91	ft.	71	20	0	0	
	CS 2: Cracks.							
	Olacks.							

LAK-00535-0469 (4301862)

Major Maint: 01 - State Highway Agency

Facility Carried: SR535

Traffic On: 5 - Highway-pedestrian Traffic Under: 1 - Highway, with or w/out

07/01/1964 Date Built: Rehab Date:

Routine Maint: 01 - State Highway Agency FIPS Code: 59430 - PAINESVILLE TWP (LAK county)

ODOT District: 12

Feature Inters: SR 2 (LAK-2-1752) Location: DISTRICT 12

pedestrian 1.1 MI E GRAND RIVER

01 - State Highway Agency Resp A: Insp Resp B:

Inspector

Gerstenslager, Michael Inspection Date 09/01/2021

Reviewer Seif, Youssef

Inspector Comments - Deck and Approach

Deck

Floor/Slab (SF)

Spalls forming over traffic - Over EB traffic: bay 1 over lane 2, bays 3 and 4 over lane 2, bay 4 over lane 1. Over WB traffic: bay 2 over lane 2 bay 3 over lane 1,

Edge of Floor/Slab (LF)

Leaching cracks. Mottled areas. A few spalls with exposed rebar.

Curbs/Sidewalk (LF)

Cracks, minor delams. Spalls, some with exposed rebar. Concrete patches.

Bridge Railing (LF)

Some rust severed hardware.

Expansion Joint (LF)

As much as 9" of dirt & debris on abutment seats.

Approach

Approach Wearing Surface (EA)

Cracks.

Inspector Comments - General Appraisal

<u>Superstructure</u>

Beams/Girders (LF)

Scrapes & old ground out gouges to lower flanges over WB mainline & ramp. A few scrapes to lower flanges over EB traffic. 2008 QAR STICKER 12-0010.

Diaphragm/X-Frames (EA)

Heavy rusting section loss to endframes. Horizontal angle to forward endframe 1 is rust severed. Rusted thru hole in forward endframe #4

Fatigue (LF)

Welded moment plates over piers 2, 3 & 4.

<u>Substructure</u>

Abutment Walls (LF)

Seat has heavy debris.

Slope Protection (EA)

Tears in grout bags. Small voids in forward slope. Forward right embankment has 4X4 hole with undermining up to 12".

Culvert

Inspector Comments - Waterway

Waterway Adequacy

<u>Channel</u>

Scour Critical

Inspector:Michael GerstenslagerStructure Number:4301862Inspection Date:09/01/2021Facility Carried:SR535

Bridge Inspection Report

Pictures