November 5, 2019

Ohio Department of Transportation District 12 5500 Transportation Blvd. Garfield Hts., Ohio 44125

Attention: Mr. Mark Carpenter, District Environmental Coordinator

Re: Asbestos Survey
CUY-8-1.270 Bridge
SR-8 over CSX Railroad
SFN 1801201

Dear Mr. Carpenter,

EnviroScience, Inc. was contracted by the Ohio Department of Transportation District 12 to provide an asbestos survey of the CUY-8-1.270 bridge structure over CSX Railroad.

The 607 foot long six-span steel girder structure will undergo rehabilitation. Bridge inventory report information indicates the structure to have been originally built in 1936 with a major rehab in 2005. A bridge site location map is included in Appendix A.

Asbestos Regulations and Definitions

Prior to the demolition or renovation of a structure (including bridge structures), an asbestos inspection must be conducted by a licensed asbestos hazard evaluation specialist in accordance with National Emissions Standard for Hazardous Air Pollutants (NESHAP) Guidelines, EPA Regulation 40 CFR, Subpart M, Part 61 and OEPA asbestos regulations (OAC 3745-20). Further, the Occupational Safety and Health Administration's (OSHA's) Asbestos Standard for the Construction Industry (29 CFR 1926.1101) regulates all renovation and demolition work involving building materials which contain any amount of asbestos.

NESHAP regulations require that all materials suspected of containing asbestos be sampled to determine asbestos content or be assumed to be an asbestos-containing material (ACM) and, therefore, treated as such. Materials that are determined or assumed to be ACMs shall be quantified and assessed by a licensed inspector. The materials then shall be characterized and assigned one of the following designations: Friable, Category I Non-friable, and Category II Non-friable.

<u>Friable ACM</u> is defined by the Asbestos NESHAP regulations as any material containing more than one percent (1%) asbestos as determined using the method specified in Appendix E, Subpart E, 40 CFR Part 763, Section 1, Polarized Light Microscopy (PLM), that, when dried, can be crumbled, pulverized, or reduced to powder by hand pressure.

<u>Non-friable ACM</u> is any material containing more than one percent (1%) asbestos as determined using the method specified in Appendix E, Subpart E, 40 CFR Part 763, Section 1, Polarized Light Microscopy (PLM), that, when dry, cannot be crumbled, pulverized, or reduced to powder by hand pressure. Non-friable ACM can remain on the structure during renovation/demolition if it will not be sanded, grinded, cut, abraded, or made friable by any means. The two categories of non-friable ACM are described as follows:



- <u>Category I Non-friable ACM</u> asbestos-containing packing, gaskets, resilient floor covering, and asphalt roofing products.
- <u>Category II Non-friable ACM</u> any asbestos-containing material excluding Category I Non-friable ACM.

<u>Regulated Asbestos-Containing Material</u> (RACM) is defined as a friable ACM which includes the following:

- Category I Non-friable ACM that has become friable
- Category I Non-friable ACM that has been or will be involved in sanding, grinding, cutting, or abrading, or Category II Non-friable
- Category II Non-friable ACM that has a high probability of becoming crumbled, pulverized, or reduced to powder by forces expected to impact ACM during renovation or demolition.

Asbestos Survey Summary

<u>Bridge Plan Review</u> – ES performed a limited review of available bridge construction plans that were compiled by the department and placed on ODOT's FTP site. Based on our review of portions of the CUY-8-1.270 plans, suspect asbestos containing materials noted included telephone conduit lines affixed to the structure and pneumatically applied mortar/shotcrete encasing the conduits directly over the rail track lines (assumed to serve as heat/blast protection from locomotives). ES could find no evidence in the plan sheets that suggest the conduits and shotcrete material to be asbestos containing, however, it should be noted that asbestos containing Transite® conduits were historically utilized in similar applications and asbestos was often a component used in fire/heat proofing applications either on its own, or together with binders such as cement and plasters, either in sprayed form or in pressed sheets.

<u>Asbestos Survey</u> - An asbestos survey of the subject bridge structure was conducted on 10/14/19 by C.E. Kessler, Certified State of Ohio Asbestos Hazard Evaluation Specialist #34704.

All accessible portions of the CUY-8-1.270 bridge structure were field investigated for the presence of suspected ACMs. A visual inspection of the deck, beams, abutments, grout filled mat slope protection, parapets and vandal fencing, was conducted. Affixed utilities consisted of a bank of (12) 4" conduit lines on the underside of the structure. These telephone conduit lines (indicated to be present during the plan review) were subsequently identified during the field inspection to be PVC lines and therefore, non-asbestos containing.

The primary bridge components were generally observed to consist of concrete, steel, and asphalt road surface. ES was unable to access and sample the shotcreted portions of the conduit bank directly over the rail lines due to heavy train traffic which lasted throughout the duration of the survey, and height constraints.

The following Table 1 summarizes the bulk samples of suspect materials that were collected:



Table 1 – Sample Summary – CUY-8-1.270 Bridge SFN 1801201									
Sample	Homogeneous Area	Category	ry Location of Sample for Asbestos?						
1-1	Caulking	Misc	Vandal Fence Mounting flange	No	n/a				
1-2	Caulking	Misc	Vandal Fence Mounting flange	No	n/a				
1-3	Caulking	Misc	Vandal Fence Mounting flange	No	n/a				
1-3A	Caulking	Misc	Vandal Fence Mounting flange	No	n/a				
1-4	expansion joint	Misc	Parapet wall end piece	No	n/a				
1-5	expansion joint	Misc	Parapet wall end piece	No	n/a				
1-6	expansion joint	Misc	Abutment wall at top of slope protection	No	n/a				
1-7	expansion joint	Misc	Abutment wall at top of slope protection	No	n/a				
1-8	expansion joint	Misc	Abutment wall at top of slope protection	No	n/a				
1-9	expansion joint	Misc	Outside edge of backwall	No	n/a				
1-10	expansion joint	Misc	Outside edge of backwall	No	n/a				
1-11	fabric mats	Misc	Grout filled slope protection	No	n/a				
1-12	fabric mats	Misc	Grout filled slope protection	No	n/a				
1-13	fabric mats	Misc	Grout filled slope protection	No	n/a				
1-14	Joint compound	Misc	Parapet wall	No	n/a				
1-15 and 1-16	Joint compound	Misc	Parapet Wall	No	n/a				

All bulk samples collected were submitted to IATL International Asbestos Testing Laboratories of Mount Laurel, New Jersey, for analysis of asbestos content by polarized light microscopy (PLM) using the Environmental Protection Agency (EPA) Method 600/R-93/116. Appendix B includes an IATL laboratory Chain of Custody, sampling log, and laboratory analysis report. A simple bridge diagram sketch and photo log is provided in Appendix C.



Conclusion and Recommendations

Lab analysis of bulk samples taken from the CUY-8-1.270 structure indicate that no asbestos containing material was identified. However, it should be noted that pneumatically applied mortar/shotcrete material encasing the affixed conduits directly over the rail track lines is present beneath the structure. This type of material has historically been known to potentially contain asbestos as a binder material and heat protectant. ES was unable to access and sample the shotcreted portions of the conduit bank due to the active tracks and heavy train traffic which lasted throughout the duration of the survey, and by height constraints. It is recommended that this material be assumed to contained asbestos unless ODOT has further proprietary knowledge or evidence of the actual materials used during the historic shotcrete application.

Table 2 – Assumed ACM– CUY-8-1.270 Bridge SFN 1801201										
	Homogeneous Area	Category	Location of Sample	Positive for Asbestos?	Quantity ACM					
	Shotcrete on 4" conduits	Surfacing Materials	Along an approximate 200 linear feet run of utility conduit bank approximately 6 feet+ wide on the underside of the bridge over the tracks	Assumed positive	Estimated 1300 sq ft					

If suspect ACMs are revealed during demolition or renovation activities that were not identified during this survey it is recommended that work activities cease until a Certified Asbestos Hazard Evaluation Specialist can evaluate the new material(s). Any removal and subsequent disposal of the asbestos containing material during demolition operations must comply with the Ohio Administrative code, the occupational Safety and Health Administration (OSHA) regulations and the National Emission Standard for Hazardous Air pollutants (NESHAP). Reference the Ohio Environmental Protection Agency adopted chapters 3745-20-03 & 3745-20-04 of the Ohio Administrative Code. This implements the NESHAP standards for asbestos and its removal.



Notification

An OEPA Notification of Demolition and Renovation form must be submitted ten (10) working days prior to work activities. Appendix D contains the OEPA form of which Section 1 - General Information Lines 1, 2, 3, 4, and 5; and Section 2 - Project Address Specific Information A, B, C, and D have been completed.

Once the Contractor has been selected for the project, the remaining sections of the form shall be completed (as applicable) and the notification form submitted with the proper remittance to the following address at least 10 working days prior to starting work:

Ohio EPA, DAPC Asbestos P.O. Box 1049 Columbus, Ohio 43216-1049

The form may also be completed/submitted via on-line at https://epa.ohio.gov/dapc/atu/asbestos

CAHES Signature

Charles E. Kessler, AICP, CAHES, CEP

Ohio Asbestos Hazard Evaluation Specialist #ES34704

Attachments



APPENDIX A

Site Location Mapping






APPENDIX B

Chain of Custody
Bulk Sampling Log
Laboratory Analysis Report








Chain of Custody Bulk Asbestos –

		Aspesios –							
Contact Informa	ntion_								
Client Company:	EnviroScience, Inc.	Project Number:	12837 - CUY-BH						
Office Address:	5070 Stow Road	Project Name:	CUY-District 12 Bridges						
City, State, Zip:	Stow, Ohio 44224	Primary Contact:	Chuck Kessler						
Fax Number:		Office Phone:	330-688-0111						
Email Address:	ckessler@enviroscienceinc.com	Cell Phone:	330-592-9619						

☐ PLM: Bulk Asbe ☐ PLM: Bulk Asbe ☐ PLM: Bulk Asbe ☐ PLM: Bulk Asbe ☐ TEM: Bulk Asbe ☐ TEM: Point Cour ☐ PC: via ELAI ☐ PC: 400 Poin ☐ PC: 800 Poin ☐ PC: 1600 Poi ☐ PLM: Instruction ☐ Analyze and ☐ Report Comp	stos Building Materials EPA 600 R-93/1 stos Building Materials EPA 600 M-4/8/ stos Building Materials NIOSH 9002, 19 stos Building Materials NYSDOH-ELA stos Building Materials NYSDOH-ELA stos Building Materials NYSDOH-ELA ating P 198.1 ts ts ts * ns for Multi-Layered Samples Report All Separable Layers per EPA 60 osite for Drywall Systems per NESHAP	2-020, 1982 085 P 198.1, 2002 P 198.6, 2010 P 198.4, 2009 PLM: Analyz AUP: by I AUP: by I PLM: NOB v PLM: Fria If <1% by If <	able via EPA 600 2.3 PLM, to TEM via 198.4 * PLM, Hold for Instructions uilding Material*,*** (Dust, Wipe, Tape)						
	yers and Composite Where Applicable and Report Specifically Noted Layer	☐ Soil or Ve ☐ CARB 43	ermiculite Analysis*						
Special Instruction		LU CARB 43	J						
* Additional charge and turnaround may be required ** Alternative Method (ex: EPA 600/R-04/004) may be recommended by Laboratory									
1		•	6 Hour** RUSH**						
Chain of Custo	dv								
Relinquished (Name, Received (Name / iA Sample Login (Name Analysis(Name(s) / i	/Organization): C. Kessler/EnviroScience, Inc. TL): e / iATL): ATL): me / iATL):	Date: 10/18/19 Date:	Time: 1:00 pm Time: Time: Time: Time: Time: Time: Time:						





Sample Log

-Bulk Asbestos -

Client:	ODOT	District 12	Proiect:	#1 -	CUY-8-1.2	70

Sampling Date/Time: 10/14/19

Bulk Asbestos Sample Log									
Client Sample #	iATL#	Location/Description	Notes						
1-1	6902 4 84	Vandel Fence Mounting flange	Caulking						
1-2	69 02 4 85	Vandel Fence Mounting flange	Caulking						
1-3	69 02 4 83	Vandel Fence Mounting flange	Caulking						
1-3A	6902487	Vandel Fence Mounting flange	Caulking						
1-4	6902483	Parapet wall end piece	expansion joint						
1-5	69 02 4 89	Parapet wall end piece	expansion joint						
1-6	69024 90	Abutment wall at top of slope protection	expansion joint						
1-7	6902491	Abutment wall at top of slope protection	expansion joint						
1-8	6902493	Abutment wall at top of slope protection	expansion joint						
1-9	6902493	Outside edge of backwall	expansion joint						
1-10	69 02 4 94	Outside edge of backwall	expansion joint						
1-11	69024 95	Grout filled slope protection	fabric mats						
1-12	69 02 4 93	Grout filled slope protection	fabric mats						
1-13	6902497	Grout filled slope protection	fabric mats						
1-14	6902493	Parapet wall	Joint compound						
1-15 and 1-16	69 02 49 3	Parapet Wall	Joint compound						



9000 Commerce Parkway Suite B Mt. Laurel, New Jersey 08054 Telephone: 856-231-9449

Email: customerservice@iatl.com

CERTIFICATE OF ANALYSIS

Client: EnviroScience, Inc. Report Date: 10/26/2019

5070 Stow Road Report No.: 602420 - PLM

Stow OH 44224 Project: CUY-District 12 Bridges #1

> Project No.: 12837 - CUY-BH

PLM BULK SAMPLE ANALYSIS SUMMARY

Lab No.: 6902484 Location: Vandal Fence Mouthing Flange **Analyst Observation:** Grey Caulk

Client Description: Caulking Client No.: 1-1 Facility:

Percent Non-Asbestos Fibrous Material: Percent Asbestos: Percent Non-Fibrous Material:

None Detected None Detected

Analyst Observation: Grey Caulk Lab No.: 6902485 **Location:** Vandal Fence Mouthing Flange

Client No.: 1-2 **Client Description:** Caulking Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

None Detected None Detected

Lab No.: 6902486 **Analyst Observation:** Grey Caulk Location: Vandal Fence Mouthing Flange

Client Description: Caulking Client No.: 1-3 Facility:

Percent Non-Asbestos Fibrous Material: Percent Asbestos: Percent Non-Fibrous Material:

None Detected None Detected

Lab No.: 6902486(L2) **Analyst Observation:** Grey Cementitious **Location:** Vandal Fence Mouthing Flange

Client No.: 1-3 Client Description: Caulking Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

None Detected None Detected

Lab No.: 6902487 **Analyst Observation:** Grey Caulk **Location:** Vandal Fence Mouthing Flange

Client Description: Caulking Facility: Client No.: 1-3A

Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material: Percent Asbestos:

None Detected 100 None Detected

Lab No.: 6902487(L2) Analyst Observation: Grey Cementitious Location: Vandal Fence Mouthing Flange

Client No.: 1-3A Client Description: Caulking Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

None Detected 100 None Detected

Please refer to the Appendix of this report for further information regarding your analysis.

10/21/2019 Date Received:

10/26/2019 Date Analyzed:

Signature:

Jeffrey Fazzo Analyst:

Dated: 10/28/2019 4:46:28

Approved By:

Frank E. Ehrenfeld, III Laboratory Director

Frank Tua fol

Page 1 of 7



9000 Commerce Parkway Suite B Mt. Laurel, New Jersey 08054 Telephone: 856-231-9449

Email: customerservice@iatl.com

CERTIFICATE OF ANALYSIS

Client: EnviroScience, Inc. Report Date: 10/26/2019

5070 Stow Road Report No.: 602420 - PLM

Stow OH 44224 Project: CUY-District 12 Bridges #1

> Project No.: 12837 - CUY-BH

PLM BULK SAMPLE ANALYSIS SUMMARY

Lab No.: 6902488 **Analyst Observation:** Brown Fibrous Location: Parapet Wall End Piece

Client No.: 1-4 **Client Description:** Expansion Joint Facility:

Percent Non-Asbestos Fibrous Material: Percent Asbestos: Percent Non-Fibrous Material:

99 Cellulose None Detected

Lab No.: 6902488(L2) **Analyst Observation:** Grey Cementitious **Location:** Parapet Wall End Piece

Client No.: 1-4 **Client Description:** Expansion Joint Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

None Detected None Detected

Lab No.: 6902489 **Analyst Observation:** Brown Fibrous Location: Parapet Wall End Piece

Client No.: 1-5 **Client Description:** Expansion Joint Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Cellulose None Detected

Lab No.: 6902490 **Analyst Observation:** Brown Fibrous **Location:** Abutment Wall At Top Of Slope

Client No.: 1-6 **Client Description:** Expansion Joint Protection Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Cellulose None Detected

Analyst Observation: Brown Fibrous **Lab No.:** 6902491 **Location:** Abutment Wall At Top Of Slope

Client No.: 1-7 Client Description: Expansion Joint Protection

Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Cellulose None Detected

Lab No.: 6902492 **Analyst Observation:** Brown Fibrous **Location:** Abutment Wall At Top Of Slope

Protection Client No.: 1-8 **Client Description:** Expansion Joint Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Cellulose None Detected

Please refer to the Appendix of this report for further information regarding your analysis.

10/21/2019 Date Received:

10/26/2019 Date Analyzed:

Signature: Jeffrey Fazzo

Analyst:

Dated: 10/28/2019 4:46:28

Approved By:

Frank E. Ehrenfeld, III

Laboratory Director



9000 Commerce Parkway Suite B Mt. Laurel, New Jersey 08054 Telephone: 856-231-9449

Email: customerservice@iatl.com

CERTIFICATE OF ANALYSIS

Client: EnviroScience, Inc. Report Date: 10/26/2019

5070 Stow Road Report No.: 602420 - PLM

Stow OH 44224 Project: CUY-District 12 Bridges #1

> Project No.: 12837 - CUY-BH

PLM BULK SAMPLE ANALYSIS SUMMARY

Lab No.: 6902493 **Analyst Observation:** Brown Fibrous **Location:** Outside Edge Of Back Wall

Client No.: 1-9 **Client Description:** Expansion Joint Facility:

Percent Non-Asbestos Fibrous Material: Percent Asbestos: Percent Non-Fibrous Material:

99 Cellulose None Detected

Lab No.: 6902494 **Analyst Observation:** Brown Fibrous **Location:** Outside Edge Of Back Wall

Client No.: 1-10 **Client Description:** Expansion Joint Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Cellulose None Detected

Analyst Observation: Off-White Woven Material **Lab No.:** 6902495 Location: Grout Filled Slope Protection

Client No.: 1-11 **Client Description:** Fabric Mats Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Synthetic None Detected

Lab No.: 6902496 **Analyst Observation:** Off-White Woven Material **Location:** Grout Filled Slope Protection

Client No.: 1-12 **Client Description:** Fabric Mats Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Synthetic None Detected

Lab No.: 6902497 **Analyst Observation:** Off-White Woven Material **Location:** Grout Filled Slope Protection

Client No.: 1-13 **Client Description:** Fabric Mats Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

99 Synthetic None Detected

Lab No.: 6902498 **Analyst Observation:** Grey Caulk **Location:** Parapet Wall

Client No.: 1-14 Client Description: Joint Compound Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

None Detected 100 None Detected

Please refer to the Appendix of this report for further information regarding your analysis.

10/21/2019 Date Received:

10/26/2019 Date Analyzed:

Signature: Analyst:

Dated: 10/28/2019 4:46:28

Jeffrey Fazzo

Approved By:

Frank Tua fol Frank E. Ehrenfeld, III

Laboratory Director



9000 Commerce Parkway Suite B Mt. Laurel, New Jersey 08054 Telephone: 856-231-9449

Email: customerservice@iatl.com

CERTIFICATE OF ANALYSIS

Client: EnviroScience, Inc. Report Date: 10/26/2019

5070 Stow Road Report No.: 602420 - PLM

Stow OH 44224 Project: CUY-District 12 Bridges #1

Project No.: 12837 - CUY-BH

PLM BULK SAMPLE ANALYSIS SUMMARY

.....

Lab No.: 6902499Analyst Observation: Grey CaulkLocation: Parapet Wall

Client No.: 1-15 Client Description: Joint Compound Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

None Detected None Detected 100

Lab No.: 6902500Analyst Observation: Grey CaulkLocation: Parapet Wall

Client No.: 1-16 Client Description: Joint Compound Facility:

Percent Asbestos: Percent Non-Asbestos Fibrous Material: Percent Non-Fibrous Material:

None Detected None Detected 100

Please refer to the Appendix of this report for further information regarding your analysis.

Date Received: 10/21/2019

Date Analyzed: 10/26/2019

Signature:
Analyst:

Jeffrey Fazzo

Dated: 10/28/2019 4:46:28 Page 4 of 7

Approved By:

Frank Ena fol

Frank E. Ehrenfeld, III Laboratory Director



9000 Commerce Parkway Suite B Mt. Laurel, New Jersey 08054 Telephone: 856-231-9449

Email: customerservice@iatl.com

CERTIFICATE OF ANALYSIS

Client: EnviroScience, Inc. Report Date: 10/26/2019

5070 Stow Road Report No.: 602420 - PLM

Stow OH 44224 Project: CUY-District 12 Bridges #1

Client: ENV507 Project No.: 12837 - CUY-BH

Appendix to Analytical Report

Customer Contact: Chuck Kessler

Method: 40 CFR Appendix E to Subpart E of Part 763, interim method for the Determination of Asbestos in Bulk Insulation Samples, and USEPA 600, R93-116 as needed

This appendix seeks to promote greater understanding of any observations, exceptions, special instructions, or circumstances that the laboratory needs to communicate to the client concerning the above samples. The information below is used to help promote your ability to make the most informed decisions for you and your customers. Please note the following points of contact for any questions you may have.

iATL Customer Service: customerservice@iatl.com iATL Office Manager:wchampion@iatl.com iATL Account Representative: House Account Sample Login Notes: See Batch Sheet Attached Sample Matrix: Bulk Building Materials Exceptions Noted: See Following Pages

General Terms, Warrants, Limits, Qualifiers:

General information about iATL capabilities and client/laboratory relationships and responsibilities are spelled out in iATL policies that are listed at www.iATL.com and ir our Quality Assurance Manual per ISO 17025 standard requirements. The information therein is a representation of iATL definitions and policies for turnaround times, sample submittal, collection media, blank definitions, quantification issues and limit of detection, analytical methods and procedures, sub-contracting policies, results reporting options, fees, terms, and discounts, confidentiality, sample archival and disposal, and data interpretation.

iATL warrants the test results to be of a precision normal for the type and methodology employed for each sample submitted. iATL disclaims any other warrants, expressed or implied, including warranty of fitness for a particular purpose and warranty of merchantability. iATL accepts no legal responsibility for the purpose for which the client uses test results. Any analytical work performed must be governed by our Standard Terms and Conditions. Prices, methods and detection limits may be changed without notification. Please contact your Customer Service Representative for the most current information.

This confidential report relates only to those item(s) tested and does not represent an endorsement by NIST-NVLAP, AIHA LAP LLC, or any agency of local, state or province governments nor of any agency of the U.S. government.

This report shall not be reproduced except in full, without written approval of the laboratory.

Information Pertinent to this Report:

Analysis by US EPA 600 93-116: Determination of Asbestos in Bulk Building Materials by Polarized Light Microscopy (PLM).

Certifications:

- NIST-NVLAP No. 101165-0
- NYSDOH-ELAP No. 11021
- AIHA-LAP, LLC No. 100188

Quantification at <0.25% by volume is possible with this method. (PC) Indicates Stratified Point Count Method performed. (PC-Trace) means that asbestos was detected but is not quantifiable under the Point Counting regimen. PC Trace represents a <0.25% amount. Analysis includes all distinct separable layers in accordance with EPA 600 Method. If not reported or otherwise noted, layer is either not present or the client has specifically requested that it not be analyzed (ex. analyze until positive instructions). Small asbestos fibers may be missed by PLM due to resolution limitations of the optical microscope. Therefore, PLM is not consistently reliable in detecting asbestos in non-friable organically bound (NOB) materials. Quantitative transmission electron microscopy (TEM) is currently the only method that can pronounce materials as non-asbestos containing.

Analytical Methodology Alternatives: Your initial request for analysis may not have accounted for recent advances in regulatory requirements or advances in technology that are routinely used in similar situations for other qualified projects. You may have the option to explore additional analysis for further information. Below are a few options, listed as the matrix followed by the appropriate methodology. Also included are links to more information on our website.

Bulk Building Materials that are Non-Friable Organically Bound (NOB) by Gravimetric Reduction techniques employing PLM and TEM: ELAP 198.6 (PLM-NOB), ELAP 198.4 (TEM-NOB)

Dated: 10/28/2019 4:46:28 Page 5 of 7



9000 Commerce Parkway Suite B Mt. Laurel, New Jersey 08054 Telephone: 856-231-9449

Email: customerservice@iatl.com

CERTIFICATE OF ANALYSIS

Client: EnviroScience, Inc. Report Date: 10/26/2019

5070 Stow Road Report No.: 602420 - PLM

Stow OH 44224 Project: CUY-District 12 Bridges #1

Client: ENV507 Project No.: 12837 - CUY-BH

Loose Fill Vermiculite Insulation, Attic Insulation, Zonolite (copyright), etc.: US EPA 600 R-4/004 (multi-tiered analytical process) Sprayed On Insulation/Fireproofing with Vermiculite (SOF-V): ELAP 198.8 (PLM-SOF-V)

Soil, sludge, sediment, aggregate, and like materials analyzed for asbestos or other elongated mineral particles (ex. erionite, etc.): ASTM D7521, CARB 435, and other options available

Asbestos in Surface Dust according to one of ASTM's Methods (very dependent on sampling collection technique - by TEM): ASTM D 5755, D5756, or D6480

Various other asbestos matrices (air, water, etc.) and analytical methods are available.

Disclaimers / Qualifiers:

There may be some samples in this project that have a "NOTE:" associated with a sample result. We use added disclaimers or qualifiers to inform the client about something that requires further explanation. Here is a list with highlighted disclaimers that may be pertinent to this project. For a full explanation of these and other disclaimers, please inquire at **customerservice@iatl.com**.

- 1) Note: No mastic provided for analysis.
- 2) Note: Insufficient mastic provided for analysis.
- 3) Note: Insufficient material provided for analysis.
- 4) Note: Insufficient sample provided for QC reanalysis.
- 5) Note: Different material than indicated on Sample Log / Description.
- 6) Note: Sample not submitted.
- 7) Note: Attached to asbestos containing material.
- 8) Note: Received wet.
- 9) Note: Possible surface contamination.
- 10) Note: Not building material. 1% threshold may not apply.
- 11) Note: Recommend TEM-NOB analysis as per EPA recommendations.
- 12) Note: Asbestos detected but not quantifiable.
- 13) Note: Multiple identical samples submitted, only one analyzed.
- 14) Note: Analyzed by EPA 600/R-93/116. Point Counting detection limit at 0.080%.
- 15) Note: Analyzed by EPA 600/R-93/116. Point Counting detection limit at 0.125%.
- 16) Note: This sample contains >10% vermiculite mineral. See Appendix for Recommendations for Vermiculite Analysis.

Recommendations for Vermiculite Analysis:

Several analytical protocols exist for the analysis of asbestos in vermiculite. These analytical approaches vary depending upon the nature of the vermiculite mineral being tested (e.g. un-processed gange, homogeneous exfoliated books of mica, or mixed mineral composites). Please contact your client representative for pricing and turnaround time options available.

iATL recommends initial testing using the EPA 600/R-93/116 method. This method is specifically designed for the analysis of asbestos in bulk building materials. It provides an acceptable starting point for primary screening of vermiculite for possible asbestos.

Results from this testing may be inconclusive. EPA suggests proceeding to a multi-tiered analysis involving wet separation techniques in conjunction with PLM and TEM gravimetric analysis (EPA 600/R-04/004).

For New York State customers, NYSDOH requires disclaimers and qualifiers for various vermiculite containing samples that direct analysis via ELAP198.6 and ELAP198.8 for samples that contain >10% vermiculite mineral where ELAP198.6 may be used to evaluate the asbestos content of the material. However, any test result using ELAP198.6 will be reported with the following disclaimer: "ELAP198.6 method does not remove vermiculite and may underestimate the level of asbestos present in a sample containing >10% vermiculite."

Further information on this method and other vermiculite and asbestos issues can be found at the following: Agency for Toxic Substances and Disease Registry (ATSDR) www.atsdr.cdc.gov, United States Geological Survey (USGS) www.minerals.usgs.gov/minerals/, US EPA www.epa.gov/asbestos. The USEPA also has an informative brochure "Current Best Practices for Vermiculite Attic Insulation" EPA 747F03001 May 2003, that may assist the health and remediation professional.

The following is a summary of the analytical process outlines in the EPA 600/R-04/004 Method:

1) Analytical Step/Method: Initial Screening by PLM, EPA 600R-93/116

Requirements/Comments: Minimum of 0.1 g of sample. ~0.25% LOQ for most samples.

2)**Analytical Step/Method:** Wet Separation by PLM Gravimetric Technique, EPA R-04/004 **Requirements/Comments:** Minimum 50g** of dry sample. Analysis of "Sinks" only.

Dated: 10/28/2019 4:46:28

Page 6 of 7



9000 Commerce Parkway Suite B Mt. Laurel, New Jersey 08054 Telephone: 856-231-9449 Email: customerservice@iatl.com

CERTIFICATE OF ANALYSIS

Client: EnviroScience, Inc. Report Date: 10/26/2019

5070 Stow Road Report No.: 602420 - PLM

Stow OH 44224 Project: CUY-District 12 Bridges #1

Project No.: 12837 - CUY-BH

3)Analytical Step/Method: Wet Separation by PLM Gravimetric Technique, EPA R-04/004 Requirements/Comments: Minimum 50g** of dry sample. Analysis of "Floats" only.

4)**Analytical Step/Method:** Wet Separation by TEM Gravimetric Technique, EPA R-04/004 **Requirements/Comments:** Minimum 50g** of dry sample. Analysis of "Sinks" only.

5)Analytical Step/Method: Wet Separation by TEM Gravimetric Technique, EPA R-04/004 Requirements/Comments: Minimum 50g** of dry sample. Analysis of "Suspension" only.

LOQ, Limit of Quantitation estimates for mass and volume analyses.

*With advance notice and confirmation by the laboratory.

Dated: 10/28/2019 4:46:28 Page 7 of 7

^{**}Approximately 1 Liter of sample in double-bagged container (~9x6 inch bag of sample).

APPENDIX C

Bridge Diagram Sketch and Photos





Headquarters: 5070 Stow Road, Stow, Ohio 44224 (800) 940-4025

Project Number: ______ Date: _____

Description: CUY-8-1.270

Calculated By: <u>6VER CSX Railroad</u>

Checked By: 5FN 180/201

Sheet: _____ of ____ NOTTO SCALE 34 xd3 1-16 sample LDCATION Shot-crete encased Conduits (Approx, 200') 1-15. 1-14 1-11, 1-12, 1-13 1-6 1-7 1-8



PHOTO 1 Looking south beneath the bridge at bank of PVC utility conduits



PHOTO 2 View of PVC utility conduit material



PHOTO 3
View looking at abutment and beam seats and grout filled slope protection matting.





PHOTO 4
Grout filled slope protection matting.



PHOTO 5 View looking at parapet, sidewalk, and vandal fencing along top of the deck.



PHOTO 6 View looking at typical parapet joints.





PHOTO 7 View looking at abutment, scupper drain, and expansion joint material



PHOTO 8
View looking up at pneumatically placed mortar (shot-crete) protection on utility conduits above railroad tracks.



PHOTO 9 View of outer beam-line, sidewalk overhang and vandal fencing



APPENDIX D

OEPA Notification of Demolition and Renovation form





Notification of Demolition and Renovation/Abatement Section 1: General Information

Division of Air Pollution Control

Work on projects cannot begin until 10 working days after a COMPLETE original notification form, <u>including payment</u>, is submitted to Ohio EPA. Instructions and a worksheet for fee calculation are available at *epa.ohio.gov/asbestos*. This form can be completed, and payment made, at *ebiz.epa.ohio.gov*. Questions? *asbestos@epa.ohio.gov* or (614) 466-0061.

Ohio EPA Use	Only	Notification #:		Postmark	ed:	1 1		Received:	1 1		☐ Hand-	Delivered
1) Notificati	on Info	ormation (Check all	that apply)			1						
○ Original	☐ R	evision # (count):	☐ Installation	☐ Emerge	ncy	Annual	Са	ancellation	Project Co	unty: Cuy	ahoga	
2) Owner, Asbestos Abatement Contractor, Billing and Fire Department Information Revised?												
Owner	Owner											
Name: Ohio	Depa	artment of Tran	sportation, Distr	ct 12					Is	this a com	pany? 🗌 Y	′es 🛛 No
Address: 550	Address: 5500 Transportation Boulevard Contact Person: Mark Carpenter											
City: Garfiel	d He	ights		ļ	State: C	DН			Zip: 4 4	1125 -		
Email: Mark	.Carp	enter@dot.sta	te.oh.us		Phone:	(216) 5	84 -	2089	Fax: ()	-	
Asbestos Abat	ement	Contractor (if applic	able)									
Name:						License #	: AC			Expiration	Date: /	1
Address:						Contac	t Person	ı:				
City:				:	State:				Zip:	-		
Email:					Phone:	()	-		Fax: ()	-	
Billing Contact												
Is this contact	associa	ated with the 🔲 Ov	wner, 🔲 Asbestos Aba	tement Cor	ntracto	r, or 🔲 Dem	nolition C	Contractor (if not instal	lation)?		
Address:						Contac	t Person	1:				
City:				:	State:			Zip:	Zip: -			
Email:					Phone:	()	-		Fax: ()	-	
Fire Departme	nt (if a	pplicable)										
Name:												
Address:						Contac	t Person	1:				
City:					State:			Zip:	-			
Email:					Phone:	()	-		Fax: ()	-	
3) Ohio Asbe	estos H	lazard Evaluation Sp	ecialist and Evaluation	Procedure					ı			Revised?
Evaluation Spe	ecialist:	Charles Kessle	r			Certification	#: ES 3	34704	Expira	ation Date:	10 /7 /2	.020
	_		employed to detect the estos-containing mater	-	_						ng material ((Explain Bel	
NESHAP A	sbest	os Survey - Bul	k Sampling w/poi	nt count	of sa	amples th	at are	less tha	n 10% as	bestos d	ontainin	g
4) Procedure	4) Procedures to be followed should unexpected RACM be discovered (check all that apply) Revised?											
Stop work	⊠ Stop work and keep wet							tor				
☐ Contact di	Contact district office/local air authority											
5) Planned Demolition (check all that apply) Revised?												
Describe demolition work to be performed and method(s) to be employed, including demolition techniques to be used: Implosion Fire Training Wet Methods Manual Demolition Mechanical Demolition Other (Explain):												
Existing structure components will be removed by industry standard means and methods												

Mail completed form and payment to: Ohio EPA, DAPC – Asbestos P.O. Box 1049, Columbus, OH 43216-1049

Notification of Demolition and Renovation/Abatement Section 1: General Information

Continued

Description of affected facilit	ty components (include a	ttachment if necessary	r):									
(Revised 02/18)		Page	1	of	3	}						
6) Asbestos Description an	nd Engineering Controls (i	if asbestos is being aba	ated)									Revised?
For the material listed in eac ensure proper waste handlin		pe(s) of ACM to be aba	ited, en	gineeri	ng cor	ntrols and	work pra	ctices to be	used	to mini	mize em	issions and
Type of ACM to be abated:	Surfacing	☐ Mechanical		Other								
Engineering Controls:	☐ Wet Methods	☐ Glove Bag		IPE		☐ AFD		Other:				
Work Practices:	☐ Intact Removal	☐ Manual		Леchan	ical	Other:	:	I.				
7) Asbestos Waste Transpo	orter (if applicable)											Revised?
Transporter #1 Name:												
Address:					Cont	act Person	:					
City:			State:					Zip	:	-		
Email:			Phone	e: ()	-		Fax	:: ()	-	
Transporter #2 Name (if appl	licable):											
Address:					Cont	act Person	:					
City:			State:					Zip	:	-		
Email:			Phone	Phone: () - Fax: ()					-			
8) Asbestos Waste Disposa	al Site (if applicable)											Revised?
Name:												
Address:					Cont	act Person	:					
City:			State:					Zip:		-		
Email:			Phone	e: ()	-		Fax	: ()	-	
9) Emergency Demolition ((complete if you checked	"Emergency" above a	ınd "De	molitio	n" fo	r any proje	ect)					Revised?
A copy of the issued order, ir	ncluding the following info	ormation, must be atta	ached to	o this n	otifica	ition.						
Government Official Issuing	Order:		Tit	tle:								
Agency:			Authority of Order (Citation of Code):									
Date of Order: / /			Demolition Date: / /									
10) Emergency Renovation/	/Abatement (complete if	you checked "Emerge	ncy" ab	ove an	d "Re	novation/	Abateme	ent" for any	/ proje	ect)		Revised?
Date of Emergency: /	/		Tir	me of E	merg	ency: :] a.m. 🔲	p.m.			
Description of Sudden, Unex	kpected Event:											
Explanation of how the even	nt caused unsafe condition	ns or equipment dama	ge:									
11) Attestation												Revised?
In accordance with Ohio Adn the Administrative Code will is prohibited by law and I cer	supervise the stripping a	nd removal described b	by this n	otifica [.]	tion.	l acknowle						
Signature:	·						Date:	/				
Name:			Tit	le:								
Organization:												



Notification of Demolition and Renovation/Abatement Section 2: Project Address Specific Information

Division of Air Pollution Control

Please complete Section 2 for the address included with this notification. If the project is an "Installation" per OAC 3745-20, complete a separate Section 2 page for each address associated with this notification.

Ohio EPA Use Only Project ID #:									
A. Facility Descri	ption								Revised?
Building Name (if ap	oplicable): CL	JY-8-1.270 SFN 18	01201	Site Location (specific): State Route 8 over CSX RR, Walton Hills, OH					
Address: Northfi	eld Road (SR-8) Cuyahoga C	ounty, Coor	dinate	es: 41.36888, -8	31.432669)		
City: Walton Hil	ls			State:	ОН	Zip:	-		
Building Size (squar	e feet):		7	lo. of Floors:			Age: 83, 0	orig.	
Present Use: Misc	c. Highway	[,] Bridge		Р	Prior Use: Misc. H	ighway Bı	ridge		
B. Type of Opera	B. Type of Operation (check all that apply)								
□ Demolition	Reno	ovation/Abatement – Тур	oe: 🔲 Removal	R	tepair	lation 🗌 E	inclosure		
C. Asbestos Pres	ent (check on	e)							Revised?
⊠ Yes □ No		No, previously abated	Year A	bated:					
D. Approximate	Amount of As	bestos-Containing Mate	erials (complete	table be	elow and Section 1#	f6 if asbestos	is present)		Revised?
			Material to	be Rem	oved		Ma	terial NOT to	be Removed
			Non-fria	ble Asbe	estos-Containing Ma	terial	Non-friab	le Asbestos-	Containing Material
		RACM	Catego	ry I	Catego	ry II	Categ	ory I	Category II
Pipes (linear feet)									
Surface area on oth components (ft²)	er facility				1300				
Volume if length or be measured (ft³)	area cannot								
E. Asbestos Aba	tement Sched	ule and Abatement Spe	cialist (original r	otificat	ion is required 10 w	orking days	prior to the sta	art of work)	Revised?
Setup Date: /	1	Abaten	nent Date: /	/		Com	nplete Date:	/ /	
(Shift 1) Time	Monday	y Tuesday	Wednes	day	Thursday	Thursday Frid		Saturday	Sunday
start/end on site									
Abatement Speciali	st Name:	1		Certification #: AS				Expiration Date: / /	
(Shift 1) Time	Monday	, Tuesday	Wednes	day	Thursday	Frid	ay	Saturday	Sunday
start/end on site				1				T	
Abatement Speciali	st Name:			Certif	ication #: AS			Expiration [
F. Demolition Co	ontractor (if a	pplicable)							Revised?
Name:									
Address: Contact Person:									
City: State: Zip: -									
Email: Phone: () - Fax: () -									
G. Demolition Schedule (original notification is required 10 working days prior to the start of work) Revised? Complete Date: / /									
Start Date: /	/			Comple	ete Date: / /				Revised?
H. Project Hold Hold Begin Date:	/ /		<u> </u>	Mork D	osumo Dato: /	/			kevisea? 🔲
Hold Begin Date: / / Work Resume Date: / /									