

CONFERENCE RECORD

LOCATION:	Department of Public Utilities, Stormwater Section,	MEETING DATE:	March 17, 2014
	1250 Fairwood Avenue,	ISSUE DATE:	April 4, 2014
	Columbus, Ohio	PROJECT:	FRA-70-13.54,
BY:	Phil Fry		PID NO. 77372 I-70 / I-71 West Interchange Project 4A Bridge Replacements Over Scioto River
ATTENDEES:	See Attached:	JOB NO.:	14578403
		RE:	Floodplain Coordination City of Columbus
COPIES:	Attendees, Central Files		

THE FOLLOWING REPRESENTS MY UNDERSTANDING OF THAT WHICH SHOULD BE RECORDED. IF CHANGES SHOULD BE MADE, PLEASE FORWARD PROMPTLY SO THAT AN ACCURATE RECORD CAN BE MAINTAINED FOR THE BENEFIT OF ALL.

Summary:

1. Introductions

- 2. Project Overview (Phil Fry, Leslie Montgomery, Davin Ng)
 - a. Project 4A: The project consists of the two eastbound bridges over the Scioto River and other bridges and roadways to connect existing I-71 northbound to the proposed Columbus Crossroads projects east of Project 4A. The design is being led by GPD. The Stage 2 submittal is due on December 15, 2014 with construction to begin Fiscal 2017 (July 2016 June 2017).
 - b. Project 6A: The project consists of the three westbound bridges over the Scioto River and other bridges and roadways to connect the proposed project eastward (downtown trench) I-71 southbound to the existing / proposed projects southwesterly along existing I-71 / SR-315 of Project 6A. The design is being led by ms consultants. The TS&L submittal is due in May 2014 with construction to begin Fiscal 2017.
 - c. Proposed Conditions: The existing three bridges are 9 span bridges and the proposed five bridges will be 5 span steel girder bridges with capped drilled shaft piers. The I-71 southbound flyover bridge (RC1 northern / upstream most bridge) will likely not be a drilled shaft but rather use special shaped columns.
 - d. **Modeling to Date:** URS is performing the hydraulic analysis for both projects and will submit as one report to ODOT and the City for review and approval. URS will finalize the modeling and the report concurrent with the latter of Project 4A Stage 1 submittal and Project 6A TS&L submittal. Based upon the modeling to date URS anticipates a No-Rise for the proposed conditions. URS will need to update the proposed condition model to account for the recent horizontal and vertical changes for Project 4A and incorporate design information from ms compatible with their TS&L submittal. It may be necessary to use tied block mat or concrete slab under the bridges along the east bank in order to achieve the No-Rise.
- 3. Floodplain Coordination Issues (Phil Fry / Josh Reinicke)
 - a. **Effective Model:** The current effective model is the model submitted by EMH&T for a LOMR after the Town Street Bridge was constructed.
 - b. Floodwall: The floodwall was designed for approximately the 460-year. The difference

Conference Record – Floodplain Coordination March 17, 2014 FRA-70-13.54, PID NO. 77372 I-70 / I-71 West Interchange Projects 4A & 6A Bridge Replacements Over Scioto River

between the 460 and 500-year water surface elevations is approximately 0.3 feet. The recent profile revisions were made such that the low beam elevations clear the 500-year event.

- c. Scioto Greenways Model Coordination: The effective model is based upon the Main Street Dam being in place. The dam has been removed to the commencement of the Scioto Greenways project. According to Stantec's post project condition model the 100-year water surface elevation will be lowered approximately 0.6 feet. Stantec intends to submit a LOMR after the project is built. Since the LOMR may not be approved by FEMA until 2016 and ODOT needs to finalize the Waterway permits now the approval of the ODOT project will need to be based upon the current effective model and not based upon the future LOMR model. URS will document the results of the post Scioto Greenways and post ODOT project conditions. It was agreed by ODOT and the City to use the current Effective Model for the ODOT hydraulic analysis and the No-Rise certification could be approved without waiting for the LOMR from Scioto Greenways.
- d. Short Street Bridge & Railroad Bridge: Based upon the current FIRM (6/17/2008) the openings convey overbank flow under the Interstate but this is a mapping function. These bridges are not part of the model. According to the model all the flow is contained in the river and flows under the river crossings. URS will document in the report the existing versus proposed cross section view under these bridges at the narrowest location.
- e. **Compensatory Storage:** The ODOT projects will place fill in the floodplain however compensatory storage will not be required because according to the CoC Stormwater Drainage Manual public roadway widening projects are exempt from this requirement.
- 4. Floodwall Issues (Mike Foster)
 - a. There is an existing floodwall located south of the bridges along the top of west bank / the existing interstate roadway. Project 4A will confirm that these are not impacted within the 4A limits. Further south future phases of the overall interchange project (numerous years out) will need to investigate these impacts.
 - b. Bridge excavation for foundations needs to consider the additional fill that was placed in the infield areas as part of the floodwall project to counteract uplift.
 - c. Reducing the number of outfalls or adding new outfalls is not a concern from a USACE Floodwall perspective as long as the outfalls are protected.
 - d. One existing outfall is unprotected and will need to be protected. This location is outside the Project 4A & 6A limits.

5. Action Items:

- a. GPD & ms: provide URS with updated bridge information.
- b. GPD: check TIN / Survey of floodwall south of bridges along west bank.
- c. URS: provide GPD & ODOT with floodwall record drawings previously received from CoC.
- d. URS: update modeling and submit hydraulic report and No-Rise Certification.

6. Attachments:

- a. Attendance Sheet
- b. Exhibits
- c. As-Built Floodwall Plan Sheets, regarding the discussion of fill that was placed within the interchange when the wall was constructed.

3/17/14- HEC-RAS/ Floodwall Mtg : Name Dane Lama Wright ODOT-Dle Hydraulics Rense Vansickle Columbus-Stormwater + Floodplain Jeff Gx " BUD BRANGHADAN City of Columburs Jerenny Camley " " DOSD Phil Fry URS Mile Foster Colombis- Surve 4PD GROUP JOSH REINICHE DAVIN NG Leslie Montgomery ODOT Mike Griffin Columbus Columbus

MEETING AGENDA

- TIME: [Time]
- PLACE: [Place]

BY: Phil Fry

URS

277 West Nationwide Boulevard Columbus, OH 43215-2566 Telephone: (614) 464-4500 Facsimile: (614) 464-0588 *Architectural & Engineering Services*

MTG. DATE:	[Meeting Date]		
PROJECT:	FRA-70-13.54, PID NO. 77372 I-70 / I-71 West Interchange Project 4A		
JOB NO.:	Bridge Replacements Over Scioto River 14578403		
SUBJECT:	Floodplain Coordination City of Columbus		

1. Introductions

2. Project Overview

- a. Projects 4a
 - i. 2 EB Bridges and Roadway Limits
 - ii. Schedule
- b. Project 6a
 - i. 3 WB Bridges and Roadway Limits
 - ii. Schedule

3. Bridge Hydraulics Overview

- a. Effective Model and Floodwall
- b. Existing Bridge Model
 - i. River Survey
 - ii. Low beam elevations
- c. Proposed Bridge Model
 - i. Project 4a
 - 1. Spans, Pier Types, Dimensions
 - 2. Low Beam Elevations
 - ii. Project 6a
 - 1. Spans, Pier Types, Dimensions
 - 2. Low Beam Elevations
 - iii. Preliminary Results to Date.
 - 1. Effective to Existing
 - 2. Existing to Proposed
 - 3. Proposed to Existing
 - 4. Scioto Greenways to Proposed

4. Scioto Greenways Model Coordination

- a. Scioto Greenways Project Schedule / No-Rise / LOMR Timing Issue
- b. FRA-70-13.54, PID NO. 77372, Model and No-Rise Coordination / Local Approval Requirements.

5. Non-River Bridge / Embankment / Wall Impacts to Floodplain

- a. Short Street Bridge
- b. Railroad Bridge
- c. Upstream Embankment Along Mainline / CD / Ramps
- d. Downstream Embankment Along Mainline / CD / Ramps

6. Report / Documentation Requirements

a. Any specific Issues of Concern to the City that need to be addressed.









