



# UNDERWATER BRIDGE INSPECTION REPORT

STRUCTURE NO. 4800451 (LUC-2-3175)  
SR-2 OVER  
CEDAR CREEK  
LUCAS COUNTY, OH  
DISTRICT 2

April 2020

*Prepared for:*



10/9/2020

*Prepared by:*

**COLLINS**  
**ENGINEERS** INC.

124 Venture Court, Suite 10

Lexington, Kentucky 40511

859.367.0097 • [www.collinsengr.com](http://www.collinsengr.com)



---

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1.0 INTRODUCTION ..... 1

    1.1 Purpose and Scope ..... 1

    1.2 General Description of the Structure ..... 1

    1.3 Method of Investigation ..... 1

2.0 EXISTING CONDITIONS ..... 2

    2.1 General Conditions ..... 2

    2.2 Substructure Conditions ..... 3

        2.2.1 Abutment 1 ..... 3

        2.2.2 Bent 1 ..... 3

        2.2.3 Bent 2 ..... 3

        2.2.4 Abutment 2 ..... 3

3.0 EVALUATION AND RECOMMENDATIONS ..... 4

EXHIBIT 1 – FIGURES ..... 5

    LOCATION MAP

    SOUNDING PLAN

    CHANNEL CROSS SECTIONS - UPSTREAM

    CHANNEL CROSS SECTIONS - CENTERLINE

    CHANNEL CROSS SECTIONS - DOWNSTREAM

    ABUTMENT 1

    BENT 1

    BENT 2

    ABUTMENT 2

EXHIBIT 2 – INSPECTION PHOTOGRAPHS ..... 15

    Photograph No. 1: Overall View of Structure No. 4800451 (LUC-2-3175), Looking South.

    Photograph No. 2: Overall View of Structure No. 4800451 (LUC-2-3175), Looking North.

    Photograph No. 3: View of the West Embankment Upstream of the Structure, Looking West.

    Photograph No. 4: View of the West Embankment at the Structure, Looking Southwest.

    Photograph No. 5: View of the West Embankment Downstream of the Structure, Looking Northwest.

    Photograph No. 6: View of the East Embankment Upstream of the Structure, Looking Southeast.

    Photograph No. 7: View of the East Embankment at the Structure, Looking Northeast.

    Photograph No. 8: View of the East Embankment Downstream of the Structure, Looking Southeast.

**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



- 
- Photograph No. 9: View of the East Face of Abutment 1, Looking Northwest.
  - Photograph No. 10: View of the East Face of Abutment 1, Looking Southwest.
  - Photograph No. 11: View of Spalling on the South End of Abutment 1, Looking Northwest.
  - Photograph No. 12: View of the West Face of Bent 1, Looking Northeast.
  - Photograph No. 13: View of the East Face of Bent 1, Looking Southwest.
  - Photograph No. 14: View of the West Face of Bent 2, Looking Northeast.
  - Photograph No. 15: View of the East Face of Bent 2, Looking Southwest.
  - Photograph No. 16: View of the West Face of Abutment 2, Looking Southeast.
  - Photograph No. 17: View of the South Face of Abutment 2, Looking Northeast.
  - Photograph No. 18: View of the Typical Concrete Condition at the Waterline, Looking West.

EXHIBIT 3 – UNDERWATER DIVE INSPECTION PROCEDURE CHECKLIST .....25

## UNDERWATER INSPECTION

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



---

### EXECUTIVE SUMMARY

<b>Project:</b>	ODOT District 2 Underwater Bridge Inspections - 2020		
<b>Purpose of Project:</b>	To perform a detailed visual and tactile underwater investigation of underwater bridges for District 2 of the Ohio Department of Transportation.		
<b>Inspection Team:</b>	Team Leader – Joshua Johnson, P.E. – Collins Engineers, Inc. Team Member – Matthew Rogers, E.I.T. – Collins Engineers, Inc. Team Member – Nicholas Lane – Collins Engineers, Inc.		
<b>Inspection Date(s):</b>	April 21, 2020		
<b>Water Visibility:</b>	0 ft	<b>Water Velocity:</b>	0 ft/s
<b>Water Temperature:</b>	48 °F	<b>Weather:</b>	Overcast – 45 °F
<b>Waterline Elevation:</b>	96.2 ft	<b>Type of Boat:</b>	N/A
<b>Coordinates:</b>	41.638781°N, -83.288514°W		
<b>Access Location:</b>	Gravel Drive at the Southeast Corner of Structure		
<b>Dive Mode:</b>	Surface Supplied Air		
<b>Waterline Reference:</b>	3.8 ft below the top of deck at the upstream nose of Bent 1.		
<b>Maximum Depth at SSU:</b>	7.1 ft – Center of Bent 2		
<b>Shoreline Conditions:</b>	The east and west shorelines consisted of well-vegetated, well-protected, moderate slopes with no erosion.		

#### Summary of Findings:

- **Abutment 1:**
  - The channel bottom material consisted of loose stone and gravel up to 6 in. diameter.
  - Delamination was observed on 100 percent of the abutment faces.
- **Bent 1:**
  - The channel bottom material consisted of timber debris of sticks and twigs with silt overlay with approximately 6 in. probe rod penetration.
  - The concrete piles were typically sound and smooth with no defects observed.
  - The concrete pile cap was typically sound and smooth with no defects observed.
  - Heavy timber debris accumulation consisting of logs up to 12 in. diameter were observed along the east face and upstream nose extending from channel bottom to 1 ft above the waterline.
- **Bent 2:**
  - The channel bottom material consisted of timber debris of sticks and twigs with silt overlay with approximately 6 in. probe rod penetration.
  - The concrete piles were typically sound and smooth with no defects observed.
  - The concrete pile cap was typically sound and smooth with no defects observed.
  - Heavy timber debris accumulation consisting of logs up to 12 in. diameter were observed along the east face and upstream nose extending from channel bottom to 1 ft above the waterline.



## UNDERWATER INSPECTION

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



- 
- **Abutment 2:**
    - The channel bottom material consisted of loose stone and gravel up to 6 in. diameter.
    - Delamination was observed on 100 percent of the abutment faces.

### *Summary of Recommendations:*

- Perform concrete repairs on abutments.
- Remove timber debris from bents.

## UNDERWATER INSPECTION

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



---

### *Underwater Inspection Coding:*

#### **NBI Ratings:**

<b>Item</b>	<b>Description</b>	<b>Coding</b>	<b>Condition</b>
60	Substructure	5 – Fair Condition	Delaminated Concrete
61	Channel	6 – Satisfactory Condition	Timber Debris Accumulation
62	Culvert	N/A	
92B	UW Insp. Frequency	60 Months	
93B	Insp. Date	04 21 20	
113	Scour Critical Bridges	5 – Within Foundation Limits	Stable (Inspector Recommended)

#### **AASHTO National Bridge Element (NBE) Ratings:**

<b>Element #</b>	<b>Description</b>	<b>Units</b>	<b>Total</b>	<b>Condition State</b>			
				<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>
215	Reinforced Concrete Abutment	LF	120	0	0	120	0
226	Prestressed Concrete Pile	EA	18	18	0	0	0
234	Pier Cap, Reinforced Concrete	LF	100	100	0	0	0

Note: Ratings were developed using the FHWA Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges. The recommended ratings consider inspected elements located within the waterway and conditions existing below the water surface only. Additional consideration is necessary for the assignment of overall condition ratings for this bridge.

# UNDERWATER INSPECTION

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



---

## 1.0 INTRODUCTION

### 1.1 Purpose and Scope

This report consists of the results of a detailed underwater investigation performed at the SR-2 Bridge over Maumee River in Lucas County, OH. Collins Engineers, Inc. (Collins) conducted the underwater investigation for District 2 of the Ohio Department of Transportation (ODOT) on April 21, 2020. The primary purpose of the investigation was as follows:

- Determine the condition of the substructure components located in the water at the time of the inspection from the waterline to the channel bottom.
- Obtain channel bottom depth measurements along the bridge fascias, upstream and downstream of the bridge, and around the submerged substructure units.
- Obtain channel profile cross sections at the upstream and downstream fascias.
- Determine the condition of the shorelines in the vicinity of the structure.
- Obtain photographs of the bridge and any significant defects.

In addition, a brief inspection was made of areas that could be submerged during periods of high water. The following report includes a description of the structure, the method of investigation, a description of existing conditions, an evaluation and recommendations based on the conditions, inspection figures, and photographs.

### 1.2 General Description of the Structure

Structure No. 4800451 spans 95 ft, carrying SR-2 over Cedar Creek and is approximately 40 ft wide. The bridge superstructure is constructed of four precast concrete slab spans. The roadway orientation of the longitudinal axis of the bridge is west to east. The substructure units are labeled as Abutments 1 and 2 and Bents 1 and 2. Existing design drawings were not available at the time of the inspection. Refer to Figure 1 in Exhibit 1 for a Location Map of the bridge. Refer to Photographs 1 and 2 in Exhibit 2 for overall views of the bridge.

### 1.3 Method of Investigation

A detailed field inspection was conducted to determine the physical condition of the submerged bridge substructure units from the waterline to the channel bottom. A brief visual examination of the substructure units above the waterline was also made.

## UNDERWATER INSPECTION

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



---

A three-person team consisting of a professional engineer-diver and team leader (Joshua Johnson, P.E.), an engineer-diver (Matthew Rogers, E.I.T.), and a technician-diver (Nicholas Lane) conducted the underwater inspection. The inspection was conducted using surface supplied air diving equipment. During the inspection, the inspectors worked from the shore and a note taker on the shore recorded the inspection notes.

The underwater inspection consisted of a visual and tactile examination of the accessible surfaces of the substructure units from the waterline to the channel bottom with particular attention given to any observed areas of deterioration or apparent distress. Approximately 10 percent of the total area on the underwater surfaces of the substructure units was cleaned so that the condition could be more closely examined. Photographs were taken to document the general conditions and observed deficiencies. Underwater Photographs could not be obtained due to poor water conditions. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining were noted.

Channel bottom soundings were performed utilizing a telescoping survey rod, digital fathometer, and pneumofathometer. Soundings were collected at quarter points along the bridge centerline as well as at quarter points along the upstream and downstream fascias and 50 ft fascias. Additional soundings were collected adjacent to Bents 1 and 2 and at 10 foot intervals in-line with the bents, upstream and downstream, and the waterline was referenced to a known elevation on the bridge. A sounding plan was developed using the soundings and approximate location of the shorelines. Refer to Figures 2 through 5 in Exhibit 1 for the sounding plan and channel cross sections that show the channel limits and water depths around the structure.

## 2.0 EXISTING CONDITIONS

### 2.1 General Conditions

At the time of the inspection, the waterline of 4800451 (LUC-2-3175) was located approximately 3.8 ft below the top of deck at the upstream nose of Bent 1, which corresponds to a waterline elevation of 96.2 ft. During the inspection, the waterway was flowing at approximately 0 ft per second. The bridge bent skew was consistent with the channel alignment and does not require attention at this time. The east and west shorelines consisted of well-vegetated, well-protected, moderate slopes with no erosion. Refer to Photographs 3 through 8 in Exhibit 2 for views of the shorelines near the structure.





---

## 2.2 Substructure Conditions

### 2.2.1 *Abutment 1*

The channel bottom material consisted of loose stone and gravel up to 6 in. diameter. Delamination was observed on 100 percent of the abutment faces. Refer to Figure 6 in Exhibit 1 for detailed inspection notes of Abutment 1. Refer to Photographs 9 through 11 in Exhibit 2 for views of Abutment 1.

### 2.2.2 *Bent 1*

The channel bottom material consisted of timber debris of sticks and twigs with silt overlay with approximately 6 in. probe rod penetration. The concrete piles were typically sound and smooth with no defects observed. The concrete pile cap was typically sound and smooth with no defects observed. The concrete pile cap was typically sound and smooth with no defects observed. Heavy timber debris accumulation consisting of logs up to 12 in. diameter were observed along the east face and upstream nose extending from channel bottom to 1ft above the waterline. Refer to Figure 7 in Exhibit 1 for detailed inspection notes of Bent 1. Refer to Photographs 12 and 13 in Exhibit 2 for views of Bent 1.

### 2.2.3 *Bent 2*

The channel bottom material consisted of timber debris of sticks and twigs with silt overlay with approximately 6 in. probe rod penetration. The concrete piles were typically sound and smooth with no defects observed. The concrete pile cap was typically sound and smooth with no defects observed. The concrete pile cap was typically sound and smooth with no defects observed. Heavy timber debris accumulation consisting of logs up to 12 in. diameter were observed along the east face and upstream nose extending from channel bottom to 1ft above the waterline. Refer to Figure 8 in Exhibit 1 for detailed inspection notes of Bent 2. Refer to Photographs 14 and 15 in Exhibit 2 for views of Bent 2.

### 2.2.4 *Abutment 2*

The channel bottom material consisted of loose stone and gravel up to 6 in. diameter. Delamination was observed on 100 percent of the abutment faces. Refer to Figure 9 in Exhibit 1 for detailed inspection notes of Abutment 2. Refer to Photographs 16 through 18 in Exhibit 2 for views of Abutment 2 and typical concrete condition at the waterline.

## UNDERWATER INSPECTION

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



---

### 3.0 EVALUATION AND RECOMMENDATIONS

Overall, the inspected substructure units of Structure No. 4800451 (LUC-2-3175) were in fair condition. The spalls and associated concrete delaminations at Abutments 1 and 2 are not structural concerns at this time; however, they should be repaired to prevent further deterioration. The repairs should include removal of unsound concrete to a minimum of 1 inch behind the reinforcing steel, cleaning and replacing reinforcing steel as required, and placing concrete designed to provide high durability with low permeability.

The timber debris accumulations at Bents 1 and 2 is obstructing channel flow and should be removed at this time. Removal of the timber debris will reduce excessive lateral loads on the bent, limit further debris accumulation, and reduce the likelihood of channel bottom degradation resulting from obstructed flow.

It is recommended that the submerged substructure units of Structure No. 4800451 (LUC-2-3175) be next inspected underwater at an interval not to exceed 60 months, no later than April 21, 2025.

Respectfully Submitted,  
COLLINS ENGINEERS, INC.


A handwritten signature in black ink, appearing to read "Joshua Johnson".

Joshua Johnson, P.E.  
Project Manager

Originated by:  
Kevin Mitchell, E.I.T.



## EXHIBIT 1 – FIGURES



**COLLINS ENGINEERS**

124 Venture Court, Ste 10  
Lexington, KY 40511  
Phone: 859-367-0097  
Fax: 859-367-0140



Ohio Department of  
Transportation, District 2  
317 East Poe Rd  
Bowling Green, OH 45601  
Phone: 419-353-8131

SR-2 OVER CEDAR CREEK  
STRUCTURE NO. 4800451  
(LUC-2-3175)  
LOCATION MAP  
LUCAS COUNTY, OHIO

INSPECTED BY: MOR	CEI PROJECT: 55-12239.00
DRAWN BY: BLV	DATE: 21 APR 2020
CHECKED BY: JMJ	SHEET NO: <b>1</b>



50 ft Downstream

10 ft Downstream

Downstream Fascia

To Bono, OH

Bridge

Upstream Fascia

10 ft Upstream

50 ft Upstream

Shoreline (Typ.)

Abutment 1  
(Rear Abutment)

Bent 1

Bent 2

Abutment 2  
(Forward Abutment)

DRY

To Port Clinton, OH


SOUNDING PLAN

GENERAL NOTES:

1. Abutments 1 and 2 and Bents 1 and 2 were inspected underwater. Substructure units are labeled according to ODOT Bridge Inspection Manual.
2. At the time of inspection on April 21, 2020, the waterline was located approximately 3.8 ft below Top of Deck at upstream nose of Bent 1 (Assumed EL. +100.0 ft). This corresponds with a waterline elevation of +96.2 ft.
3. Soundings indicate the water depth at the time of inspection and are measured in feet.
4. Soundings were taken parallel to the bridge at the upstream and downstream fascias, at 10 ft intervals between the substructure units, and at 10 ft intervals in-line with the bents upstream and downstream up to 50 ft.

LEGEND

- 2.7 Sounding Depth from Waterline (ft)
- Timber Debris



**COLLINS ENGINEERS**  
 124 Venture Court, Ste 10  
 Lexington, KY 40511  
 Phone: 859-367-0097  
 Fax: 859-367-0140





Ohio Department of Transportation, District 2  
 317 East Poe Rd.  
 Bowling Green, OH 45601  
 Phone: 419-353-8131

SR-2 OVER CEDAR CREEK  
 STRUCTURE NO. 4800451 (LUC-2-3175)  
 SOUNDING PLAN  
 LUCAS COUNTY, OHIO

CEI PROJECT  
 55-12239.00  
 INSPECTED BY:  
 MOR  
 DRAWN BY:  
 BLV  
 CHECKED BY:  
 JMJ  
 DATE:  
 APR 2020  
 SHEET NO:  
 2

UPSTREAM FASCIA LOOKING DOWNSTREAM	
Location	Y(ft)*
A1	3.8
1/4	5.8
1/2	6.5
3/4	8.7
B1	8.3
1/4	8.6
1/2	9.5
3/4	10.5
B2	10.1
1/4	8.4
1/2	6.4
3/4	5.3
A2	2.0

\*Profile taken from top of deck to channel bottom



**LEGEND**

- Approximate Channel Bottom – April 2020
- - - Approximate Channel Bottom – June 2015 (No Data)
- - - Approximate Channel Bottom – June 2010 (No Data)
- Timber Debris
- Water Surface
- +450 Elevation (ft)

Note:


Footing elevations unknown due to unavailable record drawings.

**COLLINS ENGINEERS<sup>PC</sup>**  
124 Venture Court, Ste 10  
Lexington, KY 40511  
Phone: 859-367-0097  
Fax: 859-367-0140

Ohio Department of Transportation, District 2  
317 East Poe Rd.  
Bowling Green, OH 45601  
Phone: 419-353-8131

SR-2 OVER CEDAR CREEK  
STRUCTURE NO. 4800451 (LUC-2-3175)  
CROSS SECTIONS - UPSTREAM  
LUCAS COUNTY, OHIO

CEI PROJECT  
55-12239.00  
INSPECTED BY:  
MOR  
DRAWN BY:  
BLV  
CHECKED BY:  
JMJ  
DATE:  
APR 2020  
SHEET NO:  
**3**



Note:  
Footing elevations unknown due to unavailable record drawings.

**LEGEND**

- Approximate Channel Bottom – April 2020
- - - Approximate Channel Bottom – June 2015 (No Data)
- - - Approximate Channel Bottom – June 2010 (No Data)
- Timber Debris
- Water Surface
- +450 Elevation (ft)

**COLLINS ENGINEERS<sup>PC</sup>**  
124 Venture Court, Ste 10  
Lexington, KY 40511  
Phone: 859-367-0097  
Fax: 859-367-0140

Ohio Department of Transportation, District 2  
317 East Poe Rd.  
Bowling Green, OH 45601  
Phone: 419-353-8131



**SR-2 OVER CEDAR CREEK  
STRUCTURE NO. 4800451 (LUC-2-3175)  
CROSS SECTIONS - CENTERLINE  
LUCAS COUNTY, OHIO**

CEI PROJECT  
55-12239.00  
INSPECTED BY:  
MOR  
DRAWN BY:  
BLV  
CHECKED BY:  
JMJ  
DATE:  
APR 2020  
SHEET NO:  
**4**

**DOWNSTREAM FASCIA  
LOOKING DOWNSTREAM**

Location	Y(ft)*
A1	3.8
1/4	5.8
1/2	7.3
3/4	8.1
B1	9.9
1/4	10.5
1/2	10.4
3/4	10.7
B2	8.9
1/4	7.7
1/2	7.7
3/4	6.3
A2	3.8

\*Profile taken from top of deck to channel bottom



**LEGEND**

- Approximate Channel Bottom – April 2020
- - - Approximate Channel Bottom – June 2015 (No Data)
- - - Approximate Channel Bottom – June 2010 (No Data)
- Timber Debris
- Water Surface
- +450 Elevation (ft)

Note:

Footing elevations unknown due to unavailable record drawings.


**COLLINS ENGINEERS**  
124 Venture Court, Ste 10  
Lexington, KY 40511  
Phone: 859-367-0097  
Fax: 859-367-0140

Ohio Department of Transportation, District 2  
317 East Poe Rd.  
Bowling Green, OH 45601  
Phone: 419-353-8131


**SR-2 OVER CEDAR CREEK  
STRUCTURE NO. 4800451 (LUC-2-3175)  
CROSS SECTIONS - DOWNSTREAM  
LUCAS COUNTY, OHIO**

CEI PROJECT  
55-12239.00  
INSPECTED BY:  
MOR  
DRAWN BY:  
BLV  
CHECKED BY:  
JMJ  
DATE:  
APR 2020  
SHEET NO:  
**5**





SOUTH ELEVATION  
(LOOKING NORTH)



PLAN

LEGEND

- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom – April 2020
- Timber Debris
- Water Surface

INSPECTION NOTES:


- ① The channel bottom material consisted of loose stone and gravel up to 6 in. diameter.
- ② Delamination was observed on 100 percent of the abutment faces.

**COLLINS ENGINEERS<sup>PC</sup>**  
124 Venture Court, Ste 10  
Lexington, KY 40511  
Phone: 859-367-0097  
Fax: 859-367-0140


Ohio Department of Transportation, District 2  
317 East Poe Rd.  
Bowling Green, OH 45601  
Phone: 419-353-8131

**SR-2 OVER CEDAR CREEK**  
**STRUCTURE NO. 4800451 (LUC-2-3175)**  
**ABUTMENT 1**  
**LUCAS COUNTY, OHIO**


**CEI PROJECT**  
55-12239.00  
**INSPECTED BY:**  
MOR  
**DRAWN BY:**  
BLV  
**CHECKED BY:**  
JMJ  
**DATE:**  
APR 2020  
**SHEET NO:**  
**6**



NORTH ELEVATION  
 (LOOKING SOUTH)



SOUTH ELEVATION  
 (LOOKING NORTH)




PLAN

INSPECTION NOTES:


- ① The channel bottom material consisted of timber debris of sticks and twigs with silt overlay with approximately 6 in. probe rod penetration.
- ② The concrete piles were typically sound and smooth with no defects observed.
- ③ The concrete pile cap was typically sound and smooth with no defects observed.
- ④ Heavy timber debris accumulation consisting of logs up to 12 in. diameter were observed along the east face and upstream nose extending from channel bottom to 1 ft above the waterline.

LEGEND


- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom - April 2020
- ⊗ Timber Debris
- ∇ Water Surface



NORTH ELEVATION  
(LOOKING SOUTH)



SOUTH ELEVATION  
(LOOKING NORTH)



PLAN

INSPECTION NOTES:

- ① The channel bottom material consisted of timber debris of sticks and twigs with silt overlay with approximately 6 in. probe rod penetration.
- ② The concrete piles were typically sound and smooth with no defects observed.
- ③ The concrete pile cap was typically sound and smooth with no defects observed.
- ④ Heavy timber debris accumulation consisting of logs up to 12 in. diameter were observed along the east face and upstream nose extending from channel bottom to 1 ft above the waterline.

LEGEND


- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom - April 2020
- ⌘ Timber Debris
- ▽ Water Surface

**COLLINS ENGINEERS**  
 124 Venture Court, Ste 10  
 Lexington, KY 40511  
 Phone: 859-367-0097  
 Fax: 859-367-0140


Ohio Department of Transportation, District 2  
 317 East Poe Rd.  
 Bowling Green, OH 45601  
 Phone: 419-353-8131

SR-2 OVER CEDAR CREEK  
 STRUCTURE NO. 4800451 (LUC-2-3175)  
 BENT 2  
 LUCAS COUNTY, OHIO

CEI PROJECT  
 55-12239.00  
 INSPECTED BY:  
 MOR  
 DRAWN BY:  
 BLV  
 CHECKED BY:  
 JMJ  
 DATE:  
 APR 2020  
 SHEET NO:  
 7



NORTH ELEVATION  
(LOOKING SOUTH)



PLAN

LEGEND

- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom – April 2020
- ⌘ Timber Debris
- ▽ Water Surface

INSPECTION NOTES:

- ① The channel bottom material consisted of loose stone and gravel up to 6 in. diameter.
- ② Delamination was observed on 100 percent of the abutment faces.

**COLLINS ENGINEERS<sup>PC</sup>**  
 124 Venture Court, Ste 10  
 Lexington, KY 40511  
 Phone: 859-367-0097  
 Fax: 859-367-0140

  
 Ohio Department of Transportation, District 2  
 317 East Poe Rd.  
 Bowling Green, OH 45601  
 Phone: 419-353-8131

SR-2 OVER CEDAR CREEK  
 STRUCTURE NO. 4800451 (LUC-2-3175)  
 ABUTMENT 2  
 LUCAS COUNTY, OHIO

CEI PROJECT  
 55-12239.00  
 INSPECTED BY:  
 MOR  
 DRAWN BY:  
 BLV  
 CHECKED BY:  
 JMJ  
 DATE:  
 APR 2020  
 SHEET NO:  
 7





## EXHIBIT 2 – INSPECTION PHOTOGRAPHS

**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 1: Overall View of Structure No. 4800451 (LUC-2-3175), Looking South.



Photograph No. 2: Overall View of Structure No. 4800451 (LUC-2-3175), Looking North.



**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 3: View of the West Embankment Upstream of the Structure, Looking West.



Photograph No. 4: View of the West Embankment at the Structure, Looking Southwest.



**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 5: View of the West Embankment Downstream of the Structure, Looking Northwest.



Photograph No. 6: View of the East Embankment Upstream of the Structure, Looking Southeast.



**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 7: View of the East Embankment at the Structure, Looking Northeast.



Photograph No. 8: View of the East Embankment Downstream of the Structure, Looking Southeast.



**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 9: View of the East Face of Abutment 1, Looking Northwest.



Photograph No. 10: View of the East Face of Abutment 1, Looking Southwest.



**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 11: View of Spalling on the South End of Abutment 1, Looking Northwest.



Photograph No. 12: View of the West Face of Bent 1, Looking Northeast.



**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 13: View of the East Face of Bent 1, Looking Southwest.



Photograph No. 14: View of the West Face of Bent 2, Looking Northeast.

**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 15: View of the East Face of Bent 2, Looking Southwest.



Photograph No. 16: View of the West Face of Abutment 2, Looking Southeast.



**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020



Photograph No. 17: View of the South Face of Abutment 2, Looking Northeast.



Photograph No. 18: View of the Typical Concrete Condition at the Waterline, Looking West.

**UNDERWATER INSPECTION**

SR-2 over Cedar Creek • Structure No. 4800451 (LUC-2-3175)

Lucas County, OH • April 2020

---



**EXHIBIT 3 – UNDERWATER DIVE INSPECTION PROCEDURE  
CHECKLIST**

**Underwater Dive Inspection Procedure Checklist**

Acceptable written procedures communicate to the next dive team what is necessary to ensure a safe and successful inspection. Each bridge requiring underwater dive techniques must have a unique written inspection procedure. The prior inspection report does not suffice for the required procedures. It is valuable to review the last inspection notes, but they do not serve the same purpose as a stand-alone inspection procedure.

This document shall be completed for all underwater dive inspections. This document shall be reviewed prior to performing the field work and it shall be updated when necessary.

**I. Bridge Identification**

a. Agency with Inspection Responsibility: ODOT DISTRICT 2

Dive Frequency: 60 months

SFN: 4800451 Bridge Number (County-Route-SLM-SD): LUC-2-3175

Superstructure Type Main Span Type: REINFORCED CONCRETE

Approach Span: REINFORCED CONCRETE

Substructure Type Abutment Type: REINFORCED CONCRETE

Pier Type: REINFORCED CONCRETE

Total Pier Count: 2

Total Pier Count in water: 2

Foundations: UNKNOWN

Feature Intersected CEDAR CREEK



**b. Photographs**

Endview



Elevation



Underside

**II. Office and Field Assessment**

Prior to the inspection, obtain and review copies of the previous underwater inspection reports, routine inspection reports, scour and hydraulic information, and design plans in preparation of the inspection.

Divers should pay particular attention given to any observed areas of deterioration, the channel conditions and factors that may accelerate material deterioration. Changes shall be noted in the inspection procedure. Site conditions should be reviewed prior to diving.

a. Channel Conditions

- Waterway features
- Rapid stream flows,
- Significant debris accumulation
- Constricted waterway openings
- Soft or unstable streambeds
- Meandering channels
- Other which may promote scour and undermining of substructure elements
- Navigable Waterway
- Flow Controls

b. Anticipated Water conditions which

may affect the inspection

- Cold Water (Apprx. Temp\_\_\_)
- Black water
- Rapid stream flows
- Near military facility
- Tribal fishing
- Water quality
- History of Log jams

c. Identify factors that may accelerate the deterioration of the bridge elements:

- Highly corrosive water
- Unprotected steel members
- Other

Risk Factor Narrative:

III. **Contacts Prior to Work**

District 2 Bridge Engineer: David Geckle, P.E.

Email: [david.geckle@dot.ohio.gov](mailto:david.geckle@dot.ohio.gov) – Phone: 419-373-4377

Point of contact for immediate action such as closing the bridge due to findings

Contact Bridge Owner 14 (number) days before the proposed underwater inspection.

Special contracting and scheduling procedures prior to inspection, include recommended lead time

Entity	Contact Name and Title	Contact Phone	Lead Time
Coast Guard			
Property Owner			
Access Equipment			
Lake or River draw-down			
Canal dry time			
Tree removal			
Other:			
Other:			

IV. **Dive Team Shall Include the Following:**

Dive Team Narrative:

The dive team consisted of one Team Leader (NBIS, P.E., ADCI) and two Team Members (NBIS, UW, ADCI).

*Example: The Bridge shall be investigated using a three-member dive team: one supervisor to monitor rack box and take notes, one diver, and one tender/standby diver. There shall be one NBIS Team Leader onsite at all times.*

V. **Site Information**

Navigable waterway:	Y / <u>N</u>	Anticipated current	<u>0</u> ft
If Yes, waterway river point	_____	Scour Critical (item 113):	<u>5</u>
Anticipated water visibility depth	<u>0</u> ft	POA in place:	Y/ <u>N</u>
Anticipated Dive depth	<u>7</u> ft	Scour Monitoring devices present:	Y/ <u>N</u>

Verify the Scope of Services when work is contracted for the procedure for underwater elements that are not in water during an inspection.

Site Information Narrative:

The underwater inspection consists of a visual and tactile examination of the accessible surfaces of the substructure items in water. Additional items should reference the scope of services in the contract.

For reference the following items are in water:

<b>Item</b>	<b>Number of Units</b>	<b>Level of Inspection (1, 2 or 3) with Commentary</b>
Piers and Number of Columns	2	100 % LEVEL I 10% LEVEL II
Abutment	2	100 % LEVEL I 10% LEVEL II
Culvert		
Scour Countermeasures		
Fenders or Dolphins		

Photographs should be taken, if water clarity permits, for typical conditions, conditions that have changed since last inspection and significant or noteworthy deficiencies. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining shall be quantified. Include depth, length, height and location of deficiencies.

VI. Equipment and Field Logistics

a. The inspection should be conducted

using:

Chest waders

Hip waders

Diving equipment

SCUBA (Note that ADCI Consensus Standards require communication systems be employed for both SCUBA and Surface-Supplied (whether air or mixed-gas) dive modes)

SCUBA with communication

Surface Supplied with

communication

b. The channel bottom should be sounded

utilizing

Digital fathometer

Telescoping survey rod

acoustic imaging

c. During the inspection, the divers should

work from

Shore

Boat

Either

The note taker should work alongside the dive team.

d. Access to the waterway should be obtained from the shore (north bank, southwest quadrant, driveway 30 yards north etc.)

GRAVEL DRIVE AT THE SOUTHEAST CORNER OF THE STRUCTURE

The maximum depth of the channel is typically measured \_\_\_\_\_ feet from \_\_\_\_\_

50FT. DOWNSTREAM BETWEEN PIERS 1 AND

2.

Reference Datum: 3.8FT. BELOW TOP OF DECK AT THE UPSTREAM NOSE OF PIER 1

Soundings should be dictated by the scope of work. When not detailed in the scope they should be repeated from the previous soundings. If neither exist then they need to be taken in a grid pattern between substructure units 100' upstream and 100' downstream.



**VII. Inspection Procedure History**

Created: COLLINS ENGINEERS Date: 09/25/2020

Updated By: \_\_\_\_\_ Date: \_\_\_\_\_

Updated By: \_\_\_\_\_ Date: \_\_\_\_\_

Updated By: \_\_\_\_\_ Date: \_\_\_\_\_

Updated By: \_\_\_\_\_ Date: \_\_\_\_\_

Updated By: \_\_\_\_\_ Date: \_\_\_\_\_

**VIII. Other Narrative Not Included In Previous Sections**