








# UNDERWATER BRIDGE INSPECTION REPORT

STRUCTURE NO. 4804686 (LUC-75-1013)
I-75 OVER OTTAWA RIVER
LUCAS COUNTY, OH
DISTRICT 2

April 2020

Prepared for:





Prepared by:

# COLLINS ENGINEERS 2

124 Venture Court, Suite 10

Lexington, Kentucky 40511

859.367.0097 • www.collinsengr.com

I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



# TABLE OF CONTENTS

EXEC	CUTIVE SU	JMMAF	RY				
1.0	INTRODUCTION1						
	1.1 F	Purpose	and Scope1				
	1.2	General	Description of the Structure				
	1.3 N	Method	of Investigation1				
2.0	EXISTIN	EXISTING CONDITIONS					
	2.1	General	Conditions2				
	2.2	Substructure Conditions					
	2	2.2.1	3ent 13				
	2	2.2.2	3ent 2				
	2	2.2.3	Bent 3				
	2	2.2.4	3ent 4				
3.0	EVALUA	ATION	AND RECOMMENDATIONS4				
EXHI	BIT 1 – FIG	GURES	5				
	LOCATI	ON MA	.P				
	SOUND	ING PL	AN				
	CHANN	EL CRO	OSS SECTIONS - UPSTREAM				
	CHANN	EL CRO	OSS SECTIONS - CENTERLINE				
	CHANN	EL CRO	OSS SECTIONS - DOWNSTREAM				
	BENT 1						
	BENT 2						
	BENT 3						
	BENT 4						
	BENT 5						
EXHI	BIT 2 – IN	SPECTI	ON PHOTOGRAPHS16				
	Photogra	ph No.	1: Overall View of Structure No. 4804686 (LUC-75-1013), Looking West.				
	Photogra	ph No. 2	2: Overall View of Structure No. 4804686 (LUC-75-1013), Looking East.				
	Photogra	ph No. 3	3: View of the North Embankment Upstream of the Structure, Looking Northeast.				
	Photogra	ph No. 4	4: View of the North Embankment at the Structure, Looking Northeast.				
	Photogra	ph No. :	5: View of the North Embankment at the Structure, Looking Northwest.				
	Photogra	ph No. (	6: View of the North Embankment Downstream of the Structure, Looking				
			Northeast.				
	Photogra	ph No. '	7: View of the South Embankment Upstream of the Structure, Looking Southeast.				





Photograph No. 8:	View of the South Embankment at the Structure, Looking Southwest.				
Photograph No. 9:	View of the South Embankment at the Structure, Looking Southeast.				
Photograph No. 10:	View of the South Embankment Downstream of the Structure, Loo	king			
	Southwest.				
Photograph No. 11:	View of the North Face of Bent 1, Looking Southeast.				
Photograph No. 12:	View of the North Face of Bent 1, Looking Southwest.				
Photograph No. 13:	View of the South Face of Bent 1, Looking Northeast.				
Photograph No. 14:	View of the South Face of Bent 1, Looking Northwest.				
Photograph No. 15:	View of the North Face of Bent 2, Looking Southeast.				
Photograph No. 16:	View of the North Face of Bent 2, Looking Southwest.				
Photograph No. 17:	View of the South Face of Bent 2, Looking Northeast.				
Photograph No. 18:	View of the South Face of Bent 2, Looking Northwest.				
Photograph No. 19:	View of the North Face of Bent 3, Looking Southeast.				
Photograph No. 20:	View of the North Face of Bent 3, Looking Southwest.				
Photograph No. 21:	View of the South Face of Bent 3, Looking Northeast.				
Photograph No. 22:	View of the South Face of Bent 3, Looking Northwest.				
Photograph No. 23:	View of the North Face of Bent 4, Looking Southeast.				
Photograph No. 24:	View of the North Face of Bent 4, Looking Southwest.				
Photograph No. 25:	View of the South Face of Bent 4, Looking Northeast.				
Photograph No. 26:	View of the South Face of Bent 4, Looking Northwest.				
Photograph No. 27:	View of the Typical Steel Condition at the Waterline, Looking Southwest.				
Photograph No. 28:	View of the Typical Concrete Condition at the Waterline, Looking East.				
IT 3 _ LINDERWATER DIVE INSPECTION PROCEDURE CHECKLIST 31					



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



#### **EXECUTIVE SUMMARY**

**Project:** ODOT District 2 Underwater Bridge Inspections - 2020

**Purpose of Project:** To perform a detailed visual and tactile underwater investigation of underwater bridges

for District 2 of the Ohio Department of Transportation.

*Inspection Team:* Team Leader – Joshua Johnson, P.E. – Collins Engineers, Inc.

Team Member – Matthew Rogers, E.I.T. – Collins Engineers, Inc.

Team Member – Nicholas Lane – Collins Engineers, Inc.

*Inspection Date(s):* April 23, 2020

Water Visibility: 0 ft Water Velocity: 0 ft/s

Water Temperature: 45 °F Weather: Overcast – 40 °F Waterline Elevation: 93.5 ft Type of Boat: 10' Kayak

**Coordinates:** 41.71149°N, -83.501904°W

Access Location: Northeast Shore

Dive Mode: Surface Supplied Air

Waterline Reference:
6.5 ft below the top of deck at the downstream nose of Bent 1.
Maximum Depth at SSU:
15.3 ft – Downstream Corner on the North Face of Bent 2

Shoreline Conditions: The north and south shorelines consisted of well-protected, well-vegetated

steep slopes with no signs of erosion.

#### Summary of Findings:

#### • Bent 1:

- o The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration.
- The PVC jackets were typically in good condition with random splits on less than 5% of the piles.
- The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

#### • Bent 2:

- The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration.
- The PVC jackets were typically in good condition with random splits on less than 5% of the piles.
- The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

#### • Bent 3:

- The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration.
- The PVC jackets were typically in good condition with random splits on less than 5% of the piles.



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



• The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

#### • Bent 4:

- The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration.
- The PVC jackets were typically in good condition with random splits on less than 5% of the piles.
- The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

# Summary of Recommendations:

- Monitor steel corrosion on bent piles.
- Monitor PVC Split and concrete deterioration.



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



# **Underwater Inspection Coding:**

# **NBI Ratings:**

Item	Description	Coding	Condition
60	Substructure	7 – Good Condition	PVC Splitting, Concrete Deterioration
61	Channel	8 – Very Good Condition	No Defects
62	Culvert	N/A	
92B	UW Insp. Frequency	60 Months	
93B	Insp. Date	04 23 20	
113	Scour Critical Bridges	5 – Above Foundation Limits	Stable (Inspector Recommended)

# **AASHTO National Bridge Element (NBE) Ratings:**

					Conditi	on State	
Element #	Description	Units	Total	1	2	3	4
225	Steel Pile	EA	56	56	0	0	0
227	Reinforced Concrete Pile	EA	24	24	0	0	0

Note: Ratings were developed using the FHWA Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges. The recommended ratings consider inspected elements located within the waterway and conditions existing below the water surface only. Additional consideration is necessary for the assignment of overall condition ratings for this bridge.



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



#### 1.0 INTRODUCTION

#### 1.1 <u>Purpose and Scope</u>

This report consists of the results of a detailed underwater investigation performed at the I-75 Bridge over Ottawa River in Lucas County, OH. Collins Engineers, Inc. (Collins) conducted the underwater investigation for District 2 of the Ohio Department of Transportation (ODOT) on April 23, 2020. The primary purpose of the investigation was as follows:

- Determine the condition of the substructure components located in the water at the time of the inspection from the waterline to the channel bottom.
- Obtain channel bottom depth measurements along the bridge fascias, upstream and downstream of the bridge, and around the submerged substructure units.
- Obtain channel profile cross sections at the upstream and downstream fascias.
- Determine the condition of the shorelines in the vicinity of the structure.
- Obtain photographs of the bridge and any significant defects.

In addition, a brief inspection was made of areas that could be submerged during periods of high water. The following report includes a description of the structure, the method of investigation, a description of existing conditions, an evaluation and recommendations based on the conditions, inspection figures, and photographs.

#### 1.2 General Description of the Structure

Structure No. 4804686 (LUC-75-1013) spans 210 ft, carrying I-75 over Ottawa River and is approximately 110 ft wide. The bridge superstructure is constructed of five reinforced concrete spans. The roadway orientation of the longitudinal axis of the bridge is south to north. The substructure units are labeled as Abutments 1 and 2 and Bents 1 through 4. Existing design drawings were not available at the time of the inspection. Refer to Figure 1 in Exhibit 1 for a Location Map of the bridge. Refer to Photographs 1 and 2 in Exhibit 2 for overall views of the bridge.

#### 1.3 Method of Investigation

A detailed field inspection was conducted to determine the physical condition of the submerged bridge substructure units from the waterline to the channel bottom. A brief visual examination of the substructure units above the waterline was also made.



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



A three-person team consisting of a professional engineer-diver and team leader (Joshua Johnson, P.E.) and an engineer-diver (Matthew Rogers, E.I.T.) and an engineer-technician (Nicholas Lane) conducted the underwater inspection. The inspection was conducted using surface supplied air diving equipment and wading. During the inspection, the inspectors worked from the shore and a note taker on the shore recorded the inspection notes.

The underwater inspection consisted of a visual and tactile examination of the accessible surfaces of the substructure units from the waterline to the channel bottom with particular attention given to any observed areas of deterioration or apparent distress. Approximately 10 percent of the total area on the underwater surfaces of the substructure units was cleaned so that the condition could be more closely examined. Photographs were taken to document the general conditions and observed deficiencies. Underwater photographs could not be obtained due to poor water conditions. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining were noted.

Channel bottom soundings were performed utilizing a telescoping survey rod, digital fathometer, and pneumofathometer. Soundings were collected at quarter points along the bridge centerline as well as at quarter points along the upstream and downstream fascias and 50 ft fascias. Additional soundings were collected adjacent to Bents 1 through 4 and at 10 feet intervals in-line with the piers, upstream and downstream, and the waterline was referenced to a known elevation on the bridge. A sounding plan was developed using the soundings and approximate location of the shorelines. Refer to Figures 2 through 5 in Exhibit 1 for the sounding plan and channel cross sections that show the channel limits and water depths around the structure.

#### 2.0 EXISTING CONDITIONS

#### 2.1 General Conditions

At the time of the inspection, the waterline of 4804686 (LUC-75-1013) was located approximately 6.5 ft below the top of deck at the downstream nose of Bent 1, which corresponds to an assumed waterline elevation of 93.5 ft. During the inspection, the waterway was flowing at approximately 0 ft per second. The bridge pier skew was consistent with the channel alignment and does not require attention at this time. The north and south shorelines consisted of well-protected, well-vegetated steep slopes with no signs of erosion. Refer to Photographs 3 through 8 in Exhibit 2 for views of the shorelines near the structure.



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



# 2.2 <u>Substructure Conditions</u>

#### 2.2.1 Bent 1

The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration. The PVC jackets were typically in good condition with random splits on less than 5% of the piles. The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep. Refer to Figure 6 in Exhibit 1 for detailed inspection notes of Bent 1. Refer to Photographs 11 through 14 in Exhibit 2 for views of Bent 1.

#### 2.2.2 Bent 2

The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration. The PVC jackets were typically in good condition with random splits on less than 5% of the piles. The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep. Refer to Figure 7 in Exhibit 1 for detailed inspection notes of Bent 2. Refer to Photographs 15 through 18 in Exhibit 2 for views of Bent 2.

#### 2.2.3 Bent 3

The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration. The PVC jackets were typically in good condition with random splits on less than 5% of the piles. The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep. Refer to Figure 8 in Exhibit 1 for detailed inspection notes of Bent 3. Refer to Photographs 19 through 22 in Exhibit 2 for views of Bent 3.

#### 2.2.4 Bent 4

The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration. The PVC jackets were typically in good condition with random splits on less than 5% of the piles. The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep. Refer to Figure 9 in Exhibit 1 for detailed inspection notes of Bent 4. Refer to Photographs 23 through 28 in Exhibit 2 for views of Bent 4, typical concrete condition. and typical steel condition at the waterline.



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



#### 3.0 EVALUATION AND RECOMMENDATIONS

Overall, the inspected substructure units of Structure No. 4804686 (LUC-75-1013) were in good condition. Although no channel deficiencies were observed, the channel bottom should continue to be monitored during future underwater inspections to verify that localized scour or overall channel degradation is not occurring and that the pier footings remain adequately embedded in the channel bottom.

The corrosion of the steel piles at Bents 1 through 4 is a non-structural defect given its size compared to the overall pile size. However, it is recommended that the encasements be monitored during future underwater inspections to determine if the extent of deterioration is increasing. If the function of the steel encasements becomes significantly reduced or the deterioration results in the encasements becoming unstable, it may be necessary to repair them at that time.

It is recommended that the submerged substructure units of Structure No. 4804686 (LUC-75-1013) be next inspected underwater at an interval not to exceed 60 months, no later than April 23, 2025.

Respectfully Submitted,

COLLINS ENGINEERS, INC.

Joshua Johnson, P.E.

Project Manager

Originated by:

Kevin Mitchell, E.I.T.




I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020





# EXHIBIT 1 – FIGURES







Phone: 419-353-8131





Note:





50 FT UPSTREAM (LOOKING DOWNSTREAM)

Approximate Channel Bottom — April 2020

Approximate Channel Bottom — June 2015 (No Data)

Approximate Channel Bottom — June 2010 (No Data)

Approximate Channel Bottom — June 2010 (No Data)

Timber Debris

Water Surface

+450 Elevation (ft)

| STRUCTURE NO. 4804686 (LUC-75-1013) | CROSS SECTIONS - UPSTREAM | CLUCAS COUNTY, OHIO

INSPECTED BY:
MOR

DRAWN BY:
BLV

CHECKED BY:
JMJ

DATE:
APR 2020

SHEET NO:
3

Footing elevations unknown due to unavailable design drawings.

I-75 OVER OTTAWA RIVER
STRUCTURE NO. 4804686 (LUC-75-1013)
CROSS SECTIONS - CENTERLINE
LUCAS COUNTY, OHIO

CEI PROJECT 55-12239.00 INSPECTED BY: MOR


DRAWN BY: BLV

CHECKED BY: JMJ

DATE: APR 2020

SHEET NO:

4



CHANNEL CROSS SECTION STRUCTURE CENTERLINE (LOOKING DOWNSTREAM)

LEGEND

Approximate Channel Bottom — April 2020

Approximate Channel Bottom — June 2015 (No Data)

Approximate Channel Bottom — June 2010 (No Data)


A Timber Debris

Water Surface +450

Elevation (ft)

Note:


Footing elevations unknown due to unavailable design drawings.



OVER OTTAWA RIVER E NO. 4804686 (LUC-75-1013) ECTIONS - DOWNSTREAM CAS COUNTY, OHIO I-75 OVER C STRUCTURE NO. 4 CROSS SECTION LUCAS CO

CEI PROJECT 55-12239.00 INSPECTED BY: MOR DRAWN BY: BLV CHECKED BY: JMJ DATE: APR 2020 SHEET NO:

5



# **INSPECTION NOTES:**

- 1 The channel bottom material consisted of rip—rap up to 36 in. diameter with no probe rod penetration.
- 2 The PVC jackets were typically in good condition with random splits on less than 5% of the piles.
- $\bigcirc$  The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

# **LEGEND**

- -2.7 Sounding Depth from Waterline (ft)
- ——— Approximate Channel Bottom April 2020
- X Timber Debris
- <del>-</del>

  <u>-</u>

  Water Surface

ent of Transportation, District 317 East Poe Rd.

13) Ohio Department of Ti

STRUCTURE NO. 4804686 (LUC-75-1013)
BENT 1


CEI PROJECT 55-12239.00 INSPECTED BY: MOR

DRAWN BY: BLV

CHECKED BY:

DATE: APR 2020

SHEET NO:



# **INSPECTION NOTES:**

- The channel bottom material consisted of rip-rap up to 36 in. diameter with no probe rod penetration.
- The PVC jackets were typically in good condition with random splits on less than 5% of the piles.
- The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

# **LEGEND**

- Sounding Depth from Waterline (ft)
- Approximate Channel Bottom April 2020
- Timber Debris
- Water Surface

I-75 OVER OTTAWA RIVER STRUCTURE NO. 4804686 (LUC-75-1013) BENT 2


**CEI PROJECT** 55-12239.00 INSPECTED BY: MOR

DRAWN BY: BLV

CHECKED BY: JMJ

DATE: APR 2020

SHEET NO:



Sounding Depth from Waterline (ft)

Water Surface

LEGEND

Approximate Channel Bottom - April 2020

Timber Debris

SHEET NO:

\\NASUNI-KY\KY\PROJECTS\55 - LEXINGTON\55-12239.00 - ODOT D2 UW INSP 2020\ENGINEERING\BRIDGES\4804686\4804686 (LUC-75-1013).DWG9/27/2020 10:43:06 AM

The PVC jackets were typically in good condition with random splits on less than 5% of the piles.

The channel bottom material consisted of rip—rap up to 36 in. diameter with no probe rod penetration.

The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

**INSPECTION NOTES:** 

OVER OTTAWA RIVER RE NO. 4804686 (LUC-75-1013) BENT 3

I-75 OV STRUCTURE I

**CEI PROJECT** 55-12239.00 INSPECTED BY:


MOR DRAWN BY:

BLV

CHECKED BY: JMJ

DATE:

APR 2020



# **INSPECTION NOTES:**

- The channel bottom material consisted of rip—rap up to 36 in. diameter with no probe rod penetration.
- The PVC jackets were typically in good condition with random splits on less than 5% of the piles.
- The steel piles exhibited light pitting up to 1/32 in. deep with areas of minor corrosion up to 1/16 in. deep.

# LEGEND

Sounding Depth from Waterline (ft)

Approximate Channel Bottom — April 2020

Timber Debris

Water Surface

OVER OTTAWA RIVER RE NO. 4804686 (LUC-75-1013) BENT 4 I-75 OV STRUCTURE I

CEI PROJECT 55-12239.00 INSPECTED BY:

DRAWN BY: BLV CHECKED BY: JMJ

DATE:

APR 2020 SHEET NO:

9

\\NASUNI-KY\KY\PROJECTS\55 - LEXINGTON\55-12239.00 - ODOT D2 UW INSP 2020\ENGINEERING\BRIDGES\4804686\4804686 (LUC-75-1013).DWG9/27/2020 10:43:06 AM

I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



# EXHIBIT 2 – INSPECTION PHOTOGRAPHS








Photograph No. 1: Overall View of Structure No. 4804686 (LUC-75-1013), Looking West.



Photograph No. 2: Overall View of Structure No. 4804686 (LUC-75-1013), Looking East.







Photograph No. 3: View of the North Embankment Upstream of the Structure, Looking Northeast.



Photograph No. 4: View of the North Embankment at the Structure, Looking Northeast.







Photograph No. 5: View of the North Embankment at the Structure, Looking Northwest.



Photograph No. 6: View of the North Embankment Downstream of the Structure, Looking Northeast.







Photograph No. 7: View of the South Embankment Upstream of the Structure, Looking Southeast.



Photograph No. 8: View of the South Embankment at the Structure, Looking Southwest.







Photograph No. 9: View of the South Embankment at the Structure, Looking Southeast.



Photograph No. 10: View of the South Embankment Downstream of the Structure, Looking Southwest.







Photograph No. 11: View of the North Face of Bent 1, Looking Southeast.



Photograph No. 12: View of the North Face of Bent 1, Looking Southwest.







Photograph No. 13: View of the South Face of Bent 1, Looking Northeast.



Photograph No. 14: View of the South Face of Bent 1, Looking Northwest.







Photograph No. 15: View of the North Face of Bent 2, Looking Southeast.



Photograph No. 16: View of the North Face of Bent 2, Looking Southwest.







Photograph No. 17: View of the South Face of Bent 2, Looking Northeast.



Photograph No. 18: View of the South Face of Bent 2, Looking Northwest.







Photograph No. 19: View of the North Face of Bent 3, Looking Southeast.



Photograph No. 20: View of the North Face of Bent 3, Looking Southwest.







Photograph No. 21: View of the South Face of Bent 3, Looking Northeast.



Photograph No. 22: View of the South Face of Bent 3, Looking Northwest.







Photograph No. 23: View of the North Face of Bent 4, Looking Southeast.



Photograph No. 24: View of the North Face of Bent 4, Looking Southwest.







Photograph No. 25: View of the South Face of Bent 4, Looking Northeast.



Photograph No. 26: View of the South Face of Bent 4, Looking Northwest.







Photograph No. 27: View of the Typical Steel Condition at the Waterline, Looking Southwest.



Photograph No. 28: View of the Typical Concrete Condition at the Waterline, Looking East.



I-75 over Ottawa River • Structure No. 4804686 (LUC-75-1013) Lucas County, OH • April 2020



# EXHIBIT 3 – UNDERWATER DIVE INSPECTION PROCEDURE CHECKLIST



#### **Underwater Dive Inspection Procedure Checklist**

Acceptable written procedures communicate to the next dive team what is necessary to ensure a safe and successful inspection. Each bridge requiring underwater dive techniques must have a unique written inspection procedure. The prior inspection report does not suffice for the required procedures. It is valuable to review the last inspection notes, but they do not serve the same purpose as a standalone inspection procedure.

This document shall be completed for all underwater dive inspections. This document shall be reviewed prior to performing the field work and it shall be updated when necessary.

#### I. Bridge Identification

a. Agency with Inspection Responsibility: ODOT DISTRICT 2

Dive Frequency: <u>60 months</u>

SFN: 4804686 Bridge Number (County-Route-SLM-SD): LUC-75-1013

Superstructure Type Main Span Type: <u>REINFORCED CONCRETE</u>

Approach Span: REINFORCED CONCRETE

Substructure Type Abutment Type: REINFORCED CONCRETE

Pier Type: <u>REINFORCED CONCRETE</u>

Total Pier Count: 4

Total Pier Count in water: 4

Foundations: <u>UNKNOWN</u>

Feature Intersected OTTAWA RIVER

# b. Photographs

# Endview



Elevation



Underside

# II. Office and Field Assessment

Prior to the inspection, obtain and review copies of the previous underwater inspection reports, routine inspection reports, scour and hydraulic information, and design plans in preparation of the inspection. Divers should pay particular attention given to any observed areas of deterioration, the channel conditions and factors that may accelerate material deterioration. Changes shall be noted in the inspection procedure. Site conditions should be reviewed prior to diving.

a. Channel Conditions	b. Anticipated Water conditions which
Waterway features	may affect the inspection
Rapid stream flows,	Cold Water (Apprx. Temp)
Significant debris accumulation	Black water
Constricted waterway openings	Rapid stream flows
Soft or unstable streambeds	Near military facility
Meandering channels	Tribal fishing
Other which may promote scour and	Water quality
undermining of substructure elements	History of Log jams
Navigable Waterway	
Flow Controls	c. Identify factors that may accelerate the
	deterioration of the bridge elements:
	Highly corrosive water
	Unprotected steel members
	Other
Risk Factor Narrative:	

# III. Contacts Prior to Work

District 2 Bridge Engineer: David Geckle, P.E.			
Email: david.geckle@dot.ohio.gov – Phone: 419-373-4377			
Point of contact for immediate action such as closing the bridge due to findings)			
Contact Bridge Owner <u>14</u> (number) days before the proposed underwater inspection.			
Special contracting and scheduling procedures prior to inspection, include recommended lead time			

Entity	Contact Name and Title	Contact Phone	Lead Time
Coast Guard			
Property Owner			
Access Equipment			
Lake or River draw- down			
Canal dry time			
Tree removal			
Other:			
Other:			

# IV. <u>Dive Team Shall Include the Following:</u>

Dive Team Narrative:					
The dive team consisted of one	e Team Leader (NBIS, P	.E., ADCI) and two Team Members (NBIS, UW, ADCI).			
Example: The Bridge shall be investigated using a three-member dive team: one supervisor to monitor rack box and take notes, one diver, and one tender/standby diver. There shall be one NBIS Team Leader onsite at all times.					
V. <u>Site Information</u>					
Navigable waterway:	Y / <u>N</u>	Anticipated current <u>0</u> ft			
If Yes, waterway river point		Scour Critical (item 113):5			
Anticipated water visibility dept	h <u>0</u> ft	POA in place: Y/ <u>N</u>			
Anticipated Dive depth	<u>15.3</u> ft	Scour Monitoring devices present: Y/N			
Verify the Scope of Services when work is contracted for the procedure for underwater elements that					
are not in water during an inspection.					
Site Information Narrative:					

The underwater inspection consists of a visual and tactile examination of the accessible surfaces of the substructure items in water. Additional items should reference the scope of services in the contract. For reference the following items are in water:

Item	Number of Units	Level of Inspection (1, 2 or 3) with
		Commentary
Piers and Number of	4	100% LEVEL I
Columns		10% LEVEL II
Abutment	N/A	
Culvert	N/A	
Scour Countermeasures	N/A	
Fenders or Dolphins	N/A	

Photographs should be taken, if water clarity permits, for typical conditions, conditions that have changed since last inspection and significant or noteworthy deficiencies. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining shall be quantified. Include depth, length, height and location of deficiencies.

# VI. **Equipment and Field Logistics** a. The inspection should be conducted The note taker should work alongside the dive using: team. Chest waders \_\_\_Hip waders d. Access to the waterway should be X Diving equipment obtained from the shore (north bank, SCUBA (Note that ADCI Consensus southwest quadrant, driveway 30 yards Standards require communication systems be employed for both SCUBA and north etc.) Surface-Supplied (whether air or mixedgas) dive modes) NORTHEAST SHORE SCUBA with communication X Surface Supplied with e. The maximum depth of the channel is communication typically measured\_\_\_\_\_ feet from 50FT. UPSTREAM FROM STRUCTURE BETWEEN b. The channel bottom should be sounded BENTS 3 AND 4 utilizing \_\_X\_Digital fathometer \_X\_\_Telescoping survey rod Reference Datum: 6.5FT. BELOW THE TOP OF X\_\_ acoustic imaging DECK AT THE DOWNSTREAM NOSE OF BENT 1 Soundings should be dictated by the scope of c. During the inspection, the divers should work. When not detailed in the scope they work from should be repeated from the previous Shore soundings. If neither exist then they need to be X Boat taken in a grid pattern between substructure

Either

units 100' upstream and 100' downstream.

Created: COLLINS ENGINEERS	Date: <u>09/25/2020</u>
Updated By:	Date:
VIII. Other Narrative Not Included In Previo	ous Sections

**Inspection Procedure History** 

VII.