



UNDERWATER BRIDGE INSPECTION REPORT

STRUCTURE NO. 6200338 (OTT-2-1830)
SR 2 OVER PORTAGE RIVER
OTTAWA COUNTY, OH
DISTRICT 2

May 2020

Prepared for:



10/9/2020

Prepared by:

COLLINS
ENGINEERS INC.

124 Venture Court, Suite 10

Lexington, Kentucky 40511

859.367.0097 • www.collinsengr.com



TABLE OF CONTENTS

EXECUTIVE SUMMARY

1.0	INTRODUCTION	1
1.1	Purpose and Scope	1
1.2	General Description of the Structure	1
1.3	Method of Investigation.....	1
2.0	EXISTING CONDITIONS.....	2
2.1	General Conditions	2
2.2	Substructure Conditions.....	3
2.2.1	Pier 1	3
2.2.2	Pier 2.....	3
2.2.3	Pier 3.....	3
2.2.4	Pier 4.....	3
2.2.5	Pier 5.....	4
3.0	EVALUATION AND RECOMMENDATIONS	4
	EXHIBIT 1 – FIGURES	6
	LOCATION MAP	
	SOUNDING PLAN	
	CHANNEL CROSS SECTIONS - UPSTREAM	
	CHANNEL CROSS SECTIONS - CENTERLINE	
	CHANNEL CROSS SECTIONS - DOWNSTREAM	
	PIER 1	
	PIER 2	
	PIER 3	
	PIER 4	
	PIER 5	
	EXHIBIT 2 – INSPECTION PHOTOGRAPHS	17
	Photograph No. 1: Overall View of Structure No. 6200338 (OTT-2-1830), Looking Southwest.	
	Photograph No. 2: Overall View of Structure No. 6200338 (OTT-2-1830), Looking Northeast.	
	Photograph No. 3: View of the West Embankment Upstream of the Structure, Looking West.	
	Photograph No. 4: View of the West Embankment at the Structure, Looking Northwest.	
	Photograph No. 5: View of the West Embankment Downstream of the Structure, Looking West.	
	Photograph No. 6: View of the East Embankment Upstream of the Structure, Looking East.	
	Photograph No. 7: View of the East Embankment at the Structure, Looking South.	

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



-
- Photograph No. 8: View of the East Embankment Downstream of the Structure, Looking South.
 - Photograph No. 9: View of the West Face of Pier 1, Looking South.
 - Photograph No. 10: View of the East Face of Pier 1, Looking North.
 - Photograph No. 11: View of the West Face of Pier 2, Looking South.
 - Photograph No. 12: View of the East Face of Pier 2, Looking North.
 - Photograph No. 13: View of the Spall at the Upstream Nose of Pier 2.
 - Photograph No. 14: View of the West Face of Pier 3, Looking South.
 - Photograph No. 15: View of the East Face of Pier 3, Looking North.
 - Photograph No. 16: View of the West Face of Pier 4, Looking South.
 - Photograph No. 17: View of the East Face of Pier 4, Looking North.
 - Photograph No. 18: View of the West Face of Pier 5, Looking South.
 - Photograph No. 19: View of the East Face of Pier 5, Looking North.
 - Photograph No. 20: View of the Typical Concrete Condition of the Caisson at the Waterline.
 - Photograph No. 21: View of the Typical Concrete Condition at the Pier at the Waterline.

EXHIBIT 3 – UNDERWATER DIVE INSPECTION PROCEDURE CHECKLIST29

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



EXECUTIVE SUMMARY

Project:	ODOT District 2 Underwater Bridge Inspections - 2020		
Purpose of Project:	To perform a detailed visual and tactile underwater investigation of underwater bridges for District 2 of the Ohio Department of Transportation.		
Inspection Team:	Team Leader – Joshua Johnson, P.E. – Collins Engineers, Inc. Team Member – Matthew Rogers, E.I.T. – Collins Engineers, Inc. Team Member – Nicholas Lane – Collins Engineers, Inc.		
Inspection Date(s):	May 15, 2020		
Water Visibility:	0 ft	Water Velocity:	<1 ft/s
Water Temperature:	50 °F	Weather:	Overcast – 70 °F
Waterline Elevation:	576.0 ft	Type of Boat:	23 ft Carolina Skiff
Coordinates:	41.512508°N, -82.990851°W		
Access Location:	Portage River Wildlife Access		
Dive Mode:	Surface Supplied Air		
Waterline Reference:	23.2 ft below the top of cap at the downstream nose of Pier 5.		
Maximum Depth at SSU:	16.0 ft – Downstream Nose of Pier 2		
Shoreline Conditions:	The east and west shorelines consisted of moderately vegetated, well-protected, moderate slopes with no signs of erosion.		

Summary of Findings:

- **Pier 1:**
 - The channel bottom material consisted of sand with approximately 2 in. probe rod penetration.
 - The submerged portions of the pier exhibited light scaling up to 1/16 in. deep.
 - The steel caissons were in good condition and exhibited no pitting.
 - The steel on the nose of Pier 1 exhibited pitting up to 1/16 in. deep.
 - The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
- **Pier 2:**
 - The channel bottom material consisted of riprap up to 2 ft diameter.
 - The submerged portions of the pier were sound and smooth with no defects observed.
 - The steel caissons were in good condition and exhibited no pitting.
 - The steel on the nose of Pier 2 exhibited pitting up to 1/16 in. deep.
 - The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
 - A band of heavy scaling was observed from the mudline up to +4 ft above the waterline.
 - A spall was observed measuring 4 ft vertically from the quarter point on the south face to the quarter point on the north face with no exposed rebar.
 - Typical spall was observed on all pier noses measuring 1 ft vertically by 6 in. horizontally at -3 ft below the waterline.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



-
- A spall was observed from +1 ft above the waterline measuring 5 ft vertically by 3 ft horizontally by 2 in. deep with 3 exposed bars and 10% section loss.
 - **Pier 3:**
 - The channel bottom material consisted of riprap up to 24 in. diameter.
 - The submerged portions of the pier were sound and smooth with no defects observed.
 - The steel caissons were in good condition and exhibited no pitting.
 - The steel on the nose of Pier 3 exhibited pitting up to 1/16 in. deep.
 - The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
 - An exposed bar was observed on the upstream nose of the pier with 10% section loss.
 - Typical spall was observed on all pier noses measuring 1 ft vertically by 6 in. horizontally at -3 ft below the waterline.
 - **Pier 4:**
 - The channel bottom material consisted of riprap up to 24 in. diameter.
 - The submerged portions of the pier were sound and smooth with no defects observed.
 - The steel caissons were in good condition and exhibited no pitting.
 - The steel on the nose of Pier 4 exhibited pitting up to 1/16 in. deep.
 - The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
 - Typical spall was observed on all pier noses measuring 1 ft vertically by 6 in. horizontally at -3 ft below the waterline.
 - A band of poor consolidation measuring 6 in. vertically by 4 in. deep and fully encircling the caisson was observed at the column/caisson interface with 14 exposed bars.
 - **Pier 5:**
 - The channel bottom material consisted of gravel with no probe rod penetration.
 - The submerged portions of the pier exhibited light scaling up to 1/16 in. deep.
 - The steel caissons were in good condition and exhibited no pitting.
 - The steel on the nose of Pier 5 exhibited pitting up to 1/16 in. deep.
 - The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.

Summary of Recommendations:

- Monitor the steel pitting on the noses of Piers 1 through 5.
- Repair concrete spalling and delamination on the noses of Piers 1 through 5.
- Monitor concrete scaling on Piers 1 and 2.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Underwater Inspection Coding:

NBI Ratings:

Item	Description	Coding	Condition
60	Substructure	6 – Satisfactory Condition	Spalling with Exposed Rebar, Light Concrete Scaling
61	Channel	7 – Good Condition	No Defects Noted
62	Culvert	N/A	
92B	UW Insp. Frequency	60 Months	
93B	Insp. Date	05 15 20	
113	Scour Critical Bridges	8 – Above Foundation Limits	Stable (Inspector Recommended)

AASHTO National Bridge Element (NBE) Ratings:

Element #	Description	Units	Total	Condition State			
				1	2	3	4
202	Columns, Steel	EA	10	10	0	0	0
210	Reinforced Concrete Pier Wall	LF	300	0	300	0	0

Note: Ratings were developed using the FHWA Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges. The recommended ratings consider inspected elements located within the waterway and conditions existing below the water surface only. Additional consideration is necessary for the assignment of overall condition ratings for this bridge.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)
Ottawa County, OH • May 2020



1.0 INTRODUCTION

1.1 Purpose and Scope

This report consists of the results of a detailed underwater investigation performed at the SR 2 Bridge over Portage River in Ottawa County, OH. Collins Engineers, Inc. (Collins) conducted the underwater investigation for District 2 of the Ohio Department of Transportation (ODOT) on May 15, 2020. The primary purpose of the investigation was as follows:

- Determine the condition of the substructure components located in the water at the time of the inspection from the waterline to the channel bottom.
- Obtain channel bottom depth measurements along the bridge fascias, upstream and downstream of the bridge, and around the submerged substructure units.
- Obtain channel profile cross sections at the upstream and downstream fascias.
- Determine the condition of the shorelines in the vicinity of the structure.
- Obtain photographs of the bridge and any significant defects.

In addition, a brief inspection was made of areas that could be submerged during periods of high water. The following report includes a description of the structure, the method of investigation, a description of existing conditions, an evaluation and recommendations based on the conditions, inspection figures, and photographs.

1.2 General Description of the Structure

Structure No. 6200338 (OTT-2-1830) spans 508.5 ft, carrying SR 2 over Portage River and is approximately 40 ft wide. The bridge superstructure is constructed of six steel beam spans. The roadway orientation of the longitudinal axis of the bridge is west to east. The substructure units are labeled as Abutments 1 and 2 and Piers 1 through 5. Existing record drawings were available at the time of the inspection. Refer to Figure 1 in Exhibit 1 for a Location Map of the bridge. Refer to Photographs 1 and 2 in Exhibit 2 for overall views of the bridge.

1.3 Method of Investigation

A detailed field inspection was conducted to determine the physical condition of the submerged bridge substructure units from the waterline to the channel bottom. A brief visual examination of the substructure units above the waterline was also made.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)
Ottawa County, OH • May 2020



A three-person team consisting of a professional engineer-diver and team leader (Joshua Johnson, P.E.), an engineer-diver (Matthew Rogers, E.I.T.), and a technician-diver (Nicholas Lane) conducted the underwater inspection. The inspection was conducted using surface supplied air diving equipment. During the inspection, the inspectors worked from a boat and a note taker in the boat recorded the inspection notes.

The underwater inspection consisted of a visual and tactile examination of the accessible surfaces of the substructure units from the waterline to the channel bottom with particular attention given to any observed areas of deterioration or apparent distress. Approximately 10 percent of the total area on the underwater surfaces of the substructure units was cleaned so that the condition could be more closely examined. Photographs were taken to document the general conditions and observed deficiencies. Underwater photographs could not be obtained due to poor water conditions. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining were noted.

Channel bottom soundings were performed utilizing a telescoping survey rod, digital fathometer, and pneumofathometer. Soundings were collected at quarter points along the bridge centerline as well as at quarter points along the upstream and downstream fascias and 50 ft fascias. Additional soundings were collected adjacent to Piers 1 through 5 and at 10 foot intervals in-line with the piers, upstream and downstream, and the waterline was referenced to a known elevation on the bridge. A sounding plan was developed using the soundings and approximate location of the shorelines. Refer to Figures 2 through 5 in Exhibit 1 for the sounding plan and channel cross sections that show the channel limits and water depths around the structure.

2.0 EXISTING CONDITIONS

2.1 General Conditions

At the time of the inspection, the waterline of 6200338 (OTT-2-1830) was located approximately 23.2 ft below the top of cap at the downstream nose of Pier 5, which corresponds to a waterline elevation of 576.0 ft. During the inspection, the waterway was flowing at approximately <1 ft per second. The bridge pier skew was consistent with the channel alignment and does not require attention at this time. The east and west shorelines consisted of moderately vegetated, well-protected, moderate slopes with no signs of erosion. Refer to Photographs 3 through 8 in Exhibit 2 for views of the shorelines near the structure.



2.2 Substructure Conditions

2.2.1 *Pier 1*

The channel bottom material consisted of sand with approximately 2 in. probe rod penetration. The submerged portions of the pier exhibited light scaling up to 1/10 in. deep. The steel caissons were in good condition and exhibited no pitting. The steel on the nose of Pier 1 exhibited pitting up to 1/16 in. deep. The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide. Refer to Figure 6 in Exhibit 1 for detailed inspection notes of Pier 1. Refer to Photographs 9 and 10 in Exhibit 2 for views of Pier 1.

2.2.2 *Pier 2*

The channel bottom material consisted of riprap up to 2 ft diameter. The submerged portions of the pier were sound and smooth with no defects observed. The steel caissons were in good condition and exhibited no pitting. The steel on the nose of Pier 1 exhibited pitting up to 1/16 in. deep. The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide. A band of heavy scaling was observed from the mudline up to +4 ft above the waterline. A spall was observed measuring 4 ft vertically from the quarter point on the south face to the quarter point on the north face with no exposed rebar. Typical spall was observed on all pier noses measuring 1 ft vertically by 6 in. horizontally at -3 ft below the waterline. A spall was observed from +1 ft above the waterline measuring 5 ft vertically by 3 ft horizontally by 2 in. deep with 3 exposed bars and 10% section loss. Refer to Figure 7 in Exhibit 1 for detailed inspection notes of Pier 2. Refer to Photographs 11 through 13 in Exhibit 2 for views of Pier 2.

2.2.3 *Pier 3*

The channel bottom material consisted of riprap up to 24 in. diameter. The submerged portions of the pier were sound and smooth with no defects observed. The steel caissons were in good condition and exhibited no pitting. The steel on the nose of Pier 1 exhibited pitting up to 1/16 in. deep. The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide. An exposed bar was observed on the upstream nose of the pier with 10% section loss. Typical spall was observed on all pier noses measuring 1 ft vertically by 6 in. horizontally at -3 ft below the waterline. Refer to Figure 8 in Exhibit 1 for detailed inspection notes of Pier 3. Refer to Photographs 14 and 15 in Exhibit 2 for views of Pier 3.

2.2.4 *Pier 4*

The channel bottom material consisted of riprap up to 24 in. diameter. The submerged portions of the pier were sound and smooth with no defects observed. The steel caissons were in good condition and exhibited

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



no pitting. The steel on the nose of Pier 1 exhibited pitting up to 1/16 in. deep. The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide. Typical spall was observed on all pier noses measuring 1 ft vertically by 6 in. horizontally at -3 ft below the waterline. A band of poor consolidation measuring 6 in. vertically by 4 in. deep and fully encircling the caisson was observed at the column/caisson interface with 14 exposed bars. Refer to Figure 9 in Exhibit 1 for detailed inspection notes of Pier 4. Refer to Photographs 16 and 17 in Exhibit 2 for views of Pier 4.

2.2.5 Pier 5

The channel bottom material consisted of gravel with no probe rod penetration. The submerged portions of the pier exhibited light scaling up to 1/10 in. deep. The steel caissons were in good condition and exhibited no pitting. The steel on the nose of Pier 1 exhibited pitting up to 1/16 in. deep. The concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide. Refer to Figure 10 in Exhibit 1 for detailed inspection notes of Pier 5. Refer to Photographs 18 through 21 in Exhibit 2 for views of Pier 5 and typical concrete condition at the waterline.

3.0 EVALUATION AND RECOMMENDATIONS

Overall, the inspected substructure units of Structure No. 6200338 (OTT-2-1830) were in satisfactory condition. A comparison of the soundings recorded during the previous inspection on June 22, 2015 and the soundings taken during this inspection revealed no significant change in the channel bottom profile in the vicinity of the structure. Although no channel deficiencies were observed, the channel bottom should continue to be monitored during future underwater inspections to verify that localized scour or overall channel degradation is not occurring and that the pier footings remain adequately embedded in the channel bottom.

The spalls and associated concrete delaminations at Piers 1 through 5 are not structural concerns at this time; however, they should be repaired to prevent further deterioration. The repairs should include removal of unsound concrete to a minimum of 1 inch behind the reinforcing steel, cleaning and replacing reinforcing steel as required, and placing concrete designed to provide high durability with low permeability.

The pitting of the steel caissons observed on Piers 1 through 5 is not a structural concern at this time given its size compared to the overall pier size, and as a result, no repairs are recommended. This area should be monitored during future inspections for increasing extent or severity of the pitting. If the extent or severity of the pitting is observed to be increasing, it may be necessary to repair the area at that time.

The scaling observed on Piers 1 through 5 is not a structural concern at this time given its size compared to the overall pier size, and as a result, no repairs are recommended. This area should be monitored during

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



future inspections for increasing extent or severity of the scaling and exposure of reinforcing steel. If the extent or severity of the scaling is observed to be increasing or reinforcing steel becomes exposed, it may be necessary to repair the area at that time.

It is recommended that the submerged substructure units of Structure No. 6200338 (OTT-2-1830) be next inspected underwater at an interval not to exceed 60 months, no later than May 15, 2020.

Respectfully Submitted,
COLLINS ENGINEERS, INC.


A handwritten signature in black ink, appearing to read "J. Johnson", is placed over a light gray rectangular background.

Joshua Johnson, P.E.
Project Manager

Originated by:
Kevin Mitchell, E.I.T.



EXHIBIT 1 – FIGURES



Structure No. 6200338 (OTT-2-1830)

500 ft

LAT: +41.512508
LONG: --82.990851

1 mi

COLLINS ENGINEERS

124 Venture Court, Ste 10
Lexington, KY 40511
Phone: 859-367-0097
Fax: 859-367-0140



Ohio Department of
Transportation, District 2
317 East Poe Rd.
Bowling Green, OH 45601
Phone: 419-353-8131

SR-2 OVER PORTAGE ROAD
STRUCTURE NO. 6200338
(OTT-2-1830)
LOCATION MAP
OTTAWA COUNTY, OHIO

INSPECTED BY:
MOR

CEI PROJECT:
55-12239.00

DRAWN BY:
BLV

DATE:
15 MAY 2020

CHECKED BY:
JMJ

SHEET NO:
1

50 ft Upstream

10 ft Upstream

Upstream Fascia


To Bono, OH

☉ Bridge

Downstream Fascia

10 ft Downstream

50 ft Downstream



SOUNDING PLAN

GENERAL NOTES:

1. Piers 1 through 5 were inspected underwater. Substructure units are labeled according to available record drawings.
2. At the time of inspection on April 21, 2020, the waterline was located approximately 47.3 ft below Top of Cap at downstream nose of Pier 2 (Assumed EL. +100.0 ft). This corresponds with a waterline elevation of +52.7 ft.
3. Soundings indicate the water depth at the time of inspection and are measured in feet.
4. Soundings were taken parallel to the bridge at the upstream and downstream fascias, at 10 ft intervals between the substructure units, and at 10 ft intervals in-line with the piers upstream and downstream up to 50 ft.

LEGEND

- 2.7 Sounding Depth from Waterline (ft)
- ✕ Timber Debris

COLLINS ENGINEERS
 124 Venture Court, Ste 10
 Lexington, KY 40511
 Phone: 859-367-0097
 Fax: 859-367-0140

Ohio Department of Transportation, District 2
 317 East Poe Rd.
 Bowling Green, OH 45601
 Phone: 419-353-8131


SR-2 OVER PORTAGE RIVER
STRUCTURE NO. 6200338 (OTT-2-1830)
SOUNDING PLAN
 OTTAWA COUNTY, OHIO

CEI PROJECT
 55-12239.00
 INSPECTED BY:
 MOR
 DRAWN BY:
 KMM
 CHECKED BY:
 JMJ
 DATE:
 MAY 2020
 SHEET NO:
2


UPSTREAM FASCIA
LOOKING DOWNSTREAM

Location	Y(ft)*
A1	7.2
1/4	16.1
1/2	29.1
3/4	31.5
P1	35.4
1/4	37.2
1/2	37.7
3/4	39.4
P2	40.6
1/4	38.8
1/2	39.3
3/4	39.2
P3	40.3
1/4	41.5
1/2	42.1
3/4	40.9
P4	41.0
1/4	39.9
1/2	39.3
3/4	40.7
P5	40.1
1/4	33.5
1/2	29.6
3/4	18.1
A2	7.1

*Profile taken from top of deck to channel bottom



CHANNEL CROSS SECTION
UPSTREAM FASCIA
(LOOKING DOWNSTREAM)



CHANNEL CROSS SECTION
50 FT UPSTREAM
(LOOKING DOWNSTREAM)

LEGEND

- Approximate Channel Bottom – April 2020
- - - Approximate Channel Bottom – June 2015 (No Data)
- - - Approximate Channel Bottom – June 2010 (No Data)
- Timber Debris
- Water Surface
- +450 Elevation (ft)

Note:


Footing elevations unknown due to unavailable record drawings.

COLLINS ENGINEERS
124 Venture Court, Ste 10
Lexington, KY 40511
Phone: 859-367-0097
Fax: 859-367-0140

Ohio Department of Transportation, District 2
317 East Poe Rd.
Bowling Green, OH 43601
Phone: 419-353-8131

SR-2 OVER PORTAGE RIVER
STRUCTURE NO. 6200338 (OTT-2-1830)
CROSS SECTIONS - UPSTREAM
OTTAWA COUNTY, OHIO

CEI PROJECT
55-12239.00
INSPECTED BY:
MOR
DRAWN BY:
KMM
CHECKED BY:
JMJ
DATE:
MAY 2020
SHEET NO:
3



CHANNEL CROSS SECTION
 STRUCTURE CENTERLINE
 (LOOKING DOWNSTREAM)

LEGEND

- Approximate Channel Bottom - April 2020
- Approximate Channel Bottom - June 2015 (No Data)
- Approximate Channel Bottom - June 2010 (No Data)
- Timber Debris
- Water Surface
- Elevation (ft)


Note:

Footings elevations unknown due to unavailable record drawings.


**DOWNSTREAM FASCIA
LOOKING DOWNSTREAM**

Location	Y(ft)*
A1	7.5
1/4	16.1
1/2	29.6
3/4	37.1
P1	37.3
1/4	37.7
1/2	38.0
3/4	40.2
P2	47.0
1/4	46.2
1/2	41.9
3/4	42.6
P3	42.9
1/4	40.8
1/2	41.0
3/4	41.5
P4	44.0
1/4	41.2
1/2	40.5
3/4	39.4
P5	38.7
1/4	35.6
1/2	28.8
3/4	16.7
A2	6.7

*Profile taken from top of deck to channel bottom



**CHANNEL CROSS SECTION
DOWNSTREAM FASCIA
(LOOKING DOWNSTREAM)**



**CHANNEL CROSS SECTION
50 FT DOWNSTREAM
(LOOKING DOWNSTREAM)**

LEGEND

- Approximate Channel Bottom – April 2020
- - - Approximate Channel Bottom – June 2015 (No Data)
- - - Approximate Channel Bottom – June 2010 (No Data)
- Timber Debris
- Water Surface
- +450 Elevation (ft)



Note:
Footing elevations unknown due to unavailable record drawings.

COLLINS ENGINEERS
124 Venture Court, Ste 10
Lexington, KY 40511
Phone: 859-367-0097
Fax: 859-367-0140

Ohio Department of Transportation, District 2
317 East Poe Rd.
Bowling Green, OH 45601
Phone: 419-353-8131

**SR-2 OVER PORTAGE RIVER
STRUCTURE NO. 6200338 (OTT-2-1830)
CROSS SECTIONS - DOWNSTREAM
OTTAWA COUNTY, OHIO**

CEI PROJECT
55-12239.00
INSPECTED BY:
MOR
DRAWN BY:
KMM
CHECKED BY:
JMJ
DATE:
MAY 2020
SHEET NO:
5




INSPECTION NOTES:

- ① The channel bottom material consisted of sand with approximately 2 in. probe rod penetration.
- ② The submerged portions of the pier exhibited light scaling up to 1/16 in. deep.
- ③ Steel caissons observed to be in good condition with no pitting.
- ④ Steel on noses of piers exhibited pitting up to 1/16 in. deep.
- ⑤ Concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.


LEGEND

- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom - April 2020
- ⊗ Timber Debris
- ∇— Water Surface



WEST ELEVATION
(LOOKING EAST)

EAST ELEVATION
(LOOKING WEST)



PLAN

INSPECTION NOTES:

- ① The channel bottom material consisted of riprap measuring up to 2 ft in diameter.
- ② The submerged portions of the pier exhibited light scaling measuring up to 1/16 in. deep.
- ③ Steel caissons observed to be in good condition with no pitting.
- ④ Steel on noses of piers exhibited pitting up to 1/16 in. deep.
- ⑤ Concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
- ⑥ A band of heavy scaling was observed extending from the mudline up 4 ft.
- ⑦ A spall measuring 4 ft vertically was observed extending from the quarter point on the south face to the quarter point on the north face with no exposed rebar.
- ⑧ A spall measuring 1 ft vertically by 6 in. wide was observed at -3 ft below the waterline on the upstream nose of the pier.
- ⑨ A spall measuring 5 ft vertically by 3 ft wide by 2 in. deep with 3 exposed bars and 10% section loss was observed extending from the waterline to +1 ft above the waterline.

LEGEND



- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom - April 2020
- ⊗ Timber Debris
- ▽ Water Surface

COLLINS ENGINEERS
 124 Venture Court, Ste 10
 Lexington, KY 40511
 Phone: 859-367-0097
 Fax: 859-367-0140

Ohio Department of Transportation, District 2
 317 East Poe Rd.
 Bowling Green, OH 45601
 Phone: 419-353-8131

SR-2 OVER PORTAGE RIVER
 STRUCTURE NO. 6200338 (OTT-2-1830)
 PIER 2
 OTTAWA COUNTY, OHIO

CEI PROJECT
 55-12239.00
 INSPECTED BY:
 MOR
 DRAWN BY:
 KMM
 CHECKED BY:
 JMJ
 DATE:
 MAY 2020
 SHEET NO:
 7




INSPECTION NOTES:

- ① The channel bottom material consisted of riprap measuring up to 24 in. diameter.
- ② The submerged portions of the pier exhibited light scaling measuring up to 1/16 in. deep.
- ③ Steel caissons observed to be in good condition with no pitting.
- ④ Steel on noses of piers exhibited pitting up to 1/16 in. deep.
- ⑤ Concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
- ⑥ Spalling was observed with 1 exposed bar and 10% section loss.
- ⑦ A spall measuring 1 ft vertically by 6 in. wide was observed at -3 ft below the waterline on the upstream nose of the pier.


LEGEND

- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom - April 2020
- ⊘ Timber Debris
- ▽ Water Surface



WEST ELEVATION
(LOOKING EAST)

EAST ELEVATION
(LOOKING WEST)



PLAN

INSPECTION NOTES:

- ① The channel bottom material consisted of riprap measuring up to 2 ft in diameter.
- ② The submerged portions of the pier exhibited light scaling measuring up to 1/16 in. deep.
- ③ Steel caissons observed to be in good condition with no pitting.
- ④ Steel on noses of piers exhibited pitting up to 1/16 in. deep.
- ⑤ Concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
- ⑥ A band of heavy scaling was observed extending from the mudline up 4 ft.
- ⑦ A spall measuring 4 ft vertically was observed extending from the quarter point on the south face to the quarter point on the north face with no exposed rebar.
- ⑧ A spall measuring 1 ft vertically by 6 in. wide was observed at -3 ft below the waterline on the upstream nose of the pier.
- ⑨ A spall measuring 5 ft vertically by 3 ft wide by 2 in. deep with 3 exposed bars and 10% section loss was observed extending from the waterline to +1 ft above the waterline.

LEGEND


- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom - April 2020
- ⊗ Timber Debris
- ▽ Water Surface

COLLINS ENGINEERS
 124 Venture Court, Ste 10
 Lexington, KY 40511
 Phone: 859-367-0097
 Fax: 859-367-0140

Ohio Department of Transportation, District 2
 317 East Poe Rd.
 Bowling Green, OH 45601
 Phone: 419-353-8131


SR-2 OVER PORTAGE RIVER
 STRUCTURE NO. 6200338 (OTT-2-1830)
 PIER 4
 OTTAWA COUNTY, OHIO

CEI PROJECT
 55-12239.00
 INSPECTED BY:
 MOR
 DRAWN BY:
 KMM
 CHECKED BY:
 JMJ
 DATE:
 MAY 2020
 SHEET NO:
 9



WEST ELEVATION
(LOOKING EAST)

EAST ELEVATION
(LOOKING WEST)



PLAN

INSPECTION NOTES:

- ① The channel bottom material consisted of riprap measuring up to 2 ft in diameter.
- ② The submerged portions of the pier exhibited light scaling measuring up to 1/16 in. deep.
- ③ Steel caissons observed to be in good condition with no pitting.
- ④ Steel on noses of piers exhibited pitting up to 1/16 in. deep.
- ⑤ Concrete around icebreakers exhibited spalling and delamination up to 1/2 in. deep by 6 in. wide.
- ⑥ A band of heavy scaling was observed extending from the mudline up 4 ft.
- ⑦ A spall measuring 4 ft vertically was observed extending from the quarter point on the south face to the quarter point on the north face with no exposed rebar.
- ⑧ A spall measuring 1 ft vertically by 6 in. wide was observed at -3 ft below the waterline on the upstream nose of the pier.
- ⑨ A spall measuring 5 ft vertically by 3 ft wide by 2 in. deep with 3 exposed bars and 10% section loss was observed extending from the waterline to +1 ft above the waterline.

LEGEND

- 2.7 Sounding Depth from Waterline (ft)
- Approximate Channel Bottom - April 2020
- ⊗ Timber Debris
- ▽ Water Surface

COLLINS ENGINEERS
 124 Venture Court, Ste 10
 Lexington, KY 40511
 Phone: 859-367-0097
 Fax: 859-367-0140

Ohio Department of Transportation, District 2
 317 East Poe Rd.
 Bowling Green, OH 45601
 Phone: 419-353-8131

SR-2 OVER PORTAGE RIVER
 STRUCTURE NO. 6200338 (OTT-2-1830)
 PIER 5
 OTTAWA COUNTY, OHIO

CEI PROJECT
 55-12239.00
 INSPECTED BY:
 MOR
 DRAWN BY:
 KMM
 CHECKED BY:
 JMJ
 DATE:
 MAY 2020
 SHEET NO:
 10



EXHIBIT 2 – INSPECTION PHOTOGRAPHS

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 1: Overall View of Structure No. 6200338 (OTT-2-1830), Looking Southwest.



Photograph No. 2: Overall View of Structure No. 6200338 (OTT-2-1830), Looking Northeast.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 3: View of the West Embankment Upstream of the Structure, Looking West.



Photograph No. 4: View of the West Embankment at the Structure, Looking Northwest.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 5: View of the West Embankment Downstream of the Structure, Looking West.



Photograph No. 6: View of the East Embankment Upstream of the Structure, Looking East.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 7: View of the East Embankment at the Structure, Looking South.



Photograph No. 8: View of the East Embankment Downstream of the Structure, Looking South.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 9: View of the West Face of Pier 1, Looking South.



Photograph No. 10: View of the East Face of Pier 1, Looking North.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 11: View of the West Face of Pier 2, Looking South.



Photograph No. 12: View of the East Face of Pier 2, Looking North.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 13: View of the Spall at the Upstream Nose of Pier 2.



Photograph No. 14: View of the West Face of Pier 3, Looking South.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 15: View of the East Face of Pier 3, Looking North.



Photograph No. 16: View of the West Face of Pier 4, Looking South.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 17: View of the East Face of Pier 4, Looking North.



Photograph No. 18: View of the West Face of Pier 5, Looking South.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 19: View of the East Face of Pier 5, Looking North.



Photograph No. 20: View of the Typical Concrete Condition of the Caisson at the Waterline.

UNDERWATER INSPECTION

SR 2 over Portage River • Structure No. 6200338 (OTT-2-1830)

Ottawa County, OH • May 2020



Photograph No. 21: View of the Typical Concrete Condition at the Pier at the Waterline.



EXHIBIT 3 – UNDERWATER DIVE INSPECTION PROCEDURE CHECKLIST

Underwater Dive Inspection Procedure Checklist

Acceptable written procedures communicate to the next dive team what is necessary to ensure a safe and successful inspection. Each bridge requiring underwater dive techniques must have a unique written inspection procedure. The prior inspection report does not suffice for the required procedures. It is valuable to review the last inspection notes, but they do not serve the same purpose as a stand-alone inspection procedure.

This document shall be completed for all underwater dive inspections. This document shall be reviewed prior to performing the field work and it shall be updated when necessary.

I. Bridge Identification

a. Agency with Inspection Responsibility: ODOT DISTRICT 2

Dive Frequency: 60 months

SFN: 6200338 Bridge Number (County-Route-SLM-SD): OTT-2-1830

Superstructure Type Main Span Type: STEEL BEAM

Approach Span: REINFORCED CONCRETE

Substructure Type Abutment Type: REINFORCED CONCRETE

Pier Type: REINFORCED CONCRETE BENTS

Total Pier Count: 5

Total Pier Count in water: 5

Foundations: UNKNOWN

Feature Intersected PORTAGE RIVER

b. Photographs

Endview



Elevation



Underside

II. Office and Field Assessment

Prior to the inspection, obtain and review copies of the previous underwater inspection reports, routine inspection reports, scour and hydraulic information, and design plans in preparation of the inspection.

Divers should pay particular attention given to any observed areas of deterioration, the channel conditions and factors that may accelerate material deterioration. Changes shall be noted in the inspection procedure. Site conditions should be reviewed prior to diving.

a. Channel Conditions

- Waterway features
- Rapid stream flows,
- Significant debris accumulation
- Constricted waterway openings
- Soft or unstable streambeds
- Meandering channels
- Other which may promote scour and undermining of substructure elements
- Navigable Waterway
- Flow Controls

b. Anticipated Water conditions which

may affect the inspection

- Cold Water (Apprx. Temp___)
- Black water
- Rapid stream flows
- Near military facility
- Tribal fishing
- Water quality
- History of Log jams

c. Identify factors that may accelerate the deterioration of the bridge elements:

- Highly corrosive water
- Unprotected steel members
- Other

Risk Factor Narrative:

III. **Contacts Prior to Work**

District 2 Bridge Engineer: David Geckle, P.E.

Email: david.geckle@dot.ohio.gov – Phone: 419-373-4377

Point of contact for immediate action such as closing the bridge due to findings

Contact Bridge Owner 14 (number) days before the proposed underwater inspection.

Special contracting and scheduling procedures prior to inspection, include recommended lead time

Entity	Contact Name and Title	Contact Phone	Lead Time
Coast Guard			
Property Owner			
Access Equipment			
Lake or River draw-down	Marine Channel 14 Railroad Bridge		
Canal dry time			
Tree removal			
Other:			
Other:			

IV. **Dive Team Shall Include the Following:**

Dive Team Narrative:

The dive team consisted of one Team Leader (NBIS, P.E., ADCI) and two Team Members (NBIS, UW, ADCI).

Example: The Bridge shall be investigated using a three-member dive team: one supervisor to monitor rack box and take notes, one diver, and one tender/standby diver. There shall be one NBIS Team Leader onsite at all times.

V. **Site Information**

Navigable waterway: Y / N Anticipated current <1 ft
If Yes, waterway river point _____ Scour Critical (item 113): 8
Anticipated water visibility depth 0 ft POA in place: Y/N
Anticipated Dive depth 16 ft Scour Monitoring devices present: Y/N

Approximately 5 ft of clearance above waterline elevation at the central bridge 6200338 (OTT-2-1830) with Assumed EL. +52.7 ft.

Verify the Scope of Services when work is contracted for the procedure for underwater elements that are not in water during an inspection.

Site Information Narrative:

The underwater inspection consists of a visual and tactile examination of the accessible surfaces of the substructure items in water. Additional items should reference the scope of services in the contract.

For reference the following items are in water:

Item	Number of Units	Level of Inspection (1, 2 or 3) with Commentary
Piers and Number of Columns	5	100% LEVEL I 10% LEVEL II
Abutment	N/A	
Culvert	N/A	
Scour Countermeasures	N/A	
Fenders or Dolphins	N/A	

Photographs should be taken, if water clarity permits, for typical conditions, conditions that have changed since last inspection and significant or noteworthy deficiencies. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining shall be quantified. Include depth, length, height and location of deficiencies.

VI. Equipment and Field Logistics

a. The inspection should be conducted

using:

Chest waders

Hip waders

Diving equipment

SCUBA (Note that ADCI Consensus Standards require communication systems be employed for both SCUBA and Surface-Supplied (whether air or mixed-gas) dive modes)

SCUBA with communication

Surface Supplied with

communication

b. The channel bottom should be sounded

utilizing

Digital fathometer

Telescoping survey rod

acoustic imaging

c. During the inspection, the divers should

work from

Shore

Boat

Either

The note taker should work alongside the dive team.

d. Access to the waterway should be obtained from the shore (north bank, southwest quadrant, driveway 30 yards north etc.)

PORTAGE RIVER WILDLIFE ACCESS

e. The maximum depth of the channel is typically measured _____ feet from

10FT. DOWNSTREAM OF PIER 2

Reference Datum: 23.2FT. BELOW THE TOP OF CAP AT THE DOWNSTREAM NOSE OF PIER 5.

Soundings should be dictated by the scope of work. When not detailed in the scope they should be repeated from the previous soundings. If neither exist then they need to be taken in a grid pattern between substructure units 100' upstream and 100' downstream.

VII. Inspection Procedure History

Created: COLLINS ENGINEERS Date: 09/25/2020

Updated By: _____ Date: _____

Updated By: _____ Date: _____

Updated By: _____ Date: _____

Updated By: _____ Date: _____

Updated By: _____ Date: _____

VIII. Other Narrative Not Included In Previous Sections