








UNDERWATER BRIDGE INSPECTION REPORT

STRUCTURE NO. 6200753 (OTT-2-2757)
SR 2 OVER SANDUSKY BAY OVERFLOW
OTTAWA COUNTY, OH
DISTRICT 2

May 2020

Prepared for:





Prepared by:

COLLINS ENGINEERS ?

124 Venture Court, Suite 10

Lexington, Kentucky 40511

859.367.0097 • www.collinsengr.com

SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



TABLE OF CONTENTS

EXEC	CUTIVE SUMMARY					
1.0	INTRODUCTION	1				
	1.1 Purpose an	d Scope1				
	1.2 General De	scription of the Structure1				
	1.3 Method of	Investigation1				
2.0	EXISTING COND	ITIONS2				
	2.1 General Co	nditions				
	2.2 Substructur	re Conditions				
	2.2.1 Be	nt 13				
	2.2.2 Be	nt 2				
3.0	EVALUATION A	ND RECOMMENDATIONS				
EXHI	BIT 1 – FIGURES	5				
	LOCATION MAP					
	SOUNDING PLAN	I				
	SOUNDING PLAN CHANNEL CROSS SECTIONS - UPSTREAM					
	CHANNEL CROSS SECTIONS - CENTERLINE					
	CHANNEL CROSS SECTIONS - DOWNSTREAM					
	BENT 1					
	BENT 2					
EXHI	BIT 2 – INSPECTIO	N PHOTOGRAPHS				
	Photograph No. 1:	Overall View of Structure No. 6200753 (OTT-2-2757), Looking East.				
	Photograph No. 2:	Overall View of Structure No. 6200753 (OTT-2-2757), Looking West.				
	Photograph No. 3:	View of the North Embankment Upstream of the Structure, Looking Northeast.				
	Photograph No. 4:	View of the North Embankment at the Structure, Looking Northeast.				
	Photograph No. 5:	View of the North Embankment Downstream of the Structure, Looking				
		Northwest.				
	Photograph No. 6:	View of the South Embankment Upstream of the Structure, Looking Southeast.				
	Photograph No. 7:	View of the South Embankment at the Structure, Looking Southwest.				
	Photograph No. 8:	View of the South Embankment Downstream of the Structure, Looking				
		Southwest.				
	Photograph No. 9:	View of the North Face of Bent 1, Looking Southeast.				
	Photograph No. 10	View of the South Face of Bent 1, Looking Northwest.				
	Photograph No. 11	View of the North Face of Bent 2, Looking Southeast.				





Photograph No. 12:	View of the South Face of Bent 2, Looking Northwest.		
Photograph No. 13:	View of the Typical Steel Condition at the Waterline of Bent 2, Looking		
	Southeast.		
EXHIBIT 3 – UNDERWAT	ER DIVE INSPECTION PROCEDURE CHECKLIST2		



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



EXECUTIVE SUMMARY

Project: ODOT District 2 Underwater Bridge Inspections - 2020

Purpose of Project: To perform a detailed visual and tactile underwater investigation of underwater bridges

for District 2 of the Ohio Department of Transportation.

Inspection Team: Team Leader – Joshua Johnson, P.E. – Collins Engineers, Inc.

Team Member – Matthew Rogers, E.I.T. – Collins Engineers, Inc.

Team Member – Nicholas Lane – Collins Engineers, Inc.

Inspection Date(s): May 13, 2020

Water Visibility: 1 ft Water Velocity: 0 ft/s

Water Temperature: 50 °F *Weather*: Clear – 55 °F

Waterline Elevation: 575.2 ft Type of Boat: 23 ft Carolina Skiff

Coordinates: 41.495717°N, -82.836385°W **Access Location:** Clemons Boats Private Ramp

Dive Mode: Surface Supplied Air

Waterline Reference: 7.8 ft below the top of cap at the upstream nose of Bent 1.

Maximum Depth at SSU: 10.5 ft – Downstream quarter point of Bent 2.

Shoreline Conditions: The north and south shorelines consisted of sparsely vegetated, well-protected,

moderate slopes with no erosion.

Summary of Findings:

• Bent 1:

- o The channel bottom material consisted of riprap up to 24 in. diameter with sand infill with no probe rod penetration.
- o Submerged portions of the bent exhibited light marine growth below the waterline.
- o H-Piles exhibited scattered rust nodules measuring up to 1 in. diameter with pitting up to 1/16 in.
- o Bent exhibited heavy scaling measuring up to 1/2 in. deep on strut.
- o Bent exhibited heavy scaling on the downstream nose measuring 2 ft vertically by 2 ft horizontally up to 3/4 in. deep.

• Bent 2:

- The channel bottom material consisted of riprap up to 24 in. diameter with sand infill with no probe rod penetration.
- o Submerged portions of the bent exhibited light marine growth below the waterline.
- H-Piles exhibited scattered rust nodules measuring up to 1 in. diameter with pitting up to 1/16 in.
- O Bent exhibited heavy scaling measuring up to 1/2 in. deep on strut.
- O Bent exhibited heavy scaling on the downstream nose measuring 2 ft vertically by 2 ft horizontally up to 3/4 in. deep.



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



o Bent exhibited spall on upstream nose measuring full width by 24 in. high by 6 in. deep with exposed rebar with 25% section loss.

Summary of Recommendations:

- Monitor rust nodules and steel pitting on Bents 1 and 2.
- Monitor concrete scaling on Bents 1 and 2.
- Repair spalling on Bent 1.



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



Underwater Inspection Coding:

NBI Ratings:

Item	Description	Coding	Condition
60	Substructure	6 – Satisfactory Condition	Spalling with Exposed Reinforcement,
			Heavy Concrete Scaling, Steel Pitting
61	Channel	8 – Very Good Condition	No Defects Observed
62	Culvert	N/A	
92B	UW Insp. Frequency	60 Months	
93B	Insp. Date	05 13 20	
113	Scour Critical Bridges	5 – Within Foundation Limits	Stable (Inspector Recommended)

AASHTO National Bridge Element (NBE) Ratings:

				Condition State			
Element #	Description	Units	Total	1	2	3	4
210	Reinforced Concrete Bent Wall	LF	150	145	5	0	0
225	Steel Pile	EA	36	36	0	0	0

Note: Ratings were developed using the FHWA Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges. The recommended ratings consider inspected elements located within the waterway and conditions existing below the water surface only. Additional consideration is necessary for the assignment of overall condition ratings for this bridge.



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



1.0 INTRODUCTION

1.1 <u>Purpose and Scope</u>

This report consists of the results of a detailed underwater investigation performed at the SR 2 Bridge over Sandusky Bay Overflow in Ottawa County, OH. Collins Engineers, Inc. (Collins) conducted the underwater investigation for District 2 of the Ohio Department of Transportation (ODOT) on May 13, 2020. The primary purpose of the investigation was as follows:

- Determine the condition of the substructure components located in the water at the time of the inspection from the waterline to the channel bottom.
- Obtain channel bottom depth measurements along the bridge fascias, upstream and downstream of the bridge, and around the submerged substructure units.
- Obtain channel profile cross sections at the upstream and downstream fascias.
- Determine the condition of the shorelines in the vicinity of the structure.
- Obtain photographs of the bridge and any significant defects.

In addition, a brief inspection was made of areas that could be submerged during periods of high water. The following report includes a description of the structure, the method of investigation, a description of existing conditions, an evaluation and recommendations based on the conditions, inspection figures, and photographs.

1.2 General Description of the Structure

Structure No. 6200753 (OTT-2-2757) spans 134.5 ft, carrying SR 2 over Sandusky Bay Overflow and is approximately 65 ft wide. The bridge superstructure is constructed of three continuous steel girder spans. The roadway orientation of the longitudinal axis of the bridge is north to south. The substructure units are labeled as Abutments 1 and 2 and Bents 1 and 2. Existing record drawings were available at the time of the inspection. Refer to Figure 1 in Exhibit 1 for a Location Map of the bridge. Refer to Photographs 1 and 2 in Exhibit 2 for overall views of the bridge.

1.3 Method of Investigation

A detailed field inspection was conducted to determine the physical condition of the submerged bridge substructure units from the waterline to the channel bottom. A brief visual examination of the substructure units above the waterline was also made.



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



A three-person team consisting of a professional engineer-diver and team leader (Joshua Johnson, P.E.), an engineer-diver (Matthew Rogers, E.I.T.), and a technician-diver (Nicholas Lane) conducted the underwater inspection. The inspection was conducted using surface supplied air diving equipment. During the inspection, the inspectors worked from a boat and a note taker in the boat recorded the inspection notes.

The underwater inspection consisted of a visual and tactile examination of the accessible surfaces of the substructure units from the waterline to the channel bottom with particular attention given to any observed areas of deterioration or apparent distress. Approximately 10 percent of the total area on the underwater surfaces of the substructure units was cleaned so that the condition could be more closely examined. Photographs were taken to document the general conditions and observed deficiencies. Underwater photographs could not be obtained due to poor water conditions. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining were noted.

Channel bottom soundings were performed utilizing a telescoping survey rod, digital fathometer, and pneumofathometer. Soundings were collected at quarter points along the bridge centerline as well as at quarter points along the upstream and downstream fascias and 50 ft fascias. Additional soundings were collected adjacent to Bents 1 and 2 and at 10 feet intervals in-line with the bents, upstream and downstream, and the waterline was referenced to a known elevation on the bridge. A sounding plan was developed using the soundings and approximate location of the shorelines. Refer to Figures 2 through 5 in Exhibit 1 for the sounding plan and channel cross sections that show the channel limits and water depths around the structure.

2.0 EXISTING CONDITIONS

2.1 <u>General Conditions</u>

At the time of the inspection, the waterline of 6200753 (OTT-2-2757) was located approximately 7.8 ft below the top of cap at the upstream nose of Bent 1, which corresponds to a waterline elevation of 575.2 ft. During the inspection, the waterway was flowing at approximately 0 ft per second. The bridge bent skew was consistent with the channel alignment and does not require attention at this time. The north and south shorelines consisted of sparsely vegetated, well-protected, moderate slopes with no erosion. Refer to Photographs 3 through 8 in Exhibit 2 for views of the shorelines near the structure.



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



2.2 Substructure Conditions

2.2.1 Bent 1

The channel bottom material consisted of riprap up to 24 in. diameter with sand infill with no probe rod penetration. Submerged portions of the bent exhibited light marine growth below the waterline. H-Piles exhibited scattered rust nodules measuring up to 1 in. diameter with pitting up to 1/16 in. Bent exhibited heavy scaling measuring up to 1/2 in. deep on strut. Bent exhibited heavy scaling on the downstream nose measuring 2 ft vertically by 2 ft horizontally up to 3/4 in. deep. Refer to Figure 6 in Exhibit 1 for detailed inspection notes of Bent 1. Refer to Photographs 9 and 10 in Exhibit 2 for views of Bent 1.

2.2.2 Bent 2

The channel bottom material consisted of riprap up to 24 in. diameter with sand infill with no probe rod penetration. Submerged portions of the bent exhibited light marine growth below the waterline. H-Piles exhibited scattered rust nodules measuring up to 1 in. diameter with pitting up to 1/16 in. Bent exhibited heavy scaling measuring up to 1/2 in. deep on strut. Bent exhibited heavy scaling on the downstream nose measuring 2 ft vertically by 2 ft horizontally up to 3/4 in. deep. Bent exhibited spall on upstream nose measuring full width by 24 in. high by 6 in. deep with exposed rebar with 25% section loss. Refer to Figure 7 in Exhibit 1 for detailed inspection notes of Bent 2. Refer to Photographs 11 through 13 in Exhibit 2 for views of Bent 2 and typical steel condition at the waterline.

3.0 EVALUATION AND RECOMMENDATIONS

Overall, the inspected substructure units of Structure No. 6200753 (OTT-2-2757) were in satisfactory condition. A comparison of the soundings recorded during the previous inspection on June 20, 2015 and the soundings taken during this inspection revealed no significant change in the channel bottom profile in the vicinity of the structure. Although no channel deficiencies were observed, the channel bottom should continue to be monitored during future underwater inspections to verify that localized scour or overall channel degradation is not occurring and that the bent footings remain adequately embedded in the channel bottom.

The spalling at Bent 2 is not a structural concern at this time; however, it should be repaired to prevent further deterioration. The repairs should include removal of unsound concrete to a minimum of 1 inch behind the reinforcing steel, cleaning and replacing reinforcing steel as required, and placing concrete designed to provide high durability with low permeability.



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



The scaling observed on Bents 1 and 2 is not a structural concern at this time given its size compared to the overall bent size, and as a result, no repairs are recommended. This area should be monitored during future inspections for increasing extent or severity of the scaling and exposure of reinforcing steel. If the extent or severity of the scaling is observed to be increasing or reinforcing steel becomes exposed, it may be necessary to repair the area at that time.

It is recommended that the submerged substructure units of Structure No. 6200753 (OTT-2-2757) be next inspected underwater at an interval not to exceed 60 months, no later than May 13, 2025.

Respectfully Submitted,

COLLINS ENGINEERS, INC.

Joshua Johnson, P.E.

Project Manager

Originated by:

Kevin Mitchell, E.I.T.




SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



EXHIBIT 1 – FIGURES






124 Venture Court, Ste 10 Lexington, KY 40511 Phone: 859-367-0097 Fax: 859-367-0140





SR-2 OVER SANDUSKY BAY
STRUCTURE NO. 6200753
(OTT-2-2757)
LOCATION MAP
OTTAWA COUNTY, OHIO


CHECKED BY: JMJ	SHEET NO:
DRAWN BY: BLV	DATE: 13 MAY 2020
MOR MOR	55-12239.00



UPSTREAM FASCIA LOOKING DOWNSTREAM			
Y(ft)*			
4.4			
9.1			
9.3			
16.4			
20.3			
21.4			
21.0			
18.6			
16.3			
14.7			
8.6			
7.0			
3.3			







lote:

Footing elevations unknown due to unavailable design drawings.

Approximate Channel Bottom — May 2020

Approximate Channel Bottom — June 2015 (No Data)

Approximate Channel Bottom — June 2010 (No Data)

Timber Debris

▽ Water Surface

LEGEND

+450 Elevation (ft)

COLLIN ENGINEERS 124 Venture Court, Ste

> nent of Transportation, District 317 East Poe Rd vling Green, OH 45601 Phone: 419-353-8131

SR-2 OVER SANDUSKY BAY OVERFLOW STRUCTURE NO. 6200753 (OTT-2-2757) CROSS SECTIONS - UPSTREAM OTTAWA COUNTY, OHIO

CEI PROJECT
55-12239.00
INSPECTED BY:
MOR
DRAWN BY:
BLV
CHECKED BY:
JMJ
DATE:
MAY 2020
SHEET NO:
3

R SANDUSKY BAY OVERFLOW JRE NO. 6200753 (OTT-2-2757) S SECTIONS CENTERLINE TAWA COUNTY, OHIO SR-2 OVER SAI STRUCTURE N CROSS SE

CEI PROJECT 55-12239.00 INSPECTED BY: MOR


DRAWN BY: BLV

CHECKED BY: JMJ

DATE:

MAY 2020 SHEET NO:

4



Note:

Footing elevations unknown due to unavailable design drawings.

Approximate Channel Bottom — May 2020


Approximate Channel Bottom — June 2015 (No Data) Approximate Channel Bottom — June 2010 (No Data)


Timber Debris Water Surface


LEGEND

+450 Elevation (ft)

DOWNSTREAM FASCIA LOOKING DOWNSTREAM			
Location	Y(ft)*		
A2	3.1		
1/4	7.4		
1/2	9.7		
3/4	18.3		
B2	20.3		
1/4	21.0		
1/2	20.8		
3/4	21.0		
B1	20.3		
1/4	18.4		
1/2	10.1		
3/4	7.7		
A1	3.6		







LEGEND

Note:
Footing elevations unknown due to unavailable design drawings.

Approximate Channel Bottom — May 2020

Approximate Channel Bottom — June 2015 (No Data)

Approximate Channel Bottom — June 2010 (No Data)

Timber Debris

Water Surface

+450

Elevation (ft)


COLLINS


tion, District 2 124 V 5601 Ley 31 F.

partment of Transportat 317 East Poe Rd Bowling Green, OH 45

SR-2 OVER SANDUSKY BAY OVERFLOW STRUCTURE NO. 6200753 (OTT-2-2757) CROSS SECTIONS - DOWNSTREAM

CEI PROJECT
55-12239.00
INSPECTED BY:
MOR
DRAWN BY:
BLV
CHECKED BY:
JMJ
DATE:
MAY 2020
SHEET NO:
5





INSPECTION NOTES:

- 1 The channel bottom material consisted of rip—rap up to 24 in. diameter with sand infill with no probe rod penetration.
- 2 Submerged portions of the bent exhibited light marine growth up to 1/16 in.
- 3 Scattered rust nodules up to 1 in. diameter and pitting up to 1/16 in.
- 4 Heavy scaling up to 1/2 in. deep on strut.
- 5 Heavy scaling on downstream nose measuring 2 ft high by 2 ft wide and up to 3/4 in. deep.

LEGEND

-2.7 Sounding Depth from Waterline (ft)

——— Approximate Channel Bottom — May 2020

Timber Debris

- ▼ Water Surface

COLLIN ENGINEERS 124 Venture Court, Ste 7

> f Transportation, District sast Poe Rd sreen, OH 45601 419-353-8131

Ohio Department of T.

Bowling Gre

SR-2 OVER SANDUSKY BAY OVERFLOW STRUCTURE NO. 6200753 (OTT-2-2757)


BENT 1


CEI PROJECT
55-12239.00
INSPECTED BY:
MOR
DRAWN BY:
BLV
CHECKED BY:
JMJ

DATE:
MAY 2020
SHEET NO:

6

\\NASUNI-KY\KY\PROJECTS\55 - LEXINGTON\55-12239.00 - ODOT D2 UW INSP 2020\ENGINEERING\BRIDGES\6200753\6200753 (OTT-2-2757).DWG9/27/2020 10:01:59 AM





INSPECTION NOTES:

- 1 The channel bottom material consisted of rip—rap up to 24 in. diameter with sand infill with no probe rod penetration.
- \bigcirc Submerged portions of the bent exhibited light marine growth up to 1/16 in.
- 3 Scattered rust nodules up to 1 in. diameter and pitting up to 1/16 in.
- 4 Heavy scaling up to 1/2 in. deep on strut.
- 5 Heavy scaling on downstream nose measuring 2 ft high by 2 ft wide and up to 3/4 in. deep.
- 6 Spall on upstream nose measuring 24 in. high by full width by 6 in. deep with exposed rebar with 25% section loss.

N

LEGEND

-2.7 Sounding Depth from Waterline (ft)

—— Approximate Channel Bottom — May 2020

Timber Debris

-
<u></u>
▼ Water Surface

COLLING ENGINEERS 124 Venture Court, Ste 7

ansportation, District 2
Poe Rd
n, OH 45601
)-353-8131

bepartment of Transport
317 East Poe Rd
Bowling Green, OH

SR-2 OVER SANDUSKY BAY OVERFLOW STRUCTURE NO. 6200753 (OTT-2-2757)
BENT 2

CEI PROJECT 55-12239.00 INSPECTED BY: MOR

DRAWN BY: BLV CHECKED BY:

JMJ DATE:

MAY 2020 SHEET NO:

\\NASUNI-KY\KY\PROJECTS\55 - LEXINGTON\55-12239.00 - ODOT D2 UW INSP 2020\ENGINEERING\BRIDGES\6200753\6200753 (OTT-2-2757).DWG9/27/2020 10:02:00 AM

SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



EXHIBIT 2 – INSPECTION PHOTOGRAPHS







Photograph No. 1: Overall View of Structure No. 6200753 (OTT-2-2757), Looking East.



Photograph No. 2: Overall View of Structure No. 6200753 (OTT-2-2757), Looking West.







Photograph No. 3: View of the North Embankment Upstream of the Structure, Looking Northeast.



Photograph No. 4: View of the North Embankment at the Structure, Looking Northeast.







Photograph No. 5: View of the North Embankment Downstream of the Structure, Looking Northwest.



Photograph No. 6: View of the South Embankment Upstream of the Structure, Looking Southeast.







Photograph No. 7: View of the South Embankment at the Structure, Looking Southwest.



Photograph No. 8: View of the South Embankment Downstream of the Structure, Looking Southwest.







Photograph No. 9: View of the North Face of Bent 1, Looking Southeast.



Photograph No. 10: View of the South Face of Bent 1, Looking Northwest.







Photograph No. 11: View of the North Face of Bent 2, Looking Southeast.



Photograph No. 12: View of the South Face of Bent 2, Looking Northwest.







Photograph No. 13: View of the Typical Steel Condition at the Waterline of Bent 2, Looking Southeast.



SR 2 over Sandusky Bay Overflow • Structure No. 6200753 (OTT-2-2757) • Ottawa County, OH • May 2020



EXHIBIT 3 – UNDERWATER DIVE INSPECTION PROCEDURE CHECKLIST



Underwater Dive Inspection Procedure Checklist

Acceptable written procedures communicate to the next dive team what is necessary to ensure a safe and successful inspection. Each bridge requiring underwater dive techniques must have a unique written inspection procedure. The prior inspection report does not suffice for the required procedures. It is valuable to review the last inspection notes, but they do not serve the same purpose as a standalone inspection procedure.

This document shall be completed for all underwater dive inspections. This document shall be reviewed prior to performing the field work and it shall be updated when necessary.

I. Bridge Identification

a. Agency with Inspection Responsibility: ODOT DISTRICT 2

Dive Frequency: <u>60 months</u>

SFN: <u>6200753</u> Bridge Number (County-Route-SLM-SD): OTT-2-2757

Superstructure Type Main Span Type: <u>CONTINUOUS STEEL GIRDER</u>

Approach Span: REINFORCED CONCRETE

Substructure Type Abutment Type: REINFORCED CONCRETE

Pier Type: REINFORCED CONCRETE BENTS

Total Pier Count: 2

Total Pier Count in water: 2

Foundations: <u>UNKNOWN</u>

Feature Intersected SANDUSKY BAY OVERFLOW

b. Photographs

Endview



Elevation



Underside

II. Office and Field Assessment

Prior to the inspection, obtain and review copies of the previous underwater inspection reports, routine inspection reports, scour and hydraulic information, and design plans in preparation of the inspection. Divers should pay particular attention given to any observed areas of deterioration, the channel conditions and factors that may accelerate material deterioration. Changes shall be noted in the inspection procedure. Site conditions should be reviewed prior to diving.

a. Channel Conditions	b. Anticipated Water conditions which
Waterway features	may affect the inspection
Rapid stream flows,	Cold Water (Apprx. Temp)
Significant debris accumulation	Black water
Constricted waterway openings	Rapid stream flows
Soft or unstable streambeds	Near military facility
Meandering channels	Tribal fishing
Other which may promote scour and	Water quality
undermining of substructure elements	History of Log jams
Navigable Waterway	
Flow Controls	c. Identify factors that may accelerate the
	deterioration of the bridge elements:
	Highly corrosive water
	Unprotected steel members
	Other
Risk Factor Narrative:	

III. Contacts Prior to Work

District 2 Bridge Engineer: David Geckle, P.E.				
Email: <u>david.geckle@dot.ohio.gov</u> – Phone: 419-373-4377				
Point of contact for immediate action such as closing the bridge due to findings				
Contact Bridge Owner14 (number) days before the proposed underwater inspection.				
Special contracting and scheduling procedures prior to inspection, include recommended lead time				

Entity	Contact Name and Title	Contact Phone	Lead Time
Coast Guard			
Property Owner			
Access Equipment			
Lalara Biranda			
Lake or River draw- down			
Canal dry time			
Tree removal			
Other			
Other:			
Other:			

IV. <u>Dive Team Shall Include the Following:</u>

Dive Team Narrative:			
The dive team consisted of one Team Leader (NBIS, P	P.E., ADCI) and two Team Members (NBIS, UW, ADCI).		
NBIS Team Leader onsite at all times.	g a three-member dive team: one supervisor to d one tender/standby diver. There shall be one		
V. <u>Site Information</u>			
Navigable waterway: Y / N	Anticipated current <u>0</u> ft		
If Yes, waterway river point	Scour Critical (item 113): _5		
Anticipated water visibility depth <u>1</u> ft	POA in place: Y/ <u>N</u>		
Anticipated Dive depth ft	Scour Monitoring devices present: Y/N		
Verify the Scope of Services when work is contracted for the procedure for underwater elements that are not in water during an inspection. Site Information Narrative:			

The underwater inspection consists of a visual and tactile examination of the accessible surfaces of the substructure items in water. Additional items should reference the scope of services in the contract. For reference the following items are in water:

Item	Number of Units	Level of Inspection (1, 2 or 3) with
		Commentary
Piers and Number of Columns	2	100% LEVEL II
Abutment		
Culvert		
Scour Countermeasures		
Fenders or Dolphins		

Photographs should be taken, if water clarity permits, for typical conditions, conditions that have changed since last inspection and significant or noteworthy deficiencies. The type of channel bottom material, the presence or extent of scour, the presence or extent of riprap, the presence or extent of drift and debris, and the location of any foundation exposure or undermining shall be quantified. Include depth, length, height and location of deficiencies.

a. The inspection should be conducted	The note taker should work alongside the dive
using:	team.
Chest waders	
Hip waders	d. Access to the waterway should be
X_Diving equipment	obtained from the shore (north bank,
SCUBA (Note that ADCI Consensus	southwest quadrant, driveway 30 yards
Standards require communication systems be employed for both SCUBA and	north etc.)
Surface-Supplied (whether air or mixed- gas) dive modes)	CLEMONS BOATS PRIVATE RAMP
SCUBA with communication	e. The maximum depth of the channel is
_XSurface Supplied with	typically measured feet from
communication	
	SOUTH QUARTER POINT ON THE UPSTREAMK
b. The channel bottom should be sounded	FASCIA BETWEEN BENTS 1 AND 2.
utilizing	Reference Datum: 7.8FT. BELOW THE TOP OF
X_Digital fathometer	CAP AT THE UPSTREAM NOSE OF BENT 1.
X_Telescoping survey rod	Soundings should be dictated by the scope of
acoustic imaging	work. When not detailed in the scope they
	should be repeated from the previous
c. During the inspection, the divers should	soundings. If neither exist then they need to be
work from	taken in a grid pattern between substructure
Shore	units 100' upstream and 100' downstream.
_X _Boat	
Either	

Equipment and Field Logistics

VI.

	
Created: COLLINS ENGINEERS	Date: <u>09/25/2020</u>
Updated By:	Date:
· ————	
VIII. Other Narrative Not Included In Prev	vious Sections

VII.

Inspection Procedure History