

SUM-76/77 PID 102329 AKRON BELTWAY DB PROJECT CONCEPTUAL MOT REFERENCE DOCUMENT



76

Lovers Ln

Archwood Ave

Wilbeth Rd

E Waterloo Rd

Project Area

Sheet 1/11

Work to be Completed:Resurface SR-8 from Central Interchange to Perkins Street

76

Vernon Odom Blvd / SR .

Kenmore Blvd

W Waterloo Rd

Maintain Traffic as Follows:

• Nighttime work adhering to the PLCC

*The SR-8 resurfacing scope of work also includes shoulder replacement / minor widening on SR-8 SB from Beacon Street to Carroll Street

SUM-76/77 PID 102329 **AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 1**

8

To Perkins St

Beacon St

SR 8 Resurfacing as per PLCC*



76

E Waterloo Rd

77

Workzone


Workzone Limits

Ramp Closure

Detour

Х

Sheet 2/11



SUM-76/77 PID 102329 AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 2A

S Arlington Rd

Lovers Ln

Cole Ave

Archwood Ave

Wilbeth Rd

E Waterloo Rd

Workzone

Workzone Limits

Ramp Closure

Detour

X

Ramp Open *Part-width sequencing to be determined by Design-Build team

Sheet 3/11

Conceptual 77 Part-Width Sequencing*

OR ZON Temporarily restripe. Create a two-lane exit with a downstream inside merge over Morse Street.

Vernon Odom Blvd

Kenmore Blvd

W Waterloo Rd

277

77 Alternate to SR 21

Work to be Completed:


• Replace median half of northbound and southbound pavement (approximately 4500 ft) along I-76/I-77 in northwest guadrant

Maintain Traffic as Follows:

- Restripe and add fourth lane along I-77SB south of Cole Ave as noted
 Close I-77 through movement in both directions
- Close the SR8 SB to I-76 WB ramp to reduce I-77 NB traffic

76

- Close the I-77 NB to I-76 WB ramp to reduce I-77 NB traffic
 Divert I-77 NB traffic to I-277/Kenmore leg/SR21
 Divert I-77 SB traffic down Kenmore leg to I-277
 Divert SR8 SB traffic south to marked detour



Detour

SUM-76/77 PID 102329 **AKRON BELTWAY DB PROJECT** POTENTIAL PHASE: 2B



8

Beacon St

8SB to 76WE ramp closed

Lovers Ln

Cole Ave

Archwood Ave

Wilbeth Rd

E Waterloo Rd

Workzone

Workzone Limits

Ramp Closure

Detour

Ramp Oper

Part-width sequencing to be determined by Design-Build team

** Lanes represent upstream and/or downstream ramp lanes

Sheet 4/11



Proposed flyover ramp

Beacon St

Detour

Conceptual MOT alternative considerations were developed for the Central Interchange project (PID 101402) as documented in the MOTAA Final Report dated January 2018. Subsequent to the report, sections of pavement resurfacing and reconstruction were added to the Central Interchange plans. The MOTAA was not updated to account for the added sections of roadway widening and reconstruction.

Work to be Completed:

• Complete new flyover ramp from I-76 EB to SR8 NB (Ramp R)

(76)

Vernon Odom Blvd / SR.

Kenmore Blvd

W Waterloo Rd

277

Maintain Traffic as Follows:

• Minimal traffic disruption while majority of new ramp is constructed offline

• Maximum 60-day closure of existing I-76 EB to SR8 NB ramp to complete ramp tie-in with new ramp

SUM-76/77 PID 102329 AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 3

76EB to 8NB short-term ramp closure during tie-in (max. 60-day closure)

Lovers Ln

Archwood Ave

Wilbeth Rd


E Waterloo Rd

Ramp Closure

Detour

Proposed Ramp

Sheet 5/11



Work to be Completed:

• Complete new flyover ramp from I-76WB to I-77SB (Ramp N)

(76)

Vernon Odom Blvd / Sh

Kenmore Blvd

N Waterloo Rd

277

Maintain Traffic as Follows:

• Minimal traffic disruption while majority of new ramp is constructed offline

• Restrict closure of existing I-76 WB to I-77 SB ramp to complete ramp tie-in with new ramp

SUM-76/77 PID 102329 AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 4



Lovers Ln

Archwood Ave

Beacon St

76WB to 77SB short-term ramp closure during tie-in

Proposed flyover ramp

76

Detour

Wilbeth Rd

E Waterloo Rd

Ramp Closure

Detour

Proposed Ramp

Sheet 6/11

Work to be Completed:

• Construct interior half of I-76/I-77 EB mainline bridges in the eastbound direction over SR-93, Bowery Street/Ohio Canal, and Lakeshore Blvd

76EB to 76EB ramp closed

Vernon Odom Blvd / SR 26

On-ramp

Kenmore Blvd

Conceptual 76 EB Part-Width Sequencing*

ZONE

W Waterloo Rd

277

- Replace 1.5 miles of mainline pavement
- Replace I-76 EB pavement east of Central Interchange to Inman Street bridge

Maintain Traffic as Follows:

- Maintain two lanes along I-76/I-77 EB
- Close I-76 EB to I-76/I-77 EB ramp (at I-77) to reduce traffic volumes

(76)

76EB to 76EB ramp closed

- Close I-76 EB to I-77 SB ramp (at Central Interchange) to reduce traffic volumes
- Close I-76 EB to I-76 EB ramp (at I-277) to reduce traffic volumes
- Close East Avenue on-ramp to reduce traffic volumes

SUM-76/77 PID 102329 AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 5A

76

Ar

Archwood Ave

Lovers Ln

8

Beacon St

11116

76EB to 77SB ramp closed

Detour

Wilbeth Rd

E Waterloo Rd

Conceptual 76 EB Part-Width Sequencing

Workzone

Workzone Limits


Ramp Closure

Detour

X

*Part-width sequencing to be determined by Design-Build team

Sheet 7/11



SUM-76/77 PID 102329 **AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 5B**

76

Lovers Ln

E Waterloo Rd

Workzone


Workzone Limits

Ramp Closure

Detour

Ramp Open *Part-width sequencing to be determined by Design-Build team

Sheet 8/11



277

Work to be Completed:

• Construct interior half of I-76/I-77 WB mainline bridges in the westbound direction over SR-93, Bowery Street/Ohio Canal, and Lakeshore Blvd

• Replace 1.5 miles of mainline pavement

Maintain Traffic as Follows:

• Maintain two lanes along I-76/I-77 WB

• Close I-77 NB to I-76 WB ramp (at Central Interchange) to reduce traffic volumes

• Close SR-8 SB to I-76 WB ramp to reduce traffic volumes

SUM-76/77 PID 102329 **AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 6A**

76

77NB to 76WB ramp closed

Lovers Ln

Archwood Ave

E Waterloo Rd

77 Detour

Workzone

Workzone Limits

Ramp Closure

Detour

X

Ramp Open X *Part-width sequencing to be determined by Design-Build team

Sheet 9/11

Work to be Completed:

• Construct outside half of I-76/I-77 WB mainline bridges in the westbound direction over SR-93, Bowery Street/Ohio Canal, and Lakeshore Blvd

Conceptual 76 WB Part-Width Sequencing*

Kenmore Blvd

W Waterloo Rd

277

Vernon Odom Blvd / SR

76WB to East Ave

ramp closed

- Replace 1.5 miles of mainline pavement
- Replace pavement along I-76 WB from I-77 NB to Allyn Street

(76)

Replace 3 miles of pavement along I-77 NB from I-277 to Beacon Street and construct add lane

Maintain Traffic as Follows:

- Maintain two lanes along I-76/I-77 WB
- Close I-77 NB to I-76 EB ramp
- Close I-77 NB to I-76 WB ramp (at Central Interchange)
- Close local northbound on-ramps along I-77 NB from I-277 to Central Interchange to reduce traffic volumes

SUM-76/77 PID 102329 AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 6B



8

Beacon St

77NB to 76WB ramp closed

1201

77 Detour

Lovers Ln

Conceptual 77 NB Part-Width Sequencing PHASE X* WORK ZONE WORK ZONE PHASE Y*

76

On-ramp Wilbeth Rd

X)-

X

On-ramp

E Waterloo Rd

224WB to 77NB ramp closed Workzone

Workzone Limits


Ramp Closure

Detour

Х

Ramp Open *Part-width sequencing to be determined by Design-Build team

Sheet 10/11



• I-76 WB lane reduction permissible after new I-76 WB to I-77 SB ramp (Ramp N) is opened to traffic

SUM-76/77 PID 102329 AKRON BELTWAY DB PROJECT POTENTIAL PHASE: 7

76WB to 8NB ramp traffic shall be maintained at all times via part-width construction.

76

For Inman Street phased construction details, see "SUM-76/77/8-10.99/11.54 /0.00 Plans"

Conceptual 76 WB Part-Width Sequencing

PHASE

Lovers Ln

Archwood Ave

Wilbeth Rd

E Waterloo Rd

Workzone

Workzone Limits

Ramp Closure

Detour

X

*Part-width sequencing to be determined by Design-Build team

Sheet 11/11