

Project Information

PID	117607	Project Name	FRA SR 161-15.80 Noise Walls
District	6	Locale	Franklin
Project / Letting Type	Let / ODOT Let	Status	Active

Milestones

Milestone	Date	Completed	SFY(Qtr)	Construction Duration / Reservoir Year	Previous Lockdown	Current Lockdown	Next Lockdown	Contract Estimate	Shared PID(s)
Environmental Document Approved	10/07/2022	Yes	2023(2)					\$15,000,000.00	116322
Initial Project Scope Complete	12/21/2022	Yes	2023(2)					\$15,000,000.00	
Authorized Design Consultant	06/12/2023	Yes	2023(1)					\$8,000,000.00	
Field Review	06/14/2023	Yes	2023(1)					\$8,000,000.00	
Stage 1 Plans - Submitted	09/25/2023	Yes	2024(1)					\$8,000,000.00	
Stage 1 Plans - Complete	10/25/2023	Yes	2024(2)					\$8,000,000.00	
Stage 2 Plans - Submitted	01/22/2024	No	2024(3)						
Stage 2 Plans - Complete	02/22/2024	No	2024(3)						
Stage 3 Plans - Submitted	03/21/2024	No	2024(3)						
Stage 3 Plans - Complete	04/22/2024	No	2024(4)						
District R/W Certification	05/06/2024	No	2024(4)						
Final Tracings - Submitted	05/22/2024	No	2024(4)						
Plan Package Submitted to District	06/05/2024	No	2024(1)						
Plan Package Received in C.O.	06/10/2024	No	2024(1)				06/10/2024		
Sale	09/12/2024	No	2025(1)				09/12/2024		
Award	09/23/2024	No	2025(1)	Reservoir Year:			09/23/2024		
Begin Construction	10/01/2024	No	2025(2)						
End Construction	10/15/2026	No	2027(2)	Estimated: 1					