



AMERICAN
STRUCTUREPOINT
INC.



CARPENTER
MARTY *transportation*

GRE-US 68-12.65/ PID 115388

Weekly Status Update

Current Progress – (02-03-35 to 02-07-25)

1. Eagle Bridge was on site staging MOT devices and signage on US 68.
2. Eagle Bridge was on site saw-cutting driveways and performing removals for the utility trench. They backfilled these areas with 304.
3. Miller Cable was on site excavating the utility trench and placing conduit.
4. Miller Cable used LSM from Phillips Concrete to backfill part of the trench as the plans show.
5. Beaver was on site to pothole utilities.
6. Eagle Bridge worked on removing the tree stumps and logs from in front of John and Dianna Atkins' residence.

Two Week Look Ahead – (2-10-25 to 2-21-25)

1. Eagle Bridge will be assisting with removal and utility trench operations.
2. Miller Cable will continue utility trench and backfill operations.
3. A1 clearing may be on site beginning their clearing and grubbing/ tree removal. This is dependent on the approval of BU-2 for construction drawings.

Traffic Impacts.

1. There will be occasional flagging operations on US68 during utility operations from 7am-5pm.
2. One entrance to the Interpretive Center may be blocked at times, but there will always be one entrance/exit left open.
3. There is construction work going on that will obstruct the sidewalk/existing bike path temporarily on US68, while utility work is taking place.

Approximate project complete: 1.5%

Current Progress

Eagle Bridge working on driveway removal in front of the Interpretive Center.



Job site and staging yard area.



Tree stumps and logs removed from in front of the Atkins property.



Utility trench work.



Miller Cable working on backfilling the trench with LSM.

