

APPENDIX

F

**ELECTRICAL
TESTING
DOCUMENTS**



8686 Southwest Parkway • Harrison, OH 45030
812-656-8045 • Fax 812-656-8545

CUSTOMER: Lytle Tunnels - Glenwood Electric

ADDRESS: 316 Pike Street

CITY, STATE ZIP: Cincinnati Ohio 45202

CONTACT: Heath Weddle

PHONE: 513-284-2328

DATE OF SERVICE: March 31, 2023

HAZARD BEING PROTECTED: Lytle Tunnels

SYSTEM: Honeywell Carbon Monoxide

TECHNICIANS: Scott Evans

SYSTEM SUMMARY

OPEN ISSUES

None

RECOMMENDATIONS

None

REPAIRS MADE


None

NOTES

1. All Carbon Monoxide Detectors were calibrated and bump tested. All alarms were verified signals were verified by Heath Weddle.

LIMITATION OF LIABILITY CLAUSE

This report indicates that this fire protection system has been serviced by a professional in the manner required by the manufacturers guidelines and in accordance with the latest publication of the NFPA regulations that is applicable. 3S Incorporated does not assume any liability or responsibility for the system failing to operate, suppress or extinguish a fire for the reason that such failures may be due to causes beyond our control, including but not limited to, malicious tampering, accidents, failure to perform required modifications, enclosure changes, lack of required maintenance by the owner, etc. This system has been placed back in service in operational condition as of the date of the service. From such date thereafter, the owner is responsible for keeping the system in operational condition. 3S Incorporated's liability for any damages or loss arising out of, or in connection in any way with the service performed shall be limited to that which is stated in its Service Report and/or Inspection and Maintenance Agreement.



Electrical Certification Incorporated

*P.O. Box 53368 * Cincinnati, Ohio 45253
Office: (513) 662-7500 * Fax: (513) 662-6610
Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com*

Report Summary 2023-206
Date: April 6, 2023

Heath Weddle
Glenwood Electric

Re: Lytle Tunnel
Subject: Infrared Inspection

Mr. Weddle,

I have enclosed the results of the infrared inspection conducted at the Lytle Tunnel, Cincinnati, OH. Great care was taken to provide you a report with problems and recommendations that are well defined and logically explained and easy to locate. Priority codes are included for common equipment, to help you to determine if you wish to repair or replace existing parts. Thermal graphic images are provided for each problem area found. Thermal graphic images are not provided for those items viewed, operating within normal temperatures.


If for any reason the results are unclear, uncertain or simply not adequately explained for your determination of what corrective actions are necessary, please call at (513) 662-7500. If the results can't be completely clarified by phone, we will return at your request (at no charge) to provide additional information necessary to ensure that the information was derived correctly, logically and was adequately explained to include re-inspection of the item in question. We can't guarantee that a clerical or inspection error will never be made, but we can guarantee our diligence in providing you complete satisfaction.

Please refer to the provided CRITERIA FORMS to demonstrate why the priority code (highlighted temperature blocks on your report) have been chosen. These have been provided in an attempt to further quantify the identified problems and assist your determination of corrective action. Also included is a section on CORRECTIVE ACTION that has been found to be helpful to better describe some of the more common corrective actions and their unique requirements.

Electrical Certification Incorporated appreciates the opportunity to provide our services to you. If we can be of any assistance to you in correcting any of the reported problems, please call any time for prompt professional service.

Sincerely,

Jeffrey Jones
General Manager



Electrical Certification Incorporated

*P.O. Box 53368 * Cincinnati, Ohio 45253
Office: (513) 662-7500 * Fax: (513) 662-6610
Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com*

Report Summary 2023-206
Date: April 6, 2023

Heath Weddle
Glenwood Electric

Re: Lytle Tunnel – Cincinnati, Ohio
Subject: 2023 Preventative Maintenance

Mr. Weddle,

Electrical Certification Incorporated performed inspection, calibration, cleaning, and testing on the switchgears and associated equipment. Inspection, calibration, and testing was performed in accordance with specified requirements, the Manufacturers maintenance guide lines, and NFPA 70B Electrical Equipment Maintenance where applicable. The following is a list of the equipment included in this project.

Equipment List

Left Service Switchgear

(6) 480V Draw-Out Circuit Breakers

Right Service Switchgear

(4) 480V Draw-Out Circuit Breakers

(2) 480V Dry-Type Transformers


All inspection and test data was recorded on numbered test sheets identified as items 23-206-01 thru 23-206-14 and are enclosed for your review and records. All the equipment tested was found to be within the manufacturers acceptable tolerances.

Summary

Electrical Certification Incorporated appreciates the opportunity to perform this project. If you have any questions concerning this report, or require additional assistance, please call any time for prompt professional service.

Sincerely,

Jeffrey Jones
General Manager




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Transformer Inspection

Customer	Glenwood Electric						Job #	2023-206																				
Location	Lytle Tunnel						Date	03/30/2023																				
Identification	Transformer – LP 1																											
Mfg	Square D			KVA	75			Phase	3			Hertz	60															
SN	006500165319			Type	SO			Form				Class	AA															
Pri Volt	480			Δ	γ	Amps	90.2			%Z	5.2			Bushing														
Sec Volt	208/120			Δ	γ	Amps	208.2			%Z				Bushing														
Coolant	Dry			Gallons				EPA Label				PCB Clt				Weight	626											
No Load Tap Volts	1	503			2	491			3	480			4	469			5	458			6	443			7	431		
Field Inspection																												
Oil Level	°C			Pressure				Regulator				LTC Counter				Ground	√											
Oil Temp	°C			Max Oil Temp	°C			Winding Temp	°C			Max Winding Temp	°C			Reset All												
Fan Control				Oil Leaks				Leak Explanation																				
Comments																												
- All connections checked – ok.																												
Technician	Ken Powell																											




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Insulation Resistance

Customer	Glenwood Electric		Job #	2023-206
Location	Lytle Tunnel		Date	03/30/2023
Identification	Transformer – LP 1			
<i>Values listed are in MΩ</i>				
	Primary – Ground	Primary – Secondary	Secondary - Ground	
Test Volt Time in Min	1,000 VDC	1,000 VDC	VDC	
0.50	45,600	60,000		
1.00				
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
9.00				
10.00				
PI 10 / 1 =				
PI 1 / .50 =	1.69	1.63		
Comments				
Technician	Ken Powell			




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Transformer Inspection

Customer	Glenwood Electric						Job #	2023-206						
Location	Lytle Tunnel						Date	03/30/2023						
Identification	Transformer – LP 2													
Mfg	Square D			KVA	75		Phase	3		Hertz	60			
SN	006500165318		Type	SO		Form			Class	AA	Rise	150 °C		
Pri Volt	480		Δ	γ	Amps	90.2		%Z	5.2		Bushing			
Sec Volt	208/120		Δ	γ	Amps	208.2		%Z			Bushing			
Coolant	Dry		Gallons			EPA Label			PCB Clt			Weight	626	
No Load Tap Volts	1	503	2	491	3	480	4	469	5	458	6	443	7	431
Field Inspection														
Oil Level	°C		Pressure			Regulator			LTC Counter			Ground	√	
Oil Temp	°C		Max Oil Temp	°C		Winding Temp	°C		Max Winding Temp	°C		Reset All		
Fan Control			Oil Leaks			Leak Explanation								
Comments														
Technician	Ken Powell													




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Insulation Resistance

Customer	Glenwood Electric		Job #	2023-206
Location	Lytle Tunnel		Date	03/30/2023
Identification	Transformer – LP 2			
<i>Values listed are in MΩ</i>				
	Primary – Ground	Primary – Secondary	Secondary - Ground	
Test Volt Time in Min	1,000 VDC	1,000 VDC	VDC	
0.50	22,000	33,000		
1.00				
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
9.00				
10.00				
PI 10 / 1 =				
PI 1 / .50 =	1.62	1.57		
Comments				
Technician	Ken Powell			




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric						Job #	2023-206		
Location	Lytle Tunnel						Date	03/30/2023		
Identification	Main 1 (Left Bus)									
Mfg	Square D	Type	Masterpact	Style	NW 32H1	Voltage	480	ASYM	65	
Serial	085325377502		Frame	3000	OC	ML 6.0P	Coil	3000	Plug	3000
Settings										
	<u>Settings</u>		<u>Available</u>		<u>As Found</u>		<u>As Left</u>		<u>As Tested</u>	
	Long Time Pick-up				1					
	Long Time Delay				2					
	Short Time Pick-up				6		6		4	
	Short Time Delay				0.4 I ² T Off					
	Ground Fault Pick-up				J					
	Ground Fault Delay				0.4 I ² T Off					
	Instantaneous				6					
Circuit Breaker Test										
	<u>Circuit Breaker Test</u>	<u>Test Amps</u>	<u>% Settings</u>	<u>A Phase</u>		<u>B Phase</u>		<u>C Phase</u>		
	Long Time	9000		7.421						
	Short Time	15000		0.414						
	Ground Fault	2400		0.403						
	Instantaneous	22500	90% - 75%	0.036						
	Instantaneous		110%-125%							
	Insulation Resistance @ 1KVDC			A-Gr		B-Gr		C-Gr		
	Across Open Pole			A-B		B-C		A-C		
	P-Trip Unit			A		B		C		
	Contact Resistance (μΩ)			16		14		17		
Comments										
	- All functions passed									
Technician										
	Ken Powell									



Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric	Job #	2023-206
Location	Lytle Tunnel	Date	03/30/2023
Identification	Panel DP-E		


Mfg	Square D	Type	Masterpact	Style	NW 08H1	Voltage	480	ASYM	65
Serial	085325378002	Frame	800	OC	ML 6.0P	Coil	800	Plug	600

<u>Settings</u>	<u>Available</u>	<u>As Found</u>	<u>As Left</u>	<u>As Tested</u>
Long Time Pick-up		0.83		
Long Time Delay		12		
Short Time Pick-up		6	6	6
Short Time Delay		0 I ² T Off		
Ground Fault Pick-up		J		
Ground Fault Delay		0.2 I ² T Off		
Instantaneous		8		

<u>Circuit Breaker Test</u>	<u>Test Amps</u>	<u>% Settings</u>	<u>A Phase</u>	<u>B Phase</u>	<u>C Phase</u>
Long Time	2167		20.305		
Short Time	3900		0.045		
Ground Fault	1200		0.159		
Instantaneous	6000	90% - 75%	0.043		
Instantaneous		110%-125%			
Insulation Resistance @ 1KVDC			A-Gr	B-Gr	C-Gr
Across Open Pole			A-B	B-C	A-C
P-Trip Unit			A	B	C
Contact Resistance (μΩ)			18	16	19

Comments	- All functions passed

Technician	Ken Powell
-------------------	------------




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric						Job #	2023-206		
Location	Lytle Tunnel						Date	03/30/2023		
Identification	Vent Fan #1									
Mfg	Square D	Type	Masterpact	Style	NW 08H1	Voltage	480	ASYM	65	
Serial	085325377103		Frame	800	OC	ML 6.0P	Coil	800	Plug	800
<u>Settings</u>										
		<u>Available</u>		<u>As Found</u>		<u>As Left</u>		<u>As Tested</u>		
Long Time Pick-up				1						
Long Time Delay				12						
Short Time Pick-up				10		10		6		
Short Time Delay				0.4 I ² T Off						
Ground Fault Pick-up				J						
Ground Fault Delay				0.2 I ² T Off						
Instantaneous				10						
<u>Circuit Breaker Test</u>										
		<u>Test</u>	<u>% Settings</u>	<u>A Phase</u>		<u>B Phase</u>		<u>C Phase</u>		
		<u>Amps</u>								
Long Time		3467		19.779						
Short Time		6400		0.419						
Ground Fault		1600		0.159						
Instantaneous		10000	90% - 75%	0.042						
Instantaneous			110%-125%							
Insulation Resistance @ 1KVDC				A-Gr		B-Gr		C-Gr		
Across Open Pole				A-B		B-C		A-C		
ERMS				A		B		C		
P-Trip Unit										
Contact Resistance (μΩ)										
Comments										
- All functions passed										
- Trip unit would not scroll through menus. Blank lit screen only – Came back after test – was ok.										
Technician										
Ken Powell										



Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric	Job #	2023-206
Location	Lytle Tunnel	Date	03/30/2023
Identification	Vent Fan #2		


Mfg	Square D	Type	Masterpact	Style	NW 08H1	Voltage	480	ASYM	65
Serial	085325377101	Frame	800	OC	ML 6.0P	Coil	800	Plug	800

<u>Settings</u>	<u>Available</u>	<u>As Found</u>	<u>As Left</u>	<u>As Tested</u>
Long Time Pick-up		1		
Long Time Delay		12		
Short Time Pick-up		10	10	6
Short Time Delay		0.4 I ² T Off		
Ground Fault Pick-up		J		
Ground Fault Delay		0.3 I ² T Off		
Instantaneous		10		

<u>Circuit Breaker Test</u>	<u>Test Amps</u>	<u>% Settings</u>	<u>A Phase</u>	<u>B Phase</u>	<u>C Phase</u>
Long Time	3467		19.995		
Short Time	6400		0.420		
Ground Fault	1600		0.265		
Instantaneous	10000	90% - 75%	0.042		
Instantaneous		110%-125%			
Insulation Resistance @ 1KVDC			A-Gr	B-Gr	C-Gr
Across Open Pole			A-B	B-C	A-C
P-Trip Unit			A	B	C
Contact Resistance (μΩ)			24	22	27

Comments	
	- All functions passed

Technician	Ken Powell
-------------------	------------



Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric	Job #	2023-206
Location	Lytle Tunnel	Date	03/30/2023
Identification	Panel LP-DP		


Mfg	Square D	Type	Masterpact	Style	NW 08H1	Voltage	480	ASYM	65
Serial	085327017701	Frame	800	OC	ML 6.0P	Coil	800	Plug	400

<u>Settings</u>	<u>Available</u>	<u>As Found</u>	<u>As Left</u>	<u>As Tested</u>
Long Time Pick-up		1		
Long Time Delay		2		
Short Time Pick-up		6	6	4
Short Time Delay		0 I ² T Off		
Ground Fault Pick-up		J		
Ground Fault Delay		0.3 I ² T Off		
Instantaneous		6		

<u>Circuit Breaker Test</u>	<u>Test Amps</u>	<u>% Settings</u>	<u>A Phase</u>	<u>B Phase</u>	<u>C Phase</u>
Long Time	1200		7.030		
Short Time	2000		0.047		
Ground Fault	800		0.263		
Instantaneous	3000	90% - 75%	0.044		
Instantaneous		110%-125%			
Insulation Resistance @ 1KVDC			A-Gr	B-Gr	C-Gr
Across Open Pole			A-B	B-C	A-C
P-Trip Unit			A	B	C
Contact Resistance (μΩ)			21	20	19

Comments	
	- All functions passed

Technician	Ken Powell
-------------------	------------




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric							Job #	2023-206	
Location	Lytle Tunnel							Date	03/30/2023	
Identification	Tie									
Mfg	Square D	Type	Masterpact	Style	NW 32H1	Voltage	480	ASYM	65	
Serial	085325377701		Frame	3200	OC	ML 6.0P	Coil	--	Plug	3000
Settings		Available		As Found		As Left		As Tested		
Long Time Pick-up				1						
Long Time Delay				2						
Short Time Pick-up				6		6		4		
Short Time Delay				0.4 I ² T Off						
Ground Fault Pick-up				J						
Ground Fault Delay				0.4 I ² T Off						
Instantaneous				6						
Circuit Breaker Test		Test Amps	% Settings	A Phase		B Phase		C Phase		
Long Time		9000		7.272						
Short Time		15000		0.413						
Ground Fault		2400		0.403						
Instantaneous		22500	90% - 75%	0.036						
Instantaneous			110%-125%							
Insulation Resistance @ 1KVDC Across Open Pole				A-Gr		B-Gr		C-Gr		
				A-B		B-C		A-C		
				A		B		C		
Contact Resistance (μΩ)				16		18		17		
Comments										
		- All functions passed								
Technician		Ken Powell								



Electrical Certification Incorporated


P.O. Box 53368 * Cincinnati, Ohio 45253

Office: (513) 662-7500 * Fax: (513) 662-6610

Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric							Job #	2023-206	
Location	Lytle Tunnel							Date	03/30/2023	
Identification	Main 2 (Right Bus)									
Mfg	Square D	Type	Masterpact	Style	NW 32H1	Voltage	480	ASYM	65	
Serial	085325377501		Frame	3200	OC	ML 6.0P	Coil	3000	Plug	3000
Settings										
		<u>Available</u>			<u>As Found</u>			<u>As Left</u>		
Long Time Pick-up					1					
Long Time Delay					2					
Short Time Pick-up					6	6			4	
Short Time Delay					0.1 I ² T Off					
Ground Fault Pick-up					J					
Ground Fault Delay					0.4 I ² T Off					
Instantaneous					6					
Circuit Breaker Test										
		<u>Test</u>	<u>% Settings</u>	<u>A Phase</u>		<u>B Phase</u>		<u>C Phase</u>		
		<u>Amps</u>								
Long Time		9000		7.361						
Short Time		15000		0.111						
Ground Fault		2400		0.403						
Instantaneous		22500	90% - 75%	0.043						
Instantaneous			110%-125%							
Insulation Resistance @ 1KVDC				A-Gr		B-Gr		C-Gr		
Across Open Pole				A-B		B-C		A-C		
P-Trip Unit				A		B		C		
Contact Resistance (μΩ)				16		18		20		
Comments										
- All functions passed										
Technician										
Ken Powell										



Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric	Job #	2023-206
Location	Lytle Tunnel	Date	03/30/2023
Identification	Vent Fan #3		


Mfg	Square D	Type	Masterpact	Style	NW 08H1	Voltage	480	ASYM	65
Serial	085325377102	Frame	800	OC	ML 6.0P	Coil	--	Plug	800

<u>Settings</u>	<u>Available</u>	<u>As Found</u>	<u>As Left</u>	<u>As Tested</u>
Long Time Pick-up		1		
Long Time Delay		12		
Short Time Pick-up		10	10	6
Short Time Delay		0.4 I ² T Off		
Ground Fault Pick-up		J		
Ground Fault Delay		0.2 I ² T Off		
Instantaneous		10		

<u>Circuit Breaker Test</u>	<u>Test Amps</u>	<u>% Settings</u>	<u>A Phase</u>	<u>B Phase</u>	<u>C Phase</u>
Long Time	3467		19.939		
Short Time	6400		0.419		
Ground Fault	1600		0.160		
Instantaneous	10000	90% - 75%	0.043		
Instantaneous		110%-125%			
Insulation Resistance @ 1KVDC Across Open Pole P-Trip Unit	A-Gr		B-Gr		C-Gr
	A-B		B-C		A-C
	A		B		C
Contact Resistance (μΩ)			19	18	19

Comments	- All functions passed

Technician	Ken Powell
-------------------	------------




Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric							Job #	2023-206		
Location	Lytle Tunnel							Date	03/30/2023		
Identification	Panel DP-W										
Mfg	Square D	Type	Masterpact		Style	NW 08H1		Voltage	480	ASYM	65
Serial	085325378001		Frame	800	OC	ML 6.0P		Coil	--	Plug	600
Settings											
	<u>Settings</u>		<u>Available</u>		<u>As Found</u>		<u>As Left</u>		<u>As Tested</u>		
	Long Time Pick-up				0.83						
	Long Time Delay				12						
	Short Time Pick-up				6						
	Short Time Delay				0 I ² T Off						
	Ground Fault Pick-up				J						
	Ground Fault Delay				0.2 I ² T Off						
	Instantaneous				8						
Circuit Breaker Test											
	<u>Circuit Breaker Test</u>	<u>Test Amps</u>	<u>% Settings</u>	<u>A Phase</u>		<u>B Phase</u>		<u>C Phase</u>			
	Long Time	2167		20.181							
	Short Time	3900		0.045							
	Ground Fault	1200		0.160							
	Instantaneous	6000	90% - 75%	0.043							
	Instantaneous		110%-125%								
	Insulation Resistance @ 1KVDC				A-Gr		B-Gr		C-Gr		
	Across Open Pole				A-B		B-C		A-C		
	P-Trip Unit				A		B		C		
	Contact Resistance (μΩ)				20		22		21		
	Comments										
	- All functions passed										
Technician	Ken Powell										



Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Low Voltage Circuit Breaker

Customer	Glenwood Electric	Job #	2023-206
Location	Lytle Tunnel	Date	03/30/2023
Identification	Panel LP-PP		


Mfg	Square D	Type	Masterpact	Style	NW 08H1	Voltage	480	ASYM	65
Serial	085325378101	Frame	800	OC	ML 6.0P	Coil	--	Plug	400

<u>Settings</u>	<u>Available</u>	<u>As Found</u>	<u>As Left</u>	<u>As Tested</u>
Long Time Pick-up		1		
Long Time Delay		8		
Short Time Pick-up		8	8	4
Short Time Delay		0 I ² T Off		
Ground Fault Pick-up		J		
Ground Fault Delay		0.3 I ² T Off		
Instantaneous		8		

<u>Circuit Breaker Test</u>	<u>Test Amps</u>	<u>% Settings</u>	<u>A Phase</u>	<u>B Phase</u>	<u>C Phase</u>
Long Time	1200		28.704		
Short Time	2400		0.044		
Ground Fault	800		0.263		
Instantaneous	4000	90% - 75%	0.044		
Instantaneous		110%-125%			
Insulation Resistance @ 1KVDC Across Open Pole P-Trip Unit			A-Gr	B-Gr	C-Gr
			A-B	B-C	A-C
			A	B	C
Contact Resistance (μΩ)			23	21	25

Comments	- All functions passed

Technician	Ken Powell
-------------------	------------



Electrical Certification Incorporated

*P.O. Box 53368 * Cincinnati, Ohio 45253*

*Office: (513) 662-7500 * Fax: (513) 662-6610*

*Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com*


Severity Code Descriptions

The images and temperatures depicted in this report determine the severity of each anomaly found during the inspection. The temperature rise determines the severity of each hot spot.

Severity:

- Level 0 Corrective action required at next scheduled outage.
- Temperature Rise = 1°C to 7°C
 - Will not be highlighted, but noted in the Severity column
- Level 1 Corrective action required as soon as possible.
- Temperature Rise = 8°C to 15°C
 - Will be noted in the Severity column, and highlighted in **YELLOW**.
- Level 2 Corrective action required IMMEDIATELY.
- Temperature Rise = 16°C + (and higher)
 - Will be noted in the Severity column, and highlighted in **RED**.

The intention of this report is to assist your company in reducing the possibility of loss to property by bringing to your attention hazards and lack of protection. It is not intended to imply that all other hazards and conditions are under control at time of inspection. No liability is assumed by reason of this report or the inspection upon which it is based as it is only advisory in nature and you must make the final decision.



Electrical Certification Incorporated

P.O. Box 53368 * Cincinnati, Ohio 45253
 Office: (513) 662-7500 * Fax: (513) 662-6610
 Cell: (513) 604-2431 * Email: ECInc@cinci.rr.com

Customer: Glenwood Electric		Location: Lytle Tunnel - Cincinnati, OH	
		Job # 2023-206	
<u>Image #</u>	<u>Location</u>	<u>Equipment Inspected</u>	<u>Severity</u>
	Lytle Tunnel	Main 1A	No Issues
	Lytle Tunnel	Panel DP-E	No Issues
	Lytle Tunnel	Vent Fan #2	No Issues
	Lytle Tunnel	Vent Fan #1	No Issues
	Lytle Tunnel	Panel LP-DP	No Issues
	Lytle Tunnel	TIE	No Issues
	Lytle Tunnel	Vent Fan #3	No Issues
	Lytle Tunnel	Panel DP-W	No Issues
	Lytle Tunnel	Panel LP-PP	No Issues
	Lytle Tunnel	Main 2B	No Issues
	Lytle Tunnel	120 VAC UPS	No Issues
	Lytle Tunnel	LP-1	No Issues
	Lytle Tunnel	LP-PP	No Issues
	Lytle Tunnel	480 VAC UPS	No Issues
	Lytle Tunnel	LP1 Transformer	No Issues
	Lytle Tunnel	SW-LP2	No Issues
	Lytle Tunnel	SW-LP1	No Issues
	Lytle Tunnel	SW-DN	No Issues
	Lytle Tunnel	RW-LP2	No Issues
	Lytle Tunnel	RW-LP1	No Issues
	Lytle Tunnel	RW-DN	No Issues
	Lytle Tunnel	NW-LP2	No Issues
	Lytle Tunnel	NW-LP1	No Issues
	Lytle Tunnel	NW-DN	No Issues
	Lytle Tunnel	DP-W	No Issues
	Lytle Tunnel	Contactactor NW-C1	No Issues
	Lytle Tunnel	Contactactor NW-C2	No Issues
	Lytle Tunnel	Contactactor RW-C1	No Issues
	Lytle Tunnel	Contactactor RW-C2	No Issues
	Lytle Tunnel	Contactactor SW-C1	No Issues
	Lytle Tunnel	Contactactor SW-C2	No Issues
	Lytle Tunnel	LP-2	No Issues
	Lytle Tunnel	LP-2 Transformer	No Issues
	Lytle Tunnel	LP	No Issues
	Lytle Tunnel	Contactactor SE-C2	No Issues
	Lytle Tunnel	Contactactor SE-C1	No Issues
	Lytle Tunnel	Contactactor RE-C2	No Issues
	Lytle Tunnel	Contactactor RE-C1	No Issues
	Lytle Tunnel	Contactactor NE-C2	No Issues
	Lytle Tunnel	Contactactor NE-C1	No Issues

