

Inspector: Compton-Troesch,Kyle

Inspection Date: 09/10/2025

Structure Number: 3108805

Facility Carried: NB IR 75

Ohio Bridge Inspection Summary Report

HAM-00075-0022R (3108805)

B.L.04: District District 0815000 - CINCINNATI (HAM county)

B.CL.02: Major Maint 01 - State Highway Agency /

225 Routine Main A/B 01 - State Highway Agency /

221 Inspection A/B 01 - State Highway Agency /

5A: Inventory Route 1 00075

7: Facility On NB IR 75

6: Feature Ints 2RR;TH ST*E;US42D;US50*E

9: Location .2 MI N OF OH-KY LINE
Lat, Lon 39.096 ,-84.52205

Condition

B.C.01: Deck 6

58.01: Wearing Surface 6

B.C.08: Joint 4

B.C.02: Superstructure 5

59.01: Paint & PCS 3

B.C.03: Substructure 5

B.C.09: Channel N

B.C.11: Scour N

B.C.10: Channel Prot. N

B.C.05: Bridge Railing 6

B.C.06: Transitions 7

B.C.07: Bearings 5

B.C.04: Culverts N

Ohio GA 5

Appraisal

B.AP.03: Scour Vul. Not over Waterway

Geometric

48: Max Span Length (ft) 117.0

49: Structure Length (ft) 1187.0

52: Deck Width, Out-To-Out (ft) 36.0

424: Deck Area (sf) 42732

32: Appr Roadway Width (ft) 30.0

51: Road Width, Curb-Curb (ft) 33.0

50A: Curb/SW Width: Left (ft) 0

50A: Curb/SW Width: Right (ft) 0

34: Skew (deg) 48

33: Bridge Median 0 - No median

54B: Min Vert Underclearance (ft) 14.5

336A: Min Vert Clrnce IR Cardinal (ft) 15.833

336B: Min V Clr IR Non-Cardinal (ft) 0

578: Culvert Length (ft) 0

Load Posting

41: Op/Post/Closed A - Open

70: Posting 5 - Equal to or above legal loads

70.01: Date

70.02: Sign Type

734: Percent Legal (%) 100

704: Analysis Date 07/01/2013

63: Analysis Method 6 - Load Factor (LF) rating reported by rating factor (RF) method using MS18 loading.

Structure Type

43: Bridge Type 4 - Steel continuous
02 - Stringer/Multi-beam or Girder
N- Not Applicable

45: Spans Main / Approach 14 / 0

107: Deck Type 1 - Concrete Cast-in-Place

408: Composite Deck U - Unknown

414A Joint Type 1 8 - Elastomeric Strip Seal

414B: Joint Type 2 N - None

108A: Wearing Surface 2 - Integral Concrete (separate non-modified layer of concrete added to structural deck)
1 - Super Plasticized Dense Concrete (SDC)

422: WS Date 07/01/2007

423: WS Thick (in) 2.8

482: Protective Coating 4 - Paint System B

483: PCS Date 01/01/1977

453: Bearing Type 1 2 - Rockers & Bolsters

455: Bearing Type 2 C - Elastomeric (laminated)

528: Foundn: Abut Fwd 2 - Cast-in-Place Reinforced Concrete Piles (Other diameter)

533: Foundn: Abut Rear N - None (such as most Culverts)

536: Foundn: Pier 1 2 - Cast-in-Place Reinforced Concrete Piles (Other diameter)

539: Foundn: Pier 2 A - Cast-in-Place Reinforced Concrete Piles (12" diameter)

Age and Service

27: Year Built/ 106 Rehab 1963 / 0000

42A: Service On 1 - Highway

42B: Service Under 4 - Highway - railroad

28A: Lanes on 03

28B: Lanes Under 06

19: Bypass Length 0

29: ADT 40554

109: % Trucks (%) 16

Inspections

B.IE.03 Routine Insp. *Months* 12

B.IE.03: NSTM Insp. Y 24 09/09/2025

B.IE.03: UW Insp. 0

B.IE.03: Special Insp.

UBIT Insp. N 0

Drone Insp. N 0

Inspector Compton-Troesch,Kyle

Compton-Troesch, Kyle
09/10/2025

Structure Number: 3108805
Facility Carried: NB IR 75

[illegible]

Structure Number: 3108805
Facility Carried: NB IR 75

[illegible]

Inspection Date: 09/10/2025

Facility Carried: NB IR 75

[illegible]

Compton-Troesch, Kyle

09/10/2025

3108805

NB IR 75

[illegible]

Inspection Date: 09/10/2025

Structure Number: 3108805

Facility Carried: NB IR 75

[illegible]

Inspector: Compton-Troesch,Kyle

Structure Number: 3108805

Inspection Date: 09/10/2025

Facility Carried: NB IR 75

ODOT District: District 08

HAM-00075-0022R_(3108805)

Date Built: 07/01/1963

Major Maint: 01 - State Highway Agency

Facility Carried: NB IR 75

Traffic On: 1 - Highway

Rehab Date:

Routine Maint: 01 - State Highway Agency

Feature Inters: 2RR;TH ST*E;US42D;US50*E

Traffic Under: 4 - Highway - railroad

Insp. Resp A: 01 - State Highway Agency

FIPS Code: 15000 - CINCINNATI (HAM county)

Location: DISTRICT 08

.2 MI N OF OH-KY LINE

Insp
Resp B:

Inspector

Compton-Troesch,Kyle

Inspection Date 09/10/2025

Reviewer Collett,Brandon

Inspector Comments - Deck and Approach

Deck, Wearing Surface, Joints, Railing

Bridge Wearing Surface

Bridge wearing surface was visually inspected from the boom lift.

Bridge Railing

Bridge railings were visually inspected from the boom lift.

Expansion Joint

The expansion joints were inspected visually from the boom lift.

Approach

Approach Wearing Surface

The north approach wearing surface was repaved in 2022.

Approach Embankment

No significant problems were noted.

Approach Guardrail

Surface rust and minor scrapes were noted in isolated locations on approach guardrail.

Inspector Comments - General Appraisal

Superstructure, Bearings

Diaphragm/X-Frames

Minor surface corrosion, freckled rust and paint failures typical throughout original crossframe members. Crossframe 6 between girders C and D in Span 21C and Crossframe 1 between Girders A and B over Pier 28C exhibit up to 1 1/2" downward deformation of bottom strut angle. Crossframes at expansion joint locations were replaced with jacking frames.

Bearing Devices

Original steel rocker bearings were replaced with elastomeric bearings at Piers 15C, 18C, 23C, and on the original structure portion of Pier cap 26J.

Fatigue

No deficiencies noted.

Signs

Inspector: Compton-Troesch,Kyle

Structure Number: 3108805

Inspection Date: 09/10/2025

Facility Carried: NB IR 75

There is one overhead sign support mounted to the railings near Pier 23C. No significant deficiencies noted for the support structure or the anchorage to the railings. Complete inspection of overhead sign structure was outside the scope of this inspection.

Utilities

The structure-mounted utilities consist of an electrical conduit attached to Pier 27C and Girder F in Span 27C, as well as several light poles mounted to the railings at deck level. There is a missing cover on a light pole at the east barrier, Span 16C.

Substructure

Reinforced Concrete Abutment Walls

Use caution during future inspections, as several needles were found Abutment C.

Reinforced Concrete Pier Caps

The protective coating for the FRP is cracking and peeling on the south face of Pier Cap 23C.

Reinforced Concrete Pier Columns/Bents

The protective coating for the FRP on the columns of Piers 23C is peeling.

Wingwalls

Diagonal hairline cracking is typical throughout the wingwalls. Cracking with efflorescence and delaminations are present at the bottom of the west wingwall.

Slope Protection

No significant problems noted.

Culvert

N/A

Inspector Comments - Waterway

Channel Protection

N/A

Channel

N/A

Scour

N/A