

C E R T I F I C A T I O N

REPORT FOR:
M.P. DORY
2001 INTEGRITY DR. SOUTH
COLUMBUS, OHIO 43209

UNITEK INSTRUMENTS, INC.
865 CLEVELAND AVE.
COLUMBUS, OHIO 43201
(614) 291-9909

MANUFACTURER EXTECH	MODEL 382152	SERIAL NUMBER 9604706
TECHNICIAN R. PICKRELL	TAG NUMBER 46178	CUSTOMER I.D.#
CALIBRATION DATE 27-Nov-2007	AMBIENT TEMP. 73 F	RELATIVE HUMID. 41 %
ACCURACY MANUF. SPECS.	NOTE: SALE, NEW, W/CERT	

CERTIFICATION:

All Reference Standards Employed For These Measurements Are Recalibrated At Planned Intervals With Traceability To The National Institute of Standards and Technology.

The above referenced instrument was calibrated and found to indicate within the manufacturer's listed tolerances on all ranges and functions.

Performing Technician Certifies Data Shown To Be A True and Accurate Representation of Conditions And Results Of Calibration.	
R. Pickrell	27 Nov 07

APPLICABLE N.I.S.T.#
1105270954
R72122
20060613-7839

CAL PROC: SP-530, REV.A@24-JUL-06

STANDARDS USED:

Manufacturer	Model	Type	Serial#
UNITEK	S-11	PRECISION LOAD	00558
ESI	DB62	DECADE RESISTOR, 1K/S	43091
FLUKE	5500A	CALIBRATOR	9052022

Certification or Data Sheet shall not be reproduced, except in full, without prior written approval of Unitek Instruments, Inc.

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

09C2008-A10IP

Project No. _____ Co./Rt./Sec. Res 52159 Diary Date 11-20-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
MP Day	Rodney Bennett	7:00	5:30		1	1	2	

Description of Work: Steel pile foundations,

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
MP Day	Drill Truck		
	Backhoe		
	Pile Driver		

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
NAAS	4	51-92	79525

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

Drilled stem pile foundation, 36" x 9.5', Formed, rubber cages, conduit and Anchor bolt all in place + one extra 2" only necessary To plan Note. Power line too close on SB side. Area within a project + called AEP. AEP stated do not pour until they check it out. Poured 2' on NB side w/ Mason concrete, every component sprayed in dry w/ plastic.

SPECIAL NOTES

P.E./P.S. Initials Inspector's Signature

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

09C2008A1D1P

Project No. _____ Co./Rt./Sec. Los SR 159 Diary Date 11-21-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
<u>MP Day</u>	<u>Redmy Arm. II</u>	<u>7:00</u>	<u>4:00</u>		<u>1</u>	<u>1</u>	<u>2</u>	

Description of Work: Stren job Security, controller function, Time
2" rigid, pull Box.

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
	<u>Batch</u>		

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
<u>NAAS</u>	<u>3</u>	<u>51-92</u>	<u>79525</u>

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

S-T pull boxes and J-box 24" for rigid conduit
 various locations.
 Around 12:30 AEP gave OK to pour 57mm pipe
 restraints and controller foundation on SB side.
 AEP informed Aeron within of this note.

SPECIAL NOTES

P.E./P.S. Initials


 Inspector's Signature

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

09C2008A103P

Project No. _____ Co./Rt./Sec. Res SR159 Diary Date 11-22-07
11-23-07
11-26-07 I.D.R. # _____
 Check if additional Sheet Required. Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____
No Work 11-22-07 Holiday
No Work 11-23-07
No Work 11-26-07 Rain

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
<u>NOAS</u>	<u>2</u>	<u>51-92</u>	<u>79525</u>

*OT Explanation: _____
11-26-07 2 hrs 51-92 79525

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

09C2008A101 P

Project No. _____ Co./Rt./Sec. Ros SR 159 Diary Date 11-27-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
MP Dwy	Rodney	8:00	5:00		1	1	2	

Description of Work: 24" PB, 24" Trench, 2" rigid conduit, controller cabinet,

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
MP Dwy	Colin Woolly	8:00	5:00		2	1	2	

Description of Work: loops,

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
MP	Loop Van		
	Saw		
	Air Comp		
	Backhoe		
	Trencher		
	Tractor		

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
NAA5	2	51-92	T9525

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

5-ft 24" pull Box in area of controller, Trunk 24" for
rigid conduit for loop. Pull boxes on E + N sides
of Bridge STs.

Cut loops for Roads out of ALDI + Tractor Supply.
Cut 4" drop and sold w/ Detector loop section
Black 5000 mod. by 3-M.

SPECIAL NOTES

P.E./P.S. Initials



Inspector's Signature

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

092008 Aldi P

Project No. _____ Co./Rt./Sec. Res SA 159 Diary Date 11-28-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
MP Day	Rodney	8:00	5:00		3	2	4	

Description of Work: Set strain poles, message wire, raceways for loops, power street

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
Griffin	Mike Jagers	8:00	5:00		1	2	3	

Description of Work: Edge line & channelized line, stop bar, crosswalk triangles

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
MP	Brown Truck	A-Corp	
	Bucket Truck		
Griffin	Fleet Bus	Stuck Truck	
	Pickup	Hand cart	

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
NAAS	3	31-92	79525

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

Test beam for strain pole foundation did not break @ 200 PSI. had to set strain poles. AEP on project to locate existing pole line on SB side for safety so contractor could work in this location.

String crew on ML so no logs cut today, but was able to install 6" Recesses for the logs.

Built power service pole "A"

String crew Taps were ok. A few changes had to be made. This ok by Victor P and Richie Chatter. See plans for changes.

SPECIAL NOTES

P.E./P.S. Initials



Inspector's Signature



GRIFFIN PAVEMENT STRIPING, INC.

DAILY JOB REPORT

Job Name: North Bridge St - Ald. Store Job #: 3

Date: 11/28/07

Job Location: Chillicothe

Time: Start: 8:00 End: 5:00

General Contractor: G & J Paving

Sheet 1

Superintendent Name/Number:

Summary of Quantities

Inspector Name/Number: Dale A. NASS (740) 649-8960

Sheet 2 used? Yes / No

Summary of Work: Layout, Application, Removal

Item #	Quantity	Unit	Description	Comments / Gun Readings
<u>644</u>	<u>176</u>	<u>LF</u> MI KM	EDGE LINE - WHITE	
	176	<u>LF</u> MI KM	EDGE LINE - YELLOW	
		LF MI KM	LANE LINE	
	<u>377</u>	LF MI KM	CENTERLINE - DOUBLE YELLOW	
		LF MI KM	CENTERLINE - DASHED	
		LF MI KM	CENTERLINE - SOLID / DASHED	
	<u>1310</u>	<u>LF</u> M	CHANNELIZING LINE	
	<u>163</u>	<u>LF</u> M	STOP LINE	
	<u>188</u>	<u>LF</u> M	CROSSWALK LINE	
	<u>128</u>	<u>LF</u> M	TRANSVERSE LINE - WHITE (8", 12", 20", <u>24"</u>)	
		LF M	TRANSVERSE LINE - YELLOW (8", 12", 20", 24")	
	<u>11 - TOTAL</u>	EA	LANE ARROW <u>Combo</u>	
		EA	WORD ON PAVEMENT - "ONLY" OR "STOP"	
		EA	WORD ON PAVEMENT - OTHER	
		EA	RAILROAD SYMBOL	
		EA	SCHOOL SYMBOL	
		EA	HANDICAP SYMBOL	
		LF M	DOTTED LINE	
		SF SM	ISLAND MARKING / BULLNOSE	
		LF M	PARKING STALL MARKING	
			OTHER	

Removals:

<u>644</u>	<u>44</u>	<u>LF</u>	<u>24" yellow transverse</u>
<u>644</u>	<u>69</u>	<u>LF</u>	<u>Double yellow</u>
<u>642</u>	<u>388</u>	<u>LF</u>	<u>4" yellow</u>

Batch Numbers:

WHT:	
YEL:	<u>11:30</u>
BEAD:	

Employees on this Crew: Clark, Mike M, Josh, Mike J

Equipment: TRX 45, 43, 47

Plan changes approved by Inspector or Contractor? Yes / No

Approved by: OSOT Dale Nass

Quantities approved by Inspector or Contractor? Yes / No

Approved by: X

Surface Condition:

New: <1 yr	Average	Poor	Milled
Asphalt	Concrete	Slurry	Chip
Clean	Dusty	Patchy	Very Dirty

Comments: Side Road Dirty power washed and dried by Contractor, Some plan changes approved by OSOT Pictures

Weather:

<u>Sunny</u>	Partly Cloudy	Overcast	Misty	Rain
< 40°	<u>40° - 50°</u>	50° - 70°	70° - 85°	> 85°
Wind:	None	<u>Light</u>	Moderate	Strong
Humidity:	<u>Low</u>	Moderate	High	

Signature: [Signature]

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

Project No. 09C200844DIP Co./Rt./Sec. Ros 512159 Diary Date 11-29-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
MID Day	Reidney	7:00	5:00		1	1	2	

Description of Work: messing with various wires

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
	<u>Bucket Truck</u>		
	<u>Pickup</u>		

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
<u>NAA5</u>	<u>2</u>	<u>51-92</u>	<u>79525</u>

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

Installed message wire, then pulled various wires & span for signals.

SPECIAL NOTES

P.E./P.S. Initials


Inspector's Signature

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

092008A101P

Project No. _____ Co./Rt./Sec. Res SR 159 Diary Date 11-30-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
M D Deery	Rodney	7:00	5:30		1	1	2	

Description of Work: signals, covered signals, pulled various wires

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
M P	Brock Truck		
	Pole		

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
NAB	2	51-92	79825

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

Hung & covered signals according to plan. Located
to pull beams with a span.

SPECIAL NOTES

P.E./P.S. Initials

Inspector's Signature

09 2008 A101P

Project No. _____ Co./Rt./Sec. Rus SR159 Diary Date 12-3-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
MP Corp	Rodan	7:00	5:30		2	3	3	

Description of Work: wire controller, lashed wire, loops

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
MP	1000 Van		
	Saw		
	Air Comp		
	Bucket Truck		

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
NAAS	4	51-92	T9525

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

Wire controller and lashed wire to messenger wire.
 Finished loop, wires soldered and 3-M kits installed
 to loop feed in cable.

AEP on project to hook up power.

SPECIAL NOTES

 P.E./P.S. Initials



 Inspector's Signature

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

Project No. 09C 2008 A101P Co./Rt./Sec. 805-159 Diary Date 12-4-07 I.D.R. # _____

Check if additional Sheet Required. Page 1 of 1

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
M.P. Dorey	Rodrig	7:00 A	3:00 P		1			

Description of Work: Erecting advanced warning ahead signs for traffic signal @ Aldi's
Put signal on flash for Day # 1

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
M.P. Dorey		Bucket Truck	N
" "		Utility Truck	N
" "			

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
J. Bednarczyk		5791	

*OT Explanation: _____

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

Project No. 092008 AIDIP Co./Rt./Sec. Ros SR 159 Diary Date 12-5-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
<u>MP Day</u>								

Description of Work: MP Day NOT on project

Day 2 of 3 day slash, all OK

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
<u>NAAS</u>	<u>2</u>	<u>51-92</u>	<u>79525</u>

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

SPECIAL NOTES

P.E./P.S. Initials

Del Mar

Inspector's Signature

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

092008A101P

Project No. _____ Co./Rt./Sec. Ros SR159 Diary Date 12-6-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
<u>MP Dgmt</u>								

Description of Work: Not on Project

Day 3 of 3 for final, all etc

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
<u>01845</u>	<u>1</u>	<u>51-92</u>	<u>79525</u>

*OT Explanation: _____


PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

SPECIAL NOTES

P.E./P.S. Initials



Inspector's Signature

State of Ohio
Department of Transportation
INSPECTOR'S DAILY REPORT

Project No. 09C2008 AIR10 Co./Rt./Sec. Road SR159 Diary Date 12-7-07 I.D.R. # _____

Check if additional Sheet Required.

Page _____ of _____

CONTRACTOR'S HOURS WORKED AND NUMBER OF EMPLOYEES

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other
<i>MP Deaf</i>	<i>Redney</i>	<i>8:00</i>	<i>12:00</i>		<i>2</i>	<i>2</i>	<i>1</i>	

Description of Work: *switched signals to stop + go mode.*

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

Contractor	Supt./Foreman	Hours			Number of Employees			
		From	To	Total	Super.	Skilled	Labor	Other

Description of Work: _____

CONTRACTOR'S EQUIPMENT

Contractor	Equipment Nbr.	Equipment Type	Idel (Yes/No)
<i>MP</i>	<i>Budget Truck</i>		

EMPLOYEE DATA

Employee	Nbr. Hours Worked	Work Code	License Number
<i>N/A/S</i>	<i>3</i>	<i>51-92</i>	<i>79525</i>

*OT Explanation: _____

PAY ITEMS

Ref. Nbr.	EW Nbr.	Part. Code	Description of Work	Location	Quantity or Lump Sum Amount

GENERAL REMARKS

Turned signals on stop & go mode, All etc. Kirk Jones w/ city on project to check on signal, checked the operation w/ the chiller - fine dept, All good.
 Uncovered 0W47 & 0W154 signs and removed conflicting signs.

Signal Height		SPECIAL NOTES	
Signal 1	17' 0"		
2	16' 9"		Ground chae tested w/
3	16' 1"		no stat. ferrus on
4	16' 5"		project
5	17' 3"		Pol. A 11.28
6	17' 3"		" B 7.3
			" C 5.8
			" D 7.6
7	17' 6"		Control 9.62
8	16' 3"		
9	17' 1"		

P.E./P.S. Initials


 Inspector's Signature