

## **2012 In-Depth Inspection Report**



Elevation Looking Southwest

### **I-71/SR 176 Double Decker Bridge – (I-71 Upper Deck)**

**CUY-00071-1791  
(SFN 1805371)**

**Owner:**

Ohio Department of Transportation  
District 12  
5500 Transportation Blvd.  
Garfield Heights, OH 44125

**Inspectors:**

HDR Engineering, Inc.  
9987 Carver Rd, Suite 200  
Cincinnati, OH 45242

Northwest Consultants, Inc.  
3220 Central Park West  
Toledo, Ohio 43617

**Inspection Dates: 07/30/2012 to 08/10/2012**

2012 In-Depth Bridge Inspection

**I-71/SR 176 DOUBLE DECKED BRIDGE (I-71 Upper Deck)  
CUY-00071-1791 (SFN 1805371)**

**Owner**

Ohio Department of Transportation  
District 12  
5500 Transportation Blvd.  
Garfield Heights, OH 44125

**Consultant:**

HDR Engineering, Inc.  
9987 Carver Rd, Suite 200  
Cincinnati, OH 45242  
(513) 984-7500

**Subconsultant:**

NCI, Inc.  
3220 Central Park West  
Toledo, OH 43617  
(419)841-4704

**Inspectors**

*HDR Engineering, Inc.*  
Ann Griessmann, PE (Team Leader)  
Nina Sass, PE  
*NCI, Inc.*  
Jon Drummond, PE  
Jack Ebert, EI

Inspection Dates: 07/30/2012 to 08/10/2012

Prepared by:

Reviewed by:



Ann M. Griessmann, P.E.  
Civil Engineer

Brian J. Leshko, P.E.  
Vice President  
Senior Professional Associate

Date Submitted: January 2013

## TABLE OF CONTENTS

|   |    |
|---|----|
| <b>Summary</b> .....                    | 03 |
| General.....                            | 04 |
| Bridge Description.....                 | 04 |
| Elevation & End Views.....              | 05 |
| Location Map.....                       | 06 |
| Individual Item Condition Ratings ..... | 07 |
| Summary Condition Ratings .....         | 07 |
| Protective Coating System (PCS).....    | 08 |
| <b>Deck Summary</b> .....               | 09 |
| Floor.....                              | 09 |
| Wearing Surface.....                    | 11 |
| Railing .....                           | 11 |
| Drainage.....                           | 13 |
| Expansion Joints.....                   | 15 |
| <b>Superstructure Summary</b> .....     | 15 |
| Alignment.....                          | 15 |
| Beams/Girders/Slabs.....                | 15 |
| Diaphragms or Crossframes.....          | 17 |
| Lateral Bracing.....                    | 19 |
| Bearing Devices.....                    | 20 |
| Protective Coating System .....         | 23 |
| Pins/Hangers/Hinges .....               | 23 |
| Fatigue Prone Connections .....         | 25 |
| Live Load Response .....                | 25 |
| <b>Substructure Summary</b> .....       | 25 |
| Abutments.....                          | 26 |
| Abutment Seats.....                     | 27 |
| Piers.....                              | 27 |
| Pier Seats.....                         | 33 |
| Backwalls.....                          | 34 |
| Wingwalls .....                         | 35 |
| Slope Protection.....                   | 36 |
| <b>Approaches Summary</b> .....         | 36 |
| Pavement .....                          | 36 |
| Approach Slabs .....                    | 37 |
| Guardrail .....                         | 37 |
| Relief Joints .....                     | 37 |
| Embankment .....                        | 37 |
| <b>General</b> .....                    | 37 |
| Warning Signs.....                      | 38 |
| Sign Supports .....                     | 38 |
| Vertical Clearance .....                | 38 |
| <b>Recommendations</b> .....            | 39 |

## **Appendix**

- A.** Plan View with Mapped Out Deficiencies
- B.** BR-86
- C.** Subconsultant Report for Deck
- D.** Labeling of Spans
- E.** Floor Sketches
- F.** Pier Sketches
- G.** Daily Logs
  - ♦ HDR
  - ♦ NCI

## SUMMARY

Overall, the I-71 bridge (SFN 1805371) is rated a 6, meaning it is in satisfactory condition.

- The deck floors have areas of honeycombing, cracking, spalling, and delaminations.
- Formwork was left in place.
- Scuppers and drains are clogged.
- A portion of the drain has fallen off or is about to fall off near the seated hinges.
- The expansion joint glands show signs of minor leakage.
- There are loose bolts at a few locations along the superstructure.
- Surface corrosion exists at the seated hinges and at various locations on the superstructure.
- There are corrosion holes and tears in the crossbracing.
- There are loose bolts in two of the lower lateral bracing.
- There are 6 bearings that are rocked  $\geq 10^\circ$ .
- There is a bearing rocked beyond recall.
- The bearings at Pier 21AW have pack rust between the shims causing the masonry plate to be rotated.
- There is a loose bolt in Span 18AW on Beam E.
- The fatigue prone connections have surface corrosion.
- The abutments have hairline cracking.
- The piers have cracking, spalling, and delamination.
- The steel caps have cracks with holes drilled to arrest the crack growth.
- The backwalls have cracking and spalling. The North Abutment AW backwall has a large spalled area with a hole in each corner.
- There is joint material missing or falling out at the North Abutment AW.
- One impact attenuator has vehicular damage.

## **GENERAL**

HDR Engineering, Inc. performed the in-depth inspection of the I-71/SR 176 double decked bridge with the help of Northwest Consultants, Inc. The inspection was performed between July 30, 2012 and August 10, 2012. The purpose of the inspection was to fulfill the annual requirement to inspect and document the existing physical and functional conditions of the bridge and note any changes since the previous inspection. The bridge was inspected using an Aspen Aerial A75 UBIV. The substructure was inspected from the ground and with the Aspen Aerial UBIV.

All inspectors followed the guidelines and standards established by the Federal Highway Administration (FHWA) and the American Association of State Highway and Transportation Officials (AASHTO). The condition assessments and bridge ratings coded were in accordance with the Bridge Inspector's Reference Manual and the Ohio Department of Transportation Manual of Bridge Inspection.

Traffic control was used for the UBIV work, using multiple lane closures. Due to the amount of traffic on the bridge, the work was performed at night. The inspection of the I-71 bridge (upper deck) required lane closures on both the upper deck and lower deck, as well as ramps passing underneath. The main concern with inspecting this bridge was working over an active highway. The multiple lane closures were necessary in order to ensure safety during the inspection. The following lane closures were used:

- Single left lane on I-71 with a single left lane on SR 176.
- Single right lane on I-71 with a double right lane on SR 176. Add Ramp BE closure at 1:00 am.
- Single right lane on I-71 with a ramp closure (I-71S Exit 246 to SR 176) – To inspect Span 3.
- Single right lane on I-71 with a right lane closure to on-ramp to Jennings Fwy (South), then switch to left lane closure to on-ramp to Jennings Fwy (South) – To inspect Span 2.

A police officer was not used during this inspection, but it is recommended on future inspections to use one. There were a couple of incidences where motorcycles felt it was okay to drive in the closed lane. The police officer would be most beneficial wherever the bucket is going to be over the roadway.

## **BRIDGE DESCRIPTION**

The I-71 bridge (upper deck) is a continuous steel beam structure with a concrete substructure. At the north end, there is a steel box cap at Pier 17 and steel pier caps at Piers 18AE, 19AE, 20AE, 21AE, and 22AE. There are 28 spans with a maximum span length of 121 ft and a total length of 1,811 ft. It was constructed in 1969 and has four lanes of traffic that splits off into two lanes on each ramp. The bridge carries I-71N traffic with an exit ramp toward I-90 and W 14<sup>th</sup> St. It runs north and south. The girders and piers are called out per the bridge plans.




**Elevation View Looking West**



**End View Looking South**

**LOCATION MAP**





## INDIVIDUAL ITEM CONDITION RATINGS

The individual items are rated on a 1-4 rating system as described below.

- 1 **Good** – Element limited to only minor problems, no repairs necessary.
- 2 **Fair** – All primary elements are sound, but have minor section loss, deterioration, cracking, spalling or scour, minor repairs, etc.
- 3 **Poor** – Advanced section loss, deterioration, spalling or scour; item is no longer functioning as designed (load path is significantly redistributed, fatigue cracks, wide shear cracks, local failures possible).
- 4 **Critical** – Support removed, corrective action or close monitoring necessary, consider partial or full closure, negative response (ex. crushing, bending) to the primary element due to structural loads.

## SUMMARY CONDITION RATINGS

Member condition ratings used in this report are in accordance with Report No. FHWA-PD-96-001, *Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges*, 1995, and are reproduced below. The following rating system also appears in the Bridge Inspector's Reference Manual, FHWA NHI 12-049, Revised February, 2012.

- N **Not Applicable**
- 9 **Excellent Condition**
- 8 **Very Good Condition** – no problems noted.
- 7 **Good Condition** – some minor problems.
- 6 **Satisfactory Condition** – structural elements show some minor deterioration.
- 5 **Fair Condition** – all primary structural elements are sound but may have minor section loss, cracking, spalling or scour.
- 4 **Poor Condition** – advanced section loss, deterioration, spalling or scour.
- 3 **Serious Condition** – loss of section, deterioration, spalling or scour have seriously affected primary structural components. Local failures are possible. Fatigue cracks in steel or shear cracks in concrete may be present.
- 2 **Critical Condition** – advanced deterioration of primary structural elements. Fatigue cracks in steel or shear cracks in concrete may be present, or scour may have removed substructure support. Unless closely monitored, it may be necessary to close the bridge until corrective action is taken.
- 1 **“Imminent” Failure Condition** – major deterioration or section loss present in critical structural components or obvious vertical or horizontal movement affecting structure stability. Bridge is closed to traffic, but corrective action may put back in light service.
- 0 **Failed Condition** – out of service – beyond corrective action.

## PROTECTIVE COATING SYSTEM (PCS)

- 9 There is no evidence of corrosion; the protective coating system (PCS) is sound, fully intact, and functioning as intended to protect the metal or concrete surfaces. No workmanship related issues.
- 8 Less than 1% of total surface area of the protective coating system is failed. Isolated light surface or freckled rusting along flange edges, cross frame members, end cross frames, bearings, phase or lap marks, or at bolted splices. Isolated chalking or fading or other early evidence of paint system distress. Isolated workmanship issues (painted surfaces only), surface defects less than 5% of total surface area. Workmanship defects include painted over grit, rust, mill scale, heavy paint drips, mud cracking in paint, or other related workmanship issues. No finish coat separation from intermediate coat.
- 7 Greater than 1% and less than 5% of the total protective coating system is failed. Light surface rusting along flange edges, cross frame members, end cross frames, bearings, phase or lap marks, or at bolted splices. Multiple workmanship issues (painted surfaces only), surface defects less than 10% of total surface area. Workmanship defects include painted over old paint, grit, rust, mill scale, heavy paint drips, mud cracking in paint, or other related workmanship issues. Finish coat separation from intermediate coat less than 10%. Chalking or fading or other early evidence of paint system distress. Candidate for zone painting (outside fascia beams or beam ends near joints).
- 6 Greater than 5% and less than 10% of the total protective coating system is failed. Surface or freckled rust is prevalent throughout. The paint system is no longer effective at beam ends beneath joints. There may be exposed metal, but there is no corrosion, which is causing loss of section. Peeling, cracking, or separation of any caulking material. Workmanship issues (painted surfaces only), surface defects less than 15% of total surface area. Workmanship defects include painted over old paint, grit, rust, mill scale, heavy paint drips, mud cracking in paint, or other related workmanship issues. Finish coat separation from intermediate coat greater than 10%. Candidate for zone painting (outside fascia beams or beam ends near joints).
- 5 Greater than 10% and less than 15% of the total protective coating system is failed. Surface or freckled rust is prevalent. The paint system is no longer effective at steel ridge bearings, beam ends near joints at abutments and piers and along outside face of fascia beams. There is exposed metal with active corrosion causing light loss of section or pitting, typically less than 1/8". Peeling, cracking, or separation of any caulking material with rust staining. Workmanship issues (painted surfaces only), surface defects greater than 20% of total surface area. Candidate for zone painting (outside fascia beams and beam ends near joints).
- 4 Greater than 15% and less than 20% of the total protective coating system is failed. Surface or freckled rust is prevalent. The PCS system is no longer effective. There is exposed steel throughout the structure with active corrosion. Failure of caulking on crevice corrosion. Old paint system was painted over. Candidate for total recoating.
- 3 Greater than 20% and less than 30% of the total protective coating system is failed. The paint system is no longer effective. There is exposed steel throughout the structure with active corrosion. Candidate for total recoating.
- 2 Greater than 30% and less than 40% of the total protective coating system is failed. Candidate for total recoating.
- 1 Greater than 40% and less than 50% of the total protective coating system is failed. Should be programmed for total recoating, or structure replacement.

- 0 Greater than 50% of the protective coating system has failed. Corrosion has caused section losses. Should be programmed for total recoating or structure replacement.

DECK SUMMARY

SATISFACTORY

The deck is rated a 6, meaning that it is in satisfactory condition. The rating is based on the condition of the Floor which is rated 2 – Fair.

The individual items are as follows:

| <u>Item</u>      | <u>I-71 Rating</u> |
|------------------|--------------------|
| Floor            | 2 – Fair           |
| Wearing Surface  | 2 – Fair           |
| Railing          | 2 – Fair           |
| Drainage         | 2 – Fair           |
| Expansion Joints | 2 – Fair           |

|       |      |
|-------|------|
| Floor | Fair |
|-------|------|

The underside of the deck is in fair condition. See the sketch of the floor in Appendix E. The following deficiencies were noted:

- There is hairline to narrow transverse cracking throughout. Efflorescence is typical.
- Nine areas have honeycombing. The largest area is 2 ½' x 1'.



- Map cracking exists in Spans 1, 4, 5, 6, 7, 8, 9, 10, 13, 15, 17, 20AW, 22AW, 18AE, 19AE, 20AE, and 21AE.
- Spalling exists in Spans 2, 3, 5, 7, 8, 9, 10, 11, 16, 17, 20AW, 22AW, 18AE, and 19AE.



- Delaminations exist in Spans 2, 9, and 20AE.
- Formwork was left in place in Span 20AW.



|                 |
|-----------------|
| Wearing Surface |
|-----------------|

|      |
|------|
| Fair |
|------|

The wearing surface is in fair condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report.

- Large areas of the deck are patched with good quality, full-depth patches.
- There are transverse cracks spaced roughly at 10 ft intervals in the positive moment regions and at 6 ft intervals in the negative moment regions.
- Isolated areas of map cracking, spalling, and deteriorating patches exist.
- There are numerous locations where RPMs are missing from the wearing surface, leaving shallow holes.

|         |
|---------|
| Railing |
|---------|

|      |
|------|
| Fair |
|------|

The railing is in fair condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Deficiency locations are called out in the deck mapping section of the Supplemental Report. Deficiencies found on the exterior face were noted from the snooper inspection.

- Spalls and deteriorations exist along the large portions of the toe of the barrier, especially on the low side of the structure.
- There are a few vertical cracks throughout.
- One large spall with exposed rebar was noted between Pier 22AE and the North Abutment AE.



- Multiple spalls (2' x 1' x 3", 2' x 1' x 1", 3" x 1') in the rail's exterior face near the seated hinge in Span 7.



- Longitudinal cracking with efflorescence is typical in the rail's exterior face.



- There is spalling with exposed rebar on the exterior face of the rail in Span 18AE.




Drainage

Fair

The drainage is in fair condition. The deficiencies for the drains on the deck are noted in the Supplemental Report found in Appendix C, but are reiterated here. The following deficiencies were noted:

- There are clogged drains on the east side near Pier 11 and the North Abutment AE. See Appendix C for details.
- The downspout has surface corrosion in Span 23AE near the North Abutment AE.
- The drain is clogged near Pier 6 in Span 7.
- Part of the drain has fallen onto the girder cope next to the seated hinge at the following locations.
  - ♦ Span 12

- ◆ Span 17



- ◆ Span 18AE
- ◆ Span 18AW (about to fall)





|                  |      |
|------------------|------|
| Expansion Joints | Fair |
|------------------|------|

The expansion joints are in fair condition. The deficiencies for the expansion joints are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed findings and expansion joint measurements can be found in the Supplemental Report. The following deficiencies were noted:

- The intermediate expansion joints vary in clear spacing from 2 1/8" to 2 1/2".
- The abutment expansion joints vary in clear spacing from 1 1/2" to 2 7/8".
- The glands show signs of minor leakage.
- Debris exists in most of the joints.
- The concrete adjacent to Expansion Joint 2A has been patched with an epoxy material.

### SUPERSTRUCTURE SUMMARY

SATISFACTORY

The superstructure is rated a 6, meaning that it is in satisfactory condition. The rating is based on the condition of the Pins/Hangers/Hinges, which are rated 2 – Fair.

The individual items are as follows:

| <u>Item</u>               | <u>I-71 Rating</u> |
|---------------------------|--------------------|
| Alignment                 | 1 – Good           |
| Beams/Girders/Slabs       | 1 – Good           |
| Diaphragms or Crossframes | 2 – Fair           |
| Lateral Bracing           | 2 – Fair           |
| Bearing Devices           | 2 – Fair           |
| Protective Coating System | 6 – Satisfactory   |
| Pins/Hangers/Hinges       | 2 – Fair           |
| Fatigue Prone Connections | 1 – Good           |
| Live Load Response        | S – Satisfactory   |

|           |      |
|-----------|------|
| Alignment | Good |
|-----------|------|

The alignment is in good condition. No deficiencies were noted.

|                    |      |
|--------------------|------|
| Beams/Girders/Slab | Good |
|--------------------|------|

The beams and girders are in good condition. The following deficiencies were noted:

- Surface corrosion on splice plates and bolts.
- Two loose bolts in bottom cover plate at the splice at Beam A, Span 17.

- Light surface corrosion with isolated locations of moderate corrosion on the web, stiffeners, and flanges, specifically the bottom flange.



- Surface corrosion at the seated hinges with up to 1/16" section loss.



- 1/2" pack rust has bowed the bottom cover plate of Beam F in Span 20AW.



Diaphragms or Crossframes

Fair

The crossframes are in fair condition. The following deficiencies were noted:

- There is a missing bolt at Girder F in Span 2.
- There is a missing bolt between Girders C and D in Span 4.



- A 1 ½” corrosion hole exists near Beam K between Beams K and L in Span 18AE.



- The following locations have tears or are beginning to tear.
  - ♦ The crossbracing is severed at Beam K between Beams K & F in Span 7.



- ♦ Surface corrosion exists at various locations.
- ♦ Pack rust is beginning to tear at Beam F between Beams K & F in Span 7.

- ♦ There is a 1 ¼” tear at Beam K between Beams K & L in Span 18AE.
- ♦ There is a 2 ½” tear at Beam L between Beams K & L in Span 12.
- ♦ There is a 3” tear at Beam K between Beams F & K in Span 12.
- ♦ A full tear exists in Beam F between Beams E & F in Span 12.



Lateral Bracing

Fair

The lateral bracing is in fair condition. The following deficiencies were noted:

- ¾” pack rust is bowing the gusset plate in Span 18AE at Beam K.



- ½” pack rust and a bent gusset plate in Span 19AE at Beam J.
- There is a loose bolt at the gusset plate in Span 21AE at Beam K.



- There is a loose bolt at the gusset plate in Span 23AE at Beam M between Beams M & L.

|                 |      |
|-----------------|------|
| Bearing Devices | Fair |
|-----------------|------|

The bearing devices are in fair condition. The following deficiencies were noted:

- Surface corrosion is typical. The exterior bearings show a moderate amount of corrosion.
- Six bearings are rocked  $\geq 10^\circ$ .
 

|                 |      |           |
|-----------------|------|-----------|
| ♦ North Abut AW | 23°N | Bearing G |
| ♦ North Abut AW | 17°N | Bearing H |
| ♦ North Abut AW | 10°N | Bearing J |
| ♦ North Abut AW | 15°N | Bearing K |
| ♦ North Abut AW | 10°N | Bearing M |
| ♦ Pier 1        | 16°N | Bearing N |

- One bearing is rocked beyond recall (Horizontal Distance >  $\frac{1}{3}$  H).
  - ♦ North Abut AW      23°N      Bearing G



- The bearings at Pier 21AW have pack rust between the shims causing the masonry plate to be rotated.



- The following tables list the bearing measurements.

| Bearing Measurements – I-71 |       |       |       |       |       |       |       |       |       |       |       |      |       |
|-----------------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|------|-------|
| Pier/Abut                   | A     | B     | C     | D     | E     | F     | G     | H     | J     | K     | L     | M    | N     |
| S Abut                      | 3°S   | 7°S   | 9°S   | 5°S   | 3°S   | 9°N   |       |       |       | 5°S   | 0°    |      | 3°N   |
| Pier 1                      | 1°N   | 1°N   | 2°N   | 4°N   | 2°N   | 1°N   |       |       |       | 1°N   | 5°N   |      | 16°N  |
| Pier 2                      | 2°N   | 2°S   | 1°N   | 1°S   | 0°    | 0°    |       |       |       | 2°S   | 1°N   |      | 4°N   |
| Pier 3                      | 3°N   | 0°    | 0°    | 1°S   | 0°    | 0°    |       |       |       | 1°S   | 3°S   |      | 2°S   |
| Pier 4                      | Fixed | Fixed | Fixed | Fixed | Fixed | Fixed |       |       |       | Fixed | Fixed |      | Fixed |
| Pier 5                      | 1°N   | 1°N   | 0°    | 0°    | 1°N   | 1°N   |       |       |       | 3°S   | 2°S   |      | 1°S   |
| Pier 6                      | 3°S   | 0°    | 1°N   | 1°N   | 0°N   | 1°N   |       |       |       | 1°N   | 3°N   |      | 3°N   |
| Pier 7                      | 0°    | 0°    | 0°    | 0°    | 0°    | 1°N   |       |       |       | 1°N   | 0°    |      | 0°    |
| Pier 8                      | 2°S   | 1°N   | 0°    | 0°    | 1°S   | 0°    |       |       |       | 1°S   | 0°    |      | 0°    |
| Pier 9                      | Fixed | Fixed | Fixed | Fixed | Fixed | Fixed |       |       |       | Fixed | Fixed |      | Fixed |
| Pier 10                     | 1°S   | 0°    | 0°    | 1°S   | 0°    | 1°S   |       |       |       | 3°S   | 1°S   |      | 1°S   |
| Pier 11                     | 1°S   | 2°S   | 3°S   | 0°    | 3°S   | 2°S   |       |       |       | 1°S   | 1°S   |      | 1°N   |
| Pier 12                     | 1°N   | 4°N   | 3°N   | 5°N   | 3°N   | 2°N   |       |       |       | 3°N   | 2°N   |      | 2°N   |
| Pier 13                     | 3°N   | 5°N   | 4°N   | 2°N   | 2°N   | 0°    |       |       |       | 2°N   | 0°    |      | 0°    |
| Pier 14                     | Fixed | Fixed | Fixed | Fixed | Fixed | Fixed |       |       | Fixed | Fixed | Fixed |      | Fixed |
| Pier 15                     | 0°    | 1°N   | 2°N   | 1°N   | 1°N   | 1°S   |       | 1°S   | 0°    | 0°    | 1°S   |      | 1°S   |
| Pier 16                     | 0°    | 0°    | 1°N   | 1°N   | 1°N   | 0°    | 0°    | 0°    | 0°    | 0°    | 0°    |      | 1°N   |
| Pier 17                     |       |       |       |       |       |       |       |       |       |       |       |      |       |
| Pier 18AW                   | Fixed | Fixed | Fixed | Fixed | Fixed | Fixed |       |       |       |       |       |      |       |
| Pier 19AW                   | Fixed | Fixed | Fixed | Fixed | Fixed | Fixed |       |       |       |       |       |      |       |
| Pier 20AW                   | 0°    | 0°    | 0°    | 1°N   | 0°    | 0°    |       |       |       |       |       |      |       |
| Pier 21 AW                  | 5°N   | 4°N   | 5°N   | 5°N   | 4°N   | 4°N   |       |       |       |       |       |      |       |
| N Abut AW                   | 5°S   | 6°S   | 9°S   | 3°N   | 2°S   | 1°N   |       |       |       |       |       |      |       |
| Pier 18AE                   |       |       |       |       |       |       | Fixed | Fixed | Fixed | Fixed | Fixed |      | Fixed |
| Pier 19AE                   |       |       |       |       |       |       | Fixed | Fixed | Fixed | Fixed | Fixed |      | Fixed |
| Pier 20AE                   |       |       |       |       |       |       |       |       |       |       |       |      |       |
| Pier 21AE                   |       |       |       |       |       |       |       |       |       |       |       |      |       |
| Pier 22AE                   |       |       |       |       |       |       |       |       |       |       |       |      |       |
| N Abut AW                   |       |       |       |       |       |       | 23°N  | 17°N  | 10°N  | 15°N  | 9°N   | 10°N | 6°N   |

Below are the bearing measurements under the steel pier caps.

| Bearing Measurements – I-71 |       |        |       |
|-----------------------------|-------|--------|-------|
| Pier                        | West  | Center | East  |
| Pier 17                     | 0°    |        | 3°S   |
| Pier 18AE                   |       | Fixed  |       |
| Pier 19AE                   | 1°N   |        | 1°S   |
| Pier 20AE                   | Fixed |        | Fixed |
| Pier 21AE                   | 0°    |        | 1°S   |
| Pier 22AE                   | 0°    |        | 4°N   |



|                           |              |
|---------------------------|--------------|
| Protective Coating System | Satisfactory |
|---------------------------|--------------|

The protective coating system is rated a 6, meaning it is in satisfactory condition. The following deficiencies were noted:

- Greater than 5% and less than 10% of the total protective coating system is failed.
- Surface or freckled rust is prevalent throughout.
- Candidate for zone painting (outside fascia beams or beam ends near joints).
- Random locations of peeling paint and surface corrosion.

|                     |      |
|---------------------|------|
| Pins/Hangers/Hinges | Fair |
|---------------------|------|

The seated hinges are in fair condition. The following deficiencies were noted:

- Surface corrosion. Heavier corrosion at the groove.



- Loose bolt in Span 18AW on Beam E.



The following table shows the measurements taken at the seated hinges.

| Seated Hinge Measurements – I-71 |          |          |        |        |        |        |          |          |        |          |        |          |
|----------------------------------|----------|----------|--------|--------|--------|--------|----------|----------|--------|----------|--------|----------|
| Span                             | A        | B        | C      | D      | E      | F      | G        | H        | J      | K        | L      | N        |
| Span 7                           | 1 1/2" S | 5/8" S   | 1/2" S | 1/2" S | 1/2" S | 1/4" N |          |          |        | 1/4" N   | 1/2" N | 1/2" N   |
| Span 12                          | 7/8" N   | 1 1/8" N | 5/8" N | 3/8" N | 7/8" S | 3/8" S |          |          |        | 1 3/8" S | 3/4" S | 1 1/8" S |
| Span 18AW                        | 1/4" S   | 1/4" S   | 3/8" S | 3/8" S | 5/8" S | 3/8" S |          |          |        |          |        |          |
| Span 18AE                        |          |          |        |        |        |        | 1 1/4" S | 1 1/4" S | 1/2" N | 1 1/8" N | 7/8" N | 1" S     |

Fatigue Prone Connections

Good

The fatigue prone connections are in good condition. The following deficiencies were noted:

- Surface corrosion on the intersecting welds under the seated hinge.
- Surface corrosion on the welds along the bottom cover plate and at the ends.



Live Load Response

Satisfactory

The live load response is in satisfactory condition, which is normal. There was no excessive deflection or vibration noted under live load.

SUBSTRUCTURE SUMMARY

SATISFACTORY

The substructure is rated a 6, meaning that it is in satisfactory condition. The rating is based on the condition of the Piers, which are rated 2 – Fair.

The individual items are as follows:

| <u>Item</u>      | <u>I-71 Rating</u> |
|------------------|--------------------|
| Abutments        | 1 – Good           |
| Abutment Seats   | 1 – Good           |
| Piers            | 2 – Fair           |
| Pier Seats       | 1 – Good           |
| Backwalls        | 2 – Fair           |
| Wingwalls        | 1 – Good           |
| Slope Protection | 1 – Good           |

The abutments are in good condition. The following deficiencies were noted (see sketches in Appendix F):

- South Abutment A – There is light cracking.



- North Abutment AW – The abutment breastwall has hairline cracking.

|                |      |
|----------------|------|
| Abutment Seats | Good |
|----------------|------|

The abutment seats are in good condition. The following deficiencies were noted:

- North Abutment AW – There is debris around Bearing A and F.



|       |      |
|-------|------|
| Piers | Fair |
|-------|------|

The piers are in fair condition. The following deficiencies were noted (see sketches in Appendix F):

- Pier 1 – There is cracking in the pier cap and a 2' x 1' delamination at the base of Column 3.
- Pier 2 – There are areas of exposed steel and hairline cracking in the pier cap. There is a 1' x 3" spall in Column 2. Paint is missing near the top of Column 5.
- Pier 3 – The pier cap has multiple cracks. The cap has exposed steel on the south side.
- Pier 4 – The pier cap has multiple cracks and one location of exposed rebar on the south side.
- Pier 5 – No significant deficiencies noted.

- Pier 6 – The pier cap has multiple cracks. The bottom edge of the south side has a 6' x 4" spall with exposed rebar. The bottom edge of the north side has a 5' x 2' spall with exposed rebar. The north face of the pier cap has an 8' x 4' spall with exposed rebar on the west side.



- Pier 7 – The pier cap has multiple cracks. The north side has three small areas of spalling with exposed rebar.
- Pier 8 – The pier cap has multiple cracks and rust spots.
- Pier 9 – The pier cap has multiple cracks. The base of the column above the SR 176 pier cap has a 1' x 3" spall on the east column and a 1' x 8" spall on the west column.
- Pier 10 – The pier cap has multiple cracks. The north face has an 8" x 1" spall with exposed rebar. The west column has a 1 SF spall with exposed rebar and a 2 ft horizontal crack with efflorescence.

- Pier 11 – The pier cap has multiple cracks. The north face has map cracking that mirrors the rebar pattern and alligator cracking. The north face also has several spalls, some with exposed rebar.



- Pier 12 – The pier cap has multiple cracks. The pedestal is spalled under Beam B. The east column has medium sized cracking above the SR 176 pier cap.
- Pier 13 – The pier cap has multiple cracks. The base of the west column has a 3' x 3' delamination.

- Pier 14 – The pier cap has multiple cracks. The east column has a 3' x 9' spall with delaminations and exposed rebar. There is also a 3 ½' x 2' spall with exposed rebar.




- Pier 15 – The pier cap has multiple cracks. The north face has a 2' x 8" spall and a 2' x 4" delamination. The west column has a 6" x 1" spall with exposed rebar.
- Pier 16 – The pier cap has multiple cracks. The bottom edge of the south face has a spall with exposed rebar. The north face has small spalls with exposed rebar.
- Pier 17 – This pier cap is a steel box. The exterior has peeling paint and surface corrosion along the bottom edge. The interior has the following deficiencies (sections inside the box cap are labeled from west to east):
  - ♦ Corrosion exists at the drain holes at the east end.
  - ♦ Corrosion debris is piling below the access ladder.
  - ♦ At Section 11N, there is a steel inclusion in the web.



- ♦ At Section 9S, there is a steel inclusion in the web.



- ♦ At Section 7N, there is a steel inclusion in the web and a 2 1/8" x 1/8" deep gouge.



- ♦ At Section 3S, there is a grease-like material on the bottom flange.
- Pier 18AW – There are multiple cracks in the pier cap. The east column has a 5" diameter delamination and a 2' x 2' delamination.
- Pier 19AW – The pier cap has multiple cracks.
- Pier 20AW – The pier cap has multiple cracks.

- Pier 21AW – The pier cap has multiple cracks.
- Pier 18AE – The pier cap is a steel cap. There are multiple cracks that have holes drilled to arrest the crack growth. The following cracks were noted (see Appendix F for exact locations).
  - ♦ Beam G – 2” crack
  - ♦ Beam H – ¾” crack
  - ♦ Beam J – 2 ½” and ½” cracks
  - ♦ Beam K – ¾” crack
  - ♦ Beam L – ½” crack
  - ♦ Beam N – 2” crack
- Pier 19AE – The pier cap is a steel cap. There are multiple cracks that have holes drilled to arrest the crack growth. The following cracks were noted (see Appendix F for exact locations).
  - ♦ Beam G – 1 ½” crack
  - ♦ Beam H – ½” crack
  - ♦ Beam J – ½” crack
  - ♦ Beam K – ¾” and ½” cracks
  - ♦ Beam N – 1 ¼” crack
- Pier 20AE – No deficiencies noted.
- Pier 21AE – The pier cap is a steel cap. There are multiple cracks that have holes drilled to arrest the crack growth. The following cracks were noted (see Appendix F for exact locations).
  - ♦ Beam G – 1 ½” crack
  - ♦ Beam H – ¾” crack
  - ♦ Beam J – 1” and ½” cracks
  - ♦ Beam K – 1” and ½” cracks
  - ♦ Beam L – 1” and 1” cracks
  - ♦ Beam M – ½” crack
  - ♦ Beam N – 1” crack
- Pier 22AE – The pier cap is a steel cap. There are multiple cracks that have holes drilled to arrest the crack growth. The following cracks were noted (see Appendix F for exact locations).
  - ♦ Beam G – 4 1/8” crack



- ♦ Beam H – 3/4" crack
- ♦ Beam J – 1 3/8" and 1" cracks
- ♦ Beam K – 3/4" and 1" cracks
- ♦ Beam L – 3/4", 2 7/8", and 5/8" cracks



- ♦ Beam M – 3/4" crack
- ♦ Beam N – 1" crack

|            |      |
|------------|------|
| Pier Seats | Good |
|------------|------|

The pier seats are in good condition. The following deficiencies were noted:

- There are multiple areas along the pier seat edge that are cracking.
- Some of the spalls on the pier face extend up to the pier seat.

The backwalls are in fair condition. The following deficiencies were noted:

- North Abutment AW – The backwall is failing at the northwest corner (5' x 2 ½' x 3"). This area has exposed rebar.



- North Abutment AW – The northwest corner has a hole that goes toward the wingwall.



- North Abutment AW – The northeast corner has a hole measuring 1 ½' x 1 ½'.

Wingwalls

Good

The wingwalls are in good condition. The following deficiencies were noted.

- North Abutment AW – The east wingwall has missing joint material.



- North Abutment AW – The west wingwall has a 1 ½' x 1 ½' spall with exposed rebar.



- North Abutment AW – The west wingwall has joint material falling out at the lower rail level.



|                  |      |
|------------------|------|
| Slope Protection | Good |
|------------------|------|

The slope protection is in good condition. No significant deficiencies were noted.

#### APPROACHES SUMMARY

GOOD

The approaches are rated a 7, meaning that they are in good condition.

The individual items are as follows:

| <u>Item</u>    | <u>I-71 Rating</u> |
|----------------|--------------------|
| Pavement       | 1 – Good           |
| Approach Slabs | 1 – Good           |
| Guardrail      | 1 – Good           |
| Relief Joint   | 1 – Good           |
| Embankment     | 1 – Good           |

|          |      |
|----------|------|
| Pavement | Good |
|----------|------|

The pavement is in good condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report. The following deficiencies were noted:

- There are spalls and patches in the asphalt adjacent to the expansion joints.

|                |      |
|----------------|------|
| Approach Slabs | Good |
|----------------|------|

The approach slabs are in good condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report. The following deficiencies were noted:

- There is a 6” diameter erosion hole developing at the west end of the abutment joint at the North Abutment AW.

|           |      |
|-----------|------|
| Guardrail | Good |
|-----------|------|

The guardrail is in good condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report. The following deficiencies were noted:

- The impact attenuator near Pier 17 has been hit by a vehicle.

|               |      |
|---------------|------|
| Relief Joints | Good |
|---------------|------|

The relief joints are in good condition. No significant deficiencies were noted.

|            |      |
|------------|------|
| Embankment | Good |
|------------|------|

The embankments are in good condition. No significant deficiencies were noted.

**GENERAL**

**SATISFACTORY**

The individual items are as follows:

| <u>Item</u>        | <u>I-71 Rating</u> |
|--------------------|--------------------|
| Warning Signs      | 4 – Critical       |
| Sign Supports      | 1 – Good           |
| Vertical Clearance | 1 – Good           |

|               |          |
|---------------|----------|
| Warning Signs | Critical |
|---------------|----------|

The warning signs are in critical condition. The following deficiencies were noted:

- There are no bridge end markers.

|               |      |
|---------------|------|
| Sign Supports | Fair |
|---------------|------|

The sign supports are in fair condition. The following deficiencies were noted:

- The sign attached to Pier 15 has two loose bolts.

|                    |      |
|--------------------|------|
| Vertical Clearance | Good |
|--------------------|------|

The vertical clearance is in good condition. No significant deficiencies were noted.



## RECOMMENDATIONS

### 1. Immediate

- The portions of the drain that have broken off should be removed or reattached. It does not appear that they are able to fall past the seated hinge, but it is better to be proactive with them.

### 2. Maintenance and Monitoring

- Remove the formwork in Span 20AW.
- Clear the clogged scuppers in the deck.
- Clear the clogged drain near Pier 6 in Span 7.
- Clean the expansion joints from debris.
- Tighten the loose bolts in the bottom cover plate at the splice at Beam A, Span 17.
- Tighten the loose bolt at the lower lateral bracing gusset plate in Span 21AE at Beam K.
- Tighten the loose bolt at the lower lateral bracing gusset plate in Span 23AE at Beam M between Beams M & L.
- Tighten the loose bolt at the seated hinge in Span 18AW on Beam E.
- Clean the debris from the abutment seats, especially at the North Abutment AW.
- Remove the corroded debris from inside Pier 17.
- Repair the impact attenuator near Pier 17.

### 3. Short Term

- Abrasively clean and paint the exposed rebar in the floor. Patch the spalled areas.
- Repair the damaged barrier railing between Pier 22AE and the North Abutment AE.
- Abrasively clean and paint the exposed rebar in the exterior railing. Patch the spalled areas.
- Repair the broken portion of the drains at:
  - ♦ Span 12
  - ♦ Span 17
  - ♦ Span 18AE
  - ♦ Span 18AW
- Consider spot painting near the bearings and at the seated hinges.
- Repair the torn crossbracing members in Spans 7, 18AE, and 12.
- Abrasively clean and paint the exposed rebar. Patch the spalled areas.
- Remove the delaminated concrete then abrasively clean, paint, and patch the areas.
- Repair the holes and spalled concrete in the backwall at the North Abutment AW.
- Replace the missing joint material in the east wingwall at the North Abutment AW.
- Replace the joint material falling out at the west wingwall at the North Abutment AW.

### 4. Rehabilitation

- None

## 5. Future Inspection or Testing

- Note any changes in the leakage at the expansion joint glands. Replace the glands if the condition worsens.
- Continue to note the condition of the surface corrosion on the superstructure.
- Continue to watch the rotation at the following bearings:
  - ♦ North Abut AW      23°N      Bearing G
  - ♦ North Abut AW      17°N      Bearing H
  - ♦ North Abut AW      10°N      Bearing J
  - ♦ North Abut AW      15°N      Bearing K
  - ♦ North Abut AW      10°N      Bearing M
  - ♦ Pier 1              16°N      Bearing N
- Reset the bearing at the following location:
  - ♦ North Abut AW      23°N      Bearing G
- Note any changes to the bearings at Pier 21AW.
- Continue to note the amount of corrosion on the fatigue prone details.
- Note any changes near the inclusions and gouge inside Pier 17.
- Note any changes to the cracks in the steel pier caps at Pier 18AE, 19AE, 20AE, and 21AE.

I-71/SR 176 Double Decked Bridge (I-71 Upper Deck)  
2012 In-Depth Bridge Inspection



# **APPENDIX**

## **A**

I-71 (Upper Deck)  
Spans 1 - 3





FRAMING PLAN









# I-71 (Upper Deck) Spans 7 - 11



# I-71 (Upper Deck) Spans 12 - 17




# I-71 (Upper Deck) Spans 18AW – 22AW





I-71 (Upper Deck)  
Spans 18AE – 23AE



I-71/SR 176 Double Decked Bridge (I-71 Upper Deck)  
2012 In-Depth Bridge Inspection

# **APPENDIX B**

OHIO DEPARTMENT OF TRANSPORTATION

**BRIDGE INSPECTION REPORT**

|   |   |   |   |   |   |   |
|---|---|---|---|---|---|---|
| 1 | 8 | 0 | 5 | 3 | 7 | 1 |
|---|---|---|---|---|---|---|

STRUCTURE FILE NUMBER

CUY  
CO

00071  
ROUTE

1791  
UNIT

YEAR BUILT 7/1/1969

DIST

12

BRIDGE TYPE

322

TYPE OF SERVICE

61

SR 176 (1328) Jennings Fwy

DECK

|                                |   |                    |   |
|--------------------------------|---|--------------------|---|
| 1. Floor                       | 2 | 2. Wearing Surface | 2 |
| 3. Curbs, Sidewalks & Walkways |   | 4. Median          |   |
| 5. Railing                     | 2 | 6. Drainage        | 2 |
| 7. Expansion Joints            | 2 | <b>8. SUMMARY</b>  | 6 |

SUPERSTRUCTURE

|  |   |  |   |
|--|---|--|---|
| 9. Alignment of Members                  | 1 | 10. Beams/Girders/Slab                     | 1 |
| 11. Diaphragms or Cross frames           | 2 | 12. Joists/Stringers                       |   |
| 13. Floorbeams                           |   | 14. Floorbeam Connections                  |   |
| 15. Verticals                            |   | 16. Diagonals                              |   |
| 17. End posts                            |   | 18. Upper Chord                            |   |
| 19. Lower Chord                          |   | 20. Gusset Plates                          |   |
| 21. Lateral Bracing                      | 2 | 22. Sway Bracing                           |   |
| 23. Portals                              |   | 24. Bearing Devices                        | 2 |
| 25. Arch                                 |   | 26. Arch Columns or Hangers                |   |
| 27. Spandrel Walls                       |   | <b>28. Protective Coating System (PCS)</b> | 6 |
| 29. Pins/Hangers/Hinges                  | 2 | 30. Fatigue Prone Detail (E & E')          | 1 |
| 31. Live Load Response ( <i>E or S</i> ) | S | <b>32. SUMMARY</b>                         | 6 |

SUBSTRUCTURE

|                          |   |  |   |
|--------------------------|---|--|---|
| 33. Abutments            | 1 | 34. Abutment Seats                       | 1 |
| 35. Piers                | 2 | 36. Pier Seats                           | 1 |
| 37. Backwalls            | 2 | 38. Wingwalls                            | 1 |
| 39. Fenders and Dolphins |   | 40. Scour ( <i>Insp Type - 1, 2, 3</i> ) |   |
| 41. Slope Protection     | 1 | <b>42. SUMMARY</b>                       | 6 |

CULVERT

|                          |  |  |  |
|--------------------------|--|--|--|
| 43. General              |  | 44. Alignment                          |  |
| 45. Shape                |  | 46. Seams                              |  |
| 47. Headwall or Endwalls |  | 48. Scour ( <i>Insp Type - 1,2,3</i> ) |  |
| 49. Abutments            |  | <b>50. SUMMARY</b>                     |  |

CHANNEL

|                       |  |                    |  |
|-----------------------|--|--------------------|--|
| 51. Alignment         |  | 52. Protection     |  |
| 53. Hydraulic Opening |  | <b>54. SUMMARY</b> |  |

APPROACHES

|                |   |                    |   |
|----------------|---|--------------------|---|
| 55. Pavement   | 1 | 56. Approach Slabs | 1 |
| 57. Guardrail  | 1 | 58. Relief Joint   | 1 |
| 59. Embankment | 1 | <b>60. SUMMARY</b> | 7 |

GENERAL

|  |   |   |     |
|--|---|---|-----|
| 61. Navigation Lights                            |   | 62. Warning Signs                                 | 4   |
| 63. Sign Supports                                | 2 | 64. Utilities                                     |     |
| 65. Vertical Clearance ( <i>1, 2-change, N</i> ) | 1 | 66. <b>General Appraisal</b> & Operational Status | 6 A |

67. Inspected By, First & Last Name

|   |   |   |   |   |   |   |   |   |   |  |  |  |  |  |  |
|---|---|---|---|---|---|---|---|---|---|--|--|--|--|--|--|
| A | n | n |   |   |   |   |   |   |   |  |  |  |  |  |  |
| G | r | i | e | s | s | m | a | n | n |  |  |  |  |  |  |

0 6 8 1 7 7  
PE Number

68. Reviewed By, First & Last Name

|  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

PE Number

Date 0 8 1 0 1 2

1 1 1 1 1 1 N N

Date

69. Survey (1, 0, N)

STATE OF OHIO DEPARTMENT OF TRANSPORTATION  
BRIDGE INSPECTION REPORT

BR-86 REV 2-95

|   |   |   |   |   |   |   |
|---|---|---|---|---|---|---|
| 1 | 8 | 0 | 5 | 3 | 7 | 1 |
|---|---|---|---|---|---|---|

STRUCTURE FILE NUMBER 7

BRIDGE NUMBER CUY 00071 1791 CUYAHOGA YEAR BUILT 1969

DIST 12 BRIDGE TYPE 322 TYPE SERVICE 61 SR 176 (1328) Jennings Fwy

For Full Report, Please See Bridge File. Curbs, Sidewalks, & Walkways do not exist so this item was removed.

DECK

*FLOOR:* The floor is in fair condition. There are hairline to narrow transverse cracks with efflorescence. A few areas show honeycombing and spalling with exposed rebar. There also are areas of delaminated concrete. Formwork was left in place in Span 20AW.

*WEARING SURFACE:* The wearing surface is in fair condition. There are areas of full-depth patches that are in good quality. There are transverse cracks spaced roughly at 10 ft intervals in the positive moment regions and at 6 ft intervals in the negative moment regions. There are isolated areas of map cracking, spalling, and deteriorated patches. Several RPMs are missing leaving shallow holes.

*RAILING:* The railing is in fair condition. There are several spalls along the toe of the barrier. Vertical cracks exist throughout. One large spall is in the rail between Pier 22AE and the North Abutment AE. Multiple spalls with exposed rebar are on the exterior face. There are longitudinal cracks with efflorescence on the exterior face.

*DRAINAGE:* The drains are in fair condition. Several drains are clogged. There are portions of the drain that have broken off in Spans 12, 17, 18AE, and 18AW.

*EXPANSION JOINTS:* The expansion joints are in fair condition. The glands show signs of minor leakage. Debris exists in most of the joints.

SUPERSTRUCTURE

*BEAMS/GIRDERS:* The beams and girders are in good condition. There is surface corrosion at various locations, especially on the bottom flange, splice bolts, and near the seated hinges. The area near the seated hinges has up to 1/16" section loss. A couple of loose bolts exist at the splice at Beam A, Span 17.

*DIAPHRAGMS OR CROSSFRAMES:* The crossframes are in fair condition. There are locations of missing bolts and corrosion holes. In Spans 7, 12, and 18AE, the crossbracing has tears where it's attached to the beams.

*LATERAL BRACING:* The lateral bracing is in fair condition. There's pack rust bowing the gusset plate in Span 18AE. There is a bent gusset plate in Span 19AE and a loose bolt in Spans 21AE and 23AE. This item was not previously rated, but they exist in Ramp AE.

*BEARING DEVICES:* The bearings are in fair condition. There are six bearings that are rocked  $\geq 10^\circ$ . One bearing is rocked beyond recall; North Abut AW, Bearing G. The bearings at 21AW have pack rust between the shims causing the masonry plate to be rotated.

*PAINT:* The paint is in satisfactory condition. There is greater than 5% and less than 10% of the total coating system has failed. Surface or freckled rust is prevalent throughout. There are random locations of peeling paint and surface corrosion.

*PINS/HANGERS/HINGES:* The seated hinges are in fair condition. The hinges have surface corrosion with the corrosion heavier at the groove. There is a loose bolt in Span 18AW on Beam E.

*FATIGUE PRONE CONNECTIONS:* The fatigue prone connections are in good condition. There is surface corrosion on the welds.

*LIVE LOAD RESPONSE:* The live load response is in satisfactory condition.

SUBSTRUCTURE

*ABUTMENTS:* The abutments are in good condition. There is light cracking.

*ABUTMENT SEATS:* The abutment seats are in good condition. The North Abut AW has debris around Bearings A & F.

*PIERS:* The piers are in fair condition. There are hairline to medium cracks, spalling with exposed rebar, and delaminations. Pier 17 is a steel box cap and has peeling paint and surface corrosion at various locations. Inside the box cap are steel inclusions and a gouge. Piers 18AW through Pier 22AW have cracks with drilled holes to arrest the cracks.

*PIER SEATS:* The pier seats are in good condition. There are multiple areas along the pier seat edge that are cracking.

*BACKWALLS:* The backwalls are in fair condition. The backwall is failing at the northwest corner of North Abut AW. There are holes in the backwall at both the northwest and northeast corners.

*WINGWALLS:* The wingwalls are in good condition. At the North Abut AW, the east wingwall has missing joint material. The west wingwall has an area of 1 1/2' x 1 1/2' spall with exposed rebar and the joint material is falling out.

APPROACHES

*PAVEMENT:* The pavement is in good condition. There are spalls and patches in the asphalt adjacent to the expansion joints.

*APPROACH SLABS:* The approach slabs are in good condition. There is a 6" diameter erosion hole developing at the west end of the abutment joint at the North Abut AW.

*GUARDRAIL:* The guardrail is in good condition. The impact attenuator near Pier 17 has been hit by a vehicle.

GENERAL

*WARNING SIGNS:* There are no bridge end markers.

*SIGN SUPPORTS:* The sign attached to Pier 15 has two loose bolts. This lowered the rating from a 1 to a 2.

I-71/SR 176 Double Decked Bridge (I-71 Upper Deck)  
2012 In-Depth Bridge Inspection

# **APPENDIX**

## **C**

# 2012 Annual Inspection of the I-71 Bridge CUY-71-1791 SFN 1805371

## Supplemental Report of 2012 Inspection Results

### **Deck**

The wearing surface of the bridge deck was visually inspected with deficiencies mapped, but not sounded as part of this inspection. The wearing surface is in overall satisfactory condition, providing a smooth riding surface. Large areas of this deck have been patched with good quality, full-depth concrete patches that are behaving similar to the original deck. Transverse cracking is spaced at roughly 10' intervals in the positive moment regions, and 6' intervals in the negative moment regions. There are isolated areas of map cracking, spalling, and deteriorating patches. There are also numerous locations where RPMs are missing from the wearing surface, leaving shallow holes in the wearing surface. See deck mapping for more detailed locations and sizes of deficiencies.

### **Railing**

The barriers are in satisfactory condition, and are structurally sound. There are spalls and deteriorations along large portions of the toe of the barrier, especially on the low side of the structure. The barriers have few vertical cracks throughout the entire structure. One large spall with exposed rebar was noted between Pier 22-AE and North Abutment AE. The impact attenuator near Pier 17 has been hit by a vehicle. See deck mapping for more detailed locations of deficiencies.

### **Drainage System**

The majority of the scuppers were clear at the deck level down to the first downspout bend. Clogged drains were noted on the east side of the bridge near Pier 11 and North Abument AE. See deck mapping for more detailed locations.

### **Expansion Joints**

The expansion joints are in satisfactory condition. Expansion joints were measured perpendicular to the joints from edge of metal angle to edge of metal angle. The intermediate expansion joints vary in clear spacing from  $2\frac{1}{8}$ " to  $2\frac{1}{2}$ ". The abutment expansion joints vary in clear spacing from  $1\frac{1}{2}$ " to  $2\frac{7}{8}$ ". The glands showed signs of minor leakage. In general, there is debris in most of the joints and some map cracking adjacent to the joints. The concrete adjacent to Expansion Joint 2-A has been patched with an epoxy material. See attached table giving expansion joint measurements and temperatures when the measurements were taken.

### **Recommendations**

No major issues were found on the deck surface during the bridge inspection. It is recommended to repair the damaged barrier railing section noted above, and to clear the clogged scuppers noted above.




Typical map cracking along expansion joint.



Impact attenuator has been hit by vehicle.



Large erosion hole at approach slab near North Abutment AW.



Typical spall at toe of barrier.



Typical failing asphalt patch.



Typical clogged drain.



Spall with exposed reinforcing steel at barrier.

**EXPANSION JOINT MEASUREMENT TABLE**

| <b>Expansion Joint</b>  | <b>Measurement (in)</b> | <b>Temperature (°F)</b> |
|-------------------------|-------------------------|-------------------------|
| <b>CUY-71-1791</b>      |                         |                         |
| South Abutment Joint A  | 2 7/8                   | 85                      |
| Expansion Joint 1-A     | 2 1/8                   | 85                      |
| Expansion Joint 2-A     | 2 1/4                   | 85                      |
| Expansion Joint 3-AW    | 2 1/4                   | 80                      |
| Expansion Joint 3-AE    | 2 1/2                   | 75                      |
| North Abutment Joint AW | 2 1/8                   | 80                      |
| North Abutment Joint AE | 1 1/2                   | 75                      |
| <b>CUY-176-1331</b>     |                         |                         |
| South Abutment Joint B  | 1 5/8                   | 82                      |
| Expansion Joint 1-B     | 1 3/4                   | 82                      |
| Expansion Joint 2-BW    | 1 7/8                   | 76                      |
| Expansion Joint 2-BE    | 1 7/8                   | 74                      |
| North Abutment Joint BW | 2 1/4                   | 72                      |
| Expansion Joint 3-BE    | 2 1/2                   | 70                      |
| North Abutment Joint BE | 2 5/8                   | 70                      |





SOUTHBOUND I-71

☉ BRG. SOUTH ABUTMENT A

BEGIN APPROACH SLAB

END APPROACH SLAB

EXP. JT  
2 7/8" @ 85°

2096

2097

☉ PIER 1  
DRAINS CLEAR (2098)

TOE/BARRIER

MISSING RPM

2100, 2101

2126

2125

DRAINS CLEAR

☉ PIER 2

EXP. JT

SOUTHBOUND OUTER ROADWAY

SOUTHBOUND 176

NOTES:

- 0 33% DECK SURFACE HAS BEEN PATCHED w/ CONCRETE (GOOD CONDITION) 2099
- 0 TRANSVERSE CRACKS @ 10' (+M)  
6' (-M)
- 0 EXP. JT GLAND IN GOOD CONDITION (NO TEARS OR DEBRIS)

LEGEND

- FAILING CONC. PATCH
- ASPH. PATCH
- SPALL
- MISSING RPM

I-71 BRIDGE  
PLAN VIEW  
SECTION 1 OF 9



SOUTHBOUND I-71

SOUTHBOUND  
OUTER ROADWAY

☉ PIER 2

☉ PIER 3

DRAINS  
CLEAR

TOE/BARRIER  
2102

☉ PIER 4

SOUTHBOUND 176

TOE/BARRIER

MISSING  
RPM

1x1

2x1

2x2

2x1

MISSING  
RPM

MISS.  
RPM

7x3

2x2

2125

4x1

SOUTH  
BOUND  
176

NORTHBOUND 176

I-71 BRIDGE  
PLAN VIEW  
SECTION 2 OF 9



SOUTHBOUND  
OUTER ROADWAY

SOUTHBOUND I-71

EXP. JT  
2 1/8" @ 85°

SOUTHBOUND 176

⊙ INTERMEDIATE  
EXPANSION JOINT 1-A

⊙ PIER 5

⊙ PIER 6

DRAINS

MISSING  
RPM

3x2

2105

2130

229


NORTHBOUND 176

⊙ SIGN SUPPORT


• EXP. JT. FAIR (SOME  
TEARS IN GLAND &  
DEBRIS BUILDUP)

I-71 BRIDGE  
PLAN VIEW  
SECTION 3 OF 9






I-71 BRIDGE  
PLAN VIEW  
SECTION 5 OF 9




I-71 BRIDGE  
 PLAN VIEW  
 SECTION 6 OF 9





EXP. JT.  
 2 1/4" @ 80°

EXP. JT  
 2 1/2" @ 75°



I-71 BRIDGE  
 PLAN VIEW  
 SECTION 8 OF 9






I-71/SR 176 Double Decked Bridge (I-71 Upper Deck)  
2012 In-Depth Bridge Inspection


# **APPENDIX D**

|          |       |         |            |
|----------|-------|---------|------------|
| FIG. NO. | STATE | PROJECT | 408<br>646 |
| 1        | OHIO  |         |            |

CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76



PLAN-BRIDGE NO. 21A



PLAN-BRIDGE NO. 21B



N.B. & S.B. BRIDGE NOS. 21A & 21B

HOWARD, NEEDLES, TAMMEN & BERENSDORFF  
 CONSULTING ENGINEERS  
 KANSAS CITY CLEVELAND NEW YORK

**SCHEMATIC FRAMING PLAN**

NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
 AND NORTHBOUND JENNINGS


BR. NO. CUY-71-1789R STA. 917+10.09  
 STA. 935+21.25

|                |                 |                  |
|----------------|-----------------|------------------|
| CLEVELAND      | CUYAHOGA COUNTY | OHIO             |
| DRAWN: J.M.C.  | CHECKED: J.M.C. | REVIEWED: J.M.C. |
| DATE: 12-17-66 | DATE: 12-13-66  | DATE: 12-22-66   |

SHEET 408

I-71/SR 176 Double Decked Bridge (I-71 Upper Deck)  
2012 In-Depth Bridge Inspection

# **APPENDIX E**




- Notes:
- ⊗ Indicates Type "X" Crossframe
  - Indicates 90°
  - ↔ Indicates number of intermediate stiffeners at equal spaces between crossframes or between crossframes and bearing stiffeners


- ⊗ DELAMINATION
- ⊗ SPALL
- ⊗ HC = HONEYCOMB
- MB = MISSING BOLT


FRAMING PLAN

CI  
CI  
CI




SPALLED HAUNCHES











I-71/SR 176 Double Decked Bridge (I-71 Upper Deck)  
2012 In-Depth Bridge Inspection

# **APPENDIX**


## **F**




|                   |       |         |
|-------------------|-------|---------|
| FED. RD. DIVISION | STATE | PROJECT |
| 1                 | OHIO  |         |

392  
646


CUYAHOGA COUNTY  
CUY 71-17.83  
CUY-176-12.76




SECTION A-A




SECTION B-B




SECTION C-C



SECTION D-D



PLAN




ELEVATION

Note: Top of Pier Cap shall parallel bottom of Pier Cap between bearing areas.

Note: All reinforcing bar marks shall be prefixed PA.

Notes:  
All piles are 12" dia. C.I.P. Reinforced Concrete Piles.  
The following abbreviation is used:  
ef = each face  
For additional notes see sheet 393.



FOOTING PLAN

STATE BRIDGE NOS. 21A & 21B  
HOWARD, NEEDLES, TAMMEN & BERENSON  
CONSULTING ENGINEERS  
KANSAS CITY CLEVELAND NEW YORK




**PIER I**  
NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
AND NORTHBOUND JENNINGS  
BR. NO. CUY-71-1789R STA. 917+10.09  
STA. 935+21.25  
CLEVELAND CUYAHOGA COUNTY OHIO

DESIGNED BY REVERES  
CHECKED BY REVERES  
DATE 11/2/04



|          |       |         |            |
|----------|-------|---------|------------|
| FIG. NO. | STATE | PROJECT | 383<br>646 |
| DIVISION | OHIO  |         |            |


CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76



Notes:  
 All piles are 12" x 8" C.I.P. Reinforced Concrete.  
 All battered piles shall be inclined 3 in 12 in the direction shown.  
 Pile layout dimensions are measured along bottom of footing.  
 For Reinforcement Schedule and Bar Bending Diagrams see Sheet 452.  
 The following abbreviation is used:  
 ef = each face

Note: All reinforcing bar marks shall be prefixed PB.





Note: Top of Pier Cap shall parallel bottom of Pier Cap between bearing areas.



|  |                 |                |                |
|--|-----------------|----------------|----------------|
| M.H.T.B. BRIDGE NOS. 21A & 21B   |                 |                |                |
| HOWARD, NEEDLES, TAMMEN & BERENSON<br>CONSULTING ENGINEERS<br>CLEVELAND OHIO |                 |                |                |
| PIER 2   |                 |                |                |
| NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,<br>AND NORTHBOUND JENNINGS         |                 |                |                |
| BR. NO. CUY-71-1789 R  |                 | STA. 917+10.09 |                |
|  |                 | STA. 935+21.25 |                |
| CLEVELAND  | CUYAHOGA COUNTY | OHIO           |                |
| DRAWN: J.P.  | TRACED          | CHECKED: J.P.  | REVIEWED: J.P. |
| DATE: 8-18-64  | DATE: 10-24-64  | DATE: 12-22-64 |                |
|  |                 | SHEET 383      |                |

|             |           |
|-------------|-----------|
| PROJECT     | NO. 518   |
| CITY        | CLEVELAND |
| STATE       | OHIO      |
| DRAWN BY    | DATE      |
| CHECKED BY  | DATE      |
| APPROVED BY | DATE      |

CUYAHOGA COUNTY  
CITY 21-1789  
CUT-16-12.10






Notes:  
All piers are 15" C.I.P. Reinforced Concrete.  
All battered piers shall be inclined 3 in 15 in the direction shown.  
Pier layout dimensions are measured along bottom of footing.  
For Reinforcement Schedules and Bar Bending Diagrams see Sheet 352.  
The following approval is used:  
of each face

Note: All reinforcing bar marks shall be placed as shown.

|             |           |
|-------------|-----------|
| PROJECT     | NO. 518   |
| CITY        | CLEVELAND |
| STATE       | OHIO      |
| DRAWN BY    | DATE      |
| CHECKED BY  | DATE      |
| APPROVED BY | DATE      |

PIER 5  
NORTHBOUND I-71 OVER NORTHBOUND LEMNINGS AND NORTHBOUND LEMNINGS  
BR. NO. CUY-21-1789 STA. 917+10.09  
STA. 928+51.59  
CLEVELAND CUYAHOGA COUNTY OHIO










PIER 5  
NORTHBOUND I-71 OVER NORTHBOUND LEMNINGS AND NORTHBOUND LEMNINGS  
BR. NO. CUY-21-1789 STA. 917+10.09  
STA. 928+51.59  
CLEVELAND CUYAHOGA COUNTY OHIO



|         |       |         |            |
|---------|-------|---------|------------|
| FID NO. | STATE | PROJECT | 384<br>646 |
| 7       | OHIO  |         |            |

CUYAHOGA COUNTY  
 CUY 71-17-83  
 CUY-176-12-76



DEAD LOAD DEFLECTION TABLE

| Point of Deflection        | I    | J    | J    | C    |
|----------------------------|------|------|------|------|
| Initial - Cap Beam Only    | 0    | 0    | 0    | 0    |
| Initial - Total Structure  | 1/4" | 1/4" | 1/4" | 1/4" |
| Ultimate - Total Structure | 1/4" | 1/4" | 1/4" | 1/4" |

Notes: Cap beam shall be cambered for ultimate dead load deflections.  
 Bearing Pads shall be set so that after Initial Total Structure deflection the designated bearing pad elevations are reached.

Note: All reinforcing bar marks shall be prefixed PC.

Note: All piles are 12"Ø C.I.P. Reinforced Concrete Piles.  
 The following abbreviation is used:  
 # = # each face  
 For additional notes see sheet 383.

H.M.T.B. BRIDGE NOS. 21A & 21B  
 HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
 CONSULTING ENGINEERS  
 KANSAS CITY, CLEVELAND, NEW YORK


**PIER 3**  
 NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
 AND NORTHBOUND JENNINGS

BR. NO. CUY-71-1789R STA. 917+10.09  
 STA. 935+21.25

CLEVELAND OHIO  
 DRAWN BY: TRACES DATE: 12/22/76  
 CHECKED BY: [Signature] DATE: 12/22/76  
 DESIGNED BY: [Signature] DATE: 12/22/76  
 SHEET 384

|         |                 |     |
|---------|-----------------|-----|
| DATE    | PROJECT         | NO. |
| 10-1-78 | CUYAHOGA COUNTY | 384 |

CUYAHOGA COUNTY  
 CUY 17-17-83  
 CUY-17E-15-7E







DEAD LOAD DEFLECTION TABLE

| Point of Deflection        | 1/4  | 1/2    |
|----------------------------|------|--------|
| Initial - Cap Beam Only    | 0    | 0      |
| Initial - Total Structure  | 1/4" | 1/2"   |
| Ultimate - Total Structure | 3/4" | 1 1/2" |

Notes: Cap beam shall be compared for ultimate dead load deflections.  
 Bearing pads shall be set so that after initial total structure deflection the designated bearing and elevations are reached.

Note: All reinforcing bar marks shall be placed MC.

Note: All piles are 15 1/2" C.I.P. Reinforced Concrete Piles. The following observation is used: 1" = each face. For additional notes see sheet 38X.



PIER 3

CLEVELAND CUYAHOGA COUNTY OHIO

BR. NO. CUY-17-1789 STA. 917+10.09  
 AND NORTHBOUND LEMINGS  
 NORTHBOUND I-71 OVER NORTHBOUND LEMINGS

DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 DATE: 10-1-78


REVISIONS:

|     |         |             |
|-----|---------|-------------|
| NO. | DATE    | DESCRIPTION |
| 1   | 10-1-78 | AS SHOWN    |


NOTE: BRIDGE NO. 318 @ 518  
 HOWARD REELES TANKER & BRIDGES  
 CONSULTING ENGINEERS  
 CLEVELAND OHIO

|                   |       |         |     |
|-------------------|-------|---------|-----|
| FED. RD. DIVISION | STATE | PROJECT | 385 |
| 1                 | OHIO  |         |     |


CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76




Note:  
 Special care shall be taken when placing reinforcing steel so as not to interfere with anchor ball settings.




SECTION A-A



SECTION B-B



SECTION C-C



SECTION D-D

stirrups CAUSING popouts

spall

S SIDE

Note: All reinforcing bar marks shall be prefixed PD.

Notes:  
 All piles are 12 BP 53 steel bearing piles.  
 All battered piles shall be inclined 3 in 12 in the direction shown, except as noted.  
 Pile layout dimensions are measured along bottom of footing.  
 For Reinforcement Schedule and Bar Bending Diagrams see Sheets 452, 453, 454, 454A and 454B.  
 For anchor ball details see Ohio Standard Drawing RB-1-55.  
 The following abbreviation is used:  
 ef = each face

|  |                 |                |      |
|--|-----------------|----------------|------|
| M.N.T.S. BRIDGE NOS. 21A & 21B   |                 |                |      |
| HOWARD, NEEDLES, TAMMEN & BERENSON<br>CONSULTING ENGINEERS<br>KANSAS CITY CLEVELAND NEW YORK |                 |                |      |
| <b>PIER 4</b>  |                 |                |      |
| NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,<br>AND NORTHBOUND JENNINGS                         |                 |                |      |
| BR. NO. CUY-71-1789 R  |                 | STA. 917+10.09 |      |
|  |                 | STA. 935+21.25 |      |
| CLEVELAND  | CUYAHOGA COUNTY | OHIO           |      |
| DESIGNED BY  | CHECKED BY      | REVIEWED BY    | DATE |
| DATE 11/10/54  | DATE 11/10/54   | DATE 11/22/54  | DATE |

Sta. 920+78.00  
 @ Northbound I-71

Reference Line  
 (See sheet 373)  
 34'-4"





FOOTING PLAN








CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76





Note: All reinforcing bar marks shall be prefixed PF.

ELEVATION  
 5 SIDE

| Point of Deflection      | 1      | 2      | 3      |
|--------------------------|--------|--------|--------|
| Initial-Cap Beam Only    | 4"     | 1 1/2" | 4"     |
| Initial-Total Structure  | 2 1/2" | 3 1/2" | 3 1/2" |
| Ultimate-Total Structure | 2 1/2" | 3 1/2" | 3 1/2" |



Note:  
 Cap beams shall be combined for ultimate dead load deflections.  
 Bearing pads shall be set so that after initial total structure deflection the designated bearing pad elevations are reached.










Note:  
 All piles are 126P53.  
 For details for field welding No. 185 reinforcement bars see Sheet 389.  
 The following abbreviation is used:  
 ef = each face  
 For additional notes see Sheet 385.

H.K.T.B. BRIDGE NOS. 21A & 21B  
 HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
 CONSULTING ENGINEERS  
 KANSAS CITY, OHIO NEW YORK

**PIER 6**  
 NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
 AND NORTHBOUND JENNINGS  
 BR. NO. CUY-71-1789R STA. 917+10.09  
 STA. 935+21.25

CLEVELAND CUYAHOGA COUNTY OHIO  
 DRAWN TCS TRACED CHECKED BY [Signature] REVIEWED BY [Signature] REVISIONS  
 DATE 10/14/64 DATE 12/26/64 SHEET 387



CUYAHOGA COUNTY  
 CUY 17-17-83  
 CUY 17-17-83



DEAD LOAD DEFLECTION TABLE

| Point of Deflection | Initial-Total Structure | Initial-Column Beam Only |
|---------------------|-------------------------|--------------------------|
| 1/4                 | 1/4"                    | 1/4"                     |
| 1/2                 | 1/2"                    | 1/2"                     |
| 3/4                 | 3/4"                    | 3/4"                     |
| 1                   | 1"                      | 1"                       |

Notes:  
 1. Column deflection shall be computed for ultimate dead load deflections.  
 2. Barling bars shall be set so that after initial total structure deflection the designed barling rod elevations are reached.



Notes:  
 1. All piles are 18" dia.  
 2. For details for field welding No. 182 reinforcement bars see Sheet 388.  
 3. The following observation is noted:  
 4. 1" each face  
 5. For additional notes see Sheet 387.


PIER 8  
 BR. NO. CUY-17-1789 STA. 917+10.08  
 STA. 938+51.25  
 CUYAHOGA COUNTY, OHIO  
 ENGINEER: HOWARD, NEELY, LAMEN & BERENSON  
 CIVIL ENGINEERS  
 1700 W. 12TH ST., CLEVELAND, OHIO 44115-1200  
 DATE: 11/15/83  
 SHEET: 387




|          |       |         |
|----------|-------|---------|
| FIG. NO. | STATE | PROJECT |
| 1        | OHIO  |         |

300  
646

CUYAHOGA COUNTY  
CUY 71-17.83  
CUY-176-12.76




PLAN




ELEVATION


S SIDE



SECTION A-A




SECTION B-B




SECTION C-C

| Point of deflection      | 1 PT. | 2 PT. | 3 PT. |
|--------------------------|-------|-------|-------|
| Initial-Cap Beam Only    | 1/4"  | 1/4"  | 1/4"  |
| Initial-Total Structure  | 1/4"  | 1/4"  | 1/4"  |
| Ultimate-Total Structure | 3/4"  | 3/4"  | 3/4"  |



FOOTING PLAN



Notes: All reinforcing bar marks shall be prefixed PB.

Notes:  
All piles are 12BP53.  
For details for field welding No. 18S reinforcement bars see sheet 389.  
The following abbreviation is used:  
of = each face  
For additional notes see sheet 385.


Notes:  
Cap beams shall be combined for ultimate dead load deflections.  
Bearing pads shall be set so that after initial total structure deflection the designated bearing pad elevations are reached.

H.K.T.B. BRIDGE NOS. 21A & 21B  
HOWARD, NEEDLES, TAMMEN & BERENSON  
CONSULTING ENGINEERS  
CLEVELAND NEW YORK

**PIER 7**  
NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
AND NORTHBOUND JENNINGS  
BR. NO. CUY-71-1789R STA. 917+10.09  
STA. 935+21.25  
CLEVELAND CUYAHOGA COUNTY OHIO  
DRAWN P.E.S. TRACCO CHECKED BY J.P. REVERETT REV. 883  
DATE 12-22-64 DATE 12-22-64 SHEET 389








CUYAHOGA COUNTY  
CUY 71-17.83  
CUY-176-12.76



Notes: Chip or grind root to sound metal before welding roof or second side.  
Alternate mechanical or welded splice may be used subject to the approval of the Director.

DETAIL FOR FIELD WELDING OF NO. 18S REINFORCING BARS



DEAD LOAD DEFLECTION TABLE

| Point of Deflection        | I.P.T. | I.P.T. | I.P.T. |
|----------------------------|--------|--------|--------|
| Initial - Cap Beam Only    | 1/4"   | 1/4"   | 1/4"   |
| Initial - Total Structure  | 1/4"   | 1/4"   | 1/4"   |
| Ultimate - Total Structure | 1/4"   | 1/4"   | 1/4"   |

Notes: Pier construction, Piers 8 thru 16, shall be complete prior to the erection of any superstructure steel. Cap beams shall be cambered for ultimate dead load deflections. Bearing pads shall be set so that after initial total structure deflection the designated bearing pad elevations are reached. The above table is typical for top and bottom cap beams, Piers 8 thru 13.

Notes: All piles shall be 12BPS3 steel bearing piles.  
The following abbreviations are used:  
el = each face  
BC = bottom cap  
TC = top cap  
For additional notes see sheet 385.

H.K.T.S. BRIDGE NOS. 21A & 21B  
HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
CONSULTING ENGINEERS  
KANSAS CITY CLEVELAND NEW YORK

**PIER 8**  
NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
AND NORTHBOUND JENNINGS  
BR. NO. CUY-71-1789R STA. 917+10.09  
STA. 935+21.25  
CLEVELAND CUYAHOGA COUNTY OHIO  
DRAWN BY DATE CHECKED BY DATE REVISION BY DATE

Note: All reinforcing bar marks shall be prefixed PH.

CRACKING  
w/ DELAMINATION

NARROW CURVES



4x3 SPALL  
w/ EXPANSION

S SIDE



CUYAHOGA COUNTY  
 CUY 71-17-83  
 CUY-178-1576

APPROVED FOR CONSTRUCTION  
 DATE: \_\_\_\_\_  
 PROJECT: \_\_\_\_\_











DEAD LOAD DEFLECTION TABLE

| Point of Deflection | Initial - Cap Beam Only | Initial - Total Structure | Ultimate - Total Structure |
|---------------------|-------------------------|---------------------------|----------------------------|
| Top of Pier         | 1/4"                    | 1/4"                      | 1/4"                       |
| Mid Pier            | 1/4"                    | 1/4"                      | 1/4"                       |
| Bottom of Pier      | 1/4"                    | 1/4"                      | 1/4"                       |

Notes:  
 1. All piers shall be 15#42 steel bearing plates.  
 2. The following observations are made:  
 a. et = each face  
 b. c = bottom cap  
 c. t = top cap  
 For additional notes see sheet 387.

M.T.S. BRIDGE NO. 818 @ 518  
 HOWARD, HEDLER, JAMMER & BERENSON  
 ENGINEERS ARCHITECTS  
 10000 CLEVELAND AVENUE  
 CLEVELAND, OHIO 44130


PIER 8  
 NORTHBOUND I-71 OVER NORTHBOUND LEWIS  
 AND NORTHBOUND RAILROADS  
 BR. NO. CUY-71-1789 STA 917+10.08  
 STA 933+51.58  
 CUYAHOGA COUNTY, OHIO  
 PROJECT NO. 383



Notes:  
 1. All reinforcing bar marks shall be placed per [specification].

CUYAHOGA COUNTY  
CUY 71-17.83  
CUY - 176-12.76

Notes:  
Special care shall be taken when placing reinforcing steel so as not to interfere with anchor bolt setting.



Notes:  
All piles shall be 12BPS3 steel bearing piles.  
For dead load deflection table and details for field welding No. 18S reinforcement bars see Sheet 389.  
The following abbreviations are used:  
ef = each face  
BC = bottom cap  
TC = top cap  
For additional notes see sheet 385

M.N.T.S. BRIDGE NOS. 21A & 21B

HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
CONSULTING ENGINEERS  
CLEVELAND NEW YORK

PIER 9

NORTHBOUND 1-71 OVER NORTHBOUND JENNINGS,  
AND NORTHBOUND JENNINGS

BR. NO. CUY-71-17899 STA. 917+10.09  
STA. 935+21.25

CLEVELAND CUYAHOGA COUNTY OHIO

DATE 7-28-64 DATE 12-23-64 DATE 12-23-64

SHEET 390

Note: All reinforcing bar marks shall be prefixed P.V.

5" CONC. 1/2" DEAM + 10" X 10" SPALL

3 Horiz. CR 1/2" 6" DELAM

ELEVATION  
S SIDE

WEST FOOTING PLAN

EAST FOOTING PLAN

SECTION J-J

SECTION K-K

PART VIEW A-A

PART SECTION B-B

SECTION C-C

SECTION D-D

SECTION L-L

SECTION E-E



SECTION F-F

SECTION G-G

SECTION H-H


|         |                 |
|---------|-----------------|
| NO. 300 | PROJECT         |
| 3       | OHIO            |
| 1925    | CUYAHOGA COUNTY |

Notes:  
Special care shall be taken when placing reinforcing steel so as not to interfere with anchor bolt setting.



Notes:  
All piles shall be 15823 steel bearing piles.  
For load deflection table and details for field welding No. 182 reinforcement bars see sheet 302.  
The following observations are noted:  
#1 = each face  
#2 = bottom cap  
#3 = top cap  
For additional notes see sheet 302.  
N.T.S. BRIDGE NO. 218 & 219










**PIER 2**  
NORTHBOUND I-71 OVER NORTHBOUND JENNINGS AND NORTHBOUND JENNINGS  
BR. NO. CUY-71-1789 STA. 917+10.08  
STA. 922+51.25  
CLEVELAND CUYAHOGA COUNTY OHIO  
DATE: 10/15/2010  
DRAWN BY: J. J. ...  
CHECKED BY: ...  
APPROVED BY: ...



Notes:  
All reinforcing bar marks shall be drilled P.T.

CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76

Note:  
 Special care shall be taken when placing reinforcing steel so as not to interfere with anchor bolt setting.



Notes:  
 All piles shall be 12BPS3 steel bearing piles.  
 For dead load deflection table and details for field walking No. 18S reinforcement bars see Sheet 389.  
 The following abbreviations are used:  
 ef = each face  
 BC = bottom cap  
 TC = top cap  
 For additional notes see Sheet 395.

H.K.T.B. BRIDGE NOS. 21A & 21B

HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
 CONSULTING ENGINEERS  
 CLEVELAND OHIO NEW YORK

**PIER 10**

NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
 AND NORTHBOUND JENNINGS

BR. NO. CUY-71-1789R STA. 917+10.09  
 STA. 935+21.25








CLEVELAND OHIO CUYAHOGA COUNTY OHIO

DATE: 12-1-64 DATE: 12-1-64 DATE: 12-1-64 DATE: 12-1-64

SHEET 391


|                 |       |       |     |
|-----------------|-------|-------|-----|
| PROJECT         | NO.   | DATE  | BY  |
| CUYAHOGA COUNTY | 17-18 | 11-83 | ... |

CUYAHOGA COUNTY  
 CUY 17-18  
 CUY-17-18



PIER 10  
 NORTHBOUND -11 OVER NORTHBOUND JENNINGS  
 AND NORTHBOUND JENNINGS  
 BR. NO. CUY-17-189A STA. 917+10.03  
 STA. 923+51.23  
 CLEVELAND CUYAHOGA COUNTY OHIO

Note: All reinforcing bar marks shall be placed PK.



PIER 10  
 NORTHBOUND -11 OVER NORTHBOUND JENNINGS  
 AND NORTHBOUND JENNINGS  
 BR. NO. CUY-17-189A STA. 917+10.03  
 STA. 923+51.23  
 CLEVELAND CUYAHOGA COUNTY OHIO









|         |      |     |
|---------|------|-----|
| PROJECT | DATE | NO. |
|         |      |     |


CUYAHOGA COUNTY  
 CUY 11-17-83  
 CUY-116-1576

11-17-83  
 11-17-83  
 11-17-83



Notes:  
 All pier walls be 18023 steel bearing  
 pier dead load deflection table and details  
 for live loading No. 182 reinforcement bars  
 see Sheet 202.  
 The following observations are used:  
 47 = rock face  
 BC = bottom cap  
 TC = top cap  
 For additional notes see Sheet 202.

PIER II  
 NORTHBOUND 1-71 OVER NORTHBOUND JENNINGS  
 BR. NO. CUY-11-1789 STA 517+0.8  
 STA 525+1.58  
 CLEVELAND CUYAHOGA COUNTY OHIO  
 DRAWN BY: [Name] CHECKED BY: [Name]  
 DATE: [Date] SCALE: [Scale]














Note: All reinforcement bar marks apply to bar marked P.



|         |                 |       |         |
|---------|-----------------|-------|---------|
| PROJECT | NO. 1           | DATE  | 1-18-78 |
| CITY    | CUYAHOGA COUNTY | STATE | OHIO    |

CUYAHOGA COUNTY  
 CUY 71-1.8.3  
 CUY-178-15.78












Notes:  
 1. All reinforcement bars shall be 18202 steel bearing plates.  
 2. For dead load deflection table and details for the design of 18202 reinforcement bars see sheet 282.  
 3. The following specifications are used:  
 A.C.I. 308  
 A.C.I. 309  
 A.C.I. 310  
 For additional notes see sheet 282.

PIER IS  
 NORTHWARD 1-21 OVER NORTHWARD REMAINS  
 AND NORTHWARD REMAINS  
 BR. CUY-71-1789 STA. 917+10.03  
 STA. 938+51.52  
 CLEVELAND CUYAHOGA COUNTY OHIO  
 ENGINEER: [Signature]  
 ARCHITECT: [Signature]  
 DATE: [Date]  
 SHEET: 282

Note: All reinforcing bar marks shall be perforated PM.

|        |       |         |     |
|--------|-------|---------|-----|
| FIG NO | STATE | PROJECT | 391 |
| 1      | OHIO  |         | 646 |

CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76



Notes:  
 All piles shall be 12 #P53 steel bearing piles.  
 For dead load deflection table and details for field welding No. 18S reinforcement bars see Sheet 389.  
 The following abbreviations are used:  
 of = each face  
 BC = bottom cap  
 TC = top cap  
 For additional notes see Sheet 385.

H.N.T.B BRIDGE NOS. 21A & 21B  
 HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
 CONSULTING ENGINEERS  
 CLEVELAND, OHIO  
**PIER 13**  
 NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
 AND NORTHBOUND JENNINGS  
 BR. NO. CUY-71-1789R STA. 917+10.09  
 STA. 935+21.25  
 CLEVELAND CUYAHOGA COUNTY OHIO  
 DRAWN BY: [Signature] CHECKED BY: [Signature] REVISIONS: [Table]  
 DATE: 11-25-64 DATE: 12-22-64 DATE: 12-22-64 SHEET 394





CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-17-15.16

PROJ. NO. 1789  
 SHEET 322

PIER 14

CLEVELAND CUYAHOGA COUNTY OHIO  
 BR. NO. CUY-71-1789 STA. 917+10.09  
 AND NORTHBOUND LANEWAYS  
 NORTHBOUND I-71 OVER NORTHBOUND LANEWAYS

DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 APPROVED BY: [Signature]

DATE: 11-17-83


REVISIONS:

| NO. | DATE     | DESCRIPTION |
|-----|----------|-------------|
| 1   | 11-17-83 | AS SHOWN    |

**BEAM AND ROCKER LOCATION BC**

| Beam | Angle a   |
|------|-----------|
| A    | 82°19'45" |
| B    | 80°13'21" |
| C    | 80°37'50" |
| D    | 87°07'21" |
| E    | 87°52'33" |
| F    | 87°03'02" |
| G    | 87°33'12" |
| H    | 84°58'42" |


NOTE: All reinforcing bar marks shall be drilled in.



**DEAD LOAD DEFLECTION TABLE**


| Point of Deflection | Initial - Cap Beam Only | Initial - Total Structure | Ultimate - Total Structure |
|---------------------|-------------------------|---------------------------|----------------------------|
| Both Caps           | 1/4" 1/4"               | 1/4" 1/4"                 | 1/4" 1/4"                  |

Notes: Cap beams shall be compared for ultimate dead load deflections.  
 Total structure deflection shall be set as that after initial construction.  
 Reinforcing bars shall be set as that after initial construction.  
 Reinforcing bars shall be set as that after initial construction.  
 Reinforcing bars shall be set as that after initial construction.



PORTION BELOW THE SR 176 PIER CAP IS A WALL TYPE. PLANS NOT ACCURATE.






PORTION BELOW SR 176 PIER CAP IS WALL TYPE. PLANS NOT ACCURATE.

SIGNAGE ATTACHED TO PIER











PORTION BELOW SR 176 PIER CAP  
 IS WALL TYPE. PLANS NOT ACCURATE.



|        |       |         |     |
|--------|-------|---------|-----|
| NO. 00 | STATE | PROJECT | 390 |
| 1      | OHIO  |         | 646 |

CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76



Notes:  
 All piles shall be 12BPS3 steel bearing piles.  
 Batterd piles shall be inclined 4 in 12 transversely and 3 in 12 longitudinally in the direction shown.  
 The following abbreviation is used:  
 4" = each face  
 For additional notes see sheet 3B5

H.M.T.B. BRIDGE NOS. 21A & 21B

HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
 CONSULTING ENGINEERS  
 KANSAS CITY CLEVELAND NEW YORK

PIERS 17A & 17B

NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
 AND NORTHBOUND JENNINGS

BR. NO. CUY-71-1789R STA. 917+10.09  
 STA. 935+21.25

CLEVELAND CUYAHOGA COUNTY OHIO



DRAWN/23 TRACED CHECKED BY/23 REVISIONS/23 SHEET 39B






|          |      |         |
|----------|------|---------|
| REV. NO. | DATE | PROJECT |
| 3        | 0808 |         |

CUYAHOGA COUNTY  
 CUY 71-17-83  
 CUY-178-15.78




Note: All reinforcing bar marks shall be prefixed as follows:  
 Pier 18AW = P1  
 Pier 18AW = P2


N SIDE



18AW



N SIDE



19AW


Notes:  
 All piers are 158#33.  
 The following observation is used:  $\phi = \text{each face}$   
 For additional notes see sheet 382.

|  |              |                          |
|--|--------------|--------------------------|
| DATE: 8-2-82   | BY: J.S.     | SCALE: AS SHOWN          |
| CHECKED: J.S.  | DATE: 8-2-82 | PROJECT: CUYAHOGA COUNTY |
| BR. NO. CUY-71-17-83 STA. 917+10.03 AND NORTHBOUND LEMINGS AND NORTHBOUND I-71 OVER NORTHBOUND LEMINGS |              |                          |
| PIERS 18AW & 19AW  |              |                          |
| ENGINEER: JAMES B. BRIDGES   |              |                          |
| CONSULTING ENGINEER: JAMES B. BRIDGES & ASSOCIATES, INC.   |              |                          |
| 11000 W. BRIDGE ROAD, SUITE 210, CLEVELAND, OHIO 44122   |              |                          |




|                   |       |         |            |
|-------------------|-------|---------|------------|
| FED. RD. DIVISION | STATE | PROJECT | 400<br>646 |
| 3                 | OHIO  |         |            |


CUYAHOGA COUNTY  
CUY 71-17.83  
CUY-176-12.76




PLAN




PLAN




ELEVATION  
S SIDE




ELEVATION  
S SIDE



SECTION A-A




SECTION B-B




FOOTING PLAN  
PIER 20AW

Notes: All reinforcing bar marks shall be prefixed as follows:  
Pier 20AW = PV  
Pier 21AW = PW



FOOTING PLAN  
PIER 21AW



SECTION C-C

Notes:  
All piles are 120P53.  
All battered piles shall be inclined 3 in 12 in the direction shown except as noted.  
The following abbreviation is used:  
of = each face  
For additional notes see Sheet 385.

|   |                 |                                  |             |
|---|-----------------|----------------------------------|-------------|
| M.H.T. BRIDGE NOS. 21A & 21B  |                 |                                  |             |
| HOWARD, NEEDLES, TAMMEN & BERGENOFF<br>CONSULTING ENGINEERS<br>KANSAS CITY CLEVELAND NEW YORK |                 |                                  |             |
| <b>PIERS 20AW &amp; 21AW</b>  |                 |                                  |             |
| NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,<br>AND NORTHBOUND JENNINGS                          |                 |                                  |             |
| BR. NO. CUY-71-1789 R   |                 | STA. 917+10.09<br>STA. 935+21.25 |             |
| CLEVELAND   | CUYAHOGA COUNTY | OHIO                             |             |
| DATE 8-1-64   | TRACES          | CHECKED BY                       | REVIEWED BY |
|   | DATE 8-11-64    | DATE 12-25-64                    | SHEET 400   |






91-W


|                   |       |         |
|-------------------|-------|---------|
| FED. RD. DIVISION | STATE | PROJECT |
| 7                 | OHIO  |         |

415  
6-66


CUYAHOGA COUNTY  
CUY 71-17.83  
CUY-176-12.76



BOX CROSS GIRDER ELEVATION Note: Bulb angle guffers and Type "A" Rolling are not shown.




SECTION A-A




SECTION B-B


Bearing stiffener at other column similar to above but without 3/4" flange plate.




SECTION C-C



DETAIL "D"




SECTION E-E




GIRDER ELEVATIONS AND DEFLECTIONS

| Deflection               | DEFLECTION TABLE |   |   |   |   |   |   |   |   |   |   |
|--------------------------|------------------|---|---|---|---|---|---|---|---|---|---|
|                          | a                | b | c | d | e | f | g | h | i | j | k |
| Girder                   | 0                | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Beam framing from South  | 0                | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Beam framing from North  | 0                | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total Steel              | 0                | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total Concrete           | 0                | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total Steel and Concrete | 0                | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |


Note: Deflections are measured to the nearest 1/4 inch.



Opening PLAN



DETAIL "F"



SECTION G-G

The girder shall be fabricated to compensate for the effects of dead load deflections and, under full dead load shall match the girder elevations shown.

The web plates may be shop spliced as required by available plate lengths.

The locations of shop web splices and the location and details of any additional shop flange splices shall be submitted to the Director for approval prior to ordering of material.

Intermediate stiffeners shall be welded to the flange indicated, and shall be fitted to close contact with the other flange.

All stiffeners shall be set normal to the girder flanges.

For shop splice details see sheet 410.

For top of pavement elevations of the beams see sheet 432.

H.N.T.B. BRIDGE NOS. 21A & 21B  
HOWARD, NEEDLES, TAMMEN & BERGENDOFF  
CONSULTING ENGINEERS  
KANSAS CITY, CLEVELAND, NEW YORK

**BOX GIRDER DETAILS**  
UNIT 3-A  
NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
AND NORTHBOUND JENNINGS  
BR. NO. CUY-71-1789 R STA. 917+10.09  
STA. 935+21.25





CLEVELAND CUYAHOGA COUNTY OHIO

DRAWN BY THIBODEAU DATE 12-14-64  
CHECKED BY DATE 12-14-64  
DESIGNED BY DATE 12-14-64  
REVISIONS DATE 12-14-64

SHEET 415



CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY -176-12.76



| Beams | Span 1 |      | Span 2 |      | Span 3 |      | Span 4 |      | Span 5 |      | Span 6 |      |
|-------|--------|------|--------|------|--------|------|--------|------|--------|------|--------|------|
|       | a      | b    | a      | b    | a      | b    | a      | b    | a      | b    | a      | b    |
| G     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| H     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| J     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| K     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| L     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| M     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| N     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |

\* Indicates End Diaphragm Deflections for Beam M.

| Beams | Span 1 |      | Span 2 |      | Span 3 |      | Span 4 |      | Span 5 |      | Span 6 |      |
|-------|--------|------|--------|------|--------|------|--------|------|--------|------|--------|------|
|       | a      | b    | a      | b    | a      | b    | a      | b    | a      | b    | a      | b    |
| G     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| H     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| J     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| K     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| L     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| M     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |
| N     | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 | 0.00   | 0.00 |

Notes:  
 Dead Load Deflections and Convexity Corrections are measured to nearest 1/8 inch.  
 Tot. denotes total deflection due to dead load of concrete and steel.  
 Con. denotes deflections due to dead load of concrete only.  
 Negative convexity corrections indicate convexity below the base line.

\* Indicates 1/2 Point Convexity Corrections for Beam M between End Diaphragm and Pier 21AE.

| Beams | A          | B          | C          | D           | E           | F          | G      | H     | J      | K      | L      | M      | N      | P      | Q      | R      | S      |
|-------|------------|------------|------------|-------------|-------------|------------|--------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| G     | 73'-9 1/2" | 79'-4 1/2" | 79'-5 1/2" | 70'-4 0/2"  | 70'-10 1/2" | 56'-8 1/2" | 9 1/2" | 7'-0" | 14'-0" | 11'-0" | 11'-0" | 10'-0" | 12'-0" | 10'-0" | 10'-0" | 10'-0" | 10'-0" |
| H     | 73'-6 1/2" | 79'-7 1/2" | 79'-7 1/2" | 70'-11 1/2" | 70'-11 1/2" | 56'-9 1/2" | 9 1/2" | 7'-0" | 14'-0" | 11'-0" | 11'-0" | 10'-0" | 12'-0" | 10'-0" | 10'-0" | 10'-0" | 10'-0" |
| J     | 73'-6 1/2" | 79'-7 1/2" | 79'-7 1/2" | 70'-11 1/2" | 70'-11 1/2" | 56'-9 1/2" | 9 1/2" | 8'-0" | 13'-0" | 12'-0" | 12'-0" | 10'-0" | 12'-0" | 10'-0" | 10'-0" | 11'-0" | 11'-0" |
| K     | 73'-6 1/2" | 79'-7 1/2" | 79'-7 1/2" | 70'-11 1/2" | 70'-11 1/2" | 56'-9 1/2" | 9 1/2" | 8'-0" | 13'-0" | 12'-0" | 12'-0" | 10'-0" | 12'-0" | 10'-0" | 10'-0" | 11'-0" | 11'-0" |
| L     | 73'-6 1/2" | 79'-7 1/2" | 79'-7 1/2" | 70'-11 1/2" | 70'-11 1/2" | 56'-9 1/2" | 9 1/2" | 8'-0" | 13'-0" | 12'-0" | 12'-0" | 10'-0" | 12'-0" | 10'-0" | 10'-0" | 10'-0" | 10'-0" |
| N     | 73'-6 1/2" | 79'-7 1/2" | 79'-7 1/2" | 71'-6 1/2"  | 71'-6 1/2"  | 57'-2 1/2" | 9 1/2" | 8'-0" | 13'-0" | 11'-0" | 11'-0" | 10'-0" | 12'-0" | 10'-0" | 10'-0" | 10'-0" | 10'-0" |

| Beams | Plates      |             |             |             |             |             | Beams   |             |             |             |             |        |        |        |        |        |        |
|-------|-------------|-------------|-------------|-------------|-------------|-------------|---------|-------------|-------------|-------------|-------------|--------|--------|--------|--------|--------|--------|
|       | 1           | 2           | 3           | 4           | 5           | 6           | 7       | 8           | 9           | 10          | 11          | 1      | 2      | 3      | 4      | 5      | 6      |
| G     | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 18 x 11 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 36W230 | 36W160 | 36W170 | 36W150 | 36W150 | 36W160 |
| H     | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 18 x 11 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 36W230 | 36W160 | 36W170 | 36W150 | 36W150 | 36W160 |
| J     | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 18 x 11 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 36W230 | 36W160 | 36W170 | 36W150 | 36W150 | 36W160 |
| K     | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 18 x 11 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 36W230 | 36W160 | 36W170 | 36W150 | 36W150 | 36W160 |
| L     | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 18 x 11 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 36W230 | 36W160 | 36W170 | 36W150 | 36W150 | 36W160 |
| N     | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 10 1/2 x 14 | 18 x 11 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 13 1/2 x 14 | 36W230 | 36W160 | 36W170 | 36W150 | 36W150 | 36W160 |

| Deflection            | a      | b      | c  | d  | e  | f      |
|-----------------------|--------|--------|----|----|----|--------|
| Total Concrete        | 1 1/2" | 1 1/2" | 0" | 0" | 0" | 1 1/2" |
| Total Steel and Conc. | 1 1/2" | 1 1/2" | 0" | 0" | 0" | 1 1/2" |

Notes:  
 For cover plate details see Ohio Standard Drawing SO-1-63, sheet 1 of 4.  
 For Section A-A see sheet 421.

H.N.T.B. BRIDGE NOS. 21A & 21B

HOWARD, NEEDLES, TAMMEN & BERGENOFF  
 CONSULTING ENGINEERS  
 KANSAS CITY CLEVELAND NEW YORK

**SUPERSTRUCTURE DETAILS**  
 UNIT 4-AE

NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,  
 AND NORTHBOUND JENNINGS

BR. NO. CUY-71-1789R STA. 917+0.09  
 STA. 935+21.25

CLEVELAND CUYAHOGA COUNTY OHIO

Drawn: JEN Traced: \_\_\_\_\_ Checked: \_\_\_\_\_ Reviewed: \_\_\_\_\_  
 Date: 11-3-66 Date: 12-22-66 Date: 12-22-66




SHEET 419







CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-17B-15.7B






DEFLECTION TABLE

| Pier | Total Concrete | Total Steel and Conc. | a    | b    | c    | d    | e    | f    | g    |
|------|----------------|-----------------------|------|------|------|------|------|------|------|
| 21A  | 1.11           | 1.11                  | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 |
| 22A  | 1.11           | 1.11                  | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 |

GIRDER ELEVATION TABLE - TOP OF WEB

| Elevations | A      | B      | C      | D      | E      | F      | G      | H      | I      |
|------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Pier 21A   | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 |
| Pier 22A   | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 |



DEFLECTION TABLE

| Pier | Total Concrete | Total Steel and Conc. | a    | b    | c    | d    | e    | f    | g    |
|------|----------------|-----------------------|------|------|------|------|------|------|------|
| 19A  | 1.11           | 1.11                  | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 |
| 20A  | 1.11           | 1.11                  | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 | 0.11 |

GIRDER ELEVATION TABLE - TOP OF WEB

| Elevations | A      | B      | C      | D      | E      | F      | G      | H      | I      |
|------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Pier 19A   | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 |
| Pier 20A   | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 | 888.23 |









CLEVELAND OHIO  
 BR NO. CUY-71-17.83  
 STA 917+10.00  
 STA 923+51.25  
 NORTHBOUND I-75 OVER NORTHBOUND REMAININGS  
 UNIT 4-A  
 SUPERSTRUCTURE DETAILS  
 DRAWN BY: [Name]  
 CHECKED BY: [Name]  
 DATE: [Date]

N SIDE

|                   |       |         |            |
|-------------------|-------|---------|------------|
| FED. RD. DIVISION | STATE | PROJECT | 401<br>646 |
| 3                 | OHIO  |         |            |

CUYAHOGA COUNTY  
 CUY 71-17.83  
 CUY-176-12.76



Note:  
 Special care shall be taken when placing reinforcing steel so as not to interfere with anchor bolt setting.



Note:  
 Reinforcement in combined footing is included with reinforcement for Pier 18AE.

Note:  
 All reinforcing bar marks shall be prefixed as follows:  
 Pier 18AE = PX  
 Pier 18BW = PDD



Note:  
 The following abbreviation is used:  
 4" = each face  
 For additional notes see Sheet 385.  
 All piles are 12BP-53.



|  |                 |                                  |               |
|--|-----------------|----------------------------------|---------------|
| H.M.T.B. BRIDGE NOS. 21A & 21B   |                 |                                  |               |
| HOWARD, NEEDLES, TAMMEN & BERGENDOFF<br>CONSULTING ENGINEERS<br>KANSAS CITY      CLEVELAND      NEW YORK |                 |                                  |               |
| <b>PIERS 18AE &amp; 18BW</b>   |                 |                                  |               |
| NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,<br>AND NORTHBOUND JENNINGS                                     |                 |                                  |               |
| BR. NO. CUY-71-1789R   |                 | STA. 917+10.09<br>STA. 935+21.25 |               |
| CLEVELAND  | CUYAHOGA COUNTY | OHIO                             |               |
| DRAWN J.D.   | TRACES          | CHECKED T.C.                     | REVISED       |
| DATE 12-3-64   | DATE            | DATE 12-3-64                     | DATE 12-22-64 |
|  |                 |                                  | SHEET 401     |


|     |         |              |      |
|-----|---------|--------------|------|
| 401 | PROJECT | NO. 10 STATE | DATE |
| 401 |         |              |      |

CUYAHOGA COUNTY  
 CUY 71-17-83  
 CUY-178-15.78



Note: All reinforcing bar marks shall be placed as follows:  
 Pier 18A = 18A  
 Pier 18B = 18B  
 Pier 18C = 18C


Note: The following abbreviation is used:  
 1" = inch  
 1' = foot  
 All piers are 18" dia.  
 For additional notes see Sheet 382.



|  |                         |
|--|-------------------------|
| DATE: 11-14-83                           | BY: [Signature]         |
| DESIGNED BY: [Signature]                 | CHECKED BY: [Signature] |
| CUYAHOGA COUNTY                          |                         |
| STA 923+51.53                            |                         |
| BR. NO. CUY-71-1789                      |                         |
| AND NORTHBOUND JENNINGS                  |                         |
| NORTHBOUND I-75 OVER NORTHBOUND JENNINGS |                         |
| PIERS 18A & 18B                          |                         |
| KARAS CIVIL ENGINEERING NEW YORK         |                         |
| HOWARD, HECKER, TAMMEN & BERENSON        |                         |
| M.T.B. BRIDGE NO. 518 & 519              |                         |

CUYAHOGA COUNTY  
CUY-71-1783  
CUY-176-12.76

Note: Special care shall be taken when placing reinforcing steel so as not to interfere with anchor bolt setting.



Notes:  
All piles are 12"Ø53.  
All reinforcing bar marks shall be prefired as follows:  
Pier 19AE = PY  
Pier 20AE = PZ  
Pier 21AE = PAA  
Pier 22AE = PBB

Notes:  
The following abbreviation is used, of = each face  
For additional notes see Sheet 395.




|   |                 |                                 |         |
|---|-----------------|---------------------------------|---------|
| M.N.T.B. BRIDGE NOS. 21A & 21B  |                 |                                 |         |
| HOWARD, NEEDLES, TAMMEN & BERGENOFF<br>CONSULTING ENGINEERS<br>KANSAS CITY, CLEVELAND, NEW YORK |                 |                                 |         |
| PIERS 19AE, 20AE, 21AE, & 22AE  |                 |                                 |         |
| NORTHBOUND I-71 OVER NORTHBOUND JENNINGS,<br>AND NORTHBOUND JENNINGS                            |                 |                                 |         |
| BR. NO. CUY-71-1789R  |                 | STA. 917+0.09<br>STA. 935+21.25 |         |
| CLEVELAND   | CUYAHOGA COUNTY | OHIO                            |         |
| DRAWN P.J.S.  | CHECKED D.J.    | REVIEWED J.P.                   | REVISED |
| DATE 08/18/84   | DATE 12/3/84    | DATE 1/22/85                    |         |

S SIDE

|             |                 |
|-------------|-----------------|
| PROJECT NO. | 178-1578        |
| CITY        | CUYAHOGA COUNTY |
| DATE        | 10/15/11        |
| DRAWN BY    | W. J. ...       |
| CHECKED BY  | ...             |
| SCALE       | AS SHOWN        |

CUYAHOGA COUNTY  
 CUY-71-178  
 CUY-178-1578

Notes:  
 Special care shall be taken when placing reinforcing steel so as not to interfere with anchor bolt setting.



PIERS 19A, 20A, 19A, & 20A

BR. NO. CUY-71-178R STA. 917+10.00 AND NORTHBOUND LEMINGS AND NORTHBOUND LEMINGS

CLEVELAND CUYAHOGA COUNTY OHIO

DATE: 10-15-11





DRAWN BY: W. J. ...

CHECKED BY: ...





SCALE: AS SHOWN

SHEET 405





ZZAE



N SIDE



20AE



19AE



I-71/SR 176 Double Decked Bridge (I-71 Upper Deck)  
2012 In-Depth Bridge Inspection

# **APPENDIX G**

## Consultant Contract Bridge Inspection: Daily Work Activities Report

|   |  |   |
|---|--|---|
| <b>PID No:</b> 87600  | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 07/29/12                             |
| <b>SFN:</b> 1805371/1805436   | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.  |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the lower deck using an A75 UBIV, Inspected the substructure from the ground and from the A75 UBIV. |  |   |

### 1) Labor

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 7:00 pm | 4:30 am | 8.0         | 1.5    |
| Michael Sondles - HDR                         | EI    | 7:00 pm | 4:30 am | 8.0         | 1.5    |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 7:00 pm | 4:30 am | 8.0         | 1.5    |
| A&A Safety – 2 traffic control personnel      |       | 6:00 pm | 5:00 am | 8.0         | 3.0    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

### 2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 9.5      | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 9.5      |      | Rental Car   |               |                   |                  |           |
| B       | 9.5      | 0        |      | UBIV   | A75           |                   |                  |           |
|         |          |          |      |  |               |                   |                  |           |


### 3) Maintenance of Traffic

| Location Description:                  | Direction | Lane No.        | Time on | Time off |
|--|-----------|-----------------|---------|----------|
| Single RT lane on SR 176               | NB        | 3               | 7:00 pm | 4:30 am  |
| <b>Local Law Enforcement notified?</b> | Yes       | <b>Officer:</b> |         |          |

### 4) Material

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

### 5) Signatures/Date

|                    |   |
|--------------------|---|
| <b>Contractor:</b> |  |
| <b>ODOT:</b>       |   |



**Consultant Contract Bridge Inspection:  
Daily Work Activities Report**

|   |  |   |
|---|--|---|
| <b>PID No:</b> 87600  | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 07/30/12                             |
| <b>SFN:</b> 1805371/1805436   | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.  |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the lower deck and Ramp BE using an A75 UBIV. Inspected the substructure from the ground and from the A75 UBIV. |  |   |

**1) Labor**

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 8:00 pm | 4:00 am | 8.0         |        |
| Michael Sondles - HDR                         | EI    | 8:00 pm | 4:00 am | 8.0         |        |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 8:00 pm | 4:00 am | 8.0         |        |
| A&A Safety – 2 traffic control personnel      |       | 7:00 pm | 5:00 am | 8.0         | 2.0    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

**2) Equipment**

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 8        | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 8        |      | Rental Car   |               |                   |                  |           |
| B       | 8        | 0        |      | UBIV   | A75           |                   |                  |           |
|         |          |          |      |  |               |                   |                  |           |


**3) Maintenance of Traffic**

| Location Description:                               | Direction | Lane No.        | Time on | Time off |
|---|-----------|-----------------|---------|----------|
| Single RT lane on SR 176; Closed Ramp BE at 1:00 am | NB        | 3               | 8:00 pm | 4:00 am  |
| <b>Local Law Enforcement notified?</b>              | Yes       | <b>Officer:</b> |         |          |

**4) Material**

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

**5) Signatures/Date**

|   |
|---|
| <b>Contractor:</b>  |
| <b>ODOT:</b>  |

## Consultant Contract Bridge Inspection: Daily Work Activities Report

|   |  |   |
|---|--|---|
| <b>PID No:</b> 87600  | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 07/31/12                             |
| <b>SFN:</b> 1805371/1805436   | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.  |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the lower deck, Ramp BW, and Ramp BE using an A75 UBIV. Inspected the substructure from the ground and from the A75 UBIV. |  |   |

### 1) Labor

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 8:00 pm | 4:30 am | 8.0         | 0.5    |
| Michael Sondles - HDR                         | EI    | 8:00 pm | 4:30 am | 8.0         | 0.5    |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 8:00 pm | 4:30 am | 8.0         | 0.5    |
| A&A Safety – 2 traffic control personnel      |       | 7:00 pm | 5:00 am | 8.0         | 2.0    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

### 2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 8.5      | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 8.5      |      | Rental Car   |               |                   |                  |           |
| B       | 8.5      | 0        |      | UBIV   | A75           |                   |                  |           |
|         |          |          |      |  |               |                   |                  |           |


### 3) Maintenance of Traffic

| Location Description:                               | Direction | Lane No.        | Time on | Time off |
|---|-----------|-----------------|---------|----------|
| Double RT lane on SR 176; Closed Ramp BE at 1:00 am | NB        | 2 & 3           | 8:00 pm | 4:30 am  |
| <b>Local Law Enforcement notified?</b>              | Yes       | <b>Officer:</b> |         |          |

### 4) Material

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

### 5) Signatures/Date

|                    |   |
|--------------------|---|
| <b>Contractor:</b> |  |
| <b>ODOT:</b>       |   |

## Consultant Contract Bridge Inspection: Daily Work Activities Report

|   |  |   |
|---|--|---|
| <b>PID No:</b> 87600  | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 08/01/12                             |
| <b>SFN:</b> 1805371/1805436   | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.  |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the upper deck using an A75 UBIV. Inspected the substructure from the A75 UBIV. |  |   |

### 1) Labor

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 7:30 pm | 4:00 am | 8.0         | 0.5    |
| Michael Sondles - HDR                         | EI    | 7:30 pm | 4:00 am | 8.0         | 0.5    |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 7:30 pm | 4:00 am | 8.0         | 0.5    |
| A&A Safety – 2 traffic control personnel      |       | 7:00 pm | 5:00 am | 8.0         | 2.0    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

### 2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 8.5      | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 8.5      |      | Rental Car   |               |                   |                  |           |
| B       | 8.5      | 0        |      | UBIV   | A75           |                   |                  |           |
|         |          |          |      |  |               |                   |                  |           |


### 3) Maintenance of Traffic

| Location Description:                            | Direction | Lane No.        | Time on | Time off |
|--|-----------|-----------------|---------|----------|
| Single LT lane on I-71; Single LT lane on SR 176 | NB        | 1               | 7:30 pm | 4:00 am  |
| <b>Local Law Enforcement notified?</b>           | Yes       | <b>Officer:</b> |         |          |

### 4) Material

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

### 5) Signatures/Date

|                    |  |
|--------------------|--|
| <b>Contractor:</b> |  |
| <b>ODOT:</b>       |  |

## Consultant Contract Bridge Inspection: Daily Work Activities Report

|  |  |   |
|--|--|---|
| <b>PID No:</b> 87600   | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 08/02/12                             |
| <b>SFN:</b> 1805371/1805436  | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.   |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the upper deck and Ramp AW using an A75 UBIV. Inspected the substructure from the ground and using the A75 UBIV. |  |   |

### 1) Labor

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 7:30 pm | 4:30 am | 8.0         | 1.0    |
| Michael Sondles - HDR                         | EI    | 7:30 pm | 4:30 am | 8.0         | 1.0    |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 7:30 pm | 4:30 am | 8.0         | 1.0    |
| A&A Safety – 2 traffic control personnel      |       | 7:00 pm | 5:00 am | 8.0         | 2.0    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

### 2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesl/ Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 9        | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 9        |      | Rental Car   |               |                   |                  |           |
| B       | 9        | 0        |      | UBIV   | A75           |                   |                  |           |
|         |          |          |      |  |               |                   |                  |           |


### 3) Maintenance of Traffic

| Location Description:                            | Direction | Lane No.        | Time on | Time off |
|--|-----------|-----------------|---------|----------|
| Single LT lane on I-71; Single LT lane on SR 176 | NB        | 1               | 7:30 pm | 4:30 am  |
| <b>Local Law Enforcement notified?</b>           | Yes       | <b>Officer:</b> |         |          |

### 4) Material

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

### 5) Signatures/Date

|  |
|--|
| <b>Contractor:</b>  |
| <b>ODOT:</b>   |

**Consultant Contract Bridge Inspection:  
Daily Work Activities Report**

|   |  |   |
|---|--|---|
| <b>PID No:</b> 87600  | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 08/05/12                             |
| <b>SFN:</b> 1805371/1805436   | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.  |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the upper deck using an A75 UBIV. Inspected the substructure from the A75 UBIV. |  |   |

**1) Labor**

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 7:30 pm | 5:00 am | 8.0         | 1.5    |
| Michael Sondles - HDR                         | EI    | 7:30 pm | 5:00 am | 8.0         | 1.5    |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 7:30 pm | 5:00 am | 8.0         | 1.5    |
| A&A Safety – 2 traffic control personnel      |       | 7:00 pm | 5:30 am | 8.0         | 2.5    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

**2) Equipment**

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 9.5      | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 9.5      |      | Rental Car   |               |                   |                  |           |
| B       | 9.5      | 0        |      | UBIV   | A75           |                   |                  |           |


**3) Maintenance of Traffic**

| Location Description:   | Direction | Lane No.        | Time on | Time off |
|---|-----------|-----------------|---------|----------|
| Single RT lane on I-71; Double RT lane on SR 176; Closed Ramp BE at 1:00 am | NB        | 3/(2 & 3)       | 7:30 pm | 5:00 am  |
| <b>Local Law Enforcement notified?</b>                                      | Yes       | <b>Officer:</b> |         |          |

**4) Material**

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

**5) Signatures/Date**

|  |
|--|
| <b>Contractor:</b>  |
| <b>ODOT:</b>   |

**Consultant Contract Bridge Inspection:  
Daily Work Activities Report**

|  |  |   |
|--|--|---|
| <b>PID No:</b> 87600   | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 08/06/12                             |
| <b>SFN:</b> 1805371/1805436  | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.   |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the upper deck and Ramp AE using an A75 UBIV. Inspected the substructure from the ground and using the A75 UBIV. |  |   |

**1) Labor**

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 7:30 pm | 3:30 am | 8.0         |        |
| Michael Sondles - HDR                         | EI    | 7:30 pm | 3:30 am | 8.0         |        |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 7:30 pm | 3:30 am | 8.0         |        |
| A&A Safety – 2 traffic control personnel      |       | 7:00 pm | 4:00 am | 8.0         | 1.0    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

**2) Equipment**

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 8        | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 8        |      | Rental Car   |               |                   |                  |           |
| B       | 8        | 0        |      | UBIV   | A75           |                   |                  |           |


**3) Maintenance of Traffic**

| Location Description:  | Direction | Lane No.           | Time on | Time off |
|--|-----------|--------------------|---------|----------|
| Single RT lane on I-71; Double RT lane on SR 176.<br>Single RT lane on I-71; Ramp under Span 3 | NB        | 3/(2 & 3)<br>3/(1) | 7:30 pm | 3:30 am  |
| <b>Local Law Enforcement notified?</b>   | Yes       | <b>Officer:</b>    |         |          |

**4) Material**

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

**5) Signatures/Date**

|  |
|--|
| <b>Contractor:</b>  |
| <b>ODOT:</b>   |

**Consultant Contract Bridge Inspection:  
Daily Work Activities Report**

|  |  |   |
|--|--|---|
| <b>PID No:</b> 87600   | <b>County/Route/Section:</b> CUY/00071/1791 CUY/00176/1334 | <b>Date:</b> 08/07/12                             |
| <b>SFN:</b> 1805371/1805436  | <b>BRIDGE NAME:</b> I-71/SR 176 BRIDGES                    |   |
| <b>Contractor:</b> HDR, Inc.   |  | <b>Sub-Contractor:</b> Northwest Consulting, Inc. |
| <b>Description of Work: (use back for detail)</b> Inspected the upper deck using an A75 UBIV. Inspected the substructure from the ground and using the A75 UBIV. |  |   |

**1) Labor**

| Name  | Class | From    | To      | Regular Hrs | OT Hrs |
|---|-------|---------|---------|-------------|--------|
| Ann Griessmann – HDR                          | PE    | 8:00 pm | 4:00 am | 8.0         |        |
| Michael Sondles - HDR                         | EI    | 8:00 pm | 4:00 am | 8.0         |        |
| Mike Jennings – N.E. Bridge Contractors, Inc. |       | 8:00 pm | 4:00 am | 8.0         |        |
| A&A Safety – 2 traffic control personnel      |       | 7:00 pm | 5:00 am | 8.0         | 2.0    |
|   |       |         |         |             |        |
|   |       |         |         |             |        |

**2) Equipment**

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type   | Model         | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|--|---------------|-------------------|------------------|-----------|
| A       | 8        | 0        | 2009 | 2 Harnesses, lanyards, hand tools, helmets, gloves | Yates/ Miller |                   |                  |           |
| B       | 1.0      | 8        |      | Rental Car   |               |                   |                  |           |
| B       | 8        | 0        |      | UBIV   | A75           |                   |                  |           |


**3) Maintenance of Traffic**

| Location Description:   | Direction | Lane No.             | Time on | Time off |
|---|-----------|----------------------|---------|----------|
| Single RT lane on I-71; Single RT lane on SR 176; Single RT lane under Span 2, then Single LT lane under Span 2 | NB        | 3/(1 & 2 under Sp 2) | 8:00 pm | 4:00 am  |
| <b>Local Law Enforcement notified?</b>  | Yes       | <b>Officer:</b>      |         |          |

**4) Material**

| Quantity | Unit | Description             |
|----------|------|-------------------------|
| 1        |      | Binders for field notes |
| 2        |      | Paint Sticks            |
|          |      |                         |
|          |      |                         |

**5) Signatures/Date**

|  |
|--|
| <b>Contractor:</b>  |
| <b>ODOT:</b>   |

## Consultant Contract Bridge Inspection: Daily Work Activities Report

|  |  |                 |
|--|--|-----------------|
| PID No: 87600  | County/Route/Section: CUY-71-1791 ; CUY-176-1331 | Date: 7/30/12   |
| SFN: 1805371 / 1805436   | BRIDGE NAME: I-71 OVER SR-176                    |                 |
| Contractor: NORTHWEST CONSULTANTS                                      |  | Sub-Contractor: |
| Description of Work: (use back for detail)<br>DECK INSPECTION (SR-176) |  |                 |

### 1) Labor

| Name         | Class | From   | To      | Regular Hrs | OT Hrs |
|--------------|-------|--------|---------|-------------|--------|
| JON DRUMMOND | PE    | 7:00 P | 12:00 A | 5.0         |        |
| JACK EBERT   | EI    | 7:00 P | 12:00 A | 5.0         |        |
|              |       |        |         |             |        |
|              |       |        |         |             |        |
|              |       |        |         |             |        |

### 2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type | Model | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|------|-------|-------------------|------------------|-----------|
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |


### 3) Maintenance of Traffic

|                                 |           |          |         |          |
|---------------------------------|-----------|----------|---------|----------|
| Location Description:           | Direction | Lane No. | Time on | Time off |
| ( BY HDR )                      |           |          |         |          |
| Local Law Enforcement notified? | Officer:  |          |         |          |

### 4) Material

| Quantity | Unit | Description |
|----------|------|-------------|
|          |      |             |
|          |      |             |
|          |      |             |
|          |      |             |

### 5) Signatures/Date

|             |   |
|-------------|---|
| Contractor: |  |
| ODOT:       |   |



**Consultant Contract Bridge Inspection:  
Daily Work Activities Report**

|  |  |               |
|--|--|---------------|
| PID No: 87600  | County/Route/Section: CUY-71-1791 ; CUY-176-1331 | Date: 7/31/12 |
| SFN: 1805371/1805436   | BRIDGE NAME: I-71 OVER SR-176                    |               |
| Contractor: NORTHWEST CONSULTANTS                                      | Sub-Contractor:                                  |               |
| Description of Work: (use back for detail)<br>DECK INSPECTION (SR-176) |  |               |

**1) Labor**

| Name         | Class | From    | To      | Regular Hrs | OT Hrs |
|--------------|-------|---------|---------|-------------|--------|
| JON DRUMMOND | PE    | 12:00 A | 3:00 A  | 3.0         |        |
| JACK EBERT   | EI    | 12:00 A | 3:00 A  | 3.0         |        |
|              |       | 8:00 P  | 12:00 A | 4.0         |        |
|              |       |         |         |             |        |
|              |       |         |         |             |        |
|              |       |         |         |             |        |

**2) Equipment**

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type | Model | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|------|-------|-------------------|------------------|-----------|
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |


**3) Maintenance of Traffic**

| Location Description:           | Direction | Lane No. | Time on | Time off |
|---------------------------------|-----------|----------|---------|----------|
| ( BY HDR )                      |           |          |         |          |
| Local Law Enforcement notified? | Officer:  |          |         |          |

**4) Material**

| Quantity | Unit | Description |
|----------|------|-------------|
|          |      |             |
|          |      |             |
|          |      |             |
|          |      |             |

**5) Signatures/Date**

|             |   |
|-------------|---|
| Contractor: |  |
| ODOT:       |   |

**Consultant Contract Bridge Inspection:  
Daily Work Activities Report**

|  |  |              |
|--|--|--------------|
| PID No: 87600  | County/Route/Section: CUY-71-1791 ; CUY-176-1331 | Date: 8/1/12 |
| SFN: 1805371 / 1805436   | BRIDGE NAME: I-71 OVER SR-176                    |              |
| Contractor: NORTHWEST CONSULTANTS                                      | Sub-Contractor:                                  |              |
| Description of Work: (use back for detail)<br>DECK INSPECTION (SR-176) |  |              |

**1) Labor**

| Name         | Class | From    | To     | Regular Hrs | OT Hrs |
|--------------|-------|---------|--------|-------------|--------|
| JON DRUMMOND | PE    |         |        |             |        |
| JACK EBERT   | EI    | 12:00 A | 4:00 A | 4.0         |        |
|              |       |         |        |             |        |
|              |       |         |        |             |        |
|              |       |         |        |             |        |
|              |       |         |        |             |        |

**2) Equipment**

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type | Model | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|------|-------|-------------------|------------------|-----------|
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |


**3) Maintenance of Traffic**

|                                 |           |          |         |          |
|---------------------------------|-----------|----------|---------|----------|
| Location Description:           | Direction | Lane No. | Time on | Time off |
| (BY HDR)                        |           |          |         |          |
| Local Law Enforcement notified? | Officer:  |          |         |          |

**4) Material**

| Quantity | Unit | Description |
|----------|------|-------------|
|          |      |             |
|          |      |             |
|          |      |             |
|          |      |             |

**5) Signatures/Date**

|             |   |
|-------------|---|
| Contractor: |  |
| ODOT:       |   |

**Consultant Contract Bridge Inspection:  
Daily Work Activities Report**

|  |  |              |
|--|--|--------------|
| PID No: 87600  | County/Route/Section: CUY-71-1791 ; CUY-176-1331 | Date: 8/2/12 |
| SFN: 1805371 / 1805436   | BRIDGE NAME: I-71 OVER SR-176                    |              |
| Contractor: NORTHWEST CONSULTANTS                                    | Sub-Contractor:                                  |              |
| Description of Work: (use back for detail)<br>DECK INSPECTION (I-71) |  |              |

**1) Labor**

| Name         | Class | From   | To      | Regular Hrs | OT Hrs |
|--------------|-------|--------|---------|-------------|--------|
| JON DRUMMOND | PE    | 7:00 P | 12:00 A | 5.0         |        |
| JACK EBERT   | EI    |        |         |             |        |
|              |       |        |         |             |        |
|              |       |        |         |             |        |
|              |       |        |         |             |        |
|              |       |        |         |             |        |

**2) Equipment**

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type | Model | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|------|-------|-------------------|------------------|-----------|
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |


**3) Maintenance of Traffic**

| Location Description:           | Direction | Lane No. | Time on | Time off |
|---------------------------------|-----------|----------|---------|----------|
| (BY HDR)                        |           |          |         |          |
| Local Law Enforcement notified? | Officer:  |          |         |          |

**4) Material**

| Quantity | Unit | Description |
|----------|------|-------------|
|          |      |             |
|          |      |             |
|          |      |             |
|          |      |             |

**5) Signatures/Date**

|             |   |
|-------------|---|
| Contractor: |  |
| ODOT:       |   |

## Consultant Contract Bridge Inspection: Daily Work Activities Report

|  |  |                 |
|--|--|-----------------|
| PID No: 87600  | County/Route/Section: CUY-71-1791 ; CUY-176-1331 | Date: 8/3/12    |
| SFN: 1805371 / 1805436   | BRIDGE NAME: I-71 OVER SR-176                    |                 |
| Contractor: NORTHWEST CONSULTANTS                                    |  | Sub-Contractor: |
| Description of Work: (use back for detail)<br>DECK INSPECTION (I-71) |  |                 |

### 1) Labor

| Name         | Class | From   | To    | Regular Hrs | OT Hrs |
|--------------|-------|--------|-------|-------------|--------|
| JON DRUMMOND | PE    | 12:00A | 4:00A | 4.0         |        |
| JACK EBERT   | EI    |        |       |             |        |
|              |       |        |       |             |        |
|              |       |        |       |             |        |
|              |       |        |       |             |        |
|              |       |        |       |             |        |

### 2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

| A,B,C,D | Hrs Used | Hrs Idle | Year | Type | Model | HP, GVW, Capacity | Gas/Diesel/Elect | Equip No. |
|---------|----------|----------|------|------|-------|-------------------|------------------|-----------|
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |
|         |          |          |      |      |       |                   |                  |           |


### 3) Maintenance of Traffic

| Location Description:           | Direction | Lane No. | Time on | Time off |
|---------------------------------|-----------|----------|---------|----------|
| (BY HPR)                        |           |          |         |          |
| Local Law Enforcement notified? | Officer:  |          |         |          |

### 4) Material

| Quantity | Unit | Description |
|----------|------|-------------|
|          |      |             |
|          |      |             |
|          |      |             |
|          |      |             |

### 5) Signatures/Date

|             |   |
|-------------|---|
| Contractor: |  |
| ODOT:       |   |