
2012 In-Depth Inspection Report



Elevation Looking Southwest

I-71/SR 176 Double Decked Bridge – (SR 176 Lower Deck)

CUY-00176-1334 (SFN 1805436)

Owner:

Ohio Department of Transportation District 12 5500 Transportation Blvd. Garfield Heights, OH 44125

Inspectors:

HDR Engineering, Inc. 9987 Carver Rd, Suite 200 Cincinnati, OH 45242 Northwest Consultants, Inc. 3220 Central Park West Toledo, Ohio 43617

Inspection Dates: 07/30/2012 to 08/10/2012

2012 In-Depth Bridge Inspection

I-71/SR 176 DOUBLE DECKED BRIDGE (SR 176 Lower Deck) CUY-00176-1334 (SFN 1805436)

Owner

Ohio Department of Transportation District 12 5500 Transportation Blvd. Garfield Heights, OH 44125

Consultant:

HDR Engineering, Inc. 9987 Carver Rd, Suite 200 Cincinnati, OH 45242 (513) 984-7500

Subconsultant:

NCI, Inc. 3220 Central Park West Toledo, OH 43617 (419)841-4704

Inspectors

HDR Engineering, Inc.
Ann Griessmann, PE (Team Leader)
Nina Sass, PE
NCI, Inc.
Jon Drummond, PE
Jack Ebert, EI

Inspection Dates: 07/30/2012 to 08/10/2012

Prepared by:

ANN M.
GRIESSMANN
E-68177
GOIESE CONTRACTOR

Ann M. Griessmann, P.E.

Civil Engineer

Reviewed by:

Brian J. Leshko, P.E. Vice President

Senior Professional Associate

Date Submitted: January 2013

TABLE OF CONTENTS

Summary	03
General	04
Bridge Description	04
Elevation & End Views	05
Location Map	06
Individual Item Condition Ratings	07
Summary Condition Ratings	07
Protective Coating System (PCS)	08
Deck Summary	09
Floor	09
Wearing Surface	10
Railing	10
Drainage	12
Expansion Joints	13
Superstructure Summary	
Alignment	14
Beams/Girders/Slabs	15
Diaphragms or Crossframes	15
Bearing Devices.	18
Protective Coating System	21
Pins/Hangers/Hinges	
Fatigue Prone Connections	22
Live Load Response	
Substructure Summary.	
Abutments	23
Abutment Seats	
Piers	24
Pier Seats	28
Backwalls	
Wingwalls	
Slope Protection	
Approaches Summary	
Pavement	30
Approach Slabs	30
Guardrail	
Relief Joints	
Embankment	
General	
Warning Signs	
Sign Supports	
Vertical Clearance	
Recommendations	32

Appendix

- A. Plan View with Mapped Out Deficiencies
- **B.** BR-86
- C. Subconsultant Report for Deck
- **D.** Labeling of Spans
- E. Floor Sketches
- **F.** Pier Sketches
- **G.** Daily Logs
 - HDR
 - NCI

SUMMARY

Overall, the SR 176 bridge (SFN 1805436) is rated a 6, meaning it is in satisfactory condition.

- The deck floors have areas of honeycombing, cracking, spalling, and delaminations.
- The railing has areas of spalling and cracking with efflorescence.
- Scuppers and drains are clogged.
- A portion of the drain has fallen off or is about to fall off near the seated hinges.
- The expansion joint glands show signs of minor leakage.
- Portions of the elastomeric seal joint near Pier 18BE are missing.
- There are loose bolts at a few locations along the superstructure.
- Surface corrosion exists at the seated hinges and at various locations on the superstructure.
- There are corrosion holes in the crossbracing.
- There are 6 bearings that are rocked $\geq 10^{\circ}$.
- There is a bearing rocked beyond recall.
- The fatigue prone connections have surface corrosion.
- The abutments have hairline cracking.
- The piers have cracking, spalling, and delamination.
- The backwalls have cracking and spalling.
- One impact attenuator has vehicular damage.

GENERAL

HDR Engineering, Inc. performed the in-depth inspection of the I-71/SR 176 double decked bridge with the help of Northwest Consultants, Inc. The inspection was performed between July 30, 2012 and August 10, 2012. The purpose of the inspection was to fulfill the annual requirement to inspect and document the existing physical and functional conditions of the bridge and note any changes since the previous inspection. The bridge was inspected using an Aspen Aerial A75 UBIV. The substructure was inspected from the ground and with the Aspen Aerial UBIV.

All inspectors followed the guidelines and standards established by the Federal Highway Administration (FHWA) and the American Association of State Highway and Transportation Officials (AASHTO). The condition assessments and bridge ratings coded were in accordance with the Bridge Inspector's Reference Manual and the Ohio Department of Transportation Manual of Bridge Inspection.

Traffic control was used for the UBIV work, using multiple lane closures. Due to the amount of traffic on the bridge, the work was performed at night. In order to inspect the SR 176 bridge (lower deck), the following closures were necessary:

- Single right lane closure.
- Single to a double right lane closure. This allows for a right lane closure on Ramp BW.
- Ramp BE closure starting at 1:00 am.
- Left lane closure to inspect just before the ramp.


A police officer was not used during this inspection, but it is recommended on future inspections to use one. There were a couple of incidences where motorcycles felt it was okay to drive in the closed lane. The police officer would be most beneficial wherever the bucket is going to be over the roadway.

BRIDGE DESCRIPTION

The SR 176 bridge (lower deck) is a continuous steel beam structure with a concrete substructure. There are 18 spans with a maximum span length of 79 ft and a total length of 1,073 ft. It was constructed in 1968 and has 3 lanes of traffic that decreases to two lanes on the main route and a single lane on the ramp. The bridge carries SR 176 traffic toward I-90 and W 14th St. It runs north and south. The girders and piers are called out per the bridge plans.




Elevation View Looking West



End View Looking South

LOCATION MAP



INDIVIDUAL ITEM CONDITION RATINGS

The individual items are rated on a 1-4 rating system as described below.

- 1 **Good** Element limited to only minor problems, no repairs necessary.
- 2 **Fair** All primary elements are sound, but have minor section loss, deterioration, cracking, spalling or scour, minor repairs, etc.
- 3 **Poor** Advanced section loss, deterioration, spalling or scour; item is no longer functioning as designed (load path is significantly redistributed, fatigue cracks, wide shear cracks, local failures possible).
- 4 **Critical** Support removed, corrective action or close monitoring necessary, consider partial or full closure, negative response (ex. crushing, bending) to the primary element due to structural loads.

SUMMARY CONDITION RATINGS

Member condition ratings used in this report are in accordance with Report No. FHWA-PD-96-001, *Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges*, 1995, and are reproduced below. The following rating system also appears in the Bridge Inspector's Reference Manual, FHWA NHI 12-049, Revised February, 2012.

- N Not Applicable
- 9 Excellent Condition
- 8 **Very Good Condition** no problems noted.
- 7 **Good Condition** some minor problems.
- 6 **Satisfactory Condition** structural elements show some minor deterioration.
- 5 **Fair Condition** all primary structural elements are sound but may have minor section loss, cracking, spalling or scour.
- 4 **Poor Condition** advanced section loss, deterioration, spalling or scour.
- 3 **Serious Condition** loss of section, deterioration, spalling or scour have seriously affected primary structural components. Local failures are possible. Fatigue cracks in steel or shear cracks in concrete may be present.
- 2 Critical Condition advanced deterioration of primary structural elements. Fatigue cracks in steel or shear cracks in concrete may be present, or scour may have removed substructure support. Unless closely monitored, it may be necessary to close the bridge until corrective action is taken.
- 1 **"Imminent" Failure Condition** major deterioration or section loss present in critical structural components or obvious vertical or horizontal movement affecting structure stability. Bridge is closed to traffic, but corrective action may put back in light service.
- 0 **Failed Condition** out of service beyond corrective action.

PROTECTIVE COATING SYSTEM (PCS)

- 9 There is no evidence of corrosion; the protective coating system (PCS) is sound, fully intact, and functioning as intended to protect the metal or concrete surfaces. No workmanship related issues.
- 8 Less than 1% of total surface area of the protective coating system is failed. Isolated light surface or freckled rusting along flange edges, cross frame members, end cross frames, bearings, phase or lap marks, or at bolted splices. Isolated chalking or fading or other early evidence of paint system distress. Isolated workmanship issues (painted surfaces only), surface defects less than 5% of total surface area. Workmanship defects include painted over grit, rust, mill scale, heavy paint drips, mud cracking in paint, or other related workmanship issues. No finish coat separation from intermediate coat.
- 7 Greater than 1% and less than 5% of the total protective coating system is failed. Light surface rusting along flange edges, cross frame members, end cross frames, bearings, phase or lap marks, or at bolted splices. Multiple workmanship issues (painted surfaces only), surface defects less than 10% of total surface area. Workmanship defects include painted over old paint, grit, rust, mill scale, heavy paint drips, mud cracking in paint, or other related workmanship issues. Finish coat separation from intermediate coat less than 10%. Chalking or fading or other early evidence of paint system distress. Candidate for zone painting (outside fascia beams or beam ends near joints).
- 6 Greater than 5% and less than 10% of the total protective coating system is failed. Surface or freckled rust is prevalent throughout. The paint system is no longer effective at beam ends beneath joints. There may be exposed metal, but there is no corrosion, which is causing loss of section. Peeling, cracking, or separation of any caulking material. Workmanship issues (painted surfaces only), surface defects less than 15% of total surface area. Workmanship defects include painted over old paint, grit, rust, mill scale, heavy paint drips, mud cracking in paint, or other related workmanship issues. Finish coat separation from intermediate coat greater than 10%. Candidate for zone painting (outside fascia beams or beam ends near joints).
- 5 Greater than 10% and less than 15% of the total protective coating system is failed. Surface or freckled rust is prevalent. The paint system is no longer effective at steel ridge bearings, beam ends near joints at abutments and piers and along outside face of fascia beams. There is exposed metal with active corrosion causing light loss of section or pitting, typically less than 1/8". Peeling, cracking, or separation of any caulking material with rust staining. Workmanship issues (painted surfaces only), surface defects greater than 20% of total surface area. Candidate for zone painting (outside fascia beams and beam ends near joints).
- 4 Greater than 15% and less than 20% of the total protective coating system is failed. Surface or freckled rust is prevalent. The PCS system is no longer effective. There is exposed steel throughout the structure with active corrosion. Failure of caulking on crevice corrosion. Old paint system was painted over. Candidate for total recoating.
- 3 Greater than 20% and less than 30% of the total protective coating system is failed. The paint system is no longer effective. There is exposed steel throughout the structure with active corrosion. Candidate for total recoating.
- 2 Greater than 30% and less than 40% of the total protective coating system is failed. Candidate for total recoating.
- 1 Greater than 40% and less than 50% of the total protective coating system is failed. Should be programmed for total recoating, or structure replacement.

O Greater than 50% of the protective coating system has failed. Corrosion has caused section losses. Should be programmed for total recoating or structure replacement.

DECK SUMMARY SATISFACTORY

The deck is rated a 6, meaning that it is in <u>satisfactory</u> condition. The rating is based on the condition of the Floor which is rated 2 – Fair.

The individual items are as follows:

SR 176 Rating
2 - Fair
2 – Fair

Floor

The underside of the deck is in <u>fair</u> condition. See the sketch of the floor in Appendix E. The following deficiencies were noted:

• There is hairline to narrow transverse cracking in Ramps BW and BE. Efflorescence is typical.



- One 10" diameter area of honeycombing in Span 14.
- Map cracking exists in Spans 24BE and 25BE.

• Spalling exists in Spans 11, 13, 14, 17, 18BW, 18BE, 22BE, 24BE, and 28BE.



• Delaminations exist in Spans 17, 19BE, 20BE, 23BE, 24BE, 25BE, 26BE, and 27BE.



Wearing Surface Fair

The wearing surface is in <u>fair</u> condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report.

- Large areas of the deck are patched with good quality, full-depth patches.
- There are transverse cracks spaced roughly at 10 ft intervals in the positive moment regions and at 6 ft intervals in the negative moment regions.
- There are a few small, shallow spalls in random locations away from the joints (<1% deck area).
- Several spalls were found along or near constructions joints.
- Numerous locations exist where RPMs are missing.

Railing

The railing is in <u>fair</u> condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Deficiency locations are called out in the deck mapping section of the Supplemental Report. Deficiencies found on the exterior face were noted from the snooper inspection.

- Spalls and deteriorations exist along the large portions of the toe of the barrier, especially on the low (east) side of the structure.
- Random vertical cracks exist in both barriers.
- Longitudinal cracking with efflorescence in the rail's exterior face in Span 19BE.



Drainage

The drainage is in <u>fair</u> condition. The deficiencies for the drains on the deck are noted in the Supplemental Report found in Appendix C, but are reiterated here. The following deficiencies were noted:

- The drains at Piers 16 and 18BE are clogged with debris and water is not draining properly.
- The scupper pans in the top of the deck are clogged with debris in most locations. See Appendix C for details.
- Drains are clogged at the following locations.
 - Span 16, near Pier 16
 - Span 19BE, near Pier 18BE



• Corroded downspout with section loss in Span 25BE near Pier 24BE.



- Corrosion on the downspout in Span 27BE near the North Abutment AE.
- Corrosion and section loss on the downspout in Span 18BW near Pier 17.

Expansion Joints Fair

The expansion joints are in <u>fair</u> condition. The deficiencies for the expansion joints are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed findings and expansion joint measurements can be found in the Supplemental Report. The following deficiencies were noted:

- The intermediate expansion joints vary in clear spacing from 1 1/8" to 2 1/2".
- The abutment expansion joints vary in clear spacing from 1 \(\frac{5}{8} \)" to 2 \(\frac{5}{8} \)".
- The glands show signs of minor leakage.
- The elastomeric seal joint near Pier 13 and Pier 24BE have a portion of the sealer sticking up out of the joint with tears in the sealer visible.
- The elastomeric seal joint at Pier 24BE also has a 1/4" to 1/2" elevated lip from one side of the joint to the other.
- The elastomeric seal joint near Pier 18BE has portions of the armor missing as well as the sealer sticking up out of the joint.
- The elastomeric seal joints are full of debris in most locations.

SUPERSTRUCTURE SUMMARY

SATISFACTORY

The superstructure is rated a 6, meaning that it is in <u>satisfactory</u> condition. The rating is based on the condition of the Pins/Hangers/Hinges, which are rated 2 - Fair.

The individual items are as follows:

SR 176 Rating
1 – Good
1 – Good
2 – Fair
2 – Fair
6 – Satisfactory
2 – Fair
1 – Good
S – Satisfactory

Alignment Good

The alignment is in good condition. The following deficiencies were noted:

- Bottom flange of beam bent at the following locations
 - Beam D (Span 16) 1/8" over a 1'-0" length.



- Beam A (Span 18BW) 1/8" over a 1'-6" length.
- Beam A (Span 11) -1/8" over a 10" length.

Beams/Girders/Slab Good

The beams and girders are in good condition. The following deficiencies were noted:

• Light surface corrosion with isolated locations of moderate corrosion on the web and flanges, specifically the bottom flange.

• Surface corrosion at the seated hinges with up to 1/16" section loss.



• There is a loose bolt in the bottom cover plate of the splice in Span 18BW, Beam C.



• The end of Beam B, at the cope, in Span 7 is bent.



Diaphragms or Crossframes

Fair

The crossframes are in <u>fair</u> condition. The following deficiencies were noted:

- Corrosion holes exist at the following locations.
 - Beam F between Beams E & F in Span 18BW.
 - Beam L between Beams F & L in Span 13.



- There are angles welded to the ends of the crossbracing in order to lengthen them in Span 14 and others.
- A paint crack exists in the weld where the crossbracing is attached to the web of Beam L in Span 15. Monitor this location.



- Surface corrosion exists at various locations. Section loss in Span 18BW at seated hinges.
- There is an incomplete weld with gaps in Beam A in Span 15.



• Pack rust and 1" bowing exists at the top gusset plate in Span 18BW.



Bearing Devices	Fair
-----------------	------

The bearing devices are in $\underline{\text{fair}}$ condition. The following deficiencies were noted:

- Surface corrosion is typical. The exterior bearings show a moderate amount of corrosion.
- Six bearings are rocked ≥10°.

•	South Abut	10°S	Bearing F
•	South Abut	10°N	Bearing L
•	North Abut BW	17°N	Bearing E
•	Pier 28BE	10°S	Bearing L
•	North Abut BE	32°S	Bearing G
•	North Abut BE	15°S	Bearing J

- One bearing is rocked beyond recall (Horizontal Distance > 1/3 H).

 North Abut BE 32°S Bearing G



• The following tables list the bearing measurements.

Bearing Measurements – SR 176												
Pier/Abut	A	В	C	D	E	F	G	H	J	K	L	N
S Abut	5°N	7°S	7°S	0°	5°S	10°S					10°N	
Pier 1												
Pier 2												
Pier 3												
Pier 4												
Pier 5												
Pier 6												
Pier 7												
Pier 8	0°	2°N	0°	0°	0°	0°					0°	
Pier 9	1°S	1°S	2°S	3°S	2°S	1°S					2°S	
Pier 10	Fixed	Fixed	Fixed	Fixed	Fixed	Fixed					Fixed	
Pier 11	0°	0°	0°	0°	0°	0°					0°	
Pier 12	3°S	1°S	1°S	1°S	0°	2°S					0°	
Pier 13	1°S	1°S	0°	1°N	2°N	3°N					2°N	
Pier 14	2°N	2°N	0°	2°S	1°S	2°S			5°N		1°S	
Pier 15	Fixed	Fixed	Fixed	Fixed	Fixed	Fixed			Fixed		Fixed	
Pier 16	0°	4°N	3°N	2°N	0°	0°	3°N		3°N	1°N	1°N	
Pier 17	2°S	3°S	1°S	1°S	0°	1°S	4°N		1°N	1°N	1°N	
Pier 18BW	1°N	3°N	1°N	0°	5°N	1°N						
Pier 19BW	Fixed	Fixed	Fixed	Fixed	Fixed	Fixed						
Pier 20BW	2°N	1°N	1°N	3°N	3°N	3°N						
N Abut BW	4°N	7°N	3°N	4°N	17°N	3°S						
D: 40DE							100		100	100	0.0	
Pier 18BE							1°S		1°S	1°S	0°	
Pier 19BE							1°N		0°	1°S	4°N	
Pier 20BE							Fixed		Fixed	Fixed	Fixed	
Pier 21BE Pier 22BE							Fixed 1°N		Fixed 0°	Fixed	Fixed	
Pier 22BE Pier 23BE							1°N 1°N			1°S 1°S	1°S 1°S	
Pier 23BE Pier 24BE							3°N		1°S 4°N	4°N	5°N	
Pier 25BE							4°S		4°S	2°S	2°S	
Pier 26BE							Fixed		Fixed	Fixed	Fixed	
Pier 27BE							5°S		3°S	0°	1°N	
Pier 28BE							8°S	4°S	5°S	5°S	10°S	
N Abut BE							32°S	7°N	15°S	7°N	7°S	
1 Abut DE							34 3	/ IN	13.3	/ IN	13	

Protective Coating System

Satisfactory

The protective coating system is rated a 6, meaning it is in <u>satisfactory</u> condition. The following deficiencies were noted:

- Greater than 5% and less than 10% of the total protective coating system is failed.
- Surface or freckled rust is prevalent throughout.
- Candidate for zone painting (outside fascia beams or beam ends near joints).
- Random locations of peeling paint and surface corrosion.

Pins/Hangers/Hinges

Fair

The seated hinges are in <u>fair</u> condition. The following deficiencies were noted:

• Surface corrosion. Heavier corrosion at the groove.



• Laminating corrosion beginning at the lower portion of the seated hinge.

Seated Hinge Measurements – SR 176										
Span	A	В	C	D	E	F	G	J	K	L
Span 13	1 ¼" N	1 ½" N	1⁄4" N	1 ¾" N	½" N	5/8" N				1 ¾" N
Span 18BW	¾" N	3/8" N	1" N	5/8" N	5/8" N	0"				
Span 18BE							1" N	1 %" N	1 ¾" N	1 ¾" N
Span 24BE							3/8" N	2" N	2 1/8" N	2 ¼" N

Good

The fatigue prone connections are in <u>good</u> condition. The following deficiencies were noted:

- Surface corrosion on the intersecting welds under the seated hinge.
- Surface corrosion on the welds along the bottom cover plate and at the ends.



Live Load Response

Satisfactory

The live load response is in <u>satisfactory</u> condition, which is normal. There was no excessive deflection or vibration noted under live load.

SUBSTRUCTURE SUMMARY

The substructure is rated a 6, meaning that it is in <u>satisfactory</u> condition. The rating is based on the condition of the Piers, which are rated 2 - Fair.

The individual items are as follows:

<u>Item</u>	SR 176 Rating
Abutments	1 - Good
Abutment Seats	1 – Good
Piers	2 – Fair
Pier Seats	1 – Good
Backwalls	2 - Fair
Wingwalls	1 – Good
Slope Protection	2 - Fair

Abutments Good

The abutments are in <u>good</u> condition. The following deficiencies were noted (see sketches in Appendix F):

- North Abutment AE Rust staining is evident on the breastwall.
- North Abutment BE Some rust staining is evident on the breastwall.
- North Abutment BW Map cracking on the breastwall.



Abutment Seats Good

The abutment seats are in good condition. No significant deficiencies were noted.

Piers Fair

The piers are in <u>fair</u> condition. The following deficiencies were noted (see sketches in Appendix F):

• Pier 8 – The pier cap has multiple cracks. The west side of the south face has cracking with a delamination. The east side of the south face has a 4' x 3' spall with exposed rebar. The east side of the north face has hairline cracking with a delamination.



• Pier 9 – The pier cap has multiple cracks with some rust spots and a small delamination. There is a 5' horizontal crack with a delamination under Bearing A along with a 10" x 10" spall.



- Pier 10 The pier cap has multiple cracks. The east side of the south face has a 2' x 10" delamination with a 3 ft horizontal crack.
- Pier 11 The pier cap has multiple cracks and map cracking. The east side of the south face has a 3 ½ ft horizontal crack with a delamination. The west side of the north face has a 7' x 4" x 10" spall.
- Pier 12 The pier cap has multiple cracks. The east column has two spalls, 4" x 3" and 16" x 3" with exposed rebar. The west column has a 6" x 2" spall with exposed rebar.
- Pier 13 The pier cap has multiple cracks. The east side of the south face has delaminations. The east side of the north face has 6' x 4" and 2 ½' x 8" delaminations.

• Pier 14 – The pier cap has hairline cracking. The north side of the east column has multiple spalls with exposed rebar. The south side of the east column has three large spalls with exposed rebar; 5' x 2 ½', 4' x 2½', and 3 ½' x 2'.



• Pier 15 – The pier cap has multiple cracks. The east side of the north face has a 3' x 2' and a 2' x 1' spall with exposed rebar. The east side of the south face has a 5' x 4' spall with exposed rebar and 4' x 2' and 3' x 1' delaminations. A 2' x 4" spall exists on the south wall.



• Pier 16 – The pier cap has multiple cracks. There are two spalls on the east side of the south face, 3' x 2' and 2 ½' x 1'. The area below Beams K and L is delaminated.



- Pier 17 The pier cap has multiple cracks. The east column has a 1' x 4' spall with exposed rebar and a 3' x 2' spall with exposed rebar. There is also an 8" diameter area of delaminated concrete.
- Pier 18BW The pier cap has multiple cracks. There is a 3' x 2' delamination on the top east face of the cap. A 1 SF spall exists on the north face.
- Pier 19BW The pier cap has multiple cracks.
- Pier 20BW The pier cap has multiple cracks.
- Pier 18BE The pier cap has multiple cracks. There is a 1 SF delamination on the south face and a 1 SF spall on the north face.
- Pier 19BE The pier cap has multiple cracks.
- Pier 20BE The pier cap has multiple cracks.
- Pier 21BE The pier cap has multiple cracks. The east column has a 4" x 1" spall with exposed rebar.
- Pier 22BE The pier cap has multiple cracks. Two small spalls with exposed rebar exist on the pier cap.
- Pier 23BE The pier cap has multiple cracks.
- Pier 24BE The pier cap has multiple cracks. There is a 1 ½' diameter delamination on the south side.
- Pier 25BE The pier cap has multiple cracks.
- Pier 26BE No significant deficiencies noted.
- Pier 27BE No significant deficiencies noted.
- Pier 28BE There are cracks on the north side of the pier cap.

Pier Seats Good

The pier seats are in good condition. The following deficiencies were noted:

There are multiple areas along the pier seat edge that are cracking or have delaminations. There is a 3' \times 2' spall with exposed steel on the pier seat at Pier 16.



Backwalls

The backwalls are in <u>fair</u> condition. The following deficiencies were noted:

• North Abutment BW – Map cracking in the backwall.



Wingwalls

The wingwalls are in good condition. No significant deficiencies were noted.

Slope Protection Fair

The slope protection is in <u>fair</u> condition. The following deficiencies were noted:

• The stone slope protection shows signs of erosion.

GOOD

The approaches are rated a 7, meaning that they are in good condition.

The individual items are as follows:

<u>Item</u>	SR 176 Rating
Pavement	1 – Good
Approach Slabs	1 - Good
Guardrail	1 – Good
Relief Joint	1 – Good
Embankment	1 - Good

Pavement Good

The pavement is in <u>good</u> condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report. The following deficiencies were noted:

• There are spalls and patches in the asphalt adjacent to the expansion joints.

Approach Slabs Good

The approach slabs are in <u>good</u> condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report. The following deficiencies were noted:

• No significant deficiencies noted.

Guardrail Good

The guardrail is in <u>good</u> condition. The following deficiencies are noted in the Supplemental Report found in Appendix C, but are reiterated here. Detailed locations and sizes are located in the deck mapping section of the Supplemental Report. The following deficiencies were noted:

• The impact attenuator between Pier 17 and Pier 18BW has been hit by a vehicle.

Relief Joints Good

The relief joints are in good condition. No significant deficiencies were noted.

Embankment Good

The embankments are in good condition. No significant deficiencies were noted.

GENERAL SATISFACTORY

The individual items are as follows:

ItemSR 176 RatingWarning Signs4 - CriticalSign Supports1 - GoodVertical Clearance1 - Good

Warning Signs Critical

The warning signs are in <u>critical</u> condition. The following deficiencies were noted:

• There are no bridge end markers.

Sign Supports Good

The sign supports are in good condition. The following deficiencies were noted:

• No significant deficiencies were noted.

Vertical Clearance Good

The vertical clearance is in good condition. No significant deficiencies were noted.

RECOMMENDATIONS

1. Immediate

• The portions of the drain that have broken off should be removed or reattached. It does not appear that they are able to fall past the seated hinge, but it is better to be proactive with them.

2. Maintenance and Monitoring

- Clean the expansion joints from debris.
- Tighten the loose bolt in the bottom cover plate at the splice in Span 18BW, Beam
- Repair the impact attenuator between Pier 17 and Pier 18BW.

3. Short Term

- Clear the drains at the following locations:
 - Span 16, Pier 16
 - Span 19BE, near Pier 18BE
- Clear the scuppers on the deck.
- Consider spot painting near the bearings and at the seated hinges.
- Repair the corroded (with section loss) crossbracing in Span 18BW and 13.
- Abrasively clean and paint the exposed rebar. Patch the spalled areas.
- Remove the delaminated concrete then abrasively clean, paint, and patch the areas.

4. Rehabilitation

None

5. Future Inspection or Testing


- Note any changes to the delaminations in the floor.
- Note any changes in the leakage at the expansion joint glands. Replace the glands if the condition worsens.
- Note whether the missing joint armor near Pier 18BE becomes significant enough to repair.
- Continue to note the condition of the surface corrosion on the superstructure.
- Note any changes at the paint crack on Beam L in Span 15.
- Continue to watch the rotation at the following bearings:


 South Abut 	10°S	Bearing F
 South Abut 	10°N	Bearing L
 North Abut BW 	17°N	Bearing E
◆ Pier 28BE	10°S	Bearing L
 North Abut BE 	32°S	Bearing G
 North Abut BE 	15°S	Bearing J

- Reset the bearing at the following location:
 - North Abut BE 32°S Bearing G
- Continue to note the amount of corrosion on the fatigue prone details.
- Note any changes to the cracking in the backwall at the North Abutment BW. The amount of cracking may lead to spalling in the near future.


I-71/SR 176 Double Decked Bridge (SR 176 Lower Deck) 2012 In-Depth Bridge Inspection


APPENDIX A






SR 176 (Lower Deck) Spans 19BW – 21BW





SR 176 (Lower Deck) Spans 25BE – 29BE



APPENDIX B

OHIO DEPARTMENT OF TRANSPORTATION

BRIDGE INSPECTION REPORT

1	8	0 TRUCTU	5	4	3	6]	CI	JY O		00176 ROUTE			334 NIT			١	/EAR E	UILT	7/1,	/1968
DIST		IROCTO L2		IDGE T			322	C	.0		OF SE	RVICE	U	10			IR-	71NB	(CUY-	71-179	91R)
	-																				
DEC:									2	2.1		a	c								
1. Floor					-	2	2. Wearing Surface								2						
3. Curbs, Sidewalks & Walkways						_	4. Median														
5. Railing7. Expansion Joints						2									6						
		RUCT							2	8. SUMMARY								0			
		ent of		2000					1	10	Doom	o/Cir	lorg/C	lob.							1
	•	igms o			nes				2	10. Beams/Girders/Slab 12. Joists/Stringers									1		
	loorbe	_	1 (10)	55 II a II	103				2	14. Floorbeam Connections											
	ertical							H		16. Diagonals											
	nd pos							ŀ		18. Upper Chord											
	ower (H		20. Gusset Plates											
		Bracin	NG.							22. Sway Bracing											
23. P		Diacii	ıg																	2	
25. A										26. Arch Columns or Hangers											
		el Wal	11s					H		28. Protective Coating System (PCS) 6									6		
	-	angers		es				H	2	30. Fatigue Prone Detail (E & E')									-		
		oad Re	_		(rS)			-	S									6			
		CTUR		(20	. ~,			<u> </u>	5	32.	DCIV.	1111211									
	butme		<u></u>					Г	1	34	Abut	ment	Seats								1
35. F								-	2									1			
	Backw	alls							2	38. Wingwalls								_			
			Dolph	ins						40. Scour (<i>Insp Type – 1, 2, 3</i>)											
39. Fenders and Dolphins41. Slope Protection					2			IMAF		- , ,					Ĺ		6				
	VERT		.1011								BCIV.										
	eneral									44.	Align	ment									
45. S		_						-			Seam										
47. Headwall or Endwalls						48. Scour (<i>Insp Type - 1,2,3</i>)															
49. Abutments								MAR	• •	, ,-,	,				Ļ						
	NNEL										0111										<u> </u>
	lignm	_								52.	Prote	ction									
53. Hydraulic Opening									MAR	Y											
APPROACHES																					
55. Pavement					1	56. Approach Slabs									1						
57. Guardrail					1	58. Relief Joint 1															
59. Embankment					1	60. SUMMARY 7															
GENERAL 1 ON SENTING																					
	61. Navigation Lights 62. Warning Signs								4												
63. Sign Supports						1	64. Utilities														
65. Vertical Clearance (1, 2-change, N)					1	66. General Appraisal & Operational Status 6 A								Α							
67. Inspected By, First & Last Name 68. Reviewed By, First & Last Name																					
	n		1100				0 6 8	3 1	7 7				_ <u> </u>			- 1411] [
G r	i e	s s	m a	n n				umbe					╧		1	1			PE	Num	ber
Date	0 8	1 0	1 2]		1	1	1	1	1	N	N	N	[Da	ate			
	-			_				69. S	urvey	(1, 0,	N)			_							

STATE OF OHIO DEPARTMENT OF TRANSPORTATION BRIDGE INSPECTION REPORT

BR-86 REV 2-95 0 5 4 3 6 8 CUY **CUYAHOGA** BRIDGE NUMBER 00176 1334 YEAR BUILT 1968 STRUCTURE FILE NUMBER 7 CO UNIT DIST 12 BRIDGE TYPE 322 10 IR-71 NB (CUY-71-1791R) TYPE SERVICE

For Full Report, Please See Bridge File. Curbs, Sidewalks, & Walkways do not exist so this item was removed.

FLOOR: The floor is in fair condition. There are hairline to narrow transverse cracks with efflorescence. A few areas show honeycombing and spalling with exposed rebar. There also are areas of delaminated

WEARING SURFACE: The wearing surface is in fair condition. There are areas of full-depth patches that are in good quality. There are transverse cracks spaced roughly at 10 ft intervals in the positive moment regions and at 6 ft intervals in the negative moment regions. There are isolated areas of map cracking, spalling, and deteriorated patches. Several RPMs are missing leaving shallow holes.

RAILING: The railing is in fair condition. There are several spalls along the toe of the barrier. Vertical cracks exist throughout. There are longitudinal cracks with efflorescence on the exterior face in Span 19BE. The spalling and cracking in the railing is the reason for lowering the rating to a 2, per the 2010 revision of the ODOT Manual of Bridge Inspection.

DRAINAGE: The drains are in fair condition. Several drains are clogged. The rating was raised to a 2 since the amount of scuppers clogged is up to ¼, per the 2010 revision of the ODOT Manual of Bridge Inspection.

EXPANSION JOINTS: The expansion joints are in fair condition. The glands show signs of minor leakage. Debris exists in most of the joints. The elastomeric seal joint near Piers 13 & 24BE have a portion of the sealer sticking up out of the joint with tears in the sealer visible. The elastomeric seal joint at Pier 24BE also have a 1/4" to 1/2" elevated lip from one side of the joint to the other. The elastomeric seal joint near Pier 18BE has portions of the armor missing.

SUPERSTRUCTURE

BEAMS/GIRDERS: The beams and girders are in good condition. There is surface corrosion at various locations, especially on the bottom flange, splice bolts, and near the seated hinges. The area near the seated hinges has up to 1/16" section loss. A loose bolt exists at the splice at Beam C, Span 18BW.

DIAPHRAGMS OR CROSSFRAMES: The crossframes are in fair condition. There are locations of corrosion holes in Spans 18BW and 13. A paint crack exists in Span 15 on Beam L. There is an incomplete weld in Beam A, Span 15. Pack rust is bowing the top gusset plate 1" in Span 18BW.

BEARING DEVICES: The bearings are in fair condition. There are six bearings that are rocked ≥10°. One bearing is rocked beyond recall; North Abut BE, Bearing G.

PAINT: The paint is in satisfactory condition. There is greater than 5% and less than 10% of the total coating system has failed. Surface or freckled rust is prevalent throughout. There are random locations of peeling paint and surface corrosion.

PINS/HANGERS/HINGES: The seated hinges are in fair condition. The hinges have surface corrosion with the corrosion heavier at the groove.

FATIGUE PRONE CONNECTIONS: The fatigue prone connections are in good condition. There is surface corrosion on the welds

LIVE LOAD RESPONSE: The live load response is in satisfactory condition.

SUBSTRUCTURE

ABUTMENTS: The abutments are in good condition. There is rust staining and map cracking. This is the reason for raising the rating to a 1. The previous deficiency noted is actually located on the backwall and that rating correlates with the problem.

PIERS: The piers are in fair condition. There are hairline to medium cracks, spalling with exposed rebar, and delaminations.

PIER SEATS: The pier seats are in good condition. There are multiple areas along the pier seat edge that are cracking.

BACKWALLS: The backwalls are in fair condition. There is map cracking at North Abut BW.

SLOPE PROTECTION: The slope protection is in good condition. The stone slope protection shows signs of erosion.

PAVEMENT: The pavement is in good condition. There are spalls and patches in the asphalt adjacent to the expansion joints.

GUARDRAIL: The guardrail is in good condition. The impact attenuator between Pier 17 and Pier 18BW has been hit by a vehicle.

WARNING SIGNS: There are no bridge end markers.

SIGN SUPPORTS: The rating was raised to a 1 because there were no significant

VERTICAL CLEARANCE: The rating was changed to a 1 since there is a restriction for traffic on the bridge and there are no changes from last year.

APPROACHES

GENERAL

> APPENDIX C

2012 Annual Inspection of the S.R. 176 Bridge CUY-176-1331 SFN 1805436

Supplemental Report of 2012 Inspection Results

Deck

The wearing surface of the bridge deck was visually inspected with deficiencies mapped, but not sounded as part of this inspection. The wearing surface is in overall satisfactory condition, providing a smooth riding surface. Large areas of this deck have been patched with good quality, full-depth concrete patches that are behaving similar to the original deck. Transverse cracking is spaced at roughly 10' intervals in the positive moment regions, and 6' intervals in the negative moment regions. There are isolated areas of map cracking, spalling, and deteriorating patches. There are very few small, shallow spalls in random locations away from the joints but these spalls account for less than 1% of the total deck area. Most spalls were found along or near construction joints in the wearing surface. There are also numerous locations where RPMs are missing from the wearing surface. See deck mapping for more detailed locations and sizes of deficiencies.

Railing

The barriers are in satisfactory condition, and are structurally sound. There are spalls and deteriorations along large portions of the toe of the barrier, especially on the east (low) side of the structure. This may be due to the runoff sloping toward the east barrier and ponding because most of the scupper pans are full of debris. There are also some random vertical cracks in both barriers. The impact attenuator between Pier 17 and Pier 18-BW has been hit by a vehicle. See deck mapping for more detailed locations of deficiencies.

Drainage System


The drains at Piers 16 and 18-BE are clogged with debris and water is not draining properly. The scupper pans in the tops of the decks are clogged with debris in most locations. See deck mapping for more detailed locations.

Expansion Joints

The expansion joints are in satisfactory condition. The intermediate expansion joints vary in clear spacing from 1½" to 2½" (measured perpendicular to the joints). The abutment expansion joints vary in clear spacing from 1½" to 2½" (measured perpendicular to the joints). The glands showed signs of minor leakage. The abutment joints near Abutment B and Abutment BE and the expansion joint near Pier 18-BW are in good condition. The elastomeric seal joint near Pier 13 and Pier 24-BE have a portion of the sealer sticking up out of the joint with tears in the sealer visible. The elastomeric seal joint at Pier 24-BE also has a ½" to ½" elevated lip from one side of the joint to the other. The elastomeric seal joint near Pier 18-BE has portions of the armor missing as well as the sealer sticking up out of the joint. The elastomeric seal joint neat Abutment BW has asphalt covering part of the joint. Spalls were found at most expansion joints. The elastomeric seal joints are also full of debris in most locations. See attached table giving expansion joint measurements and temperatures when the measurements were taken.

Recommendations

No major issues were found during the bridge inspection. It is recommended that the scuppers and downspouts be cleared of debris to avoid deterioration at the toe of barrier at the east barrier due to standing water. The expansion joints should be cleared of all debris to allow for proper expansion and contraction of the deck.



EXPANSION JOINT MEASUREMENT TABLE


Expansion Joint	Measurement (in)	Temperature (°F)			
CUY-71-1791					
South Abutment Joint A	2 7/8	85			
Expansion Joint 1-A	2 1/8	85			
Expansion Joint 2-A	2 1/4	85			
Expansion Joint 3-AW	2 1/4	80			
Expansion Joint 3-AE	2 1/2	75			
North Abutment Joint AW	2 1/8	80			
North Abutment Joint AE	1 1/2	75			
CUY-176-1331					
South Abutment Joint B	1 5/8	82			
Expansion Joint 1-B	1 3/4	82			
Expansion Joint 2-BW	1 7/8	76			
Expansion Joint 2-BE	1 7/8	74			
North Abutment Joint BW	2 1/4	72			
Expansion Joint 3-BE	2 1/2	70			
North Abutment Joint BE	2 5/8	70			

6' transverse spacing

1 1/8" Joint space (82° 5) (edge of steel) y END APPROACH crack in barrie SLAB -(2040) 2053 (2055) , ixi = IXI 4×2 \$ 12×1 (2041) 2031) gl 15' crack (2042) spall at toe of barrier BEGIN APPROACH SLAB & PIER 9 € PIER 8 & BRG. SOUTH spall-ABUTMENT Bpatch- 1 photos: 2039 - Exp. JE. 2040 - Exp. Ji 2041 - crack transverse (photo) 2042 - longitudinal crack 2053 S. Approach - good 2055 - spall 1×9

2059-large spall

5' - transverse spacing (Pic)
10' transverse spacing (spac)



176 BRIDGE PLAN VIEW SECTION 2 OF 9

minor map cracking - 27.

-7 (edge of steel to edge of steel) Clean sports EXPANSION JOINT 1-B @ PIER 14 -(047) 1'x1 (2046)


SPA 2'x1 & (2045) (2048) (2045) Exp Jt. popping up 8 · 10 (5) small spall & PIER 13 € PIER 15 Photos: spall - In patel - 10 2045 - Exp Jt 2046 - Exp Jt 2047 - Exp Jt minor map cracking - The (photo) 20618-5Pall 2'x6,1'x3'



178" Exp It Space (76°F) (edge of steel) © INTERMEDIATE EXPANSION JOINT 2-BW spall at toe of benien € PIER 18-BW © PIER 17 1/x5 1/x/5 a 1'x1' (2082) (2083) surface evacting (2080) (2061) been hina toe of barrier by relide clogged orain (2079) spall in barrier with two holes drilled — € PIER 16 completely through barrier photo 2049 - drain (typ.) EXPANSION JOINT 2-BE 178 (edge of steel to (94°F) 2050 - drain (+yp) ege of steel) 2079 barrier spall - two holes drilled 2080- Exp. It 2081- Exp. It spall-patch - 1 minor map crucking . HX 2061 - clogged dra (1 p.) (photo)


> 176 BRIDGE PLAN VIEW SECTION 4 OF 9






176 BRIDGE PLAN VIEW SECTION 5 OF 9

© PIER 19-BW ₽ PIER 18-BW 2069 Q PIER 19-BE € PIER 18-BE € PIER 17 steel ripped off
rubber popped up
178" join + space (74°F)
(edge of steel to
edge of steel) *€ INTERMEDIATE EXPANSION JOINT 2-BE* plotos: 2067 - Exp Jt 2068 - Exp Jt 2069 - RPM missing patel - D 176 BRIDGE PLAN VIEW uninar imap ending - 447 SECTION 6 OF 9 (photo)




toe of barrier has many spalls




TO°F

WEST 19TH STREET




2071 - Exp. Jt 2072 - Exp Jt 2073 - Exp Jt 2074 - spall 2'x1'




176 BRIDGE PLAN VIEW SECTION 9 OF 9

APPENDIX D



> APPENDIX E



-- BA-- Denotes Bulb Angle Gutter

FRAMING PLAN


Spalled AREA

DELAMINATION

HC = Honeycomb


LB = LOOSE BOLT


.




A 18 . - € Pier 188W E Pier 19BW E Pier 208W -€ Bearing, North 781-6" 781-6" 621-0" Abutment BW ---90°(Typicol) B Northbound I-71 Expension Joint 28# and Reference Line-(See sheet 373) 6 Spoces @ 13'-10" = 83'-0" Measured along 6'-0" 1186-125 6 Spaces @ about 13'-14" = 78'-64" Beom A A Spaces @ 131-8" = 541-8" West edge of Slob 131-6" 4 Equal Spaces 191-911 r Beom B B | Northbound | Jenpings SIntermediote Crossframe (Typical) CBeam C 1-90° Boom D (Typicon) 184°40 164 (Tupicof) & Ramp J-Northbound Boom E Outer Roadway 21-11" 10'-0" Scupper (Typ.) Boom F -End Crossfrome End Crossfrome-(Typicol) (Typicol) East edge of Slab £ Field Splice & Field Splice --BA-Denotes Bulb Angle Gutter FRAMING PLAN


LB = LOOSE BOLT








> APPENDIX F






































PORTION BELOW the SR 176 PIER CAP IS A WALL TYPE. PLANS NOT ACCURATE.




PORTION BELOW THE SRITG PIER CAP IS A WALL TYPE PLANS NOT ACCURATE.




PORTION BELOW SR 176 PIER CAP 15 WALL TYPE, PLANS NOT ACCURATE. SIGNAGE ATTACHED
TO PIER





PORTION BELOW SR 176 PIER CAP IS WALL TYPE. PLANS ARE NOT ACCURATE.








Portion OF SRITG PIER Cap is Wall type. Plans not accurate.















































I-71/SR 176 Double Decked Bridge (SR 176 Lower Deck) 2012 In-Depth Bridge Inspection

> APPENDIX G

PID No: 87600	County/Route/Section:	Date: 07/29/12			
SFN: 1805371/1805436	BRIDGE NAME: 1-71/SR 176 BRIDGES				
Contractor: HDR, Inc.		Sub-Contractor: Northwest Consulting, Inc.			

Description of Work: (use back for detail) Inspected the lower deck using an A75 UBIV, Inspected the substructure from the ground and from the A75 UBIV.

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	7:00 pm	4:30 am	8.0	1.5
Michael Sondles - HDR	EI	7:00 pm	4:30 am	8.0	1.5
Mike Jennings – N.E. Bridge Contractors, Inc.		7:00 pm	4:30 am	8.0	1.5
A&A Safety – 2 traffic control personnel		6:00 pm	5:00 am	8.0	3.0

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	9.5	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller		6	
В	1.0	9.5		Rental Car				
В	9.5	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:	Direction	Lane No.	Time on	Time off	
Single RT lane on SR 176	NB	3	7:00 pm	4:30 am	
Local Law Enforcement notified?	Yes	Officer:	Officer:		0

4) Material

Quantity	Unit	Description
1		Binders for field notes
2		Paint Sticks

5)	Sign	atura	s/Date
7	DIAL	alure	s/Dale

Contractor

PID No: 87600	County/Route/Section:	Date: 07/30/12			
SFN: 1805371/1805436	BRIDGE NAME: 1-71/SR 176 BRIDGES				
Contractor: HDR, Inc.		Sub-Contractor: Northwest Consulting, Inc.			
Description of Work: (use back for detail) Inspected the lower deck and Ramp BE using an A75 UBIV. Inspected the substructure from the ground and from the A75 UBIV.					

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	8:00 pm	4:00 am	8.0	
Michael Sondles - HDR	EI	8:00 pm	4:00 am	8.0	
Mike Jennings – N.E. Bridge Contractors, Inc.		8:00 pm	4:00 am	8.0	
A&A Safety – 2 traffic control personnel		7:00 pm	5:00 am	8.0	2.0

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	8	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller			
В	1.0	8		Rental Car				
В	8	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:	Direction	Lane No.	Time on	Time off	
Single RT lane on SR 176; Closed Ramp	NB	3	8:00 pm	4:00 am	
Local Law Enforcement notified?	Yes	Officer:			

4) Material

Quantity	Unit	Description
1		Binders for field notes
2		Paint Sticks

-	a.	20		
- I	Sign	oflir	AC/	OTO
_ 7	17121			411.

Contractor:

PID No: 87600	County/Route/Section:	CUY/00071/1791 CUY/00176/1334	Date: 07/31/12					
SFN: 1805371/1805436	BRIDGE NAME: 1-71	BRIDGE NAME: 1-71/SR 176 BRIDGES						
Contractor: HDR, Inc.		Sub-Contractor: Northwest Consu	liting, Inc.					

Description of Work: (use back for detail) Inspected the lower deck, Ramp BW, and Ramp BE using an A75 UBIV. Inspected the substructure from the ground and from the A75 UBIV.

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	8:00 pm	4:30 am	8.0	0.5
Michael Sondles - HDR	EI	8:00 pm	4:30 am	8.0	0.5
Mike Jennings – N.E. Bridge Contractors, Inc.		8:00 pm	4:30 am	8.0	0.5
A&A Safety – 2 traffic control personnel		7:00 pm	5:00 am	8.0	2.0

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	8.5	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller	·		
В	1.0	8.5		Rental Car				
В	8.5	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:	Direction	Lane No.	Time on	Time off	
Double RT lane on SR 176; Closed Ram	NB	2 & 3	8:00 pm	4:30 am	
Local Law Enforcement notified?	Yes	Officer:			

4) Material

Quantity	Unit	Description
1		Binders for field notes
2		Paint Sticks
19		

5) Signatures/Date

Contractor

PID No: 87600 County/Route/Section: CUY/00071/1791 CUY/00176/1334 Date: 08/01/12

SFN: 1805371/1805436 BRIDGE NAME: I-71/SR 176 BRIDGES

Contractor: HDR, Inc. Sub-Contractor: Northwest Consulting, Inc.

Description of Work: (use back for detail) Inspected the upper deck using an A75 UBIV. Inspected the substructure from the A75 UBIV.

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	7:30 pm	4:00 am	8.0	0.5
Michael Sondles - HDR	EI	7:30 pm	4:00 am	8.0	0.5
Mike Jennings – N.E. Bridge Contractors, Inc.		7:30 pm	4:00 am	8.0	0.5
A&A Safety – 2 traffic control personnel		7:00 pm	5:00 am	8.0	2.0

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	8.5	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller			
В	1.0	8.5		Rental Car				
В	8.5	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:	Direction	Lane No.	Time on	Time off	
Single LT lane on I-71; Single LT lane of	NB	1	7:30 pm	4:00 am	
Local Law Enforcement notified?	Yes	Officer:	Officer:		

4) Material

Quantity	Unit	Description
1		Binders for field notes
2		Paint Sticks

5) Signatures/Date

Contractor

PID No: 87600	County/Route/Section:	Date: 08/02/12				
SFN: 1805371/1805436	N: 1805371/1805436 BRIDGE NAME: I-71/SR 176 BRIDGES					
Contractor: HDR, Inc.		Sub-Contractor: Northwest Consu	ılting, Inc.			
Description of Work: (use back for detail) Inspected the upper deck and Ramp AW using an A75 URIV						

Description of Work: (use back for detail) Inspected the upper deck and Ramp AW using an A75 UBIV Inspected the substructure from the ground and using the A75 UBIV.

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	7:30 pm	4:30 am	8.0	1.0
Michael Sondles - HDR	EI	7:30 pm	4:30 am	8.0	1.0
Mike Jennings – N.E. Bridge Contractors, Inc.		7:30 pm	4:30 am	8.0	1.0
A&A Safety – 2 traffic control personnel		7:00 pm	5:00 am	8.0	2.0

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	9	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller			
В	1.0	9		Rental Car				
В	9	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:	Direction	Lane No.	Time on	Time off	
Single LT lane on I-71; Single LT lane on SR 176		NB	1	7:30 pm	4:30 am
Local Law Enforcement notified?	Yes	Officer:			

4) Material

Quantity	Unit	Description
1		Binders for field notes
2		Paint Sticks

-	C. 1	1
-	Signofilitae	
21	Signatures	Date

Contractor:

PID No: 87600	County/Route/Section:	Date: 08/05/12				
SFN: 1805371/1805436	BRIDGE NAME: 1-71/SR 176 BRIDGES					
Contractor: HDR, Inc.		Sub-Contractor: Northwest Consulting, Inc.				

Description of Work: (use back for detail) Inspected the upper deck using an A75 UBIV. Inspected the substructure from the A75 UBIV.

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	7:30 pm	5:00 am	8.0	1.5
Michael Sondles - HDR	EI	7:30 pm	5:00 am	8.0	1.5
Mike Jennings – N.E. Bridge Contractors, Inc.		7:30 pm	5:00 am	8.0	1.5
A&A Safety – 2 traffic control personnel		7:00 pm	5:30 am	8.0	2.5

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	9.5	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller			
В	1.0	9.5		Rental Car				
В	9.5	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:	Direction	Lane No.	Time on	Time off	
Single RT lane on I-71; Double RT lane on SR 176; Closed Ramp BE at 1:00 am		NB	3/(2 & 3)	7:30 pm	5:00 am
Local Law Enforcement notified? Yes		Officer:			

4) Material

Quantity	Unit	Description
1		Binders for field notes
2		Paint Sticks
		v ·

5)	Sign	aturne	Data
J	DIZII	atuics	Date

Contractor:

: 1805371/1805436 BRIDGE NAME: I-71/SR 176 BRIDGES					
Sub-Contractor: Northwest Consulting, Inc.					
1					

Description of Work: (use back for detail) Inspected the upper deck and Ramp AE using an A75 UBIV. Inspected the substructure from the ground and using the A75 UBIV.

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	7:30 pm	3:30 am	8.0	
Michael Sondles - HDR	EI	7:30 pm	3:30 am	8.0	
Mike Jennings – N.E. Bridge Contractors, Inc.		7:30 pm	3:30 am	8.0	
A&A Safety – 2 traffic control personnel		7:00 pm	4:00 am	8.0	1.0

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	8	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller			
В	1.0	8		Rental Car				
В	8	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:	Direction	Lane No.	Time on	Time off	
	Single RT lane on I-71; Double RT lane on SR 176. Single RT lane on I-71; Ramp under Span 3			7:30 pm	3:30 am
Local Law Enforcement notified?	Yes	Officer:			

4) Material

Quantity	Unit	Description
1		Binders for field notes
2	=	Paint Sticks
		4

-	4.		POLYGRAPH AND DESCRIPTION OF THE PARTY OF TH		
5	6 I	an	OTII	MACI	Date
. 7 1	. 7	211			I Pall

Contractor:

PID No: 87600	County/Route/Section:	CUY/00071/1791 CUY/00176/1334	Date: 08/07/12			
SFN: 1805371/1805436	BRIDGE NAME: 1-71/SR 176 BRIDGES					
Contractor: HDR, Inc.		Sub-Contractor: Northwest Consu	lting, Inc.			
Description of Work:	(use back for detail) I	nspected the upper deck using an A75	UBIV. Inspected the			

Description of Work: (use back for detail) Inspected the upper deck using an A75 UBIV. Inspected the substructure from the ground and using the A75 UBIV.

1) Labor

Name	Class	From	То	Regular Hrs	OT Hrs
Ann Griessmann – HDR	PE	8:00 pm	4:00 am	8.0	
Michael Sondles - HDR	EI	8:00 pm	4:00 am	8.0	
Mike Jennings – N.E. Bridge Contractors, Inc.		8:00 pm	4:00 am	8.0	
A&A Safety – 2 traffic control personnel		7:00 pm	5:00 am	8.0	2.0

2) Equipment

A-Consultant Owned, B-Consultant Rented, C-ODOT Owned, D-ODOT Rented

A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model	HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
A	8	0	2009	2 Harnesses, lanyards, hand tools, helmets, gloves	Yates/ Miller			
В	1.0	8		Rental Car				
В	8	0		UBIV	A75			

3) Maintenance of Traffic

Location Description:		Direction	Lane No.	Time on	Time off
Single RT lane on I-71; Single RT lane o RT lane under Span 2, then Single LT lar		NB	3/(1 & 2 under Sp 2)	8:00 pm	4:00 am
Local Law Enforcement notified?	Yes	Officer:			

4) Material

Quantity	Unit	Description
1		Binders for field notes
2		Paint Sticks

5) Signatures/Date

Contractor:

r										
	No: 87		County/	Route/Section:	C	Y-71-	1791	; CUY-176-	1331 Date:	7/30/12
SFN:	1805371	805436	BRIDGE			OVER :				
			ST CONSU			b-Cont				_
Descr	ription of	Work: (use back	for detail)						_
1	DECK I	NSPECTI	ON (S	R-176)						
) Labor			<u> </u>							
Name					(Class	From	То	Regular Hrs	OT Hrs
اه	JON DRUMMOND JACK EBERT						7:00	P 12:00 A	5.0	
JA	JACK EBERT						7:00	P 12:00A	5.0	
	W100	·			-	<u> </u>				
<u> </u>		- 19.	-	_					,	
					\perp					
Equipn	ient	Т	A-Co	nsultant Owned, B-Co	onsult	int Rented,	C-ODO	T Owned, D-OD	OT Rented	_
A,B,C,D	Hrs Used	Hrs Idle	Year	Туре		Model		HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
				-						
								-		
Mainter	nance of	f Traffic	<u> </u>	 					<u> </u>	_
	Description	*			1	Direction	L	ane No.	Time on	Time off
(BY H	IPR)									
Local La	w Enforce	ment notifi	ied?		Of	ficer:				
Materia]									
Quantity			Descrip	tion		E) Ct	motu	wos/Doto		
Quantity	, ome		Descrip	11011		Contra		res/Date		
				· · · · · ·	$\dashv \mid$	ODOT				

				Dany Work						
	lo: 87		County	Route/Section	: CUY-71	-1791	; Cuy-1	76 -	1331 Date:	7/31/12
SFN:	1805371	805436			-71 OVER					
Contr	actor: N	VORTHWES	T Cons	ULTANTS	Sub-Con					
Descri	iption of	Work: (use back	for detail)						
D	ECK I	NSPECT	ION (SR-176)						
Labor										
Name					Class	Fron	1 To		Regular Hrs	от н
ا م	J DRU	MMOND		PE	12:0	OA 3:00	2 A	3.0	T	
JAC	K EBE	MMOND	_		Eı	12:0	OA 3:0	o A	3.0	
						8:00	P R:o	P A	4.0	
									,	
ļ										
		- 10								
Equipm	ent		A-Co	onsultant Owned, B-C	onsultant Rentec	, C-OD	OT Owned, D	-OD(OT Rented	
A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Mode			₩,	Gas/Diesel/	Equip No.
							Capacit		Elect	
					-					
Mainten	ance of	Traffic			_			_	· · _ · _ · _ · _ · _ · _ · _ · _	
Location 1	Descriptio	n:			Directio	n	Lane No.		Time on	Time of
(BY H)	PR)	. A						+		111110 01
Local Law		nent notifi	ed?	<u>. </u>	Officer:			-		
							<u> </u>	<u> </u>		
					7		_			
Quantity	Unit		Descri	otion	$=$ $\frac{5) \text{ Si}}{1}$	ignati	ures/Da	<u>te</u>		
					Contr	actor	The state of the s	L)	
					ODO		/~			

						•			
	No: 87		County	/Route/Section:	CUY-71-	1791 ; 0	UY-176-	1331 Date:	8/1/12
SFN:	1805371	805436	BRIDG	E NAME: I	71 OVER	SR-176			<u></u>
Cont	ractor:	VORTHWES	T CON!	ULTANTS	Sub-Cont	ractor:			
Descr	ription of	Work: (1	use back	(for detail)					
D	ECK IN	ISPECTIO	N (5	R-176)					
) Labor	<u>au</u>					ı		T	
Name					Class	From	То	Regular Hrs	OT Hrs
اه	N DRU	MMOND ERT			PE		_		
JA	ick EBI	ERT		<u> </u>	EI	12:00 1	4:00 A	4.0	
		_		·					-
				<u></u>					
			<u> </u>				-		
		-							
Equipn	nent 		A-C	onsultant Owned, B-Co	onsultant Rented,	C-ODOT O	wned, D-OD	OT Rented	
A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model		HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.
			-						<u>.</u>
			_						
Mainter	nance of	Traffic	<u></u>		- 1				
Location	Description	n:			Direction	1 Land	e No.	Time on	Time off
(BY H	HPR)								
Local La	w Enforce	ment notifi	ed?		Officer:				
Materia	.1			-				—·l	
Quantit			Descri	iption] 5) Sie	gnature	s/Date		
				: :-	7			_	
-					Contr	(((((((((((((((((((The &	2	0
					ODOI				

						1				
	No: 87		County/	Route/Section:	CUY-71-	1791;	:UY-176-	1331 Date:	8/2/12	
SFN:	1805371	805436	BRIDGE	E NAME: I-	71 OVER S	R-176	<u> </u>			
Conti	ractor: /	VORTHWES	r Consu	LTANTS	Sub-Contr	actor:				
Descr				for detail)						
7	ECK 1	NSPECTI	ON (.	I-71)						
Labor							1			
Name				<u>.</u>	Class	From	То	Regular Hrs	OT Hr	
ا ا	N DRU	MMOND			PE	7:00 p	12:00 A	5.0		
JA	CK EBI	ERT			Eı			·		
				·				,		
					+					
										
Equipn	ient		A-Co	nsultant Owned, B-Co	nsultant Rented,	C-ODOT O	wned, D-OD	OT Rented		
A,B,C,D	Hrs Used	Hrs Idle	Year	Туре	Model		HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.	
	···									
						_		-		
									_	
Aainter	ance of	f Traffic			1 *					
Location	Description	on:			Direction	Lan	e No.	Time on	Time off	
(BY H	IPR)									
Local La	w Enforce	ment notifie	ed?		Officer:	<u> </u>				
Materia	 l				- 		<u></u>			
Quantity		·	Descrip	otion	5) Sic	matura	s/Nata			
					5) Signatures/Date					
			74-1		_ Contra	ictor:	Tal.	2		
<u></u>					ODOT				,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	
					」 │ ODOT					

	o: 876		County/l	Route/Section:	CUY-71-	1791;	CUY-176-	1331 Date:	8/3/12	
SFN:	805371	80543C			71 OVER					
Contra	actor: N	JORTHWES	T CONSU	i	Sub-Contractor:					
				for detail)						
D	ECK 1	NSPECT	TION ((1-71)						
Labor								T		
Name	Name					From	То	Regular Hrs	OT Hrs	
١٥٨	JON DRUMMOND JACK EBERT					12:00 A	4:00A	4.0		
JAC	K EBE	RT			Eı					
	· .	., .,								
		· · · · ·								
Carina	4									
Equipme	ent		A-Cor	nsultant Owned, B-Co	nsultant Rented,			OT Rented		
A,B,C,D	Hrs Used Hrs Idle		Year	Туре	Model		HP, GVW, Capacity	Gas/Diesel/ Elect	Equip No.	
							-		_	
						-	-·			
#ainton		T 60								
	laintenance of Traffic							· ·		
Location Description:					Direction	Lan	e No.	Time on	Time off	
(ву нј										
Local Law	Enforcer	nent notifi	ed?		Officer:					
Material	1 7			 -	٦					
Quantity	Quantity Unit Description					5) Signatures/Date				
	Contractor:							2	0	
						ODOT:				