

**Underwater Inspection of
SFN - 1806564
Morgana Run Culvert under Interstate 77 and
East 49th Street
(CUY-77-1318)
October 31, 2014
For
Ohio Department of Transportation
District-12**



(General View of Brick Arch Structure)

Eric Thorkildsen, P.E. 78663
Reviewer

By
GPI/Greenman-Pedersen, Inc.

Contents

Structure Inventory Data 3
 Structure Data - General Information..... 3
 Channel Description - General Description of Channel 3
Inspection Inventory and Appraisal Information 4
 Structure Location Information..... 4
 Inspection Data..... 4
 Structure Inspection Data 5
Description of Structure 5
Inspection Operations 5
Inspection Findings 6
Comparison to Previous Report and Summary of Inspection 7
Conclusions and Recommendations 7
Appendix A 8
 Location Map
Appendix B 10
 Photographs
Appendix C 17
 Culvert Plan
Appendix D 19
 Confined Space Permit

Structure Inventory Data

Structure Data - General Information

Structure Type:	Brick Cathedral Arch Culvert/Reinforced Concrete Culvert
Structure Dimensions:	16' x 9' triple brick layer arch
Total Length:	Inspection length 200 L.F.

Channel Description - General Description of Channel

The Morgana Run Culvert, CUY-77-1318 (SFN 1806564) is located under Interstate 77 and East 49th Street in Cleveland, Ohio. The brick arch culvert was built in 1914 and is connected on the west end to a reinforced concrete box culvert that continues in a westerly direction under the Heidtman Steel property. The culvert was constructed to act as a conduit to carry Morgana Run under East 49th and the I-77 corridor. Entry to the culvert was gained from a 65 foot deep manhole located in East 49th Street.

Inspection Report

Inspection Inventory and Appraisal Information

Structure Location Information

Structure File Number:	1806564
Facility:	Interstate 77
Feature:	Morgana Run
County:	Cuyahoga

Inspection Data

Team Leader-Diver:	James Henry
P.E. Reviewer:	Eric Thorkildsen, P.E.
Dive Team:	Marty Lee Faulk Michael Mango Douglas Hedrick, PE, PS
Type of Equipment Used:	Dry suit/Wading/Probing
Date:	10/31/2014
Water Temperature:	46 Degrees F
Waterway Velocity (Current):	Approximately 5 Foot/Second
Depth Turbidity (Visibility):	Approximately 3"
Type of Material of Invert:	Brick formed invert 48" wide and 6" deep
Presence & Condition of Riprap or Scour Countermeasures:	There is a diversion weir located at the intersection of the sewer running parallel with East 49 th Street. A mortar coating has been applied to a 48" diameter pipe entering the brick culvert at station 97+00.

Structure Inspection Data

Structure Inspected:	Brick Arch Culvert under both East 49 th Street and Interstate 77.
General Configuration:	Brick Arch culvert has rounded bottom with a defined invert. The sides curve outward with a teardrop arch above.
Maximum Water Depth at Structure Inspected:	Very minimal flow was present throughout portions of the culvert at the time of the inspection. Water levels varied between 0" to 4". Water that was flowing appeared to flow at a velocity of approximately 5 feet per second. Indications of debris along the top portions of the steel support beam, indicates the culvert flows at or near capacity during peak rain events.

Description of Structure

CUY-77-1318 is a brick arch culvert that eventually ties into a concrete structure over 250 feet west of the Interstate 77 crossing. This structure was constructed to enclose Morgana Run under Interstate 77 and East 49th Street. The brick culvert was originally constructed around 1914, with the reinforced concrete sections being added later. The inspection commenced at the entry manhole, located at East 49th Street, with an arbitrary station of 0+00 and traversed up station in a westerly direction.

Inspection Operations

The permit confined space inspection was performed by Greenman-Pedersen Inc. on October 31, 2014. This regularly scheduled Underwater Inspection included a 100% Level I inspection. Prior to entering the culvert, remote air sample readings were taken. The interior area tested at 20.9% for oxygen which was comparable to the outside air for oxygen levels and there were no detectable levels of carbon monoxide, hydrogen sulfide or combustible gases; however as a precaution, fresh air was pumped into the underground culvert. Access was gained via the existing manhole rungs and a safety tether, to assist in the descent of the 65 foot deep manhole. A steel tripod with winch was positioned at the manhole site and available in the case an emergency extraction was necessary. Full time communications were hardwired between the inspection team and the surface. Full body dry suits and remote air monitors were

worn by both inspectors, with the monitors continuously checked for any signs of harmful gases. In addition the team carried halogen flashlight, sounding hammers and measuring devices to aid in inspection.

The previous inspection report dated November 1, 2010, was available for condition comparison purposes.

The Team commenced the inspection at the entry manhole and was able to walk the entire length of the culvert and use wading, probing and tactile methods to complete the inspection. All appurtenances entering the main culverts were inspected for soundness and separation. The brick walls were examined for seepage and efflorescence.

Inspection Findings

Brick Arch Culvert- under I-77

- Station 0+05: There is a diversion weir which runs in a north-south direction, parallel with I-77 and East 49th Street. This weir intersects the flow coming from the east, under East49th Street and directs it in a northerly direction in a 20"x 24" brick invert. (See Photograph # 3). There is a crack in the weir wall that runs through the entire depth of the wall. It has remained unchanged since the last inspection.(See Photograph #4)
- Station 0+12: There is a W 8 by 14(estimated) steel beam running perpendicular to the brick culvert at approximately two-thirds of the height of the culvert, from the bottom invert. This beam is deflected in both a horizontal and vertical direction. Horizontal deflection is approximately 2"from level and the vertical deflection (sweep) is approximately 5" to 6". This deflection does not appear to be a recent development as the joint at the brick wall shows little to no change from previous reports. (See Photographs #5 , #6 and #8)
- Station 0+15 to 0+30: There is a horizontal separation in the brick joint along the North wall with heavy efflorescence. This separation is approximately 15 feet long and is located 7.5 feet above the floor of the culvert (See Photographs # 7 & #8)
- Station 97+00: There is a 48 inch diameter pipe entering from the south that has been coated with mortar slurry. The treatment appears to extend into the pipe for at least 40-50 feet, and possibly further. Slurry treatment appears to have been hand applied with a trowel or other tools.(See Photographs #9 & #10)
- Remaining sections of the culvert exhibit minor mortar loss and efflorescence but overall condition is very good. (See Photograph # 11)

Brick Arch Culvert- under East 49th Street

- The brick culvert under East 49th Street was inspected as a courtesy for the Cuyahoga County Engineer. This section carries water from the east and is intersected by the diversion weir near the entry manhole. At the time of inspection there was little to no water flowing through this section of pipe. The pipe is in good condition, similar to the section under Interstate 77.
- There is minor seepage and efflorescence at the crown of the culvert. There were no conduits or pipes entering the culvert in this section. (See Photograph #12).

Comparison to Previous Report and Summary of Inspection


The conditions encountered with this inspection show little to no change in conditions from the 2010 inspection report, with the exception of the placement of a white mortar slurry coat applied to the 48 inch diameter pipe located at Station 97+00. The overall condition of both portions of the brick arch culverts remains good, with moderate to heavy efflorescence at several locations.

Conclusions and Recommendations

- Re-inspect the culvert at the normal maximum recommended interval of five (5) years and after a significant event such as flooding or other phenomenon that could affect the structural integrity of the culvert.
- Continue to monitor the deflection in the steel beam located at Station 0+12 and the large joint separation between stations 0+15 to 0+30.

Appendix A

Location Map



CUY-77-1318

Appendix B

Photographs



Photograph 1

Culvert Entrance
through manhole on
East 49th Street

Safety Equipment in
place.



Photograph 2

View of entry manhole
from East 49th Street.
Note tether as manhole
is over 65 feet deep.

Station 0+00



Photograph 3

Intercepting invert and weir. Sewer line running parallel with East 49th Street

Station 0+05



Photograph 4

Crack in Weir Wall

Station 0+05



Photograph 5

Steel Beam in Brick Arch
Culvert

Station 0+12



Photograph 6

Steel Beam in Brick Arch
Culvert

Station 0+12



Photograph 7

Heavy Efflorescence and joint separation

Station 0+15 to 0+30



Photograph 8

Detailed View of Steel Beam and Brick Culvert interface.

Station 0+12



Photograph 9

Mortar Slurry Coated 48"
Diameter Pipe

Station 97+00



Photograph 10

Mortar Slurry Coated 48"
Diameter Pipe

Station 97+00



Photograph 11

Brick Culvert Under Interstate 77




Photograph 12

Brick Culvert under East 49th Street.

Appendix C

CULVERT PLAN



Appendix D

Confined Space Permit

UESI Confined Space Entry Permit (PAGE 1 OF 2)	
INSTRUCTIONS: No one will enter a confined space until permit is complete.	
1) Complete before entry begins. 2) Post permit entrance to confined in the confined complete. 3) Send completed permit to safety officer for review within 24 hours of completion of work.	
GENERAL INFORMATION:	
JOBSITE:	
Permit Begins: Date: <u>10/31/14</u> Time: <u>1000</u> AM PM Permit Expires: Date: <u>10/31/14</u> Time: <u>0001</u>	
Location & Description of confined space: <u>CUL-77-1318, I77 AND EAST 49TH ST. 2 LEVEL</u>	
Purpose of entry: <u>CULVERT CONDITION INSPECTION</u>	
INDIVIDUAL	
AUTHORIZED PERSON IN CHARGE: <u>JAMES HEURY</u>	
AUTHORIZED ATTENDANT:	
1) <u>JAMES HEURY</u>	1)
2) <u>MADON LEE</u>	2)
3) <u>MICHAEL MANK</u>	3)
4)	4)
METHOD OF COMMUNICATION (voice, visual, voice/visual, radio, etc.):	
Describe: <u>HARD WIRE COMMUNICATION</u>	
RESPIRATORS REQUIRED FOR ENTRY	
Hard Hats	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
RESCUE EQUIPMENT REQUIRED	
SCBA	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Harness/Lifeline	
Tripod/Man lift	
Winch	
First Aid Kit	
Stretcher	
OTHER: _____	
EMERGENCY SERVICES:	
<u>911</u>	
IDENTIFY SERVICE	
<u>CELL</u>	
Method Of Communication	
<u>11</u>	
Contact Number	
ISOLATION REQUIREMENTS (Please Circle Appropriate Method, Check Yes or No, and Initial)	
Electrical: Disconnect - Lockout Tagged - Breakers Pulled - Other: <u>NONE</u>	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	Yes No <input checked="" type="checkbox"/> Initials <u>MLF</u>
Other: _____	
Underwater Engineering Services, Inc.	

SAFETY PROGRAM						
UESI Confined Space Entry Permit (PAG 2 OF 2)						
ACCEPTABLE ENTRY CONDITIONS						
Hydrogen Sulfide: <u>23.5</u> %	Flammable/Combustible: <u>5</u> %	LEL (Lower Explosive Limit): <u>None</u>		PPM Other: <u>None</u>		
(Normal Ranges: Oxygen: 19.5 % to 23.5 %, Flammable: 10 %, Hydrogen Sulfide: 10 PPM, Carbon Monoxide: 35 PPM)						
TESTING AND MONITORING CHECKLIST						
Make, Model & Serial # of T: <u>IS OUT</u>		Ignition: <u>1311 13 00</u>				
Date Equipment Calibrated: <u>08/14</u>		Intermittent: <u>OC</u>		Continuous Monitoring: <u>OC</u>		
Date: <u>10/31/14</u>						
Time: <u>0600</u> A/P	<u>0620</u> A/P	A/P	A/P	A/P		A/P
Oxygen: <u>20.9</u> %	<u>20.9</u> %	%	%	%		%
LEL: <u>0</u> %	<u>0</u> %	%	%	%		%
CO: <u>0</u> PPM	<u>0</u> PPM	PPM	PPM	PPM		PPM
H2S: <u>0</u> PPM	<u>0</u> PPM	PPM	PPM	PPM		PPM
Toxic: _____						
Tested By: <u>MLF</u>						
UNFINED SPACE HAZARDS CHECKLIST (Please Check Yes No)						
Oxygen (19.5% to 23.5%)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	If Yes, How Is Hazard Controlled			
Flammable/Combustible Atmosphere	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Electrical	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Mechanical	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Equipment	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Pipelines	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Bacteria/Infectio	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Insects/Rodents	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Temperature	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Falls	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Other	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
HOT WORK PERMIT						
Is A Hot Work Permit Required?		Yes	<input checked="" type="checkbox"/> No	If Yes, Is It Attached To This Permit?		
				Yes	No	
SIGNATURE OF ATTENDANTS AND ENTRANTS						
I, the undersigned, have been explained the hazards of the confined space and its safety aspects have been explained to us, and we have read and understand the above permit. We consider it safe to proceed with the space entry (Please sign, date, and initial below).						
ATTENDANTS			ENTRANTS			
1) <u>[Signature]</u>	Date: <u>10/31/14</u>	Initials: <u>MLF</u>	1) <u>[Signature]</u>	Date: <u>10/31/14</u>	Initials: <u>[Initials]</u>	
2) <u>[Signature]</u>	Date: <u>10/31/14</u>	Initials: <u>MLF</u>	2) <u>[Signature]</u>	Date: <u>10/31/14</u>	Initials: <u>[Initials]</u>	
3) <u>[Signature]</u>	Date: _____	Initials: _____	3) <u>[Signature]</u>	Date: _____	Initials: _____	
4) <u>[Signature]</u>	Date: _____	Initials: _____	4) <u>[Signature]</u>	Date: _____	Initials: _____	
ON AUTHORIZING ENTRY						
Signature: <u>James Henry</u>		Date: <u>10/31/14</u>		Time: <u>12:45</u> AM/PM		
CANCELLATION OF PERMIT						
Cancelled by (Signature): _____		Date Cancelled: _____		Time Cancelled: _____ AM/PM		
Reason Permit Was Cancelled: _____						
Engineer						