



## State of Ohio Department of Transportation Report of Final Inspection

CONTID: 150040

County/Route/Section:

GEA SR044 01.35

PID: 87613, SJN: 520111

Federal Project Number: E101(053)

Contractor: J.D. Williamson Construction Company Inc.

Date Work Started: April 27, 2015

Date Substantial/Physical Work Completed: November 17, 2015

Date of Final Inspection: December 15, 2015

This Report of Final Inspection is prepared pursuant to C&MS 109.12.

### Work Performed:

I, **Randall S. Over, P.E.**, have inspected the Project or a representative portion thereof and have found the work to be:

substantially complete with punch list items found by the Final Inspector. (Punch List Completion report required)

substantially complete. The Contractor completed the physical work on **Month, Day, Year** and is relieved of further maintenance responsibilities for the work represented by this inspection.

### Punch List:

1. Reapply epoxy-urethane sealer to portions of bridge to achieve even color and coverage
2. Seed bare, recently disturbed areas to prevent erosion through the winter - complete immediately
3. Reseed and grade as necessary to achieve 70% grass growth
4. Remove extra bolt length; dispose of extra bolt length including removing some pieces laying along northeast side of bridge
5. Seal construction joint repair patch area under side of deck, north end
6. Grind to remove flat area northwest side of deck
7. Remove failing asphalt under guardrail near northwest corner of bridge
8. As noted prior to the Final Inspection, the asphalt concrete surface course is to be replaced due to segregation
9. As noted prior to the Final Inspection, due to surface scaling, the deck and approach slabs will be evaluated in the spring as to whether or not an overlay will be required

**It is expected that this punch list be completed by May 1, 2016 or as noted above to the satisfaction of the Engineer.**

  
Final Inspector Signature

December 30, 2015  
Date

c: Thomas E. Wisniewski\*, P.E., Project Engineer, Julia A. Meyer, P.E., Area Engineer, Lance M. Jethrow, P.E., Office Engineer, Gregory R. Kronstain, P.E., District Construction Administrator, Nancy A. Courtney, Payroll, Fed & Cap Accounting, District Construction Project File, Zach Herman\*, Project Manager, J.D. Williamson Construction Company Inc., Adam Rennick, J.D. Williamson Construction Company Inc., Youssef S. Seif, P.E., District Bridge Maintenance Engineer, James R. Calanni, P.E., District Bridge Design Engineer, Tom Henderson, Acting Geauga County Manager (\*Present at Final Inspection)