### STATE OF OHIO DEPARTMENT OF TRANSPORTATION BRIDGE INSPECTION FIELD REPORT

Bridge Type: 3 - STEEL/2 - BEAM/2 - CONTINUOUS Structure File Number: 4301749 Inventory Bridge Number: LAK 00002 16.770

#### Sufficiency Rating: 64.9 Date Built: 7/1/1963 District: 12 Place Code (FIPS): PAINESVILLE TWP MANTLE RD (CR313) over CR-313 (MANTLE RD) Type of Service on: HIGHWAY condition state condition state **SUBSTRUCTURE ITEMS APPROACH ITEMS** QTY 2 3 4 TR QTY 2 3 4 TR 2 c1. Approach Wearing Surface (EA) 2 c33. Abutment Walls (LF) 78.6 1 c2. Approach Slabs (SF) c34. Abutment Caps (LF) 0 2 c3. Relief Joint (LF) c35. Abut. Columns/Bents (EA) 4 1 c4. Embankment (EA) d c36. Pier Walls (LF) c5. Guardrail (EA) 4 2 c37. Pier Caps (LF) 117.9 1 N36. Safety Features: c38. Pier Columns/Bents (EA) 0.0 1 Tr, Gr, Tm 36)B <u>0</u> 36)C <u>1</u> 36)D c39. Backwalls (LF) 78.6 5 c6. Approach Summary c40. Wingwalls (EA) 4 1 condition state cr c42. Scour (EA) d **DECK ITEMS** 3 QTY. 2 TR c43. Slope Protection (EA) d 2 1 c7.1 Floor/Slab (SF) 8749.3 2 N60. Substructure Summary 7 (9-0)c7.2 Edge of Floor/Slab (LF) 474 1 condition state cr c8. Wearing Surface (SF) 7110 2 **CULVERT ITEMS** QTY. 1 2 3 4 TR 1 c9. Curb/Sidewalk/Walkway (LF) 474.0 c44. General (LF) c10. Median (LF) c45. Alignment (LF) d 474 1 c11. Railing (LF) c46. Shape (LF) d N36. Safety Features: Rail 36)A c47. Seams (LF) d c12. Drainage (EA) d 2 0.0 c48. Headwall/Endwall (LF) c13. Expansion Joint (LF) d 0.0 2 c49. Scour (LF) d N58. Deck Summary (9-0)5 c50. Abutments (LF) condition state cr (9-0)N62. Culvert Summary Ν SUPERSTRUCTURE ITEMS QTY 3 TR condition state cr c14. Alignment (EA) d 4 1 **CHANNEL ITEMS** 2 QTY. 4 TR c15.1 Beams/Girders (LF) 0.0 3 c51. Alignment (LF) d c15.2 Slab (SF) c52. Protection (LF) d c16. Diaphragm/X-Frames (EA) 0.0 3 c53. Hydraulic Opening (EA) d 0.0 c17. Stringers (LF) c54. Navigation Lights (EA) d c18. Floorbeams (LF) 0.0 (9-0)Ν N61. Channel Summary c19. Truss Verticals (EA) condition state cr c20. Truss Diagonals (EA) **SIGN/UTILITY ITEMS** 4 TR QTY c21. Truss Upper Chord (EA) c55. Signs (EA) d 0.0 4 c22. Truss Lower Chord (EA) c56. Sign Supports (EA) d c23. Truss Gusset Plate (EA) d c57. Utilities (LF) d 0.0 2 c24. Lateral Bracing (EA) **General Appraisal** (9-0)4 c25. Sway Bracing (EA) N41. Operating Status Α 2 0.0 c26. Bearing Devices (EA) d Inspector Name Persanyi, Andrea c27. Arch (LF) Inspection Date/Type 09/16/2019 Routine c28. Arch Column/Hanger (EA) **PE Number** c29. Arch Spandrel Walls (LF) Seif, Youssef **Reviewer Name** c30. Prot. Coating System (LF) d 0.0 2 **Review Date** 11/01/2019 c31. Pins/Hangers/Hinges (EA) d

1

(9-0)

c32. Fatigue (LF) d

N59. Superstructure Summary

0.0

**PE Number** 

59487

# STATE OF OHIO DEPARTMENT OF TRANSPORTATION BRIDGE INSPECTION FIELD REPORT

Structure File Number: 4301749 Inventory Bridge Number: LAK 00002 16.770 Bridge Type: 3 - STEEL/2 - BEAM/2 - CONTINUOUS

Sufficiency Rating: 64.9 Date Built: 7/1/1963

District: 12 Place Code (FIPS): PAINESVILLE TWP MANTLE RD (CR313) over CR-313 (MANTLE RD) Type of Service on: HIGHWAY

Key: "Qty" = Quantity for Element Level inspection; "(LF)" = Linear Feet; "(SF)" = Square Feet; "(EA)" = Each or count; "CR" = 1-4 Condition Rating or average of worst span unless Summary item 9-0, then the average of entire bridge influenced by the bold boxes; "TR" = Transition Rating or weighted average of condition states; "d" = dedicated or specific chart and guidance, all others use Material specific chart/guidance; "c" = condition prefix; "N" = NBIS rating

Inspection Procedures

#### Comments

### **APPROACH**

c1. Approach Wearing Surface

MANY CRACKS. ASPHALT BREAK UP, HEAVIER AT REAR. ASPHALT PATCHES. SMALL POTHOLES IN FORWARD WS.

c2. Approach Slabs

WIDE CRACKS AT REAR. FULL WIDTH CRACK AT FORWARD. BOUNCE ONTO BRIDGE IN BOTH DIRECTIONS. ASPHALT PATCHES, CONCRETE BREAK UP & SOME SPALLS ALONG EXJT HEADERS.

c5. Guardrail

COLLISION DAMAGE AT REAR-RIGHT, POST ROT.

**DECK** 

c7.1 Floor/Slab

TRANSVERSE LEACHING CRACKS. STALACTITES. MANY MOTTLED AREAS. APPROX 20 SF OF SPALLS. SOME DELAMS. SPALL FORMING OVER WB #1 LANE IN BAY 2. A FEW FILLED CORE HOLES. FLOOR IS 10-15% DETERIORATED.

c7.2 Edge of Floor/Slab

A FEW LEACHING CRACKS & STALACTITES.

c8. Wearing Surface

CRACKS, SOME AS WIDE AS 1/8". MANY ASPHALT PATCHES, DELAMS & SHALLOW SPALLS THROUGHOUT SB LANE. OTHER DELAMS. WS IS 10-15% DETERIORATED.

c9. Curb/Sidewalk/Walkway

A FEW DELAMS & SPALLS. RUST STAINS.

c11. Railing

CRACKS. A FEW DELAMS & SPALLS. RUSTING SECTION LOSS TO FENCE HARDWARE (SOME RUST SEVERED).

c12. Drainage

RUSTING SECTION LOSS WITH THRU HOLES TO DOWNSPOUTS. DOWNSPOUT SUPPORTS SEVERED IN BAY 4 SPAN 4.

Inspection Date: 09/16/2019 Page 2 Reviewed Date: 11/01/2019

## STATE OF OHIO DEPARTMENT OF TRANSPORTATION BRIDGE INSPECTION FIELD REPORT

Structure File Number: 4301749 Inventory Bridge Number: LAK 00002 16.770 Bridge Type: 3 - STEEL/2 - BEAM/2 - CONTINUOUS

Sufficiency Rating: 64.9 Date Built: 7/1/1963

District: 12 Place Code (FIPS): PAINESVILLE TWP MANTLE RD (CR313) over CR-313 (MANTLE RD) Type of Service on: HIGHWAY

c13. Expansion Joint

GOUGES IN REAR DECK ARMOR WITH TWO THRU HOLES & 24" CRACK. FIVE SMALL THRU HOLES & TWO BOLTS MISSING IN FORWARD ARMOR. FORWARD ARMOR SLIGHTLY LOOSE.

#### **SUPERSTRUCTURE**

c15.1 Beams/Girders

HEAVY RUSTING SECTION LOSS TO BEAM ENDS. CORROSION HOLES TO REAR LEFT FASCIA WEB AT BOTTOM (19.5") AND TOP (4"); TO REAR RIGHT FASCIA WEB ALONG BOTTOM (TOTALING 18") WHICH EXTENDS 9" NORTH OF BEARING; AND TO BEAM 4 WEB AT REAR, 1"X1" APPROX 17" FROM BOTTOM FLANGE. NOTE: TEMPORARY BOLTED REPAIR PLATES INSTALLED TO BOTH FASCIAS AT REAR ABUTMENT. RUSTING THRU HOLES AS LONG AS 7" TO TOP & BOTTOM OF LEFT FASCIA AT FORWARD ABUTMENT. 50% SECTION LOSS TO BOTTOM FLANGE OF LEFT FASCIA AT REAR BEARING.

c16. Diaphragm/Cross Frames

HEAVY ENDFRAME RUSTING SECTION LOSS. HORIZONTAL ANGLE OF REAR ENDFRAME #4 IS RUST SEVERED. NOTE: TEMPORARY BOLTED REPAIRS TO REAR ENDFRAMES #1 & #4. RUSTING THRU HOLES TO OTHER ENDFRAMES.

c26. Bearing Devices

HEAVY RUSTING. WORN SLIDING (BRONZE) PLATES.

c30. Protective Coating System

5-10% RUST. PAINT FAILURE AT BEAM ENDS. PCS IS 10-15% DETERIORATED.

c32. Fatigue

WELDED MOMENT PLATES AT PIERS.

SUBSTRUCTURE

c33. Abutment Walls

CRACKS, MINOR DELAMS, RUST STAINS.

c38. Pier Columns/Bents

2 SF SPALL TO P3C3.

c39. Backwalls

CRACKS.

Inspection Date: 09/16/2019 Page 3 Reviewed Date: 11/01/2019