### STATE OF OHIO DEPARTMENT OF TRANSPORTATION BRIDGE INSPECTION FIELD REPORT

Structure File Number: 1812114 Inventory Bridge Number: CUY 00077 14.370 NE Bridge Type: 3 - STEEL/2 - BEAM/2 - CONTINUOUS

Sufficiency Rating: 90.0 Date Built: 7/1/1964

c29. Arch Spandrel Walls (LF)

c30. Prot. Coating System (LF) d

c31. Pins/Hangers/Hinges (EA) d

N59. Superstructure Summary

c32. Fatigue (LF) d

2132

2132

2004

2132

106

0

21.3

0

0

(9-0)

#### District: 12 Place Code (FIPS): CLEVELAND RAMP NE TO I-290 over UP IR 77 DN IR-490-WN&ES Type of Service on: OVERPASS STRUCTURE AT condition state condition state **SUBSTRUCTURE ITEMS APPROACH ITEMS** QTY 3 4 TR QTY 3 4 TR 2 c1. Approach Wearing Surface (EA) 2 2 2.00 c33. Abutment Walls (LF) 56.24 42.2 8.4 5.6 2.08 c2. Approach Slabs (SF) 1400 1400 0 0 1.00 c34. Abutment Caps (LF) NaN 0 0 0 32 c3. Relief Joint (LF) 0 32 2.00 c35. Abut. Columns/Bents (EA) NaN 0 0 0 4 4 1.00 NaN c4. Embankment (EA) d 0 0 c36. Pier Walls (LF) 0 0 0 0 c5. Guardrail (EA) 4.0 3 0 1.33 150 114 0 c37. Pier Caps (LF) 30 6 0 1.72 N36. Safety Features: c38. Pier Columns/Bents (EA) 7.0 7 O O 0 1.00 Tr, Gr, Tm 36)B <u>1</u> 36)C <u>1</u> 36)D c39. Backwalls (LF) 56.24 42.2 2.8 11.2 2.40 (9-0)6 c6. Approach Summary c40. Wingwalls (EA) 4.0 4 0 1.00 0 0 condition state cr c42. Scour (EA) d **DECK ITEMS** QTY. 1 2 3 4 TR c43. Slope Protection (EA) d 20 0 2 0 2.00 0 c7.1 Floor/Slab (SF) 14968.24 1088 3742. 350 1.60 N60. Substructure Summary 7 (9-0)1.9 1013 1066 53 0 c7.2 Edge of Floor/Slab (LF) 0 1.07 condition state cr c8. Wearing Surface (SF) 12792 8954. 3198 639.6 1.84 **CULVERT ITEMS** QTY. 1 2 3 4 TR c9. Curb/Sidewalk/Walkway (LF) c44. General (LF) c10. Median (LF) 0 0 0 c45. Alignment (LF) d 1066 788.8 266.5 10.7 1.46 c11. Railing (LF) c46. Shape (LF) d N36. Safety Features: Rail 36)A c47. Seams (LF) d 2 3.00 c12. Drainage (EA) d 1 0 0 1 c48. Headwall/Endwall (LF) c13. Expansion Joint (LF) d 56.0 26 10 20 0 3.00 c49. Scour (LF) d N58. Deck Summary (9-0)6 c50. Abutments (LF) condition state cr (9-0) N62. Culvert Summary Ν SUPERSTRUCTURE ITEMS QTY 4 TR condition state cr c14. Alignment (EA) d 6 1.00 6 **CHANNEL ITEMS** QTY. 4 TR 2132 2025. 106.6 c15.1 Beams/Girders (LF) 0 0 1.07 c51. Alignment (LF) d 4 c15.2 Slab (SF) c52. Protection (LF) d c16. Diaphragm/X-Frames (EA) 117 117 0 0 1.00 c53. Hydraulic Opening (EA) d c17. Stringers (LF) c54. Navigation Lights (EA) d c18. Floorbeams (LF) (9-0)Ν N61. Channel Summary c19. Truss Verticals (EA) condition state cr c20. Truss Diagonals (EA) **SIGN/UTILITY ITEMS** 4 TR QTY c21. Truss Upper Chord (EA) c55. Signs (EA) d 9 8 0 0 3.08 1 c22. Truss Lower Chord (EA) c56. Sign Supports (EA) d 7 7 n 0 0 1.00 c23. Truss Gusset Plate (EA) d c57. Utilities (LF) d c24. Lateral Bracing (EA) **General Appraisal** (9-0)7 c25. Sway Bracing (EA) N41. Operating Status Α 1.38 28 20 O c26. Bearing Devices (EA) d 8 0 **Inspector Name** Persanyi, Andrea c27. Arch (LF) Inspection Date/Type 10/26/2019 Routine c28. Arch Column/Hanger (EA) **PE Number**

Reviewed Date: 12/27/2019 Inspection Date: 10/26/2019 Page

1.23

1.00

Reviewer Name

**Review Date** 

PE Number

Seif, Youssef

12/27/2019

59487

# STATE OF OHIO DEPARTMENT OF TRANSPORTATION BRIDGE INSPECTION FIELD REPORT

Structure File Number: 1812114 Inventory Bridge Number: CUY 00077 14.370 NE Bridge Type: 3 - STEEL/2 - BEAM/2 - CONTINUOUS

Sufficiency Rating: 90.0 Date Built: 7/1/1964

District: 12 Place Code (FIPS): CLEVELAND RAMP NE TO I-290 over UP IR 77 DN IR-490-WN&ES Type of Service on: OVERPASS STRUCTURE AT

Key: "Qty" = Quantity for Element Level inspection; "(LF)" = Linear Feet; "(SF)" = Square Feet; "(EA)" = Each or count; "CR" = 1-4 Condition Rating or average of worst span unless Summary item 9-0, then the average of entire bridge influenced by the bold boxes; "TR" = Transition Rating or weighted average of condition states; "d" = dedicated or specific chart and guidance, all others use Material specific chart/guidance; "c" = condition prefix; "N" = NBIS rating

### Inspection Procedures

FRACTURE CRITICAL INSPECTION / STEEL PIER CAPS ENTERED ON 10/26/2019. PIER CAP 1 (NW) ENTERED BY AP, BOLTS ARE 15/16", PIER CAP 2 (SE) ENTERED BY MS, BOLTS ARE 1 1/16".

#### Comments

#### **APPROACH**

c1. Approach Wearing Surface

NOTE: SOUTHEAST ABUTMENT IS REAR. CRACKS, SOME WIDE, SOME SEALED. ASPHALT PATCHES. BREAKING UP ASPHALT ALONG BOTH EXJTS. POTHOLES IN BERMS AT BOTH ENDS.

c2. Approach Slabs

PAVED OVER WITH ASPHALT.

c3. Relief Joint

CRACKS, ASPHALT BREAK UP & HEAVED AREAS THROUGHOUT (FORWARD JOINT ONLY).

c5. Guardrail

MINOR COLLISION DAMAGE AT REAR-RIGHT.

**DECK** 

c7.1 Floor/Slab

TRANSVERSE CRACKS. EPOXY INJECTED AREAS. LARGE MOTTLED AREAS. A FEW HAUNCH SPALLS.

c7.2 Edge of Floor/Slab

CRACKS.

c8. Wearing Surface

CRACKS. MANY SHALLOW SPALLS / POP-OUTS SCATTERED THROUGHOUT. MAP CRACKING.

c11. Railing

CRACKS. MINOR DELAMS. A FEW SPALLS TO OUTSIDE RIGHT RAIL. COLLISION SCRAPES. PEELING SEALER.

c12. Drainage

SCUPPER & DOWNSPOUT ON P2 IS COMPLETELY PLUGGED & HAS CRACKED (WATER HAS RUN OUT OF HOPPER ONTO PIER CAP).

c13. Expansion Joint

GOUGES IN FORWARD ARMOR. RIGHT SIDE OF FORWARD RISER BAR IS

Inspection Date: 10/26/2019 Page 2 Reviewed Date: 12/27/2019

# STATE OF OHIO DEPARTMENT OF TRANSPORTATION BRIDGE INSPECTION FIELD REPORT

Structure File Number: 1812114 Inventory Bridge Number: CUY 00077 14.370 NE Bridge Type: 3 - STEEL/2 - BEAM/2 - CONTINUOUS

Sufficiency Rating: 90.0 Date Built: 7/1/1964

District: 12 Place Code (FIPS): CLEVELAND RAMP NE TO I-290 over UP IR 77 DN IR-490-WN&ES Type of Service on: OVERPASS STRUCTURE AT

LOOSE. 4' OF FORWARD RISER BAR REMOVED ON RIGHT SIDE. APPROX 14' OF REAR RISER BAR MISSING. CRACKED WELD IN FORWARD ARMOR (NO MOVEMENT DETECTED).

**SUPERSTRUCTURE** 

c15.1 Beams/Girders

AREAS OF MINOR SURFACE RUST. SCRAPES TO LOWER FLANGE OF RIGHT FASCIA OVER BRIDGE TO 77 N & TO COVER PLATE AT P5.

c26. Bearing Devices

RUSTING TO ABUTMENT ROCKERS. REAR-RIGHT FASCIA ROCKER SLIGHTLY TIPPED IN AT 65° F. FORWARD ROCKER 4 PARTIALLY ENGULFED IN DEBRIS.

c30. Protective Coating System

AREAS OF MINOR SURFACE RUST. SOME PEELING PAINT & RUST INSIDE STEEL PIER CAPS UNDER HATCHES.

c32. Fatigue

WELDED COVER PLATES AT PIERS.

SUBSTRUCTURE

c33. Abutment Walls

LEACHING CRACKS. A FEW RUST STAINS.

c38. Pier Columns/Bents

CRACKS. PEELING SEALER.

c37. Pier Caps

CRACKING WITH SOME RUST STAINS TO EAST CANTILEVER OF P2 CAP. OTHER CRACKS TO CONCRETE CAPS. SOME RUST INSIDE STEEL PIER CAPS UNDER HATCHES. HATCH COVER OVER WB BERM ON NW PIER CAP HAS BEEN BROKEN BY DEBRIS FROM DECK REMOVAL OF BRIDGE ABOVE.

c39. Backwalls

DEEP SPALLS WITH 360° REBAR EXPOSURE ALONG TOP OF FORWARD BAYS 2 & 3. OTHER MINOR SPALLS. RUST STAINED & LEACHING CRACKS. SOME DELAMINATED AREAS.

c43. Slope Protection

REAR CONCRETE SPLASH PAD BROKEN UP & UNDERMINED. TOP 20" OF REAR ABUTMENT FOOTING EXPOSED UNDER SPLASH PAD. FORWARD SLOPE UNDER CONSTRUCTION.

Inspection Date: 10/26/2019 Page 3 Reviewed Date: 12/27/2019