Ohio Bridge Inspection Summary Report

CUY-00090-0909 (1808125)

2: District 12 16000 -	CLEVELAND (CUY county)		5A: Inventory Re	oute	1	00066
21: Major Maint A/B	01 - State Highway Agency	/	7: Facility On	WARR	EN RO	AD CR-66
225 Routine Main A/B	04 - City or Municipal Highway Agency	/	6: Feature Ints	IR-90 (WARRI	EN)
221 Inspection A/B	01 - State Highway Agency	/	9: Location	1.34 M	I E OF	JCTSR237

	Condition	Str	ucture Type		
58: Deck 58.01 Wearing Surface 58.02 Joint 59: Superstructure 59.01 Paint & PCS 60: Substructure 61: Channel 61.01 Scour 62: Culverts	5 - Fair Condition 6 - Satisfactory (1-10% distress) 4- Poor (heavy leaking, offset) 7 - Good Condition 7 - Good (1-5% corr.) 7 - Good Condition N N - Not Applicable N - Not Applicable	43: Bridge Type 4 - Sto	eel continuous Stringer/Multi-beam or Girder ot Applicable		
	Appraisal	422: WS Date	05/24/2001		
ufficiency Rating 90.9 SD/FO 2 - FO 5: Rail, Tr, Gd, Term Std 1 1 1 1 2: Approach Alignment 8 - Equal to present desirable criteria 3: Scour Critical N - Not over waterway 3: Waterway Adequacy N - Not Applicable		423: WS Thick (in) 482: Protective Coating 483: PCS Date 453: Bearing Type 1 455: Bearing Type 2 528: Foundn: Abut Fwd	2.0 5 - Paint System OZEU 08/09/2001 2 - Rockers & Bolsters N - None		
	Geometric	533: Foundn: Abut Rear	4 - Spread Footing 4 - Spread Footing		

Geometri	С
48: Max Span Length (ft)	147.0
49: Structure Length (ft)	298.0
52: Deck Width, Out-To-Out (ft)	78.0
424: Deck Area (sf)	23244
32: Appr Roadway Width (ft)	64.0
51: Road Width, Curb-Curb (ft)	64.0
50A: Curb/SW Width: Left (ft)	6
50A: Curb/SW Width: Right (ft)	6
34: Skew (deg)	4
33: Bridge Median	0 - No median
54B: Min Vert Underclearance (ft)	14.59
336A: Min Vert Clrnce IR Cardinal (ft)	99
336B: Min V Clr IR Non-Cardinal (ft)	0
578: Culvert Length (ft)	0

Load Post	ting	90: Routine Insp.
578: Culvert Length (ft)	0	
336B: Min V Clr IR Non-Cardinal (ft)	0	Inspe
336A: Min Vert Clrnce IR Cardinal (ft)	99	109: % Trucks (%)
54B: Min Vert Underclearance (ft)	14.59	29: ADT
33: Bridge Median	0 - No median	19: Bypass Length
34: Skew (deg)	4	28B: Lanes Under
50A: Curb/SW Width: Right (ft)	6	28A: Lanes on
50A: Curb/SW Width: Left (ft)	6	42B: Service Under
51: Road Width, Curb-Curb (ft)	64.0	42A: Service On

Load	Posting

41: Op/Post/Closed A - Open

70: Posting 5 - Equal to or above legal loads

70.01: Date 70.02: Sign Type

734: Percent Legal (%) 150 704: Analysis Date 07/01/2002

6 - Load Factor (LF) rating reported by 63: Analysis Method

rating factor (RF) method using MS18 loading.

Inspector

536: Foundn: Pier 1

539: Foundn: Pier 2

0 - Other Age and Service

4 - Spread Footing

27: Year Built/ 106 Rehab	1976 / 0000
42A: Service On	5 - Highway-pedestrian
42B: Service Under	1 - Highway, with or w/out pedestrian
28A: Lanes on	04
28B: Lanes Under	08
19: Bypass Length	1
29: ADT	41217
109: % Trucks (%)	2

ections

		Months	
90: Routine Insp.		12	02/26/2021
92A: FCM Insp.	N		
92B: Dive Insp.	Ν		
92C: Special Insp.	Ν		
92D: UBIT Insp.	Ν		
92E: Drone Insp.			

Persanyi, Andrea

Inspector: Andrea Persanyi Structure Number: 1808125

Inspection Date: 02/26/2021 Facility Carried: WARREN ROAD CR-66

Bridge Inspection Report

Element Inspection

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4
12 - Reinforced Concrete Deck	3 - Mod.	23422	sq. ft.	20572	2300	550	0
	CS 2: transverse cracks, some leaching, mottled areas, several full depth repairs CS 3: approximately 550+ sf of spalls & delams throughout, one full depth repair with void around metal plate in bay 7 span 2.						
521 - Concrete Protective Coating		19008	sq. ft.	0	18993	15	0
	CS 2: map cracks throughout. concrete patch in SB lane #3. minor delams. CS 3: approximately 10 SF of asphalt patches between lanes #2 & #3 near forward, 5 SF shallow spalls along exits.						
107 - Steel Open Girder/Beam		2940	ft.	2860	60	20	0
	CS 2: rusted CS 3: rusted 1/2" with low	section lo er flange l	ss nea	r beam end 1/2" in rigl	ht fascia o		e #3.
515 - Steel Protective Coating		52920	sq. ft.	50600	2300	20	0
	CS 2: faded CS 3: surfac flanges, bea	e rust with	blister	ing & peeli	ng paint, n	nainly to lo	wer
205 - Reinforced Concrete Column	3 - Mod.	6	each	5	1	0	0
	CS 2: C1=10) SF delan	n.				
215 - Reinforced Concrete Abutment	3 - Mod.	161	ft.	153	8	0	0
	CS 2: cracks	s, some lea	aching.				
234 - Reinforced Concrete Pier Cap	3 - Mod.	72	ft.	72	0	0	0
305 - Assembly Joint without Seal	3 - Mod.	128	ft.	117	8	2	1
	CS 2: a few good control contr	d-left side	walk co	ver plate b	ent up wit	h rusting th	nru holes.
311 - Movable Bearing	3 - Mod.	20	each	12	8	0	0
	CS 2: minor plates, some		noveme	ent to fascia	a bearings	without ke	eeper
313 - Fixed Bearing	3 - Mod.	10	each	10	0	0	0
321 - Reinforced Concrete Approach Slab	3 - Mod.	3200	sq. ft.	3010	190	0	0
	Note: paved over with asphalt. sealed cracks along rear exjt.						
331 - Reinforced Concrete Bridge Railing	3 - Mod.	596	ft.	515	80	1	0
	CS 2: cracks CS 3: spall to				exjt.		

Inspector: Andrea Persanyi Structure Number: 1808125

Inspection Date: 02/26/2021 Facility Carried: WARREN ROAD CR-66

Bridge Inspection Report

Element Inspection

815 - Drainage	3 - Mod.	2	each	0	0	2	0
	CS 3: two scuppers along left curb plugged & downspout at pier plugged at ground.						
830 - Abutment Backwall	3 - Mod.	161	ft.	128	30	3	0
	CS 2: long cracks. rust stains. CS 3: a few delams & spalls with exposed rebar. deterioration in top of forward backwall under curb in bay 1. Some beams into forward & rear backwalls.						

CUY-00090-0909 (1808125)

Major Maint: 01 - State Highway Agency Routine Maint: 04 - City or Municipal Highway

FIPS Code: 16000 - CLEVELAND (CUY county)

ODOT District: 12

Facility Carried: WARREN ROAD CR-66 Feature Inters: IR-90 (WARREN)

Traffic On: 5 - Highway-pedestrian Traffic Under: 1 - Highway, with or w/out pedestrian 1.34 MI E OF JCTSR237

07/01/1976 Date Built:

Rehab Date:

01 - State Highway Agency

Resp A: Insp Resp B:

Persanyi, Andrea

Inspection Date 02/26/2021

Location: CUY

Reviewer Seif, Youssef

<u>Inspector Comments - Deck and Approach</u>

Deck

Floor/Slab (SF)

Spalls forming in bay 7 over EB lanes #1 & #3 and in bay 3 over WB lane #3.

Curbs/Sidewalk (LF)

Cracks, light scaling, some delams & spalls to curbs.

Approach

Approach Wearing Surface (EA)

Minor asphalt break up along rear exit.

Approach Embankment (EA)

Forward approach curbs spalled & breaking up.

Approach Guardrail (EA)

Post rot, collision damage with several missing posts to forward-left, collision damage to rear-right, spalls to forward-left & rear-left concrete approach rails.

Signs (EA)

No bridge end markers.

Sign Supports (EA)

Arrow sign over warren rd sb lane #3 has tilted in reducing vertical clearance.

Inspector Comments - General Appraisal

Superstructure

Diaphragm/X-Frames (EA)

Bent horizontal angle in bay 1 over WB lane #2, rusting section loss with thru holes to forward endframes 1, 2, 3 & 9.

Fatigue (LF)

Lateral bracing gusset plates welded to webs.

Utilities (LF)

Missing/broken conduit in forward bay 7. Utility vault in left sidewalk filled with dirt near rear. Note: old lighting fixtures extend below lower flanges in areas.

<u>Substructure</u>

Slope Protection (EA)

20' long crack in forward csp below bays 5 & 6, other cracks to both, areas of settlement.

Culvert

Inspector Comments - Waterway

Waterway Adequacy

Channel

Scour Critical