Ohio Bridge Inspe	ection Summary Report	<u>GEA-00322-1941 (2801507)</u>
2: District 12 36946 - HUN	ITSBURG TWP (GEA county)	5A: Inventory Route 1 00322
	- State Highway Agency /	7: Facility On USR 322
225 Routine Main A/B 01	- State Highway Agency /	6: Feature Ints PHELPS CRK 1.59 MI E 528
221 Inspection A/B 01	- State Highway Agency /	9: Location 1.6 MI N SR528
220: Inv. Location DISTR	ICT 12	Lat, Lon 41.53505 ,-81.020758
	Condition	Structure Type
58: Deck	4 - Poor Condition	43: Bridge Type 2 - Concrete continuous
58.01 Wearing Surface	5 - Fair (10-15%, 2% asphalt patch)	01 - Slab
58.02 Joint	N- Not Applicable	N- Not Applicable
59: Superstructure	4 - Poor Condition	45: Spans Main / Approach 3 / 0
59.01 Paint & PCS	N - Not Applicable	107: Deck Type 1 - Concrete Cast-in-Place
60: Substructure	5 - Fair Condition	408: Composite Deck N - Non-composite Construction
61: Channel	6	414A Joint Type 1 N - None
61.01 Scour	6 - Satisfactory	414B: Joint Type 2 N - None
62: Culverts	N - Not Applicable	108A: Wearing Surface 2 - Integral Concrete (separate non-modified layer of concrete added to structural deck)
67.01 GA	4	N- Not Applicable
	Appraisal	422: WS Date 10/31/2004
Sufficiency Deting		423: WS Thick (in) 3.1
Sufficiency Rating		482: Protective Coating N - None or Not Applicable
36: Rail, Tr, Gd, Term Std		483: PCS Date
72: Approach Alignment 113: Scour Critical	8 - Equal to present desirable criteria8 - Stable for scour conditions	453: Bearing Type 1 N - None
		455: Bearing Type 2 N - None
71: Waterway Adequacy	8 - Bridge Above Approaches	528: Foundn: Abut Fwd 4 - Spread Footing
	Geometric	533: Foundn: Abut Rear 4 - Spread Footing
48: Max Span Length (ft)	38.0	536: Foundn: Pier 1 4 - Spread Footing
49: Structure Length (ft)	99.0	539: Foundn: Pier 2 N - None (Such as most Culverts)
52: Deck Width, Out-To-Ou	t (ft) 40.0	Age and Service
424: Deck Area (sf)	3960	
32: Appr Roadway Width (ff	t) 40.0	27: Year Built/ 106 Rehab 1955 / 0000
51: Road Width, Curb-Curb	(ft) 40.0	42A: Service On 1 - Highway
50A: Curb/SW Width: Left (ft) O	42B: Service Under 5 - Waterway
50A: Curb/SW Width: Right	(ft) 0	28A: Lanes on 02
34: Skew (deg)	25	28B: Lanes Under 00
33: Bridge Median	0 - No median	19: Bypass Length 2
54B: Min Vert Underclearar		29: ADT 3445
336A: Min Vert Clrnce IR C		109: % Trucks (%) 8
336B: Min V Clr IR Non-Ca		Inspections
578: Culvert Length (ft)	0	Months
	Load Posting	90: Routine Insp. 12 08/02/2021
41: Op/Post/Closed	A - Open	92A: FCM Insp. N 92B: Dive Insp. N
	or above legal loads	92C: Special Insp. N
70.01: Date		92D: UBIT Insp. N
70.02: Sign Type		92E: Drone Insp. N 92E: Drone Insp.
734: Percent Legal (%)	150	
704: Analysis Date	07/01/1973	Inspector Banaszak,Ken
63: Analysis Method	6 - Load Factor (LF) rating reported by rating factor (RF) method using MS18 loading.	

Ohio Bridge Inspection Summary Report

GEA-00322-1941<u>(2801507)</u>

Inspection Date: 08/02/2021

Bridge Inspection Report

Element Inspection

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4
38 - Reinforced Concrete Slab	3 - Mod.	3960	sq. ft.	1550	1500	510	400
	CS2- Minor cracks thru out. CS3- Delams and spalls along longitudinal cracks with areas of leaching, mottling, stalactites, and rust staining (mainly near center line). Other spalls with exposed rebar near abutments. CS4- Failed patches and large spalls along both deck edges fully exposes the 1st and 2nd longitudinal rebar, some of which hangs down in the middle span.						
510 - Wearing Surfaces		3960	sq. ft.	444	3500	16	0
	CS2- Large a cracks that r scaling areas CS3- Some forward.	un paralle s.	l with th	e pier cap	s below. O	ther crack	s. Large
205 - Reinforced Concrete Column	3 - Mod.	6	each	6	0	0	0
	CS1- Minor s Minor o	spall to P1 delam to P					
215 - Reinforced Concrete Abutment	3 - Mod.	88	ft.	0	55	18	15
	CS2- Both a for entire len CS3- Spalls CS4- Underr abutment ca	gth. at forward mining of f	l and re orward	ar left.			
234 - Reinforced Concrete Pier Cap	3 - Mod.	88	ft.	73	5	10	0
•	CS2- Leachi CS3- Dealm	0		th ends of	P1 and the	e left end o	of P2.
321 - Reinforced Concrete Approach Slab	3 - Mod.	800	sq. ft.	618	150	32	0
	CS2- Crackii lane. Other r CS3- Both sl concrete bre	ninor crac labs have	ks.		-		
331 - Reinforced Concrete Bridge Railing	3 - Mod.	198	ft.	148	50	0	0
	CS2- Vertica to right rail.	al cracks to	both ra	ail approxi	mately 4' s	pacing. Mi	nor spalls
815 - Drainage	3 - Mod.	2	each	0	2	0	0
	CS2- Debris	in hoth he					

Inspector: Ken	Inspector: Ken Banaszak			Structure Number:				2801507		
Inspection Date:	08/02/2021		Facility Carried:			USR 322				
Bridge Inspection Report										
Element Inspection										
840 - Approa	ch Slab: Termination or Joint	3 - Mod.	48	ft.	14	32	2	0		
		CS2- Some cracking and minor asphalt break up. Areas of uneven								

ride.

CS3- Small pothole to forward EB.

GEA-00322-1941 (2801507)

ODOT District: 12 Major Maint: 01 - State Highway Agency Facility Carried: USR 322 Routine Maint: 01 - State Highway Agency FIPS Code: 36946 - HUNTSBURG TWP (GEA county) Inspector

Location: DISTRICT 12

Inspection Date 08/02/2021

Feature Inters: PHELPS CRK 1.59 MI E 528 Traffic Under: 5 - Waterway 1.6 MI N SR528

Reviewer Seif, Youssef

Traffic On: 1 - Highway

07/01/1955 Date Built: Rehab Date: Insp. 01 - State Highway Agency Resp A: Insp Resp B:

Banaszak,Ken

Inspector Comments - Deck and Approach

Deck

Approach

Approach Wearing Surface

Cracks. Minor break up along approach slabs. A few small potholes.

Approach Embankment

Erosion at rear right. Minor erosion at rear-left between guardrail posts 7 and 8, and forward-left at guardrail post 12.

Approach Guardrail

Areas of surface rust.

Inspector Comments - General Appraisal

Superstructure

Substructure

Substructure Scour

Tops of all 3 P2 pier footings are exposed (footings are on rock).

Slope Protection

Forward slope has slid, causing a void under abutment cap, exposing abutment columns (void extends 3.5' under cap & is 15' wide). As much as 18" vertical face of rear abutment cap footer is exposed near center & left end.

Culvert

Inspector Comments - Waterway

Waterway Adequacy

<u>Channel</u>

Channel Protection (LF)

Some stone have washed away.

Scour Critical

Inspector:	Ken Banaszak	Structure Number:	2801507
Inspection Date	e: 08/02/2021	Facility Carried:	USR 322
		Bridge Inspection Report	

Pictures