Inspector:Gerstenslager,MichaelStructure Number:2800667Inspection Date:08/04/2022Facility Carried:SR 87

**Bridge Inspection Report** 

# **Ohio Bridge Inspection Summary Report**

# GEA-00087-0318 (2800667)

2: DistrictDistr 69232 - RUS ict 12	SSELL TWP (GEA county)	5A: Inventory Route 1 00087					
21: Major Maint A/B 01	- State Highway Agency /	7: Facility On SR 87					
225 Routine Main A/B 01	- State Highway Agency /	6: Feature Ints SILVER CRK 0.45 MI E 306					
221 Inspection A/B 01	- State Highway Agency /	9: Location .5 MI E SR306					
220: Inv. Location DISTRICT 12		Lat, Lon 41.462692 ,-81.331189					
	Condition	Structure Type					
58: Deck	4 - Poor Condition	43: Bridge Type 2 - Concrete continuous					
58.01 Wearing Surface 5 - Fair (10-15%, 2% asphalt patch)		01 - Slab					
58.02 Joint N- Not Applicable		N- Not Applicable					
59: Superstructure	5 - Fair Condition	45: Spans Main / Approach 3 / 0					
59.01 Paint & PCS	N - Not Applicable	107: Deck Type 1 - Concrete Cast-in-Place					
60: Substructure	5 - Fair Condition	408: Composite Deck N - Non-composite Construction					
61: Channel	8	414A Joint Type 1 N - None					
61.01 Scour	7 - Good	414B: Joint Type 2 N - None					
62: Culverts 67.01 GA	N - Not Applicable	108A: Wearing Surface  2 - Integral Concrete (separate non-modified layer of concrete added to structural deck)  2- MicroSilica					
07.01 GA		422: WS Date 01/01/1999					
	Appraisal	423: WS Thick (in) 1.3					
Sufficiency Rating 77.3 SD/FO 1 - SD		482: Protective Coating N - None or Not Applicable					
36: Rail, Tr, Gd, Term Std	1 1 1 1	483: PCS Date					
72: Approach Alignment 8 - Equal to present desirable criteria		453: Bearing Type 1 N - None					
113: Scour Critical 8 - Stable for scour conditions		455: Bearing Type 2 N - None					
71: Waterway Adequacy 8 - Bridge Above Approaches		528: Foundn: Abut Fwd 2 - Cast-in-Place Reinforced					
	Geometric	Concrete Piles (Other diameter)					
48: Max Span Length (ft)	38.0	533: Foundn: Abut Rear 2 - Cast-in-Place reinforced Concrete Piles (Other diameter)					
49: Structure Length (ft)	106.0	536: Foundn: Pier 1 2 - Cast-in-Place Reinforced Concrete Piles (Other diameter)					
52: Deck Width, Out-To-Out	t (ft) 37.8	539: Foundn: Pier 2 0 - Other					
424: Deck Area (sf)	4006.8	Age and Service					
32: Appr Roadway Width (ft) 37.0		27: Year Built/ 106 Rehab 1950 / 0000					
51: Road Width, Curb-Curb	(ft) 37.8	42A: Service On 1 - Highway					
50A: Curb/SW Width: Left (f	ft) O	42B: Service Under 5 - Waterway					
50A: Curb/SW Width: Right		28A: Lanes on 02					
34: Skew (deg)	0	28B: Lanes Under 00					
33: Bridge Median	0 - No median	19: Bypass Length 2					
54B: Min Vert Underclearan		29: ADT 7283					
336A: Min Vert CIrnce IR Cardinal (ft) 99		109: % Trucks (%) 4					
336B: Min V Clr IR Non-Car	` ,						
578: Culvert Length (ft)	0	Inspections					
	Load Posting	90: Routine Insp. 12 08/04/2022					
	A - Open	92A: FCM Insp. N 0					
· · · · · · · · · · · · · · · · · · ·	or above legal loads	92B: Dive Insp. N 0					
70. Posting 5 - Equal to 6	or above legal leads	92C: Special Insp. N 0					
70.01: Date 70.02: Sign Type		92D: UBIT Insp. N 0					
. 5.52. Oigii Typo		32D. OBIT III3P. 14 0					
734: Percent Legal (%)	125	92E: Drone Insp. N 0					

Inspector: Gerstenslager, Michael Structure Number: 2800667 08/04/2022 SR 87 Inspection Date: **Facility Carried:** 

#### **Bridge Inspection Report**

704: Analysis Date 04/18/2018

63: Analysis Method

6 - Load Factor (LF) rating reported by rating factor (RF) method using MS18 loading.

Inspector Gerstenslager, Michael **Inspector:** Gerstenslager,Michael

**Inspection Date:** 08/04/2022

Structure Number:

2800667

Facility Carried: SR 87

### **Bridge Inspection Report**

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4		
38-Reinforced Concrete Slab	3 - Mod.	4010	sq. ft.	2122	850	750	288		
	CS2 - Leaching leaching cracks stains.								
	CS3 - Compression spalls at forward corners. Approximately 60 SF of spalls with exposed rebar and at least 250 SF of delams. Spalls exposing rail anchor bolts. Mottled area near rear abutment with heavy rust staining.  CS 4: Left and right edges of floor has deteriorated in spans 2&3 with areas of 360°								
	hanging rebar (area is nearly entire length of spans 2& 3 & as wide as 46"). consecutively exposed longitudinal and transverse rebar with section loss.								
805-Wearing Surface - Monolithic Concrete		4010	sq. ft.	0	3250	750	10		
	CS2 - Map crac	king throug	hout.						
	CS3 - Spalling of overlay over drip strip along both edges (approx.100', left edge is worse with exposed rebar). Delaminated area Westbound near forward end. Areas of heavy pattern map cracking. Some wide cracks.								
	CS 4: 10 sf of a	sphalt patcl	nes in E	astbound lar	ne near forwa	ard end.			
215-Reinforced Concrete Abutment	3 - Mod.	76	ft.	0	21	55	0		
	CS2 - Cracks, leaching areas with efflorescence.								
	CS3 - Spalls and delams. Deep spall along forward-left with exposed rebar.								
227-Reinforced Concrete Pile	3 - Mod.	18	each	14	4	0	0		
	Concrete encasement of most pier columns exposed (as much as 16") at channel bed. Protective coating missing in areas.								
	CS2 - Areas of rust to steel columns with shallow rust section loss to columns 1 and 9 at both piers.								
234-Reinforced Concrete Pier Cap	3 - Mod.	76	ft.	51	7	18	0		
	CS2 - Leaching	cracks.							
	CS3 - Spalls with exposed rebar on both sides of P1 cap. Spalls at right cap reveal rusting section loss of bottom rebars (1 rust severed) & stirrup 360° exposure of stirrup). Other spalls and delams.								
330-Metal Bridge Railing	3 - Mod.	212	ft.	0	10	202	0		
	CS2 - Minor damage to right rail near mid-point.								
	CS3 - Delams and deteriorated concrete around anchor bolts. Cracks, spalls & rust stains in concrete at anchor bolts.								
815-Drainage	3 - Mod.	2	each	0	1	1	0		
	CS2 - Areas of	damaged d	rip strip	S.					
	CS3 - Left edge missing 16' of drip strip.								
840-Approach Slab: Termination or Joint	3 - Mod.	76	ft.	0	0	76	0		
	CS3 - Asphalt p	atches and	areas o	of breaking u	p asphalt to b	ooth.			
					•				

Inspector:Gerstenslager,MichaelStructure Number:2800667Inspection Date:08/04/2022Facility Carried:SR 87

#### **Bridge Inspection Report**

ODOT District: District 12 GEA-00

GEA-00087-0318 \_(2800667)

Date Built:

Insp. Resp A:

Insp Resp B: 07/01/1950

01 - State Highway Agency

 Major Maint:
 01 - State Highway Agency
 Facility Carried:
 SR 87
 Traffic On:
 1 - Highway

 Routine Maint:
 01 - State Highway Agency
 Feature Inters:
 SILVER CRK 0.45 MI E 306
 Traffic Under: 5 - Waterway

FIPS Code: 69232 - RUSSELL TWP (GEA county) Location: DISTRICT 12 .5 MI E SR306

Inspector Gerstenslager, Michael Inspection Date 08/04/2022 Reviewer Seif, Youssef

### **Inspector Comments - Deck and Approach**

#### Deck

#### **Approach**

Note: Bridge has no approach slabs.

### **Approach Wearing Surface**

Cracks, asphalt patches and asphalt break up, mainly along deck ends.

#### Approach Guardrail

Minor dings and dents to forward left.

### **Inspector Comments - General Appraisal**

#### Superstructure

#### **Utilities**

NOTE: pvc conduit is attached along the left rail in span 3 & is attached to P2C1. Conduit is disconnected with visible wires inside (not a utility).

#### Substructure

### Wingwalls

Spalls.

#### Culvert

Inspector Comments - Waterway

Waterway Adequacy

Inspector:Gerstenslager,MichaelStructure Number:2800667Inspection Date:08/04/2022Facility Carried:SR 87

**Bridge Inspection Report** 

**Channel** 

**Scour Critical** 

Inspector:Michael GerstenslagerStructure Number:2800667Inspection Date:08/04/2022Facility Carried:SR 87

**Bridge Inspection Report** 

# **Pictures**