Inspector:	Gerstenslager, Michael	Structure Number:	1807269
Inspection Date:	08/31/2022	Facility Carried:	SR 82

Ohio Bridge Inspection Summary Report

CUY-00082-1376 (1807269)

2: DistrictDistr 08364 - Br ict 12	RECKSVILLE (CUY county)	5A: Inventory Route 1 00082
	01 - State Highway Agency /	7: Facility On SR 82
	04 - City or Municipal Highway /	6: Feature Ints CHIPPEWA CRK .40 MI E 21
	Agency	
	01 - State Highway Agency /	9: Location .25 MI E SR21
220: Inv. Location DIST	RICT 12	Lat, Lon 41.320222 ,-81.621764
	Condition	Structure Type
58: Deck	4 - Poor Condition	43: Bridge Type 1 - Concrete
58.01 Wearing Surface	5 - Fair (10-15%, 2% asphalt patc	ch) 11 - Arch - Deck
58.02 Joint	N- Not Applicable	N- Not Applicable
59: Superstructure	5 - Fair Condition	45: Spans Main / Approach 1 / 0
59.01 Paint & PCS	N - Not Applicable	107: Deck Type 1 - Concrete Cast-in-Place
60: Substructure	6 - Satisfactory Condition	408: Composite Deck X - Not Applicable
61: Channel	4	414A Joint Type 1 N - None
61.01 Scour	6 - Satisfactory	414B: Joint Type 2 N - None
62: Culverts 67.01 GA	N - Not Applicable 5	108A: Wearing Surface 2 - Integral Concrete (separate non-modified layer of concrete added to structural deck) N- Not Applicable
		422: WS Date 06/01/2001
	Appraisal	423: WS Thick (in) 3.9
Sufficiency Rating	47.1 SD/FO 1 - SD	482: Protective Coating N - None or Not Applicable
36: Rail, Tr, Gd, Term Sto		483: PCS Date
72: Approach Alignment	6 - Equal to present minimum crite	eria 453: Bearing Type 1 N - None
113: Scour Critical	8 - Stable for scour conditions	455: Bearing Type 2 N - None
71: Waterway Adequacy	8 - Bridge Above Approaches	528: Foundn: Abut Fwd 4 - Spread Footing (on soil)
	Geometric	533: Foundn: Abut Rear 4 - Spread Footing (on Soil)
48: Max Span Length (ft)	70.0	536: Foundn: Pier 1 N - None (Such as most Culverts)
49: Structure Length (ft)	73.0	539: Foundn: Pier 2 N - None (Such as most Culverts)
52: Deck Width, Out-To-C	Out (ft) 49.0	
424: Deck Area (sf)	3577	Age and Service
32: Appr Roadway Width	(ft) 36.0	27: Year Built/ 106 Rehab 1932 / 0000
51: Road Width, Curb-Cu	rb (ft) 36.0	42A: Service On 5 - Highway-pedestrian
50A: Curb/SW Width: Lef	t (ft) 5	42B: Service Under 5 - Waterway
50A: Curb/SW Width: Rig	ht (ft) 5	28A: Lanes on 03
34: Skew (deg)	0	28B: Lanes Under 00
33: Bridge Median	0 - No median	19: Bypass Length 4
54B: Min Vert Underclear	ance (ft) 0	29: ADT 28437
336A: Min Vert Clrnce IR	Cardinal (ft) 99	109: % Trucks (%) 7
336B: Min V Clr IR Non-C	Cardinal (ft) 0	Inspections
578: Culvert Length (ft)	0	Months
	Load Posting	90: Routine Insp. 12 08/31/2022
41: Op/Post/Closed	A - Open	92A: FCM Insp. N 0 10/14/1994
	o or above legal loads	92B: Dive Insp. N 0
70.01: Date		92C: Special Insp. N 0
70.02: Sign Type		92D: UBIT Insp. N 0
734: Percent Legal (%)	120	92E: Drone Insp. N 0
704: Analysis Date	01/31/2022	Inspector Gerstenslager, Michael

Inspector:	Gerstenslager, Michael	Structure Number:	1807269
Inspection Date:	08/31/2022	Facility Carried:	SR 82

63: Analysis Method 6 - Load Factor (LF) rating reported by rating factor (RF) method using MS18 loading.

Inspector:	Gerstenslager, Michael	Structure Number:	1807269
Inspection Date:	08/31/2022	Facility Carried:	SR 82

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4
12-Reinforced Concrete Deck	3 - Mod.	3577	sq. ft.	0	2717	750	110
	As viewed from	inside the	chambe	rs of the arch	n. Chamber 4	not accessi	ble.
	CS2 - Cracks.	many leach	ing. Are	as of honey	combing.		
	CS3 - Delams. Spalls with exposed rusting rebar. Many leaching cracks stalactites & efflorescence, some surrounded by wet areas. Rust leaching						
	CS4 - Spalls wi	th 4+ rebar	s expos	ed.			
805-Wearing Surface - Monolithic Concrete		2628	sq. ft.	0	2603	20	5
	CS2 - Cracks, s	some as wid	de as 1/8	B". Map crac	king.		
	CS3 - Few dela	minated ar	eas nea	r rear in EB I	anes.		
	CS4 - Asphalt patches between construction joint of wb lanes.						
444 Deinferend Constate Arch		1					Г
144-Reinforced Concrete Arch	3 - Mod.	3577	ft.	2272	200	1100	5
	Rust stains. Approximately 100 SF of delams & 25 SF of spalls (some with exposed rebar) to the intrados. Deteriorated concrete below cracks with dripping stalactites & approximately 35 SF of spalls & delams to the extrados						
CS2 - Leaching cracks. Efflorescence.							
	CS3 - Mottled a	areas. Delar	ninated	areas to insi	de of arch.		
	CS4 -Deep spa	II at forward	l with se	ection loss to	exposed reb	ar.	
215-Reinforced Concrete Abutment	3 - Mod.	98	ft.	0	97	1	0
	4' long undermi	ned area at	rear as	deep as 5 1	/2".		
	CS2 - Cracks. I	2 - Cracks. Light scaling and honeycombing. Few minor shallow spal				S.	
	CS3 - Mortar missing from stones at right corner of rear ab						
	CS3 - Mortar m	issing from	stones	at right corne	er of rear abu	tment.	
321-Reinforced Concrete Approach Slab	3 - Mod.	1008	sq. ft.	0	1008	0	0
	Paved over.						
	CS2 - Cracks, some wide.						
	CS3 - Asphalt patches along deck end.						
334-Masonry Bridge Railing	3 - Mod.	147	ft.	15	132	0	0
	CS2 - A few cra	acked / dete	riorated	stones. Son	ne mortar mis	ssing.	
815-Drainage	3 - Mod.	2	each	2	0	0	0
-	Water leaking t spray water ont		to extra	dos. Note: Aı	ch drains sto	op flush with i	intrados &

Inspector:	Gerstenslager, Michael	Structure Number:	1807269
Inspection Date:	08/31/2022	Facility Carried:	SR 82

ODOT District District 12 CUY-00082-1376 _(1807269) Major Maint: 01 - State Highway Agency Facility Carried: SR 82 Traffic On: 5 - Highway-pedestrian Routine Maint: 04 - City or Municipal Highway Feature Inters: CHIPPEWA CRK .40 MI E 21 Traffic Under: 5 - Waterway FIPS Code: 08364 - BRECKSVILLE (CUY curve) Feature Inters: Location: DISTRICT 12 .25 MI E SR21 Inspector Gerstenslager,Michael Inspection Date 08/31/2022 Reviewer Seif,Youssef

Inspector Comments - Deck and Approach

Date Built:

Insp Resp B:

Rehab Date:

07/01/1932

Insp. 01 - State Highway Agency Resp A:

<u>Deck</u>

Floor/Slab

Confined space entry by tripod.

Curbs/Sidewalk

Cracks, shallow spalls, concrete patches.

Approach

Approach Wearing Surface

Cracks, some asphalt breaking up. Large asphalt patch in WB lane #2 at forward.

Approach Embankment

Cracking with minor settlement to forward-left & both rear approach walks.

Signs

Rear right bridge marker missing.

Inspector Comments - General Appraisal

Superstructure

Arch Column/Hanger

Thru cracks as wide as 1/4" in walls. Areas of minor deterioration.

Utilities

Rusting section loss to water line (inside arch).

Substructure

Substructure Scour

8' deep scour hole near forward-right concrete repair. General channel degradation.

Inspector: Inspection Date: Gerstenslager, Michael 08/31/2022

Structure Number: Facility Carried: 1807269

SR 82

Bridge Inspection Report

<u>Culvert</u>

Inspector Comments - Waterway

Waterway Adequacy

Channel

Channel Protection

Original stone channel protection along rear abutment has been washed away. Undermining of rock ledge on west side of channel on south side of bridge. General channel degradation.

Scour Critical

Inspector:	Michael Gerstenslager		Structure Number:	1807269
Inspection Dat	e: 08/31/2022		Facility Carried:	SR 82
		Bridge Inspection Report		

Pictures