Inspection Date:	10/20/2022	Facility C	arried: WAI	RNER RD		
	Bridg	ge Inspection Report				
<u>Ohio Bridge In</u>	spection Su	mmary Report		<u>CUY-</u>	00014-05:	<u>38 (1801651)</u>
2: District <sup>Distr</sup> 16000 - ict 12	CLEVELAND (CU	r county)	5A: Inventory	Route 1	00014	
21: Major Maint A/B	01 - State Highw	ay Agency /	7: Facility On	WARNER	RD	
225 Routine Main A/B	04 - City or Muni		6: Feature Int		WARNER RC	DAD
221 Inspection A/B	Agency 01 - State Highw	av Agency /	9: Location		RVARD AVE	
220: Inv. Location D	-	ay Agency /	Lat, Lon	41.444997		81.624181
	Conditior	1			ucture Type	
58: Deck	5 - Fair Con		43: Bridge			,
58.01 Wearing Surfa			45. Blidge		eei Stringer/Multi-be	aam or Girder
58.02 Joint	N- Not Appli				t Applicable	
59: Superstructure	7 - Good Co		45. Spans	s Main / Approa	••	/ 0
59.01 Paint & PCS		S (15-20% corr.)	107: Deck			Cast-in-Place
60: Substructure	7 - Good Co	· ,		posite Deck	U - Unknown	
61: Channel	N		414A Joir	-	N - None	
61.01 Scour	N - Not App	licable	414B: Joi		N - None	
62: Culverts	N - Not App			aring Surface		oncrete (separate
67.01 GA	7			0	non-modified added to stru 1- Super Plas	-
		1	422: WS [	Date	10/15/2008	SIGZEG
	Appraisa		423: WS		2.0	
Sufficiency Rating	78.1	SD/FO 0 - ND		ective Coating	4 - Paint Syst	tem B
36: Rail, Tr, Gd, Term		0 0	483 PCS	•	01/01/1986	
72: Approach Alignme		present desirable criteri	а	ing Type 1	2 - Rockers 8	Bolsters
113: Scour Critical	N - Not over			ing Type 2	N - None	
71: Waterway Adequa				ndn: Abut Fwd	4 - Spread Fo	ooting (on soil)
	Geometrie	<b>;</b>	533: Four	ndn: Abut Rear	-	poting (on Soil)
48: Max Span Length	(ft)	84.0	536: Four	ndn: Pier 1	N - None (Su	ch as most Culverts)
49: Structure Length (f	t)	89.0	539: Four	ndn: Pier 2	N - None (Su	ch as most Culverts)
52: Deck Width, Out-T	o-Out (ft)	51.1		Δae	and Servic	۵
424: Deck Area (sf)		4547.9	07. \/			
32: Appr Roadway Wie		40.0		Built/ 106 Reha		/ 0000
51: Road Width, Curb-		40.0	42A: Serv		5 - Highway 2 - Railroad	•
50A: Curb/SW Width:	. ,	2.8	28A: Lane	vice Under		
50A: Curb/SW Width:	Right (ft)	6.2	288: Lane		03 00	
34: Skew (deg)		0 0 No see dias	19: Bypas		2	
33: Bridge Median		0 - No median	29: ADT	55 Longin	2 5016	
54B: Min Vert Underch 336A: Min Vert Clrnce	. ,	21.73 16	109: % Tr	ucks (%)	11	
336B: Min V Clr IR No	. ,	0				
578: Culvert Length (ft		0		Ins	pections	
		-	00: Poutir		Months	10/20/2022
	Load Postir	iy	90: Routir 92A: FCN	-	12 0	10/20/2022
41: Op/Post/Closed	A - Open		928: TOV	•	0	
	al to or above legal	loads	92D: Dive 92C: Spe	•	0	
70.01: Date			920: UBI		0	
70.02: Sign Type	450		92E: Dron		0	
734: Percent Legal (%	-					
704: Analysis Date	07/01/1973		Inspector	Gerstenslag	er, wichael	

Structure Number:

1801651

Inspector:

Gerstenslager, Michael

Inspector:	Gerstenslager, Michael	Structure Number:	1801651				
Inspection Date: 10/20/2022		Facility Carried:	WARNER RD				
Bridge Inspection Report							

63: Analysis Method 6 - Load Factor (LF) rating reported by rating factor (RF) method using MS18 loading.

Inspector:
Inspection Date:

## **Bridge Inspection Report**

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4		
12-Reinforced Concrete Deck	3 - Mod.	4547	sq. ft.	2210	2291	46	0		
	CS 2 - Transve near mid-span.	rse cracks.	Several	full depth re	pairs. Concre	ete patch to le	eft edge		
	CS 3 - Spalls &	delams. Ma	any mot	tled areas.					
510-Wearing Surfaces		3560	sq. ft.	3370	190	0	0		
	CS 2 - A few cr	acks.							
107-Steel Open Girder/Beam	3 - Mod.	957	ft.	233	714	10	0		
	CS 2 - Surface	rust. Many	scrapes	to lower flan	ges over rail	road tracks.			
	CS 3 - Areas of	minor rusti	ng secti	on loss.					
	Note: 6" channe	el for x-fram	es weld	ed to webs in	n bays 1 & 2.		_		
515-Steel Protective Coating		4141	sq. ft.	0	3341	800	0		
	CS 2 - Peeling	& faded pai	nt throug	ghout.					
	CS 3 - Surface	rust.							
215-Reinforced Concrete Abutment	3 - Mod.	103	ft.	45	51	7	0		
	CS 2 - Other leaching cracks. Many large concrete patches with cracks. Rust stains.								
	CS 3 - Vertical crack as wide as 5/8" in forward abutment below beam 7. Delaminated areas. A few spalls.								
311-Movable Bearing	3 - Mod.	11	each	0	8	3	0		
	CS 2 - Surface rust.								
	CS 3 - Pack rust. Forward rocker 11 engulfed in concrete debris.								
313-Fixed Bearing	3 - Mod.	11	each	0	6	5	0		
5	CS 2 - Surface	rust.							
	CS 3 - Pack rus	ting and sh	eetina						
321-Reinforced Concrete Approach Slab	3 - Mod.	2000	sq. ft.	0	1900	100	0		
	CS 2 - Settleme	ent to both s	labs wit	h bounce on	to bridge.				
	CS 3 - Cracks/r	ninor concre	ete brea	k un at ioint	along forwar	d annroach n	avement		
331-Reinforced Concrete Bridge	3 - Mod.	178	ft.	90	85	3	0		
Railing	CC 2. Dust stains. Detains to tap of parameters								
	CS 2 - Rust stains. Patches to top of parapet walls. CS 3 - Spalls & delams.								
	Disconnected p post & bottom r Note: right pede	ost at rear-l ail at rear-ri	ght.		0		ic. Missing		
815-Drainage	3 - Mod.	2	each	2	0	0	0		

Inspector:	Gerstenslager, Michael	Structure Number:	1801651
Inspection Date:	10/20/2022	Facility Carried:	WARNER RD

## Bridge Inspection Report

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4
830-Abutment Backwall	3 - Mod.	103	ft.	71	26	6	0
	CS 2 - Delams. CS 3 - Forward corners are spalled & breaking up. Small void at forward-right.						
840-Approach Slab: Termination or Joint	3 - Mod.	104	ft.	62	28	14	0
	CS 2 - Cracks. CS 3 - Asphalt	patches, bre	eak up a	and wide crae	cks along for	ward slab.	

Inspecto Inspecti	or: on Date:	Gerstenslager, 10/20/2022	Michael		Structure Num Facility Carried		1801651 WARNER RD		
			Bridge Inspe	ection Rep	ort				
ODOT District:	District 12		C	CUY-00	014-0538	_(180	1651)	Date Built:	07/01/1961
Major Maint:	01 - State Highv	vay Agency	Facility Carried:		D	Traffic On:	5 - Highway-pedestrian	Rehab Dat	e:
Routine Maint:	04 - City or Mun	iicipal Highway	Feature Inters:	NSC RR @	WARNER ROAD	Traffic Und	ler: 2 - Railroad	Insp. Resp A:	01 - State Highway Agency
FIPS Code:	Agency 16000 - CLEVE	LAND (CUY county)	1	Location:	DISTRICT 12	1 MI 3	S HARVARD AVE	Insp	
	l	nspector Ger	stenslager,Michael	Inspectio	n Date 10/20/202	2	Reviewer Seif, Youssef	Resp B:	
		Ī	Inspector	Comm	nents - De	eck an	d Approach		

#### <u>Deck</u>

## Curbs/Sidewalk (LF)

Cracks. Spalls. Concrete patches.

# **Bridge Railing**

Significant damage to right side fence at both forward and rear. Broken posts and horizontal bars as well as torn fabric. Disconnected fence post at rear left. Hole in fabric on left side at mid span.

## Approach

## Approach Wearing Surface (EA)

Cracks.

## **Approach Termination and Joint:**

Asphalt patches, break up and wide cracks along forward slab.

#### Approach Embankment (EA)

Cracks & minor settlement to approach walks.

#### Approach Guardrail (EA)

Minor collision damage to forward-right & rear-left. Some spacer rot. Guardrail not attached to approach parapet at rear-left.

#### Signs (EA)

No bridge end markers.

## **Inspector Comments - General Appraisal**

#### Superstructure

#### Diaphragm/X-Frames (EA)

Minor rusting section loss to x-frames. Concrete diaphragm at forward-right spalled.

Inspector: Inspection Date: Gerstenslager, Michael 10/20/2022

Structure Number: Facility Carried: 1801651 WARNER RD

Bridge Inspection Report

## **Utilities (LF)**

Some rusting section loss to conduits at abutments.

#### Substructure

## Wingwalls (EA)

Leaching cracks. Minor spalls & delams. Large concrete patches with cracks.

#### <u>Culvert</u>

## **Inspector Comments - Waterway**

## Waterway Adequacy

<u>Channel</u>

Scour Critical

Inspector: Michael Gerstenslager

Inspection Date: 10/20/2022

Facility Carried:

1801651 WARNER RD

Bridge Inspection Report

## **Pictures**