Bridge Inspection Report

Ohio Bridge Inspection Summary Report

LAK-00535-0469 (4301862)

2: DistrictDistr 59430 - PAINESVILLE TWP (LAK county) ict 12				5A: Inventory Ro	oute 1	00535	5			
	1 - State Highw	vay Agency /		7: Facility On	SR535					
	1 - State Highw			6: Feature Ints	SR 2 (LAK	-2-1752)				
	3 , 3 ,			9: Location 1.1 MI E GRAND RIVER						
220: Inv. Location DISTRICT 12				Lat, Lon	41.746894		,-81.216119			
Condition					Str	ucture Ty	ре			
58: Deck	5 - Fair Cor	ndition		43: Bridge T	ype 4-St	eel continuou	IS			
58.01 Wearing Surface 5 - Fair (10-15%, 2% asphalt patch)			tch)	02 - Stringer/Multi-beam or Girder						
58.02 Joint 5- Fair (obvious leaking, 1" offset)			-	N- Not Applicable						
59: Superstructure 5 - Fair Condition			,	45: Spans Main / Approach 5 / 0						
59.01 Paint & PCS 4 - Poor PCS (15-20% corr.)				107: Deck Type 1 - Concrete Cast-in-Plac						
60: Substructure		tory Condition		408: Composite Deck N - Non-composite Cor						
61: Channel	N	,		414A Joint Type 1 2 - Sliding Metal Plate						
61.01 Scour	N - Not App	olicable		414B: Joint	3 ·					
62: Culverts N - Not Applicable				108A: Wear		N - None 3 - Latex Concrete or similar additive				
67.01 GA	5					N- Not Applicable				
	Appraisa	N		422: WS Dat		10/31/2004 1.2				
Sufficiency Rating	Sufficiency Rating 65.8 SD/F			423: WS Th	` '	0 - Other Paint				
36: Rail, Tr, Gd, Term Std	· · · · ·			482: Protect	J					
72: Approach Alignment	8 - Equal to	present desirable cri	iteria	483: PCS D		01/01/1992				
113: Scour Critical N - Not over waterway				453: Bearing Type 1 3 - Sliding (Bronze)						
71: Waterway Adequacy	N - Not App	licable		455: Bearing Type 2 N - None						
	Geometri			528: Foundr			Piles (Other size)			
48: Max Span Length (ft)		76.0					Piles (Other Size)			
49: Structure Length (ft)		314.0		536: Foundr		0 - Other	Piles (Other size)			
	ı+ /f+\			539: Foundr	i. Piei Z	0 - Other				
52: Deck Width, Out-To-Out (ft) 36.9			Age and Service							
424: Deck Area (sf) 11586.6				27: Year Built/ 106 Rehab 1964 / 0000						
, ,		30.0 30.0		42A: Service		5 - Highway-pedestrian				
51: Road Width, Curb-Curb (ft)				42B: Service Under		1 - Highway, with or w/out				
50A: Curb/SW Width: Left (ft)		2.0		125. 0011100	Oridor	pedestria				
50A: Curb/SW Width: Righ	t (ft)	2.0		28A: Lanes		02				
34: Skew (deg)		36		28B: Lanes	Under	04				
33: Bridge Median		0 - No median		19: Bypass I	Length	2				
54B: Min Vert Underclearance (ft) 14.97			29: ADT 5209							
336A: Min Vert Clrnce IR C		99		109: % Truc	ks (%)	11				
336B: Min V Clr IR Non-Ca	rdinal (ft)	0			Inc	pections				
578: Culvert Length (ft)		0			1113					
Load Posting				90: Routine	Insp.	Months 12	08/29/2022			
41: Op/Post/Closed	A - Open	_		92A: FCM Ir	nsp. N	0				
70: Posting 5 - Equal to or above legal loads				92B: Dive In	sp. N	0				
70.01: Date	o. above legal			92C: Specia	l Insp. N	0				
70.01: Date 70.02: Sign Type				92D: UBIT I	nsp. N	0				
734: Percent Legal (%)	150			92E: Drone I	nsp. N	0				
- · · ·				Inspector	Dorconvi An	droo				
704: Analysis Date	07/01/1973	tor /I C) roting reports	ر ما اما	moperior	Persanyi,An	iuita				

6 - Load Factor (LF) rating reported by

63: Analysis Method

Inspector: Persanyi, Andrea **Structure Number:** 4301862 08/29/2022 SR535 Inspection Date: **Facility Carried:**

Bridge Inspection Report

rating factor (RF) method using MS18 loading.

Bridge Inspection Report

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4		
12-Reinforced Concrete Deck	3 - Mod.	11591	sq. ft.	10079	1100	50	362		
	CS 2 - Leaching cracks, some with stalactites. Epoxy injected areas. Rust stains from rebar chairs throughout. CS 3 - Spalls with exposed rebar to right edge of floor over Westbound lanes. Delaminations. Mottled areas. A few spalls with exposed rebar along deck edge. CS 4 - Spalls with 4 or more exposed rebar with section loss.								
805-Wearing Surface - Monolithic Concrete		9420	sq. ft.	0	8940	480	0		
	CS 2 - Minor to moderate map cracking in areas throughout. Transverse and longitudinal cracks. CS 3 - Cracks as wide as 1/16th of an inch.								
107-Steel Open Girder/Beam	3 - Mod.	1545	ft.	1239	275	30	1		
	CS 2 - Minor section loss to flanges throughout. A few scrapes to lower flanges over EB traffic. Scrapes & old ground out gouges to lower flanges over WB mainline & ramp. CS 3 - Heavy rusted section loss at beam ends. Deep gouge with 1/2" tear in lower flange to right fascia over Westbound lane 2. CS 4 - 2" rusting through hole in web of beam 1 at forward.								
515-Steel Protective Coating		13905	sq. ft.	0	12155	1300	450		
	CS 3 - Peeling and cracking to finish and primer coats. Areas of surface rust throughout. CS 4 - Areas of paint failure at beam ends and to flanges throughout.								
205-Reinforced Concrete Column	3 - Mod.	16	each	7	8	1	0		
	P3:C1, 7 P3:C3, 4 P3:C4, 3 P4:C1, 2 P4:C3, 6	sf delam. 'sf delam. sf delam (1 sf delam (1	ight).						
	CS 3 - P2:C1, 10 sf of delams and spalls.								
215-Reinforced Concrete Abutment	3 - Mod.	91	ft.	67	22	2	0		
	Note: seat has heavy debris. CS 2 - Cracks, rust stains. CS 3 - 2 ft spall in bay 1 at rear.								
234-Reinforced Concrete Pier Cap	3 - Mod.	183	ft.	163	20	0	0		
	CS 2 - Cracks and rust stains and a small delam to P3 cap.								

Bridge Inspection Report

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4	
305-Assembly Joint without Seal	3 - Mod.	60	ft.	0	47	0	13	
	Note: As much as 9" of dirt & debris on abutment seats. CS 2 - A few gouges in armor. Section loss to armor. Cracks and concrete breal to both headers. Evidence of leakage down both backwalls. CS 4 - Rusted through hole to rear-left curb plate. Asphalt patch to forward joint in Northbound lane.							
311-Movable Bearing	3 - Mod.	25	each	0	15	0	10	
	CS 2 - Rust. CS 4 - Abutment bearings have pack rust and are engulfed in debris.							
313-Fixed Bearing	3 - Mod.	5	each	0	5	0	0	
	CS 2 - Rust.							
321-Reinforced Concrete Approach Slab	3 - Mod.	1500	sq. ft.	733	733	34	0	
	CS 2 - Long diagonal cracks to both. Map cracking. CS 3 - Concrete break up along both approach pavements.							
331-Reinforced Concrete Bridge Railing	3 - Mod.	628	ft.	537	85	6	0	
	CS 2 - Cracks, rust stains and small delaminations.							
	CS 3 - Spalls to inside of left rail.							
815-Drainage	3 - Mod.	16	each	0	15	0	1	
	CS 2 - Partially plugged scuppers. Rusted section loss to grates. CS 4 - 1 plugged scupper at forward.							
830-Abutment Backwall	3 - Mod.	91	ft.	71	20	0	0	
	CS 2 - Cracks.							

Bridge Inspection Report

LAK-00535-0469 _(4301862)

Major Maint: 01 - State Highway Agency Facility Carried: SR535 Traffic On: 5 - Highway-pedestrian Rehab Date

Routine Maint: 01 - State Highway Agency Feature Inters: SR 2 (LAK-2-1752) Traffic Under: 1 - Highway, with or w/out pedestrian Resp A: 01 - State Highway Agency Resp A: FIPS Code: 59430 - PAINESVILLE TWP (LAK county) Location: DISTRICT 12 1.1 MI E GRAND RIVER Insp

Date Built:

Resp B:

07/01/1964

Inspector Persanyi,Andrea Inspection Date 08/29/2022 Reviewer Seif,Youssef

Inspector Comments - Deck and Approach

<u>Deck</u>

Floor/Slab (SF)

ODOT District: District 12

Spalls forming over traffic - Over EB traffic: bay 1 over lane 2, bays 3 and 4 over lane 2, bay 4 over lane 1. Over WB traffic: bay 2 over lane 2 bay 3 over lane 1,

Curbs/Sidewalk (LF)

Cracks, minor delams. Spalls, some with exposed rebar. Concrete patches.

Bridge Railing (LF)

Some rust severed hardware.

Expansion Joint (LF)

As much as 9" of dirt & debris on abutment seats.

Approach

Approach Wearing Surface (EA)

Cracks.

Inspector Comments - General Appraisal

Superstructure

Diaphragm/X-Frames (EA)

Heavy rusting section loss to endframes. Horizontal angle to forward endframe 1 is rust severed. Rusted thru hole in forward endframe #4

Fatigue (LF)

Welded moment plates over piers 2, 3 & 4.

Substructure

Slope Protection (EA)

Bridge Inspection Report

Tears in grout bags. Small voids in forward slope. Forward right embankment has 4X4 hole with undermining up to 12".

Culvert

Inspector Comments - Waterway Waterway Adequacy

Channel

Scour Critical

Bridge Inspection Report

Pictures