Ohio Bridge Inspection Summary Report

704: Analysis Date

63: Analysis Method

07/01/1973

loading.

6 - Load Factor (LF) rating reported by rating factor (RF) method using MS18

LAK-00271-0001 (4305345)

Onio Briage insp	ection Su	ımmary Re	eport :		LAK-	<u>-00271-00</u>	<u> </u>	<u>(4305345)</u>		
2: DistrictDistr 85512 - WII ict 12	LLOUGHBY HI	LLS (LAK county	/)	5A: Inventory R	oute 1	00539)			
	1 - State Highw	av Agencv	/	7: Facility On	WHITE RI	D				
225 Routine Main A/B 0	4 - City or Mun		/	6: Feature Ints		71X (LAK-271	01			
	1 - State Highw	ay Agency	/	9: Location	.1 MI N CI	UY CNTY ON	I-271			
220: Inv. Location DISTI	RICT 12			Lat, Lon	41.570429	9746795256	,-81.44	1794840269535		
	Conditio	1			St	ructure Typ	 эе			
58: Deck	5 - Fair Cor	ndition		43: Bridge T		teel continuou				
58.01 Wearing Surface	6 - Satisfact	ory (1-10% distr	ess)	3	7 1	Stringer/Multi-		or Girder		
58.02 Joint		ory (isolated leak	-			ot Applicable				
59: Superstructure		tory Condition		45: Spans Main / Approach 6 / 0						
59.01 Paint & PCS		S (15-20% corr.))		107: Deck Type 1 - Concrete Cast-in-Place					
60: Substructure	5 - Fair Cor	•	,	408: Compo	• •		N - Non-composite Construction			
61: Channel	N			414A Joint			stomeric Strip Seal			
61.01 Scour	N - Not App	olicable			414B: Joint Type 2 N - None					
62: Culverts	N - Not App				108A: Wearing Surface 3 - Latex Concrete or additive					
67.01 GA	5					N- Not App	licable			
	Appraisa	I		422: WS Da	te	01/01/1977				
Sufficiency Rating	67.0	SD/FO 2 - F	0	423: WS Th	ick (in)	1.125				
36: Rail, Tr, Gd, Term Std		1	1	482: Protect	tive Coating	7 - Metalize	∍d (Alur	n/Zinc)		
72: Approach Alignment		present desirab	•	483: PCS D	ate	01/01/1988	•			
113: Scour Critical	N - Not over	-	io ontona	453: Bearing	g Type 1	2 - Rockers	s & Bols	sters		
71: Waterway Adequacy	N - Not App	•		455: Bearing	g Type 2	N - None				
71. Waterway Adequacy				528: Foundn: Abut Fwd 1 - Steel H Piles (Other size)						
	Geometri			533: Foundı ا	n: Abut Rea	r 1 - Steel H	-	•		
48: Max Span Length (ft)		74.0		536: Found	n: Pier 1	4 - Spread	Footing	ງ (on soil)		
49: Structure Length (ft)		402.0		539: Found	n: Pier 2	0 - Other				
52: Deck Width, Out-To-O	ut (ft)	30.8			Aq	e and Serv	ice			
424: Deck Area (sf)		12381.6		27: Year Bu			/ 00			
32: Appr Roadway Width (•	34.0		42A: Service						
51: Road Width, Curb-Cur		24.0				5 - Highw		n or w/out		
50A: Curb/SW Width: Left	(ft)	2.2		42B: Service	e Onder	pedestria		TOT W/OUT		
50A: Curb/SW Width: Righ	nt (ft)	2.2		28A: Lanes	on	02				
34: Skew (deg)		16		28B: Lanes	Under	06				
33: Bridge Median		0 - No mediar	1	19: Bypass	Length	0				
54B: Min Vert Undercleara	ance (ft)	15.84		29: ADT		4185				
336A: Min Vert Clrnce IR (Cardinal (ft)	99		109: % Truc	ks (%)	5				
336B: Min V Clr IR Non-Ca	ardinal (ft)	0			Inc	pections				
578: Culvert Length (ft)		0			1113	•				
	Load Posti	ng		90: Routine	·=	Months 12	10/23	3/2023		
41: Op/Post/Closed	A - Open			92A: FCM I	-	0				
-	or above legal	loads		92B: Dive In	=	0				
70.01: Date	- Jan			92C: Specia	-	0				
70.02: Sign Type				92D: UBIT I	=	0				
734: Percent Legal (%)	150			92E: Drone	Insp. N	0				
704 4 1 2 5 1	07/04/4070			Inonostor	B 4111 1					

Inspector

Miller, Jason

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4		
12-Reinforced Concrete Deck	3 - Mod.	12362	sq. ft.	9762	2000	450	150		
	Timber sub-decked over traffic.								
	CS2- Leaching cracks. Epoxy injected areas. Lightly mottled areas.								
	CS3- Large heavily mottled areas. Many delams and spalls (based on what is visible).								
	CS4- Spalls with	h 4+ expos	ed rebai	r.					
510-Wearing Surfaces		9648	sq. ft.	6748	2500	400	0		
	CS2- Many transverse cracks, spaced ~4'. Shallow spall in EB lane at rear expansion joint.								
	CS3 - Some wid	de transver	se crack	s.					
107-Steel Open Girder/Beam	3 - Mod.	1592	ft.	562	950	80	0		
	CS2 - Surface r	ust, mainly	at lowe	r flanges.					
	CS3- Areas of section loss to fascia beams, mainly at lower flange, web connections, and abutments.								
515-Steel Protective Coating		13944	sq. ft.	0	7944	4000	2000		
	CS 2 - Chalking	, faded.							
	CS 3 - Rust.								
	CS 4 - Peeling paint, rusting.								
	Note: beam ends painted 9/05 (OZEU) are re-rusting.								
205-Reinforced Concrete Column	3 - Mod.	15	each	5	3	6	1		
	2 of 15 columns	fiber wrap	ped.						
	CS2- P1C2- Delminating fiber wrap. P4C1, P5C1- Cracking and delams.								
	CS3- P3C1- 3, P4C2, and P5C2- Wide cracks and delams. P5C3, Failing fiber wrap with spall through fiber wrap.								
	CS4- P2C2, Large spall with 4+ rebar exposed.								
521-Concrete Protective Coating		1695	sq. ft.	1695	0	0	0		
215-Reinforced Concrete Abutment	3 - Mod.	56	ft.	44	10	2	0		
	CS2- Cracks, so	ome leache	d						
	CS3- Concrete deterioration and spalls below some weep holes.								
521-Concrete Protective Coating		168	sq. ft.	168	0	0	0		
234-Reinforced Concrete Pier Cap	3 - Mod.	125	ft.	123	2	0	0		
	CS2- A few crac	cks.							
521-Concrete Protective Coating		1125	sq. ft.	1125	0	0	0		
300-Strip Seal Expansion Joint	3 - Mod.	56	ft.	0	46	10	0		
	CS2- Dirt & deb								
	CS3- Tears in b	,			ks to rear he	ader.			

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4		
311-Movable Bearing	3 - Mod.	24	each	4	16	4	0		
	CS2- Surface rusting.								
	CS3- Rear rocker 1 & forward rocker 4 engulfed in dirt & debris. Pack rust to some bearings.								
313-Fixed Bearing	3 - Mod.	4	each	0	4	0	0		
	CS2- Surface rusting.								
321-Reinforced Concrete Approach Slab	3 - Mod.	1400	sq. ft.	760	400	240	0		
	Both paved ove	r with asph	alt.						
	CS2- Cracking.	Asphalt pa	tches.						
	CS3- Wide cracking and breakup to asphalt throughout slabs.								
330-Metal Bridge Railing	3 - Mod.	796	ft.	786	0	10	0		
	CS3- One aluminum post bracket cracked to left rail over grass area between NB mainline & express lanes. A few locations of anchor bolts missing from base plates.								
331-Reinforced Concrete Bridge Railing	3 - Mod.	796	ft.	521	180	95	0		
	CS2- Cracks, some leaching.								
	CS3- Many spalls, some with exposed rebar, to inside & outside of rails. Wide cracks and delams to inside & outside of rails. Areas of deteriorated concrete.								
521-Concrete Protective Coating		3980	sq. ft.	3830	0	0	150		
9	CS4- Not effective.								
815-Drainage	3 - Mod.	8	each	4	4	0	0		
	CS2- Partially plugged scuppers. Several downspouts have rusted thru holes just above lower flanges. Broken welds to 1st two downspout supports from rear abutment & the last downspout support near forward abutment on left fascia.								
830-Abutment Backwall	3 - Mod.	56	ft.	27	10	15	4		
	CS2- Cracks.								
	CS3- Delams. A few other spalls								
	CS4- Large spa			eese plate 8	rebar in bay	rs 1 & 3 at bo	th		

ODOT District: District 12 LAK-00271-0001 _(4305345)

Major Maint: 01 - State Highway Agency Facility Carried: WHITE RD Traffic On: 5 - Highway-pedestrian Rehab Date:

Routine Maint: 04 - City or Municipal Highway Agency Repair Rehab Date:

Routine Maint: 04 - City or Municipal Highway Agency Rehab Date: 1 - Highway, with or w/out Repair Rehab Date: 1 - Highway, with or w/out Repair Rehab Date: 1 - Highway Agency Rehab Dat

07/01/1963

Date Built:

Agency PIPS Code: 85512 - WILLOUGHBY HILLS (LAK county) Location: DISTRICT 12 .1 MI N CUY CNTY ON I-271 Insp
Resp B:

Inspector Miller, Jason Inspection Date 10/23/2023 Reviewer Seif, Youssef

Inspector Comments - Deck and Approach

Deck

Curbs/Sidewalk

Cracks, a few large delams. Spall to rear-right corner & to left curb between rear scuppers 1 & 2. Large area of concrete deterioration at forward-right.

Approach

Approach Wearing Surface

Cracks. Areas of asphalt breaking up. Asphalt patches.

Approach Slab

Shallow void to forward-right slab along curb as deep as 8" x 48" long.

Approach Embankment

Minor erosion between rear-right guardrail posts 2 & 3.

Approach Guardrail

Post rot. Collision damage to rear-left. Partial exposure of concrete encasement of rear-right post 2. A few spacers missing at forward.

Signs

No bridge end markers.

Inspector Comments - General Appraisal

<u>Superstructure</u>

Diaphragm/X-Frames

Endframe rusting section loss. Rusted thru holes to forward endframe 1. Horizontal angle of first x-frame from rear abutment in bay 2 is bent up 2".

Fatigue

Welded cover plates at piers.

<u>Substructure</u>

Slope Protection

As much as 4" of forward abutment footing exposed.

Culvert

Inspector Comments - Waterway

Waterway Adequacy

Channel

Scour Critical

Bridge Inspection Report

Pictures