|  | Osting,Matthew<br>01/18/2025  | Structure Number:<br>Facility Carried:  | 2504<br>THIR                              |  |   |
|--|---|---|---|--|---|
|  | ection Summary Report   |   | FRA-                                      | 00033-174  | 7_(2504596                                  |
| 2: DistrictDistr 18000 - COI<br>ict<br>06  | LUMBUS (DEL & FRA county)   | 5A: Inventory Route   | • 1                                       | 00033  | ·   |
| 21: Major Maint A/B01225 Routine Main A/B01221 Inspection A/B01  | I - State Highway Agency /<br>I - State Highway Agency /<br>I - State Highway Agency /  | 6: Feature Ints S<br>9: Location 0.8  | HRD ST<br>3RD (US<br>82 E OF<br>9.9534814 |  | 0<br>32.996248894                           |
|  | Condition   |   |   | ucture Type  |   |
| 58: Deck   | 5 - Fair Condition  | 42: Dridge Type   |   |  |   |
| 58.01 Wearing Surface<br>58.02 Joint   | 7 - Good (1% distress)<br>3- Serious (local failures possible)  | 43: Bridge Type   | 02 - S<br>N- No                           | eel continuous<br>tringer/Multi-be<br>t Applicable                             |   |
| 59: Superstructure<br>59.01 Paint & PCS<br>60: Substructure  | 3 - Serious Condition<br>2 - Critical PCS (30-40% corr.)<br>5 - Fair Condition  | 45: Spans Main<br>107: Deck Type<br>408: Composite  |   | 1 - Concrete (   | / 0<br>Cast-in-Place<br>posite Construction |
| 61: Channel<br>61.01 Scour<br>62: Culverts   | N<br>N - Not Applicable<br>N - Not Applicable   | 414A Joint Type<br>414B: Joint Type<br>108A: Wearing S                                      | e 1<br>e 2                                | •  | tal Plate Angle                             |
| 67.01 GA   | 3   |   |   | N- Not Applica   | able  |
| Sufficiency Rating<br>36: Rail, Tr, Gd, Term Std<br>72: Approach Alignment<br>113: Scour Critical<br>71: Waterway Adequacy       | Appraisal27.9SD/FO1 - SD1118 - Equal to present desirable criteriaN - Not over waterwayN - Not Applicable                       | 453: Bearing Ty<br>455: Bearing Ty  | Coating<br>pe 1<br>pe 2                   | 01/01/1977<br>2.0<br>1 - Red Lead<br>01/01/1981<br>3 - Sliding (Br<br>N - None |   |
|  | Geometric   | 528: Foundn: At   |   | 4 - Spread Fo  |   |
| L<br>48: Max Span Length (ft)<br>49: Structure Length (ft)<br>52: Deck Width, Out-To-Ou  | 61.0<br>126.5   | 533: Foundn: At<br>536: Foundn: Pi<br>539: Foundn: Pi                                       | er 1<br>er 2                              | 4 - Spread Fo<br>N - None (Suc   | oting (on soil)<br>ch as most Culverts      |
| 424: Deck Area (sf)  | 8639.95   |   |   | and Service  | 9   |
| 32: Appr Roadway Width (f<br>51: Road Width, Curb-Curb<br>50A: Curb/SW Width: Left (   | o (ft) 54.0   | 27: Year Built/ 1<br>42A: Service Or<br>42B: Service Ur                                     | ו   | 5 - Highway  | / 0000<br>-pedestrian<br>, with or w/out    |
| 50A: Curb/SW Width: Right  | t (ft) 0  | 28A: Lanes on   |   | 04   |   |
| <ul><li>34: Skew (deg)</li><li>33: Bridge Median</li><li>54B: Min Vert Underclearan</li><li>336A: Min Vert Clrnce IR C</li></ul> |   | 28B: Lanes Und<br>19: Bypass Leng<br>29: ADT<br>109: % Trucks (                             | gth                                       | 06<br>1<br>9065<br>5   |   |
| 336B: Min V Clr IR Non-Ca  |   | ,<br>   |   |  |   |
| 578: Culvert Length (ft)   | 0   | L   | insp                                      | Dections<br>Months   | ]   |
|  | Load Posting  | 90: Routine Insp  | <b>)</b> .                                | 12   |   |
| 41: Op/Post/Closed<br>70: Posting 5 - Equal to<br>70.01: Date<br>70.02: Sign Type<br>734: Percent Legal (%)                      | A - Open<br>or above legal loads<br>100   | 92A: FCM Insp.<br>92B: Dive Insp.<br>92C: Special Ins<br>92D: UBIT Insp.<br>92E: Drone Insp | N<br>sp. N<br>. N                         | 0<br>0<br>12<br>0<br>0   | 01/26/2024                                  |
| 704: Analysis Date<br>63: Analysis Method  | 03/25/2019<br>8 - Load and Resistance Factor Rating<br>(LRFR) rating report by rating factor (F<br>method using HL-93 loadings. | 9   | ing,Matth                                 | new  |   |

| Inspector:       | Osting,Matthew | Structure Number: | 2504596  |
|------------------|----------------|-------------------|----------|
| Inspection Date: | 01/18/2025     | Facility Carried: | THIRD ST |

|                             | Environment  | Total<br>Quantity                                     | Units                               | Condition<br>State 1 | Condition<br>State 2   | Condition<br>State 3 | Condition<br>State 4 |
|-----------------------------|--|---|-------------------------------------|----------------------|------------------------|----------------------|----------------------|
| 12-Reinforced Concrete Deck | 3 - Mod.   | 8633  | sq. ft.                             | 6977                 | 750                    | 606                  | 300                  |
|                             | 2021<br>Can't see the flu<br>2022<br>Same as 21<br>2023<br>Same as 2021<br>CS3<br>Fwd & Rear @<br>CS4<br>Rear LT - deck  | abuts - sate  | urated v                            | v/ heavy effl        | or 80 SF               | edges.               |                      |
| 510-Wearing Surfaces        |  | 6831  | sq. ft.                             | 5517                 | 1000                   | 14                   | 300                  |
|                             | 2021<br>Open crack and<br>2022<br>CS3<br>Large open cra<br>2023<br>RT side - CLOS<br>CS3<br>LT @ midspan<br>CS4<br>Rear LT - deck<br>2024 same +<br>CS2<br>Rt two lanes clo<br>CS3<br>Lt fwd 3 pot hol | cks and bre<br>SED TO TR<br>- pothole 4<br>removed fr | eaking u<br>AFFIC<br>SF<br>om colli | ip thru out 3        | 000 sq ft.<br>e 300 SF |                      |                      |
| 107-Steel Open Girder/Beam  | 3 - Mod.   | 1518  | ft.                                 | 958                  | 150                    | 270                  | 140                  |

| Inspector:       | Osting,Matthew | Structure Number: | 2504596  |
|------------------|----------------|-------------------|----------|
| Inspection Date: | 01/18/2025     | Facility Carried: | THIRD ST |

|                                | Environment   | Total<br>Quantity  | Units                                    | Condition<br>State 1                           | Condition<br>State 2 | Condition<br>State 3 | Condition<br>State 4   |
|--------------------------------|---|--|--|--|----------------------|----------------------|--|
|                                |   |  |  |  |                      |                      | beam 1 at<br>tment<br>loss 80'<br>age, heavy<br>e) approx<br>ttom flange<br>holes in<br>ottom<br>es in web |
| 515 Steel Drotective Costing   | though the web  |  |  | U U  | 2105                 | 6007                 | 2115   |
| 515-Steel Protective Coating   | 12447sq. ft.03105622731152022<br>CS3<br>Rusted with minor section loss thru out.<br>2023<br>CS3<br>Rusted with minor section loss thru out.<br>CS4<br>Heavy rust thru out w/ section loss55 |  |  |  |                      |                      |  |
| 205-Reinforced Concrete Column | 3 - Mod.  | 6  | each                                     | 2  | 2                    | 2                    | 0  |
|                                | 2021<br>CS2<br>Spalled column<br>2022<br>CS2<br>Columns 2-4 sp<br>CS3<br>Column 5 large<br>2023<br>CS2<br>Col. 3 & 5 - spa<br>CS3<br>Col. 2 & 4 - larg<br>2024 same as p                    | spalled with e<br>spall expose<br>Il w/ expose<br>je spalls w/ | exposed<br>sed reba<br>ed reba<br>expose | l rebar<br>ar that has s<br>r<br>ed rebar w/ s | ection loss.         |                      |  |

| Inspector:       | Osting,Matthew | Structure Number: | 2504596  |
|------------------|----------------|-------------------|----------|
| Inspection Date: | 01/18/2025     | Facility Carried: | THIRD ST |

|   | Environment  | Total<br>Quantity   | Units                                   | Condition<br>State 1           | Condition<br>State 2 | Condition<br>State 3 | Condition<br>State 4 |
|---|--|---|---|--------------------------------|----------------------|----------------------|----------------------|
| 215-Reinforced Concrete<br>Abutment       | 3 - Mod.   | 137   | ft.                                     | 135                            | 2                    | 0                    | 0                    |
|   | 2023<br>CS2<br>Fwd @ B1 - del  | lam 2'  |   |                                |                      |                      |                      |
| 234-Reinforced Concrete Pier Cap          | 3 - Mod.   | 69  | ft.                                     | 64                             | 5                    | 0                    | 0                    |
|   | 2021<br>CS2<br>Spalled rear an<br>2022<br>Spalled rear an<br>2023<br>CS3<br>Cap (middle)- s<br>2024 same as p  | d fwd middl<br>aturated w/  | e of ca<br>heavy                        | o 5ft.<br>efflor spalled       | d w/ rust stai       | ning 5'              |                      |
| 305-Assembly Joint without Seal           | 3 - Mod.   | 108   | ft.                                     | 0                              | 0                    | 0                    | 108                  |
|   | 2021<br>CS4<br>Closed fwd and rear.<br>Fwd joint has went over top of header side of joint.<br>2023 - Same as 2021<br>2024<br>CS4<br>Rear & fwd joint completely closed 108 ft.                        |   |   |                                |                      | 1                    |                      |
| 311-Movable Bearing                       | 3 - Mod.   | 33  | each                                    | 0                              | 0                    | 33                   | 0                    |
|   | 2021 can't see<br>2022<br>CS3<br>Rusted with sec   | ction loss  |   |                                |                      |                      |                      |
| 331-Reinforced Concrete Bridge<br>Railing | 3 - Mod.   | 253   | ft.                                     | 253                            | 0                    | 0                    | 0                    |
| 815-Drainage                              | 3 - Mod.   | 4   | each                                    | 0                              | 0                    | 0                    | 4                    |
|   | 2021<br>CS4<br>Rusted not worl<br>2023 - Same as   |   | igned.                                  |                                |                      |                      |                      |
| 830-Abutment Backwall                     | 3 - Mod.   | 137   | ft.                                     | 0                              | 81                   | 50                   | 6                    |
|   | 2021<br>Can't see becar<br>2022<br>Same<br>2023 - Same as<br>2024 -** Specia<br>CS2-<br>Rear beams 6-<br>water through jo<br>CS3<br>Fwd & Rear - sa<br>50'<br>CS4<br>Rear bay 2 & 3<br>holes thru back | s 2021<br>Il Inspectior<br>10 contactir<br>pints and fa<br>aturated de<br>- deter con | n**<br>ng back<br>iling dra<br>ter cond | ainage (73).<br>crete, spalled | d w/ exposed         | d rebar w/ se        | ection loss          |

| Inspector:<br>Inspection Date:                                  | Osting,Matthew<br>01/18/2025 |   | icture Number:<br>ility Carried:            | 2504596<br>THIRD ST |  |
|---|------------------------------|---|---|---------------------|--|
| ODOT District: District 06<br>Major Maint: 01 - State Highway A |                              | FRA-00033-1747                                      | _(2504596)<br>Traffic On: 5 - Highway-pi    | odostrian           | Date Built: 07/01/1963<br>Rehab Date:      |
| Routine Maint: 01 - State Highway A                             | <b>o</b> ,                   | S 3RD (US-33) OVER I-70                             | Traffic Under: 1 - Highway, w<br>pedestrian |                     | Insp. 01 - State Highway Agency<br>Resp A: |
| Inspe   |                              | Location: DISTRICT 06<br>Inspection Date 01/18/2025 | 0.82 E OF SR 3<br>Reviewer Not /            | Approved            | Insp<br>Resp B:                            |
|   | Increate                     | Commente De   | alcond America                              | h                   |  |

## Inspector Comments - Deck and Approach

#### <u>Deck</u>

## Floor/Slab (SF)

SATURATED AREAS THRU-OUT /SPALLS ALONG TOP FLANGES THRU-OUT FWD WORSE. 2020 FALSE WORK IN PLACE CANT SEE THE FLOOR.

#### Edge of Floor/Slab (LF)

EDGES SPALLED, SEEPING CRACKS WITH EFFLOR. LAMP POST SPALLED WITH EXPOSED REBAR. 2020 SAFETY NETTING ADDED CANT SEE THE EDGE CLEARLY. EVIDENCE OF SEEPAGE AND EFFLOR ON NETTING.

### **Bridge Wearing Surface (SF)**

OPEN CRACKS, SPALL STARTING REAR. 2020 WET OPEN CRACKS THRU OUT, ASPHALT STARTING TO DETER.

Curbs/Sidewalk (LF)

LT.CURBINGS BREAKING UP AT JTS. RIGHT SPALLING

Deck Drainage (EA)

DOWNSPOUTS RUSTED THRU-.,LG PIECES FALLING OFF.,PLUGGED/WATER RELEASED AT BEAMS

## Expansion Joint (LF)

JTS. CLOSED NOT FUNCTIONING

#### Approach

## Approach Wearing Surface (EA)

/BREAKING UP AT JTS REAR AND FWD.,POT HOLE LT.FWD. /RT FWD SIDEWALK SETTLED AT JT. 2PLUS INS. UNEVEN.

#### Approach Guardrail (EA)

/RT.REAR DMG, POST BROKER RT FWD PARPET DAMAGED FRACTUURED AT ASSEMBLY MOUNT JERSEY BARRIER IN PLACE

## **Inspector Comments - General Appraisal**

## Superstructure

Inspector: Osting,Matthew Inspection Date: 01/18/2025 Structure Number:2504596Facility Carried:THIRD ST

**Beams/Girders** (LF)

BEAMS HAVE HAD REPAIR WORK, HEAT STRAIGHTENED, RUSTED BOTTOM FLANGE AND WEB W/ SEC LOSS ENDS WORST., COLLISION NICKS.

BEAMS 1 and 4 eastbound LOWER FLANGES BENT FROM COLLISION DMG.FACIA BEAM DAMAGED HEAVY. Both Beams 1 and 4 have torn bottom flanges jeopardizing their load carrying capacity. Several crossframe welds are broken.

#### **Diaphragm/X-Frames (EA)**

BAY 1 3 CROSS FRAMES DAMAGED FROM COLLISIO.

**Bearing Devices (EA)** 

SECTION LOSS BY CORROSION

**Utilities (LF)** 

ORROSION,RUST,RT FWD MOUNTS BROKEN,OLD COLL.DAMAGE.CONCRETE LIGHT FOUNDATION DETER.SPALLED, EXPOSED REBAR OVER EAST B.TRAFFIC FAR LEFT AND CENTER LANE.

#### Substructure

Pier Caps (LF)

SPALLED IN BETWEEN SEAT SPLIT AND CAP, ALSO EACH SIDE OF SPLIT

Pier Columns/Bents (EA)

CRACKS, SPALLED. 2020 2,3,4,5, SPALLED WITH EXPOSED REBAR IN SPLASH ZONE.

#### Backwalls (LF)

/DETER. AT TOPS BREAKING UP REAR AND FWD., AGAINST BEAM FWD

<u>Culvert</u>

Inspector Comments - Waterway

Waterway Adequacy

<u>Channel</u>

Scour Critical

| Inspector:       | Osting,Matthew | Structure Number: | 2504596  |
|------------------|----------------|-------------------|----------|
| Inspection Date: | 01/18/2025     | Facility Carried: | THIRD ST |

**Inspection Date:** 01/18/2025

**Bridge Inspection Report** 

# Pictures



PHOTO 1

Description 2025 fwd beam 2



PHOTO 2

Description Drainage failure at SW corner

**Inspection Date:** 01/18/2025

## Bridge Inspection Report

## **Pictures**



PHOTO 3

Description 2025 beam 11



PHOTO 4 Description 2025

2025beam 11

Inspection Date: 01/18/2025

**Bridge Inspection Report** 

# **Pictures**



PHOTO 5

Description 2025 beam 11