


Clermont 32, ODOT 210591, JRJ 10571

<div></div> <div>TWO WEEK LOOK-AHEAD</div>			JRJ Project #	010571	<div>Previous Week PPC</div> <div>Week of 5/1/24</div> <div>Project Average: #DIV/0!</div>										Week's Planning Accuracy										<div>(tentative)</div> <div>5/20/24</div>						
			DOT #	210591											Total Activities Planned		0														
			Job Name	Clermont 32											Activities Completed		0														
			Date	5/8/2024											Percent Planned Complete		#DIV/0!														
Phase	Operation	Foreman	Material Qty Notes	Resources <i>Select from Drop-down</i>										Week Of: 5/13/2024					DONE?		Category	Week Of: 5/20/24									
<div>5/85/95/105/115/125/135/145/155/165/175/185/19</div> <div>WedThuFriSatSunMonTueWedThuFriSatSunYESNO</div>																															
Part 2 SR 32 Median Work																															
	Stabilization		schedule trucks/cement																												
	Underdrain																														
	304 agg base	Troy	May 13 tentative date																												
	Back fill and set structures @ bore pits	Austin																													
	Median Wall	KOKO	steve to meet onsite 5/9 tent. Start 5/20																												
	Asphalt Base	Troy	week of 5/20																												
	take shots of rest o fexisting pavement WB 32		7pm to 11pm																												
OLD 74, 220625																															
	Sanitary repair @ east end																														
	Drainage repair @ rental house																														
	Water meter in RCP, backfilled with dirt		need FA 3' dirt to the property																												
	Water hole in surface pavement		contact tri state look at the area, determine water																												
NOTES:										Day Day Trucks Night Trucks Total Trucks										M T W H F S S											