


Clermont 32, ODOT 210591, JRJ 10571

 <div>TWO WEEK LOOK-AHEAD</div>		JRJ Project #	010571	Previous Week PPC Week of 4/17/24										Week's Planning Accuracy																							
		DOT #	210591											Total Activities Planned		0																					
		Job Name	Clermont 32											Activities Completed		0																					
		Date	4/24/2024	Percent Planned Complete		#DIV/0!	(tentative)																														
				Project Average: #DIV/0!		Week Of:		4/29/2024										Week Of:		5/6/24																	
Phase	Operation	Foreman	Material Qty Notes	Resources Select from Drop-down		4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	DONE?		Category	5/6	5/7	5/8	5/9	5/10	5/11	5/12										
						Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	YES	NO		Mon	Tue	Wed	Thu	Fri	Sat	Sun										
Part 2 SR 32 Median Work																																					
	Pavement removal					X	X	X																													
	D-wall removal					X	X	X																													
	Excavation, cut to grade					X	X	X																													
	Stabilization		schedule trucks/cement 29-Apr							X	X	X	X	X																							
	Underdrain																				X	X	X	X	X												
	Paving center median	Troy	May 13 tentative date																																		
	Median Wall	KOKO	overage on concrete median on 302																																		
	Jack & Bore Laterals	Capitol	4/24/2024, update from Adam			X	X	X		X	X	X	X	X							X	X	X	X	X												
	MOT pavement 32 WB shoulder		setup LEO's and souder							X	X																										
OLD 74, 220625																																					
	Sanitary repair @ east end																																				
	Drainage repair @ rental house																																				
	Water meter in RCP, backfilled with dirt		need FA 3' dirt to the property																																		
	Water hole in surface pavement																																				
NOTES:																																					
					Day Day Trucks Night Trucks Total Trucks					M T W H F S S																											