

 TWO WEEK LOOK-AHEAD			JRJ Project #	010571	Previous Week PPC Week of 5/8/24 Project Average: #DIV/0!										Week's Planning Accuracy Total Activities Planned 0 Activities Completed 0 Percent Planned Complete #DIV/0! (tentative)														
			DOT #	210591																									
			Job Name	Clermont 32																									
			Date	5/15/2024																									
Phase	Operation		Foreman	Material Qty	Resources Select from Drop-down										Week Of:	5/20/2024	Week Of:	5/27/24											
				Notes	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	DONE?	5/27	5/28	5/29	5/30	5/31	6/1	6/2					
					Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	YES	NO	Category	Mon	Tue	Wed	Thu	Fri	Sat	Sun			
Part 2 SR 32 Median Work																													
	Stabilization		Zorb									X																	
	Underdrain		Zorb									X	X	X															
	304 agg base		Zorb									X		X	X	X													
	Asphalt Base		Elleman	late week of 5/20														?	?				X	X	X	X			
	Asphalt surface Bach Buxton		Elleman																										
	Median Wall Hand Work		KOKO																			X	X	X	X				
	Median Wall Slip Work		KOKO																										
	Lightpole foundations		ELEX																										
	Lighting junction boxes		ELEX																			X	X	X	X				
	JRJ Median Wall Prep		Zorb																			X	X	X	X				
OLD 74, 220625																													
	PUNCHLIST WORK																												
	Drainage repair @ rental house																		X	X	X	X							
	Water meter in RCP, backfilled with dirt																		X	X	X	X							
	Water hole in surface pavement			need shots from survey															X	X	X	X							
	Mulch in front yard																	X	X	X	X								
	Asphalt driveway repair																	X	X	X	X								
	Sanitary repair @ east end																	X	X	X	X								
	Top soil @ Holmans																	X	X	X	X								
NOTES:																				Day	M	T	W	H	F	S	S		
																				Day									
																				Day Trucks									
																				Night Trucks									
																				Total Trucks									