


Clermont 32, ODOT 210591, JRJ 10571

 <div>TWO WEEK LOOK-AHEAD</div>		JRJ Project #	010571	Previous Week PPC Week of 6/19/24										Week's Planning Accuracy																																		
		DOT #	210591											Total Activities Planned		0																																
		Job Name	Clermont 32											Activities Completed		0																																
		Date	6/26/2024	Percent Planned Complete		#DIV/0!	(tentative)																																									
				Project Average: #DIV/0!		Week Of:		7/1/2024					DONE?		Category	Week Of:		7/8/24																														
Phase	Operation	Foreman	Material Qty Notes	Resources Select from Drop-down		6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4		7/5	7/6	7/7	YES	NO	7/8	7/9	7/10	7/11	7/12	7/13	7/14																					
<div>Part 2 SR 32 Median Work</div>																																																
	Permanent Striping HAND WORK/ LONG LINE	A&A					X	X	X																																							
	Median Wall Hand Work	KOKO	starting at paved section near fayard end anchors, lightpoles, inlets				X	X	X																																							
	Median Wall Slip Work	KOKO								X	X				X						X	X	X	X	X																							
	Lightpole foundations	ELEX					X	X			X	X			X						X	X																										
	Lighting junction boxes	ELEX								X	X	X			X						X	X	X	X	X																							
	Sign foundation median wall	SECURITY	check in on rebar cages with Phil																																													
	Cul-de-sacs FULL DEPTH WORK	Zorb	HOLMAN's notice starting 6/17/24					X	X			X	X	X		X																																
	Curb @ cul-de-sacs	KOKO					X	X	X			X	X			X																																
	19mm paving @ WB, 302 section for traffic switch	TROY	send QTY/TAKEOFF to Troy							X																																						
	Traffic Switch Part 2 Phase 2	A&A	6/28/2024, partial switch WB																		X																											
<div>OLD 74, 220625</div>																																																
NOTES:					Day Day Trucks Night Trucks Total Trucks					<table><tr><td>M</td><td>T</td><td>W</td><td>H</td><td>F</td><td>S</td><td>S</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr></table>																		M	T	W	H	F	S	S														
M	T	W	H	F	S	S																																										