

(12x) Josh Jason  
12/5/23

LAU TFS 0893  
LEUUS

Cloudy  
37°

STA	+	M1	-	ELE	DESC
CP01	4.269	104.269		100.000	SEE PAGE 128
TP1			4.423	99.846	PERMANENT
	8.818	108.664			
CP02			4.541	104.123	SEE PAGE 128
	14.745	118.868			
CP03			0.857	118.011	SEE PAGE 128
	10.269	128.280			
CP04			6.876	121.404	SEE PAGE 128
	2.947	124.351			
CP05			8.432	115.919	SEE PAGE 128
	5.563	121.482			
CP06			8.983	112.499	SEE PAGE 128
	9.257	121.756			
TP2			4.283	117.473	PERMANENT
	8.822	126.295			
CP03			8.245	118.020	CHECK
	1.140	119.160			
CP02			15.029	104.131	CHECK
	1.432	105.563			
CP01			5.570	99.993	(-0.004)

CP01 → Set 5/8" rebar in "wood transect" 10' cap near

pine entrance to empty lot.

CP02 → Set 5/8" rebar in "wood transect" 10' cap just

south of field drive entrance

CP03 → Set 5/8" rebar in "wood transect" 10' cap by

left arrow sign behind east guardrail

CP04 → Set 5/8" rebar in "wood transect" 10' cap

behind east guardrail

CP05 → Set magnetic nail in concrete ditch by

pull-off for catch basins in west right of way

CP06 → Set 5/8" rebar in "wood transect" behind

east guardrail