# LPA SCOPE OF SERVICES FORM

A. Project Identification
County-Route-Section (Project Name): HAS Rabbit Rd Rehabilitation
Project Sponsor / Maintenance Responsibility: Green Township
<ul><li>□ Local Let</li><li>☑ ODOT Let</li><li>PID (ODOT assigned): 122492</li></ul>
Scope Field Review: November 21, 2025 Scope Meeting: November 21, 2025
Proposed Sale Date: April 2027 State Fiscal Year: 2027
Highway Functional Classification: <u>07 – Local</u>
Federal Aid System (ODOT assigned): No
B. Design Standard
ODOT Location and Design Manuals
C. Project Description
Paving and pavement repairs on Rabbit Rd (TR 521) from W Main St to Mill St (SR 151). Work includes 3" mill and fill, pavement repairs, replacement of two (2) culverts, and other associated roadway items. Culverts are to be replaced within the existing Right-of-Way, allowing new channels to be naturally established beyond the Right-of-Way limits post construction. Potential drainage structure replacement and pavement widening at the NW corner of the TR 521/SR 151 intersection (ROW dependent).
Prior studies / plan (identify):
SFY 2024 Local Roads Oil and Shale Application (January 2024)
Estimate Project Length:  (begin pavement to end pavement including bridge)  O.46 mile +/-
Work Length: (including project length & approach work)  0.47 mile +/-
Alignment:
Profile: Existing  New (explain)  Minor adjustments as/if needed for tie-ins
Logical Termini: (w/ explanation)  W Main St to Mill St (SR 151)

<b>D.</b> 7	<b>Fypical Sections</b>								
5.0	Pavement Width:					curb to curb	)	Graded Shoulder:	Varies
	Varies; 18' +/-					edge to edg		Treated Shoulder:	
Existing	R/W Width:								
Exi	D ' 1 - W' 14	40'							
	Bridge Width:	N/A				$\square$ f/f of rails, $\square$ t/t of curbs, or $\square$ t/t of parapets			
					1/	1 01 Talls,	u/ t	of curbs, of \textstyle \tau t \text{ of }	parapets
	Existing Ye		Com	ment / Type					
	Median								
	Curbs								
	Curb ramps								
Sidewalks Width:									
	Guardrail 🗆 🛛								
	Outroituit								
	Additional Things To Note About Existing Typical Section:								
	Dayson and W. 141.	Moto	h Ev	iot	cur	b to curb	(	Graded Shoulder: Va	aries
eq	Pavement Width: <i>Match Exist</i> .				edg	ge to edge	T	Treated Shoulder: Va	aries
Proposed	R/W Width:	40'	(Exis	ting)					
Pr	D 11 W/11								
	Bridge Width:	N/A			f/f of	rails, □t/t c	of c	urbs, or tt of para	pets
	Duonagad	Vag	Na	Commont /	Тума				
	Proposed	Yes	NO 🖂	Comment /	Туре				
	Median								
	Curbs			Potentially	/; see	e comments	s b	elow.	
	Curb ramps (*)		X						
	Sidewalks		$\boxtimes$	Width:					
	Guardrail		×						

Note (\*) – Curb ramps must be updated to current ADA standards.

Additional Things To Note About **Proposed** Typical Section:

Depending on the ROW, widening the pavement at the NW corner of the Rabbit Rd (TR 521)/Mill St (SR 151) intersection is to be investigated. Per the Township, there is a drainage issue at this location due to a buried drainage structure. Investigate widening the pavement and adding curb against the existing retaining wall to convey water to a new drainage structure.

ADT (2027)	620		Design ADT (2039)	650	
DHV (2039)	78		Certified Traffic	N/A	
T24 (2039)	14%		Legal Speed	55 MPH	
Design Speed	55 MPH		_		
Comments:					
Opening Year –	2027; Design \	Year - 2039	9		
E. Right-of-Way					
	Yes	No Remar	k <u>s</u>		
Right-of-Way Plan:					
Approximate Number of	f Parcels:				
Known Relocations:					
Railroad Involvement:					
Railroad Name:					
Encroachments:		□ To be	verified by the Township/0	Consultant	
Airway Highway Cleara	ince:				
Airport Name:					
Comments:					

**Supplemental Information: TR 521 (Rabbit Rd)** 

*Caution:* Environmental needs to be clear prior to the beginning of right of way acquisition. A Local Public Agency, utilizing their own monies, assumes many risks by proceeding with acquisition prior to environmental being cleared. These risks include purchasing r/w that may never be used for the project and purchasing a site that contains the need for a hazardous waste cleanup.

#### F. Utilities Name of Company Yes No Phone $\boxtimes$ ☐ Horizon-Chillicothe Tele Aerial Charter Comm/Spectrum, Windstream Ohio Cablevision $\boxtimes$ Power X ☐ AEP Ohio Phone Potentially (same Company as above) Cablevision ☐ Potentially (same Company as above) Power Potentially (same Company as above) Underground Gas $\boxtimes$ Columbia Gas of Ohio Pipelines: Potentially – Markwest Utica EMG Private Public Name of Company Village of Hopedale Water X $\boxtimes$ Sanitary $\boxtimes$ Storm $\boxtimes$ $\boxtimes$ Green Township

The Consultant is to locate and identify all existing and foreseeable future utilities (public or private; on or over the project limits) in accordance with Section 153.64 of the Ohio Revised Code. To locate existing utilities, the Consultant shall contact the following One-Call centers and provide the District 11 Utilities Coordinator with the appropriate reference numbers:

Unknown what telecom/fiber/cable/power is underground or overhead

Ohio 811: 1-800-362-2764 or 811

Other:

Comments:

A listing of all utility companies within the project limits shall be included in the Stage 1 submittal. This listing must include all underground, aerial, private and public (City or County owned) facilities. The Consultant shall contact the District 11 Utilities Coordinator for the correct addresses, telephone numbers and company contacts.

G. St	G. Structure Requirements – N/A							
	Structure type:							
ture 1:	Bridge No.:	Structural File No.:						
Existing Structure Information:	Sufficiency Rating:	General Appraisal:						
ng S orm	Crossing:							
xisti Inf	Bridge Length:	Number of Spans:						
	Eligible for the National Historical Register:							
	New Structure:	Yes No						
ıtion:	Rehabilitate Existing	Bridge by:						
rms	Structure Type:							
Info	Beam Type:	Concrete Box; ☐ Steel; ☐ n/a						
ture	Structure Width:	Number of Spans:						
1 Struc	Local must have proposed structure's load rating on file							
Proposed Structure Information:	Other Design Consid Explanation of Chang							
	Guardrail Type:							

H. Design Exception(s) Required										
□ Yes	Exp	lain:	Consultant to verify per ODOT L&D Manual – Volume 1							
I. Traffic Co	ontrol									
	<u>Yes</u>	<u>No</u>	Remarks							
Signing:	X		Remove and re-erect or remove and replace as needed within project limits							
Striping:		×								
Lighting:		$\boxtimes$								
Signals:		$\boxtimes$								
RPMs:		$\boxtimes$								
J. Maintena	nce of	f Tra	ffic							
Type of MOT	T: [	<b>⊠</b> De	etour,  Part Width, Daily Flagging							
• 1			cal traffic is to be maintained throughout construction							
Will Pedestria	an Tra	ffic n	need to be maintained? No							
Remarks/Des	cribe:	No	pedestrian facilities within the project limits							
K. Driveway	K. Driveways									

L. Project Funding								
Project Cost Estimate: \$387,900	.00							
Quantity splits needed in plans to differentiate funding participation:	☐ Yes ☒ No	Comments:						
Coordination with Concurrent Projects Required:	☐ Yes ☒ No	Comments:						
Funding Source: Oil & Shale (4SH	<mark>7)</mark> Stat	e Maximum: \$387,900.00	Funding Split: 100					

## **Cost Estimates:**

	<u>Local Information</u>				State Information		
	SAC	Total Local Funds	Percent Split	SAC	Total State Funds	Percent Split	<u>Total</u>
Preliminary Engineering				4SH7	\$28,500.00	100	\$28,500.00
Detailed Design				4SH7	\$7,000.00	100	\$7,000.00
Construction				4SH7	\$320,400.00	100	\$320,400.00
Construction Engineering				4SH7	\$32,000.00	100	\$32,000.00
Total:			-	\$387,900.00	-	\$387,900.00	

## Additional remarks about funding:

Cost estimates are to be monitored and updated throughout the Plan Development Process (PDP).

I. Cost Recovery							
Does the LPA intend to recover any Direct Labor Costs associated with this project?	☐ Yes	⊠ No					
Does the LPA intend to recover any Fringe and Overhead Costs associated with this project?	□ Yes	⊠ No					
If the LPA does intend to recover Fringe and Overhead Costs, by what meth recover those costs?	od do they in	ntend to					
<ol> <li>Direct Labor only (no indirect cost recovery for fringe benefit or overhead costs)</li> <li>Direct Labor plus indirect costs determined using the Federal De Minimis Indirect Cost Rate<sup>1</sup></li> <li>Direct Labor plus Approved Fringe Benefit Costs (fringe benefits only)<sup>2</sup></li> <li>Direct Labor plus indirect costs determined using the approved applicable Cost Allocation Plan rate</li> <li>No cost recovery of any LPA direct labor, fringe benefits, or overhead costs.</li> </ol>							
Does the LPA currently have a timekeeping system in place?	☐ Yes	□ No					
If so, does that system track both payroll and project hours concurrently?	☐ Yes	□ No					
If different systems, how does the LPA reconcile project hours to payroll?  How often are payroll records prepared?							
For employees working on multiple activities, does the LPA track daily time by activity/project on the time sheets?  (Tracking hours worked, without activities, on Federal projects is non-compliant. All activity hours must be shown)	☐ Yes	□ No					
uctivity from a fitting oc and trity							

#### N. Environmental – see NEPA Scope of Services

#### O. Roles/Responsibilities

Note: Consultants used for development of Construction plans, R/W plans, R/W acquisition/appraisals, and Construction inspection must be pre-qualified by ODOT.

Construction Plan Development: ODOT Prequalified Consultant

Proposal/Specification Development: ODOT

LPA Agreement: ODOT/LPA

Form and Preliminary Legislation: ODOT/LPA

Environmental Tasks: ODOT (per NEPA SOS)

Advertising and Award of Contract: ODOT

Construction Inspection: ODOT

R/W Plan Development: N/A

R/W Acquisition / Appraisals: N/A

Utility Relocation: Coordination and Relocation by LPA/ODOT Prequalified Consultant

### P. Field Review - held on November 21, 2025 with ODOT D11 and Green Township personnel

#### Q. Commitment Dates

Milestone 🗢		Date 💠	Completed	SFY (Qtr)
1 Initial Project Scope Complete	<b>១</b>	11/28/2025	~	2026 (Q2)
1 Stage 1 Plans - Submitted	<b>9</b>	05/15/2026	_	2026 (Q4)
1 Stage 2 Plans - Submitted	<b>9</b>	08/14/2026	_	2027 (Q1)
1 Stage 3 Plans - Submitted	<b>9</b>	10/16/2026	_	2027 (Q2)
1 Environmental Document Approved	<b>9</b>	12/18/2026	_	2027 (Q2)
District R/W Certification	<b>9</b>	12/21/2026	_	2027 (Q2)
1 Plan Package Received in C.O.	<b>9</b>	01/01/2027	_	2027 (Q3)
<b>↑</b> Sale	<b>9</b>	04/01/2027	_	2027 (Q4)
1 Award	<b>9</b>	04/01/2027	_	2027 (Q4)
Begin Construction	<b>9</b>	06/01/2027	_	2027 (Q4)
1 End Construction	<b>9</b>	09/30/2027	-	2028 (Q1)