# LPA SCOPE OF SERVICES FORM

A. Project Identification					
County-Route-Section (Project Name): TUS SR 80	00 8.61				
Project Sponsor / Maintenance Responsibility:	Village of Dennison				
<ul><li>□ Local Let</li><li>☑ ODOT Let</li></ul>	PID (ODOT assigned): 124325				
Scope Field Review: July 9, 2025	Scope Meeting: July 9, 2025				
Proposed Sale Date: April 2027	State Fiscal Year: 2027				
Highway Functional Classification: <u>04 – Minor</u>	Arterial				
Federal Aid System (ODOT assigned): Yes					
B. Design Standard					
ODOT Location and Design Manuals					
C. Project Description					
pile retaining wall per the recommendations of	the Village of Dennison via installation of a 250' +/- plug of the Geohazard Exploration Report. Work will include and drainage improvements along the roadway section.				
Prior studies / plan (identify):					
Geohazard Exploration Report (December 2024)	; Local Roads Oil & Shale Application (January 2025)				
Estimate Project Length: (begin pavement to end pavement including bridge) 300' +/-					
Work Length: (including project length & approach work)  350' +/-					
Alignment:    Existing  Relocated (explain)					
Profile:					
Logical Termini: (w/explanation) Approximately 400' north of	Center St intersection extending north 300'-350'.				

. 7	Гуріcal Sections									
	Pavement Width	:				curb to cur	b	Graded Shoulder: Varies		
a		20'	+/-		Þ	edge to edg	ge	Treated Shoulder: 2'/2' +/-		
9	R/W Width:	1.7								
	Bridge Width:	Vai	ries							
	Bridge Widdi.	N/A				f/f of rails,	t/t	of curbs, or □t/t of parapets		
	Existing Y		Com	ment / Ty	ne					
	Median [		Com	ment / 1 y	<u>pc</u>					
	Curbs									
	Curb ramps									
	Sidewalks		Wid	th:						
	Guardrail									
3	Pavement Width	: Mat	ch ex	isting		urb to curb dge to edge		Graded Shoulder: Varies  Freated Shoulder: Existing		
	R/W Width: Varies (TBD)				dge to edge	<u> </u>	l'reated Shoulder: Existing			
1			•	,						
	Bridge Width:	N/A			□f/f o	f/f of rails, $\Box t/t$ of curbs, or $\Box t/t$ of parapets				
	Proposed	Yes	No	Commen	ıt / Typ	<u>oe</u>				
	Median		$\boxtimes$							
	Curbs		$\boxtimes$							
	Curb ramps (*)		×							
	Sidewalks		×	Width:						
	Guardrail	$\boxtimes$		Type M	 IGS					
	Note (*) – Cu	rb ram	ps mu	ist be upd	ated to	current ADA	4 st	tandards.		

Page 2 of 10

Supplemental Information	on: SR 800 (S	tillw	ater Avenue)	
ADT (2027)	4,100		Design ADT (2039	4,300
DHV	473		Certified Traffic	N/A
T24	15%		Legal Speed	35 MPH
Design Speed	35 MPH			
Comments:				
Opening Year – 2	027; Design	Year	- 2039 (Short Project Spreads	heet utilized)
E. Right-of-Way				
	Yes	<u>No</u>	Remarks	
Right-of-Way Plan:	×			
Approximate Number of	Parcels:		1-2	
Known Relocations:		X		
Railroad Involvement:		X		
Railroad Name:				
Encroachments:		×		
Airway Highway Clearan	ce:	×		
Airport Name:				
Comments: Adjacent	t ROW Plan	TUS	-800-8.57 (PID 97262) (2016) p	rovided for reference

*Caution:* Environmental needs to be clear prior to the beginning of right of way acquisition. A Local Public Agency, utilizing their own monies, assumes many risks by proceeding with acquisition prior to environmental being cleared. These risks include purchasing R/W that may never be used for the project and purchasing a site that contains the need for a hazardous waste cleanup.

#### F. Utilities Yes No Name of Company Phone X AT&T Cablevision $\boxtimes$ Spectrum Power $\boxtimes$ AEP Phone $\boxtimes$ AT&TCablevision $\boxtimes$ Spectrum Power AEP X П Underground Gas X Enbridge X Pipelines: Private Public Name of Company Water $\boxtimes$ Twin City Water & Sewer District $\boxtimes$ Sanitary Twin City Water & Sewer District $\boxtimes$ X Storm $\boxtimes$ X Village of Dennison Other:

The Consultant is to locate and identify all existing and foreseeable future utilities (public or private; on or over the project limits) in accordance with Section 153.64 of the Ohio Revised Code. To locate existing utilities, the Consultant shall contact the following One-Call centers and provide the District 11 Utilities Coordinator with the appropriate reference numbers:

Ohio 811: 1-800-362-2764 or 811

Comments:

A listing of all utility companies within the project limits shall be included in the Stage 1 submittal. This listing must include all underground, aerial, private and public (City or County owned) facilities. The Consultant shall contact the District 11 Utilities Coordinator for the correct addresses, telephone numbers and company contacts.

G. St	tructure Requiremer	its – N/A
	Structure type:	
Existing Structure Information:	Bridge No.:	Structural File No.:
isting Structu Information:	Sufficiency Rating:	General Appraisal:
ing S form	Crossing:	
[xist] In	Bridge Length:	Number of Spans:
	Eligible for the Natio	onal Historical Register:
		Yes
	New Structure:	
tion:	Rehabilitate Existing	Bridge by:
rma	Structure Type:	
Info	Beam Type:	Concrete Box; ☐ Steel; ☐ n/a
ture	Structure Width:	Number of Spans:
Struc		oposed structure's load rating on file
Proposed Structure Information:	Other Design Consid Explanation of Chang	
	Guardrail Type:	

H. Design Exception(s) Required								
□ Yes□ No	S Exp	olain:	Consultant to verify per ODOT L&D Manual – Volume 1 (none anticipated)					
I. Traffic C	ontrol							
Signing:	<u>Yes</u>	No	<u>Remarks</u>					
Striping:								
Lighting:		$\boxtimes$						
Signals:		$\boxtimes$						
RPMs:		$\boxtimes$						
J. Maintena	nce of	f Tra	ffic					
Type of MO		Ma	etour,  Part Width,  Daily Flagging aintain vehicular traffic throughout construction per plan details/notes and CDs. One-way, alternating traffic maintained via signals is anticipated.					
			need to be maintained? No					
Remarks/Des								
K. Drivewa	ys							
⊠ Yes	<sup>8</sup> Тур	e: R	esidential (asphalt and concrete, but on west side of roadway only)					

L. Project Funding					
Project Cost Estimate: \$1,095,300	0.00				
Quantity splits needed in plans to differentiate funding participation:	☐ Yes ☒ No	Comments:			
Coordination with Concurrent Projects Required:		Comments:			
Funding Source: Oil & Shale (4SH7) State Maximum: \$500,000.00 Funding Split: 100					
Funding Source: OPWC (4BG6)	Stat	e Maximum: \$388,350.00	Funding Split: 100		

### **Cost Estimates:**

		Local Information			State Information		
	SAC	Total Local Funds	Percent Split	SAC	Total State Funds	Percent Split	<u>Total</u>
Preliminary Engineering				4SH7	\$168,100.00	100	\$168,100.00
Detailed Design				4SH7	\$30,000.00	100	\$30,000.00
Right of Way				4SH7	\$7,000.00	100	\$7,000.00
Construction				4SH7	\$294,900.00	100	\$294,900.00
Construction				4BG6	\$388,350.00	100	\$388,350.00
Construction				4PS7	\$125,950.00	100	\$125,950.00
Construction Engineering				LABR	\$81,000.00	100	\$81,000.00
Totals:					\$1,095,300.00		\$1,095,300.00

## Additional remarks about funding:

Cost estimates are to be monitored and updated throughout the Plan Development Process (PDP). The uncapped funding source will be ODOT D11 State Preservation (4PS7) funds.

. Cost Recovery		
Does the LPA intend to recover any Direct Labor Costs associated with this project?	☐ Yes	⊠ No
Does the LPA intend to recover any Fringe and Overhead Costs associated with this project?	□ Yes	⊠ No
If the LPA does intend to recover Fringe and Overhead Costs, by what meth recover those costs?	od do they in	tend to
<ol> <li>Direct Labor only (no indirect cost recovery for fringe benefit or overhead cost</li> <li>Direct Labor plus indirect costs determined using the Federal De Minimis Inc</li> <li>Direct Labor plus Approved Fringe Benefit Costs (fringe benefits only)<sup>2</sup></li> <li>Direct Labor plus indirect costs determined using the approved applicable C</li> <li>No cost recovery of any LPA direct labor, fringe benefits, or overhead costs.</li> </ol>	lirect Cost Rate	
Does the LPA currently have a timekeeping system in place?	☐ Yes	□ No
If so, does that system track both payroll and project hours concurrently?	☐ Yes	□ No
If different systems, how does the LPA reconcile project hours to payroll?		
How often are payroll records prepared?		
For employees working on multiple activities, does the LPA track daily time by activity/project on the time sheets?  (Tracking hours worked, without activities, on Federal projects is non-compliant. All	☐ Yes	□ No
activity hours must be shown)		
Does the LPA ensure that timecards are signed by the employee?	☐ Yes	☐ No

#### N. Environmental – see NEPA Scope of Services

#### O. Roles/Responsibilities

Note: Consultants used for development of Construction plans, R/W plans, R/W acquisition/appraisals, and Construction inspection must be pre-qualified by ODOT.

Construction Plan Development: ODOT Pregualified Consultant

Proposal/Specification Development: ODOT

LPA Agreement: ODOT

Form and Preliminary Legislation: ODOT

Environmental Tasks: ODOT and ODOT Prequalified Consultant (per NEPA SOS)

Advertising and Award of Contract: ODOT

Construction Inspection: ODOT

R/W Plan Development: ODOT Prequalified Consultant

R/W Acquisition / Appraisals: ODOT Prequalified Consultant

Utility Relocation: Coordination and Relocation by LPA/ODOT Prequalified Consultant

#### P. Field Review – held on July 9, 2025 with LPA and ODOT D11 personnel

# Q. Commitment Dates

Milestone 💠		Date 💠	Completed	SFY (Qtr)
1 Initial Project Scope Complete	<b>9</b>	09/01/2025	-	2026 (Q1)
1 Stage 1 Plans - Submitted	<b>9</b>	01/30/2026	-	2026 (Q3)
Preliminary R/W Review Submission - Submitted	9	01/30/2026	-	2026 (Q3)
1 NEPA Start Date	<b>9</b>	02/27/2026	-	2026 (Q3)
Preliminary R/W Review Submission - Approved	9	02/27/2026	-	2026 (Q3)
1 Stage 1 Plans - Complete	<b>9</b>	03/02/2026	_	2026 (Q3)
Compliance R/W Review Submission- Submitted	9	03/27/2026	-	2026 (Q3)
Compliance R/W Review Submission - Approved	9	04/17/2026	-	2026 (Q4)
1 R/W Authorized	<b>9</b>	05/01/2026	-	2026 (Q4)
3 Stage 2 Plans - Submitted	<b>9</b>	06/05/2026	-	2026 (Q4)
1 Stage 2 Plans - Complete	<b>9</b>	07/06/2026	-	2027 (Q1)
1 Stage 3 Plans - Submitted	<b>9</b>	09/30/2026	-	2027 (Q1)
1 Stage 3 Plans - Complete	<b>9</b>	10/30/2026	-	2027 (Q2)
1 Environmental Document Approved	9	11/30/2026	-	2027 (Q2)
1 Final Tracings - Submitted	<b>9</b>	11/30/2026	-	2027 (Q2)
1 District R/W Certification	<b>9</b>	12/18/2026	-	2027 (Q2)
1 Plan Package Received in C.O.	9	01/01/2027	-	2027 (Q3)
<b>1</b> Sale	9	04/01/2027	-	2027 (Q4)
1 Award	<b>9</b>	04/01/2027	-	2027 (Q4)
Begin Construction	<b>9</b>	06/01/2027	-	2027 (Q4)
1 End Construction	<b>១</b>	08/31/2027	-	2028 (Q1)