

Conduit Inventory - Active & State Maintained (Editor): CFN 2001550

NLFID

CRS LIC--

ODOT District 05

County LICKING

County CD LIC

Route Type

Route Number

Route Suffix

CTL Begin Number

STL Begin Number

Latitude DD Begin 40.241925

Longitude DD Begin -82.688596

Perp Date

Status Active

Installation Date 1/1/1930

Let Plans URL

R-Special Designation Mainline
(Formerly Road ID)

Conduit File Number (CFN) 2001550

Replacing Conduit No

CFN of Replaced Conduit

Legacy CFN

R-Conduit Owner	V - Village
R-Maintenance Responsibility	V - Village
R-Entry Class	Class C (Alternate Entry Permit Required)
O-Feature Intersected	
R-Number of Cells	1
R-Broken Back	No
R-Conduit Shape	Slab Top Conduit
R-Conduit Material	Stone
R-Span (Inches)	48
R-Rise (Inches) (Leave blank if Shape is Circular)	60
R-Length (Feet) (Include extensions)	30
O-Metal Gauge Thickness	
O-Type of Pipe Protection	Unprotected
O-Slope of Pipe (Percent)	
R-Skew (Degrees)	0
Centerline Span	48
R-Inlet End Treatment	Full Height Concrete Headwall
R-Outlet End Treatment	Full Height Concrete Headwall
Closed System	N
R-Maximum Height of Cover (Feet)	5
R-Scour Critical	No

O-Height of Inlet Headwall (Feet) 11

O-Inlet Headwall to Edge Pavement Distance (Feet)

O-Height of Outlet Headwall (Feet) 11

O-Outlet Headwall to Edge Pavement Distance (Feet)

Headwall Critical No

R-Atmospheric or Physical Hazard No

O-Drainage Area (Acres)

O-Drainage Discharge (CFS)

R-Abrasion Level (Set to 1 for Nonabrasive) Level 2

O-pH

Conduit Media

O-Inventory Comments Cut sandstone abutment walls - 23' long with concrete abutment wall extension - 7'. Cut sand stone slabs as top slab. No mortar in joints, Dry joint construction.

O-Modification Type

O-Year Modified

O-Modification Comments

PID

Capital FY

Latest GA 3

Latest Inspection Date	4/21/2026
Year of Last Inspection	2026
Frequency Year	1
Latest Level of Inspection	Manned entry inspection
Inspection Due	Needs Inspected next Calender Year
created_user	ahart1
created_date	4/21/2026 2:00 PM
last_edited_user	ahart1
last_edited_date	4/21/2026 2:00 PM
sys_updated_date	4/21/2026 2:42 PM