

ODOT Testing - ODOT 233008 435 Ramp D

Date	Ticket #	Truck #	Mix	Placement	Unit Weight	Slump	Air	Yield	Tolerance	Beam (Y/N)	Break Date	Beam Result 1	Beam Result 2	Avg	Yardage	
8/20/2024	459520	1508	QC1P	Roller	142.06	4	6	26.92	100.27		8/25/2024	550	740	645	10 of 190 YDS	*Per email note, second beam broke same day pumped to 750 but did not break Also no mention of beams being made in daily reports
9/9/2024	450162	1807	QC1P	Slip	146.46	2	5	26.17	101.15						10 of 270 YDS	
9/9/2024	450164	1821	QC1P	Slip	144.51	2	6	26.42	101.86						20 of 270 YDS	
9/9/2024	450180	1807	QC1P	Slip	146.54	2	5	26.09	101.51						70 of 240 YDS	
9/9/2024	450192	1763	QC1P	Slip	144.95	2	5	26.23	102.22						120 of 240 YDS	
9/9/2024	450204	1611	QC1P	Slip	147.33	2	4.5	25.82	101.51						170 of 240 YDS	*Per email note, pumped to 750 but did not break
9/9/2024	450220	1652	QC1P	Slip	145.19	2	5.5	26.14	101.77						220 of 270 YDS	
9/9/2024	450238	1611	QC1P	Slip	145.70	2	4.5	26.31	101.60	Y	9/13/2024	750			290 of 290 YDS	
9/10/2024	450253	1720	QC1P	Roller	142.72	4	7.5	26.92	100.27						10 of 200 YDS	
9/10/2024	450256	1721	QC1P	Roller	142.60	4	6	26.92	101.33						20 of 200 YDS	
9/10/2024	450267	1623	QC1P	Roller	146.46	4	5.5	26.20	100.98						70 of 200 YDS	*No report - Beam result via photo
9/10/2024	450290	1541	QC1P	Roller	141.44	4	7	27.15	101.24						120 of 200 YDS	
9/10/2024	450302	1551	QC1P	Roller	138.98	4	8	27.74	100.18						170 of 200 YDS	
9/10/2024	450311	1719	QC1P	Roller	139.69	4	7	27.31	99.73	Y	9/16/2024	700			220 of 220 YDS	
9/12/2024	450450	1611	QC1P	Roller	142.12	4	7	27.01	101.42						10 of 30 YDS	
9/12/2024	450453	1623	QC1P	Roller	143.47	4	6	26.80	101.06						20 of 30 YDS	*No report - beam result from photo info
9/12/2024			QC1P	Roller							9/18/2024	720				
9/16/2024	450582	1742	QC-MS	Roller	141.61	4	6	27.03	99.69						10 of 60 YDS	
9/16/2024	450592	1720	QC-MS	Roller	146.06	4	5	26.16	99.56	Y					50 of 50 YDS	
9/17/2024	450642	1611	QC1P	Slip	140.49	2	5.5	27.03	101.60						100 of 190 YDS	
9/17/2024	450667	1720	QC1P	Slip	141.56	2	5.5	26.83	99.47	Y					170 of 170 YDS	*No report - beam result from video *No report - Data on break grid only *No report
9/19/2024	450752	1797	QC1P	Roller	141.44	4	7	27.21	101.51						10 of 20 YDS	
9/19/2024	450771	1719	QC1P	Roller	140.45	4	7	27.49	103.43	Y					23 of 23 YDS	
9/20/2024	450811	1804	QC1P	Roller	139.85	4	7.5	27.45	101.60						10 of 110 YDS	
9/20/2024	450837	1541	QC1P	Roller	141.80	4	6.5	27.03	101.77						110 of 110 YDS	
9/23/2024	450877	1508	QC-MS	Roller	144.31	4	5.5	26.53	99.81						10 of 30 YDS	*No report - beam result from video *No report - Data on break grid only *No report
9/23/2024	450884	1611	QC-MS	Roller	144.03	4	5.5	26.65	99.69	Y	9/24/2024	750			30 of 30 YDS	
9/25/2024			QC-MS	Roller							9/30/2024	450				
10/1/2024			QC-MS	Roller							10/3/2024	720				
10/3/2024	451109	1541	QC-MS	Roller	140.81	4	7	27.15	99.88						10 of 50 YDS	
10/3/2024	451126	1529	QC-MS	Roller	143.08	4	5.5	26.75	99.56	Y					40 of 40 YDS	*No report
10/4/2024	451169	1551	QC-MS	Roller	142.08	4	6.5	26.87	99.88						10 of 20 YDS	
10/4/2024	451171	1582	QC-MS	Roller	143.00	4	5.5	26.71	99.75	Y					20 of 20 YDS	
9/15/2025	969411	1839	QC-MS	Roller	144.75	4	5	26.34							7 of 14 YDS	
9/15/2025	969417	1844	QC-MS	Roller	146.02	4	5	26.32		Y					14 of 14 YDS	